

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jun	Jul	Aug
HKT2 Pre-P80 Programme DD 01May25		990	26-Nov-23 A	11-Aug-26			
Construction		990	26-Nov-23 A	11-Aug-26			
Trunk Road T2		990	26-Nov-23 A	11-Aug-26			
02 AtGrade Road -AGR		505	15-Jun-24 A	01-Nov-25			
Kiosk		90	30-Jun-25	27-Sep-25			
AGR1130	Kiosk - Design Finalized	0		30-Jun-25*		◆ Kiosk - Design Finalized	
AGR1030	Kiosk - procurement, fabrication & delivery	90	30-Jun-25*	27-Sep-25			
AGR - Road & Drainage works		505	15-Jun-24 A	01-Nov-25			
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	13-Jun-25	25-Jun-25			
AGR1021	AGR - TCSS Provision CH5860-5962	179	09-Jan-25 A	18-Aug-25			
Eastbound		330	07-Dec-24 A	01-Nov-25			
AGR1120	AGR - EB Subbase	79	06-Mar-25 A	13-Jun-25			
AGR1180	AGE - EB Ready for Road Diversion	0		30-Jun-25*		◆ AGE - EB Ready for Road Diversion	
AGR1040	AGR - EB Drainage & Gully Installation	217	07-Dec-24 A	02-Sep-25			
AGR1080	AGR - EB Road Side Barrier	293	13-Jan-25 A	01-Nov-25			
Westbound		448	15-Jun-24 A	05-Sep-25			
AGR1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	79	06-Mar-25 A	13-Jun-25			
AGR1020	AGR - WB Drainage & Gully Installation	314	15-Jun-24 A	07-Jul-25			
AGR1050	AGR - WB Road Side Barrier	203	15-Feb-25 A	05-Sep-25			
03 Depressed Road - DPR		287	16-Dec-24 A	28-Sep-25			
DPR - Road Works		268	04-Jan-25 A	28-Sep-25			
Temporary Ramp for CKR Opening		60	30-Jun-25	29-Aug-25			
AGR10050	AGR & DPR - Road Divered to from WB to EB	0		30-Jun-25		◆ AGR & DPR - Road Divered to from WB to EB	
A229450370	AGR & DPR - Traffic diversion	15	01-Jul-25	15-Jul-25			
A229450510	DPR - WB Ramp demolition	15	16-Jul-25	30-Jul-25			
A229450530	DPR - Remaining Road Works	30	31-Jul-25	29-Aug-25			
Sign Gantry		113	01-Apr-25 A	22-Jul-25			
DPR10030	DPR - Sign Gantry & Civil Provision	113	01-Apr-25 A	22-Jul-25			
Street Furniture		179	04-Jan-25 A	01-Jul-25			
DPR10020	DPR - EB Road Barrier	130	22-Feb-25 A	01-Jul-25			
DPR10090	DPR - WB Road Barrier	179	04-Jan-25 A	01-Jul-25			
Rising Main		120	01-Jun-25	28-Sep-25			
A229450070	DPR - Civil - temp drainage system modification	30	01-Jun-25	30-Jun-25			
A229450170	DPR - Civil - Perm civil provision	30	01-Jul-25	30-Jul-25			
A229426391	DPR - E&M - Sump pit pumps and watermain installation	60	31-Jul-25	28-Sep-25			
DPR - Final Works		229	16-Dec-24 A	02-Aug-25			
GRC Panel		181	16-Dec-24 A	14-Jun-25 A			
DPR10040	DPR - GRC Panel installation	181	16-Dec-24 A	14-Jun-25 A			
Aluminium side cladding @ Portal		21	12-Jul-25 A	02-Aug-25 A			
DPR10050	DPR - Remaining Aluminium side cladding @ Portal	21	12-Jul-25 A	02-Aug-25 A			
Landscape work (TBC)		36	02-Jun-25	14-Jul-25			
A12991	Landscape Soil Filling	24	02-Jun-25	28-Jun-25			
A12992	Planter works	12	30-Jun-25	14-Jul-25			
05 Supporting Underground Structure - SUS		437	31-Jul-24 A	10-Oct-25			
SUS - Tunnel Civil Works		437	31-Jul-24 A	10-Oct-25			
A229450420	SUS EB - Pavement & Parapet Design Approval	0		30-Jun-25*		◆ SUS EB - Pavement & Parapet Design Approval	
A229450480	SUS WB - Pavement & Parapet Design Approval	0		30-Jun-25*		◆ SUS WB - Pavement & Parapet Design Approval	
A229450430	Parapet Defect Rectification (1side)	14	16-Jul-25	29-Jul-25			
A229450440	Parapet Defect Rectification (1side)	14	30-Jul-25	12-Aug-25			
A229450450	Parapet Defect Rectification (1side)	14	13-Aug-25	26-Aug-25			
A229450460	Parapet Defect Rectification (1side)	14	27-Aug-25	09-Sep-25			
A229450470	SUS VE Panel Design Review (EB)	45	30-Jul-25	12-Sep-25			
A229450490	SUS VE Panel Design Review (WB)	45	27-Aug-25	10-Oct-25			
Eastbound TCW		317	16-Sep-24 A	29-Jul-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Jun	Jul	Aug
05	EB TCSS provision		282	16-Sep-24 A	24-Jun-25			
	SUS10070	SUS EB - TCSS provision	282	16-Sep-24 A	24-Jun-25	SUS EB - TCSS provision		
	EB Road Barrier		59	01-Jun-25	29-Jul-25			
	SUS10180	SUS EB - Road Barrier (NCPS) first 350m	38	01-Jun-25	08-Jul-25	SUS EB - Road Barrier (NCPS) first 350m		
	SUS10170	SUS EB - Road Barrier (NCPS) Last 50m	7	09-Jul-25	15-Jul-25	SUS EB - Road Barrier (NCPS) Last 50m		
	SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	16-Jul-25	29-Jul-25	SUS EB - Road Barrier (CPS) Last 50m		
	Westbound TCW		378	31-Jul-24 A	12-Aug-25			
	WB TCSS provision		329	31-Jul-24 A	24-Jun-25			
	SUS10090	SUS WB - TCSS provision	329	31-Jul-24 A	24-Jun-25	SUS WB - TCSS provision		
	WB Road Barrier		73	01-Jun-25	12-Aug-25			
	SUS10190	SUS EB - Road Barrier (NCPS) first 350m	31	01-Jun-25	01-Jul-25	SUS EB - Road Barrier (NCPS) first 350m		
	SUS10200	SUS EB - Road Barrier (NCPS) Last 50m	14	16-Jul-25	29-Jul-25	SUS EB - Road Barrier (NCPS) Last 50m		
	SUS10210	SUS EB - Road Barrier (CPS) Last 50m	14	30-Jul-25	12-Aug-25	SUS EB - Road Barrier (CPS) Last 50m		
	06 Launching Shaft & C&C Tunnel - LSCC		338	19-Oct-24 A	21-Sep-25			
	LSCC - Structure works		103	15-Apr-25 A	26-Jul-25			
	Launching Shaft		103	15-Apr-25 A	26-Jul-25			
	Late Stitch/C&C		61	15-Apr-25 A	14-Jun-25			
	LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	61	15-Apr-25 A	14-Jun-25	9a. Late Stitch/C&C - Remaining Base Slab		
	LS - Miscellaneous Structural Openings		56	01-Jun-25	26-Jul-25			
	01 Massfill at cable trench (subject to temporary cable relocation)		14	13-Jul-25	26-Jul-25			
A229448630	Clearance and Massfill the trench	14	13-Jul-25	26-Jul-25	Clearance and Massfill the trench			
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Jun-25	12-Jul-25				
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Jun-25	12-Jul-25	RC Slab, Manhole, drainage pipe construction and massfill			
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn		31	01-Jun-25	01-Jul-25				
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Jun-25	07-Jun-25	EB & WB in situ Service Gallery CPS - Part 1			
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Jun-25	14-Jun-25	EB & WB in situ Service Gallery CPS - Part 2			
A229448581	Road Diversion	3	15-Jun-25	17-Jun-25	Road Diversion			
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Jun-25	24-Jun-25	EB & WB in situ Service Gallery NCPS - Part 1			
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Jun-25	01-Jul-25	EB & WB in situ Service Gallery NCPS - Part 2			
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Jun-25	19-Jul-25				
A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	01-Jun-25*	14-Jun-25	Stage 2 - Closing out the opening (after SG installation completion TBC)			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Jun-25*	28-Jun-25	Stage 1 - Narrow the opening to 3.5m*2m RC works			
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Jun-25	19-Jul-25	Stage 1a - Emergency staircase corridor RC works			
LSCC - Backfilling & Dwall Dismantling		113	01-Jun-25	21-Sep-25				
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Jun-25	15-Jul-25	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC			
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	16-Jul-25	22-Aug-25	D-wall dismantling			
A229447790	Stage 2b (i) Final Backfilling at LCS side with open cut and allow L	18	23-Aug-25	10-Sep-25				
A229447800	Stage 2b (ii) Final Backfilling (from +1.0mPD to +4.0mPD) (total qu	30	23-Aug-25	21-Sep-25				
LSCC - Tunnel Civil Works		314	19-Oct-24 A	28-Aug-25				
Eastbound TCW		314	19-Oct-24 A	28-Aug-25				
LSCC10070	LSCC EB - Fireboard	256	19-Oct-24 A	01-Jul-25	LSCC EB - Fireboard			
LSCC10090	LSCC EB - E&M brackets (CPS)	14	02-Jul-25	15-Jul-25	LSCC EB - E&M brackets (CPS)			
LSCC10110	LSCC EB - TCSS provision	6	16-Jul-25	21-Jul-25	LSCC EB - TCSS provision			
LSCC10421	LSCC EB - E&M brackets (NCPS)	14	16-Jul-25	29-Jul-25	LSCC EB - E&M brackets (NCPS)			
LSCC10050	LSCC EB - Road Barrier (NCPS)	15	30-Jul-25*	13-Aug-25	LSCC EB - Road Barrier (NCPS)			
LSCC10431	LSCC EB - Road Barrier (CPS)	15	14-Aug-25*	28-Aug-25	LSCC EB - Road Barrier (CPS)			
Westbound TCW		305	19-Oct-24 A	19-Aug-25				
LSCC10060	LSCC WB - Fireboard	249	19-Oct-24 A	24-Jun-25	LSCC WB - Fireboard			
LSCC10080	LSCC WB - E&M brackets (CPS)	14	25-Jun-25	08-Jul-25	LSCC WB - E&M brackets (CPS)			
LSCC10100	LSCC WB - TCSS provision	6	09-Jul-25	14-Jul-25	LSCC WB - TCSS provision			
LSCC10411	LSCC WB - E&M brackets (NCPS)	14	09-Jul-25	22-Jul-25	LSCC WB - E&M brackets (NCPS)			
LSCC10441	LSCC WB - Road Barrier (NCPS)	14	23-Jul-25	05-Aug-25	LSCC WB - Road Barrier (NCPS)			
LSCC10451	LSCC WB - Road Barrier (CPS)	14	06-Aug-25	19-Aug-25	LSCC WB - Road Barrier (CPS)			
07 Tunnel Sub-sea (TSS)		672	26-Nov-23 A	27-Sep-25				
Additional Excavation by D&Br from CKL		349	15-Aug-24 A	29-Jul-25				


Activity ID		Activity Name		Dur	Start	Finish	2025		
							Jun	Jul	Aug
Eastbound Pilot Tunnel				349	15-Aug-24 A	29-Jul-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)			349	15-Aug-24 A	29-Jul-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading)			349	15-Aug-24 A	29-Jul-25	EB CKL - Pilot tunnel enlargement (Heading)		
Westbound Pre-Tunnel				32	01-Jun-25	02-Jul-25			
CKL1100	WB CKL - TBM BT Civil Provision			32	01-Jun-25	02-Jul-25	WB CKL - TBM BT Civil Provision		
TSS - TBM Excavation from Kai Tak				579	11-Feb-24 A	11-Sep-25			
Westbound - TBM S1281				103	01-Jun-25	11-Sep-25			
TBM1 Tunneling				103	01-Jun-25	11-Sep-25			
CP26-31				103	01-Jun-25	11-Sep-25			
A229450290	WB TBM Tunnelling CH8842-8856 (Pilot tunnel section)			6	01-Jun-25	06-Jun-25	WB TBM Tunnelling CH8842-8856 (Pilot tunnel section)		
A229449563	WB TBM Tunnelling CH8856-8900 (Pilot tunnel section) (44m; 7.0l			20	07-Jun-25	26-Jun-25	WB TBM Tunnelling CH8856-8900 (Pilot tunnel section) (44m; 7.0R; 15% TRA)		
A229450300	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0l			34	27-Jun-25	30-Jul-25	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0R/wk, 15%		
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F			43	31-Jul-25	11-Sep-25			
Eastbound - TBM S1282				573	11-Feb-24 A	05-Sep-25			
TBM2 Tunneling				573	11-Feb-24 A	05-Sep-25			
CP21-26				521	11-Feb-24 A	15-Jul-25			
EBTBM1250	EB TBM stop			521	11-Feb-24 A	15-Jul-25	EB TBM stop		
CP26-30				52	16-Jul-25	05-Sep-25			
EBTBM1350	EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m			10	16-Jul-25	25-Jul-25	EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m; 3.6R/wk,as-built rate		
EBTBM1300	TRA: Stoppage 1 before Full Face Rock			18	26-Jul-25	12-Aug-25	TRA: Stoppage 1 before Full Face Rock		
EBTBM1360	EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m			10	13-Aug-25	22-Aug-25	EB TBM Tunnelling		
EBTBM1370	EB TBM Successful restart of 10 Rings			0		22-Aug-25	EB TBM Successful		
EBTBM1260	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH865			14	23-Aug-25	05-Sep-25			
TBM2 Rescue				9	24-May-25 A	02-Jun-25 A			
Pipe Pile Wall				9	24-May-25 A	02-Jun-25 A			
A229450620	Installation of 22 nos Pipe Piles			9	24-May-25 A	02-Jun-25 A	Installation of 22 nos Pipe Piles		
TSS - Tunnel Civil Works				672	26-Nov-23 A	27-Sep-25			
Westbound (WB)				447	08-Jul-24 A	27-Sep-25			
WB TSS - Service Gallery				103	01-Jun-25	11-Sep-25			
CP26-31				103	01-Jun-25	11-Sep-25			
A229446380	WB TSS - Service Gallery up from CH8712 to 8786 (CP28)			8	31-Jul-25	07-Aug-25	WB TSS - Service Gallery up from CH8712 to 8786 (CP		
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)				103	01-Jun-25	11-Sep-25			
A229450310	WB TBM Tunnelling CH8842-8856 (Pilot tunnel section)			6	01-Jun-25	06-Jun-25	WB TBM Tunnelling CH8842-8856 (Pilot tunnel section)		
A229450320	WB TBM Tunnelling CH8856-8900 (Pilot tunnel section) (44m; 7.0l			20	07-Jun-25	26-Jun-25	WB TBM Tunnelling CH8856-8900 (Pilot tunnel section) (44m; 7.0R/wk, 15% TRA)		
A229450330	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0l			34	27-Jun-25	30-Jul-25	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0R/wk, 15%		
A229450340	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F			43	31-Jul-25	11-Sep-25			
WB TSS - Below Road Level Installation				28	01-Jun-25	28-Jun-25			
Low Point @ CP12				28	01-Jun-25	28-Jun-25			
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)			28	01-Jun-25	28-Jun-25	WB TSS - Low Point Sump Pit - RC works (completed)		
WB TSS - Corbel				37	07-Jun-25	13-Jul-25			
CP21-26				37	07-Jun-25	13-Jul-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27			20	07-Jun-25	26-Jun-25	WB TSS - Corbel Structure & Curing up to CP27		
A229450520	WB TSS - Corbel Structure & Curing up to CH8780 before CP28			17	27-Jun-25	13-Jul-25	WB TSS - Corbel Structure & Curing up to CH8780 before CP28		
WB TSS - OHVD				7	17-Jul-25	24-Jul-25			
TC11470	WB TSS - OHVD from CH8530 to CP26			4	17-Jul-25	21-Jul-25	WB TSS - OHVD from CH8530 to CP26		
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym			3	21-Jul-25	24-Jul-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym		
WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924				4	13-Jul-25	17-Jul-25			
D12555	WB TSS - Fire board - Tunnel Crown up to CP27			4	13-Jul-25	17-Jul-25	WB TSS - Fire board - Tunnel Crown up to CP27		
WB TSS - Road Barrier				447	08-Jul-24 A	27-Sep-25			
CPS				6	02-Jun-25	10-Jun-25			
A229447850	WB TSS - Road Barrier CPS up to CP26			6	02-Jun-25	10-Jun-25	WB TSS - Road Barrier CPS up to CP26		
NCPS				447	08-Jul-24 A	27-Sep-25 A			
TC11210	WB TSS - Road Barrier NCPS from CH8318 to CH8322			447	08-Jul-24 A	27-Sep-25 A			
WB TSS - E&M Brackets				6	01-Jun-25	06-Jun-25			
CPS				6	01-Jun-25	06-Jun-25			
TC11020	WB TSS - E&M Brackets CPS from CH8450 to CP25			6	01-Jun-25	06-Jun-25	WB TSS - E&M Brackets CPS from CH8450 to CP25		

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Jun	Jul	Aug
NCPS				6	01-Jun-25	06-Jun-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25			6	01-Jun-25	06-Jun-25	WB TSS - E&M Brackets NCPS from CH8450 to CP25		
Eastbound (EB)				668	26-Nov-23 A	23-Sep-25			
EB TSS - Service Gallery				52	16-Jul-25	05-Sep-25			
CP21-26				52	16-Jul-25	05-Sep-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)				52	16-Jul-25	05-Sep-25			
EBTBM1380	EB TSS - Service Gallery up to CH8473			10	16-Jul-25	25-Jul-25	EB TSS - Service Gallery up to CH8473		
EBTBM1390	TRA: Stoppage 1 before Full Face Rock			18	25-Jul-25	12-Aug-25	TRA: Stoppage 1 before Full Face Rock		
EBTBM1400	EB TSS - Service Gallery up to CH8484			10	12-Aug-25	22-Aug-25	EB TSS - Service		
EBTBM1410	EB TSS - Service Gallery up to CH8495 (11m; 4.8R/wk) and allow			7	22-Aug-25	29-Aug-25	E		
EBTBM1500	EB TSS - Service Gallery up to CH8505 (10m; 4.8R/wk)			7	29-Aug-25	05-Sep-25			
EB TSS - Below Road Level Installation				28	01-Jun-25	28-Jun-25			
Low Point Sump Pit				28	01-Jun-25	28-Jun-25			
Low Point @CP12				28	01-Jun-25	28-Jun-25			
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)			28	01-Jun-25	28-Jun-25	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c			28	01-Jun-25	28-Jun-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
FSIRoom				21	01-Jun-25	21-Jun-25			
A229450010	EB TSS - FSI Room 3 - civil works (completed)			21	01-Jun-25	21-Jun-25	EB TSS - FSI Room 3 - civil works (completed)		
A229450000	EB TSS - FSI Room 5 - civil works (completed)			21	01-Jun-25	21-Jun-25	EB TSS - FSI Room 5 - civil works (completed)		
A229449990	EB TSS - FSI Room 7 - civil works (completed)			21	01-Jun-25	21-Jun-25	EB TSS - FSI Room 7 - civil works (completed)		
EB TSS - Corbel				580	26-Nov-23 A	27-Jun-25			
CP21-26				580	26-Nov-23 A	27-Jun-25			
A229415982	EB TSS - Corbel Stoppage at CP23			580	26-Nov-23 A	27-Jun-25	EB TSS - Corbel Stoppage at CP23		
EB TSS - OHVD				14	01-Jun-25	14-Jun-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)			14	01-Jun-25*	14-Jun-25	EB - ISSG Assembly (subject to ISSG availability)		
EB TSS - Road Barrier				387	02-Sep-24 A	23-Sep-25 A			
CPS				387	02-Sep-24 A	23-Sep-25 A			
TC11120	EB TSS - Road Barrier CPS from CH8338 to CH8349			387	02-Sep-24 A	23-Sep-25 A			
08 CKL Tunnel				275	25-Nov-24 A	26-Aug-25			
Westbound (WB)				57	01-Jun-25	28-Jul-25			
WB CKL - Before TBM breakthrough				57	01-Jun-25	28-Jul-25			
Westbound (WB) Civil Works				57	01-Jun-25	28-Jul-25			
WB Type A				14	01-Jun-25	14-Jun-25			
E&M Brackets				14	01-Jun-25	14-Jun-25			
A229450100	CKL WB - E&M Bracket up to CP32			14	01-Jun-25	14-Jun-25	CKL WB - E&M Bracket up to CP32		
WB EVB Portal				14	14-Jul-25	28-Jul-25			
A229450180	CKL WB EVB Portal - Road Barrier			14	14-Jul-25	28-Jul-25	CKL WB EVB Portal - Road Barrier		
Eastbound (EB)				275	25-Nov-24 A	26-Aug-25			
EB CKL - Before TBM breakthrough				275	25-Nov-24 A	26-Aug-25			
Eastbound (EB) Structure Works				223	25-Nov-24 A	05-Jul-25			
EB Type C				161	25-Nov-24 A	14-Jun-25			
OHVD				161	25-Nov-24 A	14-Jun-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation			161	25-Nov-24 A	14-Jun-25	EB Type C - OHVD Formwork Modification & Relocation		
EB Type A D&Br				21	15-Jun-25	05-Jul-25			
OHVD				21	15-Jun-25	05-Jul-25			
A1800	EB D&Br - A1 OHVD Bay 5			21	15-Jun-25	05-Jul-25	EB D&Br - A1 OHVD Bay 5		
Eastbound (EB) Civil Works				87	01-Jun-25	26-Aug-25			
EB Type A				73	15-Jun-25	26-Aug-25			
A8980	CKL EB Type A - E&M Bracket			39	15-Jun-25	23-Jul-25	CKL EB Type A - E&M Bracket		
A229444530	EB - Type A - Road Barrier			36	11-Jul-25	26-Aug-25	EB - Typ		
EB Type C				80	01-Jun-25	19-Aug-25			
A229450140	CKL EB Type C - MIMEP module installation			6	01-Jun-25	06-Jun-25	CKL EB Type C - MIMEP module installation		
A229444520	CKL EB Type C2/C3 - Road Barrier			27	15-Jun-25	11-Jul-25	CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint			7	11-Jul-25	18-Jul-25	CKL EB Type C2/C3 - Black paint		
A229450110	CKL EB Type C2/C3 - E&M Bracket			27	24-Jul-25	19-Aug-25	CKL EB Type C2/C3 - E&		
EB Type A D&Br				36	02-Jun-25	17-Jul-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jun	Jul	Aug
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Jun-25	17-Jul-25	EB Type A Dr&BI - MIMEP module installation		
EB EVB Portal		64	01-Jun-25	04-Aug-25			
A229450160	CKL EB EVB Portal - Black paint	7	01-Jun-25	07-Jun-25	CKL EB EVB Portal - Black paint		
A229450150	CKL EB EVB Portal - Road Barrier	21	14-Jul-25	04-Aug-25		CKL EB EVB Portal - Road Barrier	
Branch Tunnel (S01)		192	10-Feb-25 A	21-Aug-25			
Branch Tunnel (S01) Civil Works		192	10-Feb-25 A	21-Aug-25			
E&M Brackets		192	10-Feb-25 A	21-Aug-25			
A229450130	CKL S01 - E&M Bracket	192	10-Feb-25 A	21-Aug-25	CKL S01 - E&M Bracket		
09 Cross Passages		133	01-Jun-25	11-Oct-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		133	01-Jun-25	11-Oct-25			
CP25 by Mini TBM		27	29-Aug-25	25-Sep-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	29-Aug-25	25-Sep-25			
CP28 by D&Br		35	31-Jul-25	03-Sep-25			
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	31-Jul-25	03-Sep-25			
CP32 by D&BI		78	01-Jun-25	17-Aug-25			
A229438446	CP32 - Backfill	26	01-Jun-25	26-Jun-25	CP32 - Backfill		
A229438436	CP32 - Lining Structure	26	27-Jun-25	22-Jul-25	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	23-Jul-25	17-Aug-25		CP32 - Collar	
CP33 by D&BI		133	01-Jun-25	11-Oct-25			
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Jun-25	10-Jul-25	CP33 - Rock Plug Excavation Preparation Works		
A1710	CP33 - Rock Plug Excavation	26	11-Jul-25	05-Aug-25		CP33 - Rock Plug Excavation	
A1720	CP33 - CP33/Type E Junction	67	06-Aug-25	11-Oct-25			
10 East Ventilation Building - EVB		567	15-Mar-24 A	02-Oct-25			
E&M Works (by BYME)		402	15-Mar-24 A	25-Jul-25			
EVB1210	EVB - E&M works (B/F)	359	15-Mar-24 A	04-Jun-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	334	26-Apr-24 A	12-Jun-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	318	21-May-24 A	16-Jun-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	289	10-Jul-24 A	30-Jun-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	286	07-Aug-24 A	25-Jul-25	EVB - E&M works (G/F)		
Statutory Procedures		227	24-Dec-24 A	08-Aug-25			
GBP & VAC submission		166	24-Dec-24 A	07-Jun-25			
EVB1580	VAC submission & 3 mth approval period by FSD	166	24-Dec-24 A	07-Jun-25	VAC submission & 3 mth approval period by FSD		
FS Water Supply		220	31-Dec-24 A	08-Aug-25			
EVB1410	EVB - Final Watermain installation after given full access	166	31-Dec-24 A	15-Jun-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	15-Jun-25	14-Jul-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	14-Jul-25	26-Jul-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	28-Jul-25	08-Aug-25	EVB - Watermeter installation		
Final T&C and FSI Inspection		108	18-Apr-25 A	04-Aug-25			
EVB1560	FSI Inspection	63	18-Apr-25 A	20-Jun-25 A	FSI Inspection		
EVB1600	Waiting period	21	14-Jul-25	04-Aug-25		Waiting period	
EVB Remaining Works (TBC)		97	01-Jun-25	06-Sep-25			
Facade works		31	06-Aug-25	06-Sep-25			
Above G/F		31	06-Aug-25	06-Sep-25			
EVB1606	EVB - Above G/F Façade (Admin Building side)	31	06-Aug-25	06-Sep-25			
Logistic Deck & Tower Crane Removal		79	01-Jun-25	18-Aug-25			
EVB1621	EVB - Tower Crane TC2 Removal TC2	15	01-Jun-25	15-Jun-25	EVB - Tower Crane TC2 Removal TC2		
EVB1620	EVB - Removal of Logistic Deck	79	01-Jun-25	18-Aug-25	EVB - Removal of Logistic Deck		
VO - Recovery Vehicle Base (RVB) Construction		45	19-Aug-25	02-Oct-25			
EVB1810	RVB - Rock Excavation & Site Formation	45	19-Aug-25	02-Oct-25			
11 Tunnel E&M Installation		202	01-May-25 A	19-Nov-25			
WB - E&M Works		90	01-Jul-25	28-Sep-25			
WB - LV Cabling & LV Power On		90	01-Jul-25	28-Sep-25			
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	23-Jul-25	20-Sep-25			
TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Jul-25*	28-Sep-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jun	Jul	Aug
	EB - E&M Works	202	01-May-25 A	19-Nov-25			
	EB - LV Cabling & LV Power On	202	01-May-25 A	19-Nov-25			
	E&MC1080	02. EB TSS - CP12-16 E&M installation	90	01-May-25 A	29-Jul-25 A	02. EB TSS - CP12-16 E&M installation	
	E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	14-Aug-25	12-Oct-25		
	E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	19-Aug-25	17-Nov-25		
	E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	21-Aug-25	19-Nov-25		
	12 Projectwide TCSS Installation	730	12-Aug-24 A	11-Aug-26			
	WB - TCSS Installation	625	12-Aug-24 A	28-Apr-26			
	TE1170	WB - TCSS Installation concurrent with E&M installation	625	12-Aug-24 A	28-Apr-26		
	EB - TCSS Installation	691	20-Sep-24 A	11-Aug-26			
TE160	EB - TCSS Installation concurrent with E&M installation	691	20-Sep-24 A	11-Aug-26			
14 Projectwide Final Works	48	30-Jun-25	17-Aug-25				
Tunnel Cladding	48	30-Jun-25	17-Aug-25				
Westbound	48	30-Jun-25	17-Aug-25				
Typical Subframe & Cladding	48	30-Jun-25	17-Aug-25				
WB NCPS	48	30-Jun-25	17-Aug-25				
A229450410	GTECH h/o End Jun25	0		30-Jun-25*	◆ GTECH h/o End Jun25		
VE10701	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)	24	01-Jul-25	24-Jul-25	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)		
VE10731	5. VE Panel - WB TSS CP17-23 (NCPS) 600m	24	25-Jul-25*	17-Aug-25	5. VE Panel - WB TSS CP17-23 (NCPS) 600m		
Infrastructure Works	290	24-Nov-24 A	10-Sep-25				
05 Common Utility Enclosure (CUE) (KD-39)	0	02-Jun-25	02-Jun-25				
VO - Plantroom for CUE Sprinkler System	0	02-Jun-25	02-Jun-25				
Overall T&C and FSI	0	02-Jun-25	02-Jun-25				
CUE10560	KD-39 - Completion of Section 13 - Ready for commissioning of CUE	0		02-Jun-25	◆ KD-39 - Completion of Section 13 - Ready for commissioning of CUE		
06 Road S20	84	31-Mar-25 A	25-Jul-25				
Addition of Planter (Non Critical)	62	31-Mar-25 A	26-Jun-25				
A1140	S20 - Construction of Remaining Planter	62	31-Mar-25 A	26-Jun-25	S20 - Construction of Remaining Planter		
Run-in Remaining Works	60	08-May-25 A	25-Jul-25				
A1000	S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)	0		02-Jun-25*	◆ S20 - Temporary Run-in Closure (subject to L10S Haul Road Diversion)		
A1100	S20 - Run-in Remaining Works	60	08-May-25 A	25-Jul-25	S20 - Run-in Remaining Works		
VO - Modification of Irrigation System at Charging Station Run-in	12	02-Jun-25	16-Jun-25				
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	02-Jun-25	16-Jun-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)	250	24-Nov-24 A	31-Jul-25				
L10(N) Landscape (KD-26)	26	02-Jul-25	31-Jul-25				
LN10110	L10(N) - Landscape softwork (TBC)	26	02-Jul-25	31-Jul-25	L10(N) - Landscape softwork (TBC)		
LN10120	KD-26 - Section 9D - Road L10 (N) Landscape Softworks	0		31-Jul-25	◆ KD-26 - Section 9D - Road L10 (N) Landscape Softworks		
L10(N) Remaining works	248	24-Nov-24 A	29-Jul-25				
LN10100	Road L10N - Drainage T&C	21	01-Jun-25	21-Jun-25	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	193	19-Dec-24 A	29-Jun-25 A	Road L10N - Road Lighting		
LN10130	Road L10N - Street furniture & road signage	219	24-Nov-24 A	30-Jun-25 A	Road L10N - Street furniture & road signage		
LN10150	Road L10N - Final Paving works & Road Marking	20	10-Jul-25	29-Jul-25	Road L10N - Final Paving works & Road Marking		
L10 (N) Remaining Road Works (Subject to Manpower)	98	01-Mar-25 A	09-Jul-25				
A229450260	L10 (N) - Landscape Softwork	51	29-Mar-25 A	09-Jun-25 A	L10 (N) - Landscape Softwork		
A229450270	L10 (N) - Remaining Road Signage	89	01-Mar-25 A	27-Jun-25	L10 (N) - Remaining Road Signage		
A229450280	L10 (N) - Remaining Road Lighting	30	02-Jun-25	09-Jul-25	L10 (N) - Remaining Road Lighting		
08 Road L10(S) & L18	236	07-Jan-25 A	30-Aug-25				
L10(S) & L18 Landscape (KD-24)	25	02-Jun-25	30-Jun-25				
A229445711	KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape	0		30-Jun-25	◆ KD-24 - Completion of Section 9B - Remaining Stage 5 Infrastructure Landscape		
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Jun-25*	30-Jun-25	L10 (S) & L18 - Landscape softwork (TBC)		
L10(S) & L18 Remaining works	91	01-Jun-25	30-Aug-25				
Preparation for road opening	0	01-Jun-25	01-Jun-25				
A229448750	L10 (S) & L18 ready for use	0		01-Jun-25	◆ L10 (S) & L18 ready for use		
Roadside Area adjacent to L10(S)	91	01-Jun-25	30-Aug-25				
Design	0	31-Jul-25	31-Jul-25				

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jun	Jul	Aug
A229448800	Design Approval - Landscape (225000)	0		31-Jul-25			◆ Design Approval - Landscape (225000)
Roadworks		30	01-Jun-25	30-Jun-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Jun-25*	30-Jun-25		Roadside Area adjacent to L10S - Road works	
Landscape		30	01-Aug-25	30-Aug-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Aug-25	30-Aug-25			
Miscellaneous Road Works		114	07-Jan-25 A	06-Jun-25			
A229450250	L10 (S) Footpath - Diversion (Container Walkway -> Permanent Fc	0		02-Jun-25	◆ L10 (S) Footpath - Diversion (Container Walkway -> Permanent Footpath)		
A1190	L10 (S) Carriageway - Construction of Remaining Islands	114	07-Jan-25 A	06-Jun-25		L10 (S) Carriageway - Construction of Remaining Islands	
Preparation for Road Opening (L10S)		28	26-Apr-25 A	03-Jun-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	28	26-Apr-25 A	03-Jun-25		L10 (S) Carriageway - Final Paving Works & Road Marking	
A229450220	L10 (S) - Site Access Change (Kai Tak Bridge Rd)	0		03-Jun-25	◆ L10 (S) - Site Access Change (Kai Tak Bridge Rd)		
09 Footbridge FB-02 (KD-17 achieved)		106	08-Feb-25 A	26-Jun-25			
FB-02 Remaining works		106	08-Feb-25 A	26-Jun-25			
KF64 reinstatement		106	08-Feb-25 A	26-Jun-25			
FB211150	KF64 Reinstatement - Handrail	73	08-Mar-25 A	16-Jun-25		KF64 Reinstatement - Handrail	
FB211140	KF64 Reinstatement - Lighting	106	08-Feb-25 A	26-Jun-25		KF64 Reinstatement - Lighting	
10 Lam Chak Street / Kai Hing Road Modification		30	11-Aug-25	10-Sep-25			
LCS/KHR Modification (KD-19)		30	11-Aug-25	10-Sep-25			
VO - Additional Raod Lighting at Stage 1 Area		30	11-Aug-25	10-Sep-25			
A229450080	VO - Additional Road Lighting installation	30	11-Aug-25	10-Sep-25			



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jul	Aug	Sep
HKT2 Pre-P80 Programme DD 01Jul25		761	20-Nov-23 A	20-Dec-25			
Construction		761	20-Nov-23 A	20-Dec-25			
Trunk Road T2		761	20-Nov-23 A	20-Dec-25			
02 AtGrade Road -AGR		501	15-Jun-24 A	28-Oct-25			
Kiosk		120	01-Jul-25	28-Oct-25			
AGR 1030	Kiosk - procurement, fabrication & delivery	90	01-Jul-25*	28-Sep-25			Kiosk
AGR 1060	Kiosk - Civil	30	29-Sep-25	28-Oct-25			
AGR - Road & Drainage works		400	15-Jun-24 A	20-Jul-25			
AGR 1021	AGR - TCSS Provision CH5860-5962	148	09-Jan-25 A	12-Jul-25			
AGR 1150	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)	12	08-Jul-25	20-Jul-25			
Eastbound		165	07-Dec-24 A	04-Jul-25			
AGR1040	AGR - EB Drainage & Gully Installation	165	07-Dec-24 A	04-Jul-25			
Westbound		400	15-Jun-24 A	20-Jul-25			
AGR 1020	AGR - WB Drainage & Gully Installation	310	15-Jun-24 A	02-Jul-25			
AGR 1050	AGR - WB Road Side Barrier	155	15-Feb-25 A	20-Jul-25			
AGR 1140	AGR - WB Subbase (subject to CKR interface and TBM haul road arrangement)	98	06-Mar-25 A	08-Jul-25			
03 Depressed Road - DPR		135	16-Jun-25 A	28-Oct-25			
DPR - Road Works		135	16-Jun-25 A	28-Oct-25			
Temporary Ramp for CKR Opening		60	01-Jul-25	29-Aug-25			
A229450370	AGR & DPR - Traffic diversion	15	01-Jul-25	15-Jul-25			
A229450510	DPR - WB Ramp demolition	15	16-Jul-25	30-Jul-25			
A229450530	DPR - Remaining Road Works	30	31-Jul-25	29-Aug-25			
Rising Main		135	16-Jun-25 A	28-Oct-25			
A229450070	DPR - Civil - temp drainage system modification	45	16-Jun-25 A	30-Jul-25			
A229450170	DPR - Civil - Perm civil provision	30	31-Jul-25	29-Aug-25			
A229426391	DPR - E&M - Sump pit pumps and watermain installation	60	30-Aug-25	28-Oct-25			
DPR - Final Works		36	02-Jul-25	12-Aug-25			
05 Supporting Underground Structure - SUS		84	18-Jun-25 A	09-Sep-25			
SUS - Tunnel Civil Works		84	18-Jun-25 A	09-Sep-25			
A229450430	Parapet Defect Rectification (EB CP side)	32	18-Jun-25 A	19-Jul-25			
A229450470	SUS VE Panel Design Review (EB)	47	30-Jun-25 A	15-Aug-25			
A229450490	SUS VE Panel Design Review (WB)	58	30-Jun-25 A	27-Aug-25			
A229450440	Parapet Defect Rectification (EB NCP side)	24	20-Jul-25	12-Aug-25			
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	13-Aug-25	26-Aug-25			
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	27-Aug-25	09-Sep-25			
Eastbound TCW		14	01-Jul-25	14-Jul-25			
EB Road Barrier		14	01-Jul-25	14-Jul-25			
SUS10060	SUS EB - Road Barrier (CPS) Last 50m	14	01-Jul-25	14-Jul-25			
Westbound TCW		14	01-Jul-25	14-Jul-25			
WB Road Barrier		14	01-Jul-25	14-Jul-25			
SUS10210	SUS WB - Road Barrier (CPS) Last 50m	14	01-Jul-25	14-Jul-25			
06 Launching Shaft & C&C Tunnel - LSCC		702	20-Nov-23 A	21-Oct-25			
LSCC - Structure works		133	15-Apr-25 A	25-Aug-25			
Launching Shaft		133	15-Apr-25 A	25-Aug-25			
Late Stitch/C&C		91	15-Apr-25 A	14-Jul-25			
LSCC10401	9a. Late Stitch/C&C - Remaining Base Slab	91	15-Apr-25 A	14-Jul-25			
LS - Miscellaneous Structural Openings		56	01-Jul-25	25-Aug-25			
01 Massfill at cable trench (subject to temporary cable relocation)		14	12-Aug-25	25-Aug-25			
A229448630	Clearance and Massfill the trench	14	12-Aug-25	25-Aug-25			
02 Road slab opening & Drainage works (subject to temporary cable relocation)		42	01-Jul-25	11-Aug-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Jul-25	11-Aug-25			
04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunnel)		31	01-Jul-25	31-Jul-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	01-Jul-25	07-Jul-25			
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	08-Jul-25	14-Jul-25			

Activity ID		Activity Name	Dur	Start	Finish	2025		
						Jul	Aug	Sep
	A229448581	Road Diversion	3	15-Jul-25	17-Jul-25	Road Diversion		
	A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	18-Jul-25	24-Jul-25	EB & WB in situ Service Gallery NCPS - Part 1		
	A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	25-Jul-25	31-Jul-25	EB & WB in situ Service Gallery NCPS - Part 2		
	05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8		49	01-Jul-25	18-Aug-25			
	A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Jul-25*	28-Jul-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
	A229448660	Stage 2 - Closing out the opening (after SG installation completion	14	01-Jul-25*	14-Jul-25	Stage 2 - Closing out the opening (after SG installation completion TBC)		
	A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Jul-25	18-Aug-25	Stage 1a - Emergency staircase corridor RC works		
	LSCC - Backfilling & Dwall Dismantling		113	01-Jul-25	21-Oct-25			
	LSCC - Tunnel Civil Works		647	20-Nov-23 A	28-Aug-25			
	Eastbound TCW		647	20-Nov-23 A	28-Aug-25			
	LSCC10070	LSCC EB - Fireboard	589	20-Nov-23 A	01-Jul-25	LSCC EB - Fireboard		
	LSCC10090	LSCC EB - E&M brackets (CPS)	312	06-Sep-24 A	15-Jul-25	LSCC EB - E&M brackets (CPS)		
	LSCC10421	LSCC EB - E&M brackets (NCPS)	312	20-Sep-24 A	29-Jul-25	LSCC EB - E&M brackets (NCPS)		
	LSCC10050	LSCC EB - Road Barrier (NCPS)	61	13-Jun-25 A	13-Aug-25	LSCC EB - Road Barrier (NCPS)		
	LSCC10110	LSCC EB - TCSS provision	6	15-Jul-25	21-Jul-25	LSCC EB - TCSS provision		
	LSCC10431	LSCC EB - Road Barrier (CPS)	15	13-Aug-25*	28-Aug-25		LSCC EB - Road Barrier (CPS)	
	Westbound TCW		409	13-Jul-24 A	26-Aug-25			
	LSCC10080	LSCC WB - E&M brackets (CPS)	367	13-Jul-24 A	15-Jul-25	LSCC WB - E&M brackets (CPS)		
	LSCC10060	LSCC WB - Fireboard	255	19-Oct-24 A	01-Jul-25	LSCC WB - Fireboard		
	LSCC10411	LSCC WB - E&M brackets (NCPS)	278	24-Oct-24 A	29-Jul-25	LSCC WB - E&M brackets (NCPS)		
	LSCC10441	LSCC WB - Road Barrier (NCPS)	74	30-May-25 A	12-Aug-25	LSCC WB - Road Barrier (NCPS)		
	LSCC10100	LSCC WB - TCSS provision	6	15-Jul-25	21-Jul-25	LSCC WB - TCSS provision		
	LSCC10451	LSCC WB - Road Barrier (CPS)	14	12-Aug-25	26-Aug-25		LSCC WB - Road Barrier (CPS)	
	07 Tunnel Sub-sea (TSS)		711	26-Nov-23 A	05-Nov-25			
	Additional Excavation by D&Br from CKL		329	15-Aug-24 A	09-Jul-25			
	Eastbound Pilot Tunnel		329	15-Aug-24 A	09-Jul-25			
	CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	329	15-Aug-24 A	09-Jul-25	EB CKL - Pilot tunnel enlargement (Benching)		
	TSS - TBM Excavation from Kai Tak		634	11-Feb-24 A	05-Nov-25			
	Westbound - TBM S1281		163	27-May-25 A	05-Nov-25			
	TBM1 Tunneling		96	27-May-25 A	30-Aug-25			
	CP26-31		96	27-May-25 A	30-Aug-25			
	A229450300	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0R/wk, 15% TRA)	37	27-May-25 A	03-Jul-25 A	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0R/wk, 15% TRA)		
	A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F	35	03-Jul-25 A	06-Aug-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0R/wk, 15% TRA)		
	A229449565	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% TRA)	24	06-Aug-25	30-Aug-25	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% TRA)		
	TBM1 Dismantling		67	30-Aug-25	05-Nov-25			
	General		67	30-Aug-25	05-Nov-25			
	TA525	WB TBM - Last 5 Rings Installation	2	30-Aug-25	01-Sep-25			WB TBM - Last 5 Rings Installation
	TA85	WB TBM dismantling - TSS side	67	30-Aug-25	05-Nov-25			
	TA70	WB TBM Cutterhead Cleaning	5	01-Sep-25	06-Sep-25			WB TBM Cutterhead Cleaning
	TA325	WB TBM dismantling - CKL side	60	06-Sep-25	05-Nov-25			
	TSS side		34	01-Sep-25	05-Oct-25			
	Gantries		33	01-Sep-25	04-Oct-25			
	TA526	WB TBM dismantling - QU + Walkways	2	01-Sep-25	03-Sep-25			WB TBM dismantling - QU + Walkways
	TA536	WB TBM dismantling - MD Rings to front + SF	1	03-Sep-25	04-Sep-25			WB TBM dismantling - MD Rings to front + SF
	TA135	WB TBM dismantling - Gantry 4 Level 3, 2 & 1 dismantling	7	04-Sep-25	11-Sep-25			WB TBM dismantling - Gantry 4 Level 3, 2 & 1 dismantling
	TA115	WB TBM dismantling - Gantry 1-3 pulling (free up 1st 50m)	1	12-Sep-25	13-Sep-25			WB TBM dismantling - Gantry 1-3 pulling (free up 1st 50m)
	TA275	WB TBM dismantling - Gantry 1-3 Level 3 Dismantling	7	13-Sep-25	20-Sep-25			WB TBM dismantling - Gantry 1-3 Level 3 Dismantling
	TA921	WB TBM dismantling - Gantry 1-3 Level 2 Dismantling	7	20-Sep-25	27-Sep-25			WB TBM dismantling - Gantry 1-3 Level 2 Dismantling
	TA931	WB TBM dismantling - Gantry 1-3 Level 1 Dismantling	7	27-Sep-25	04-Oct-25			WB TBM dismantling - Gantry 1-3 Level 1 Dismantling
	Erector, Cross Beam, MD		22	13-Sep-25	05-Oct-25			
	TA185	WB TBM dismantling - Concreting	5	13-Sep-25	18-Sep-25			WB TBM dismantling - Concreting
	TA195	WB TBM dismantling - Rail Installation	4	18-Sep-25	22-Sep-25			WB TBM dismantling - Rail Installation
	TA205	WB TBM dismantling - Erector Support installation + pulling	4	22-Sep-25	26-Sep-25			WB TBM dismantling - Erector Support installation + pulling
	TA225	WB TBM dismantling - Cross Beam Extraction	2	26-Sep-25	28-Sep-25			WB TBM dismantling - Cross Beam Extraction


Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jul	Aug	Sep
	TA216WB TBM dismantling - Erector dismantling	7	26-Sep-25	03-Oct-25			
	TA245WB TBM dismantling - MD Extraction	2	28-Sep-25	30-Sep-25			
	TA236WB TBM dismantling - Cross Beam Wire Cutting	7	28-Sep-25	05-Oct-25			
	CKL Side	24	06-Sep-25	30-Sep-25			
	Cutterhead, Bearing, Shield	24	06-Sep-25	30-Sep-25			
	TA90WB TBM dismantling - Cutterhead dismantling Part 1 + Rotation	6	06-Sep-25	12-Sep-25			WB TBM dismantling - Cutterhead disman
	TA901WB TBM dismantling - Cutterhead dismantling Part 2	14	12-Sep-25	26-Sep-25			WB TB
	TA91WB TBM dismantling - Shield Cutting (before MD removal)	4	26-Sep-25	30-Sep-25			
	Eastbound - TBM S1282	604	11-Feb-24 A	06-Oct-25			
	TBM2 Tunneling	604	11-Feb-24 A	06-Oct-25			
	CP21-26	507	11-Feb-24 A	01-Jul-25			
	EBTBM1250EB TBM stop	507	11-Feb-24 A	01-Jul-25	EB TBM stop		
	CP26-30	97	02-Jul-25	06-Oct-25			
	EBTBM1350EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m	10	02-Jul-25	11-Jul-25	EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m; 3.6R/wk,as-built rate)		
	EBTBM1300TRA: Stoppage 1 before Full Face Rock	18	12-Jul-25	29-Jul-25	TRA: Stoppage 1 before Full Face Rock		
	EBTBM1360EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m	10	30-Jul-25	08-Aug-25	EB TBM Tunnelling - Seawall Section 5 Rings CH8632-8654 (11m; 3.6R/wk,as-built rate)		
	EBTBM1260EB TBM Tunnelling - Seawall Section up to Full Face Rock CH865	14	09-Aug-25	22-Aug-25	EB TBM Tunnelling - Seawall Section up to Full Face Rock CH8654-8675 (21m; 4.8R/wk, 15%		
	EBTBM1530EB TBM Tunnelling - Seawall Section up to Full Face Rock CH867	15	23-Aug-25	06-Sep-25	EB TBM Tunnelling - Seawall Section up to Full Face R		
	EBTBM1270EB TBM Tunnelling - Seawall Section up to Full Face Rock CH869	14	07-Sep-25	20-Sep-25	EB TBM Tunnelling -		
	EBTBM1280EB TBM Tunnelling CH8718-8748 up to start of Pilot Tunnel (30m;	16	21-Sep-25	06-Oct-25			
	TSS - Tunnel Civil Works	685	26-Nov-23 A	11-Oct-25			
	Westbound (WB)	321	24-Nov-24 A	11-Oct-25			
	WB TSS - TBM Temporary Services	28	06-Sep-25	04-Oct-25			
	TBM slurry pipe relocation	7	11-Sep-25	18-Sep-25			
	A229447540TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	11-Sep-25	18-Sep-25			TSS - WB NCPS Wall Pipe
	TBM slurry pipe dismantling	28	06-Sep-25	04-Oct-25			
	A229447590TSS - WB NCPS Wall Pipe Dismantling from CP25 to CP29	14	06-Sep-25	20-Sep-25			TSS - WB NCPS Wa
	A229447610TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	14	06-Sep-25	20-Sep-25			TSS - WB NCPS Wa
	A229447620TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	14	20-Sep-25	04-Oct-25			
	WB TSS - Service Gallery	103	26-May-25 A	05-Sep-25			
	CP26-31	103	26-May-25 A	05-Sep-25			
	A229446380WB TSS - Service Gallery up from CH8712 to 8786 (CP28)	36	26-May-25 A	01-Jul-25	WB TSS - Service Gallery up from CH8712 to 8786 (CP28)		
	TC3010WB TSS - Service Gallery up from CH8786 to CH8897 (CP29)	5	06-Aug-25	11-Aug-25	WB TSS - Service Gallery up from CH8786 to CH8897 (CP29)		
	Same Rate as TBM Excavation (Last SG 170m behind TBM CH)	102	27-May-25 A	05-Sep-25			
	A229450330WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0l	37	27-May-25 A	03-Jul-25 A	WB TBM Tunnelling CH8900-8975 (Pilot tunnel section) (75m; 7.0R/wk, 15% TRA)		
	A229450340WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0F	41	03-Jul-25 A	12-Aug-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section) (93m 7.0R/wk, 15% TRA)		
	A229450350WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/wk, 10% T	24	13-Aug-25	05-Sep-25	WB TBM Tunnelling CH9068-9137 (cavern) (69m; 9.3R/w		
	WB TSS - Below Road Level Installation	18	11-Aug-25	29-Aug-25			
	Service Gallery Civil Provision	18	11-Aug-25	29-Aug-25			
	TC1100WB TSS - Service Gallery Civil Provision up to CP29	18	11-Aug-25	29-Aug-25	WB TSS - Service Gallery Civil Provision up to CP29		
	WB TSS - Corbel	88	02-Jul-25 A	27-Sep-25			
	CP21-26	55	02-Jul-25 A	25-Aug-25			
	A229450520WB TSS - Corbel Structure & Curing up to CH8780 before CP28	16	02-Jul-25 A	17-Jul-25	WB TSS - Corbel Structure & Curing up to CH8780 before CP28		
	A229424160WB TSS - Corbel Structure & Curing at CP28	6	05-Aug-25	10-Aug-25	WB TSS - Corbel Structure & Curing at CP28		
	TC11200WB TSS - Corbel Structure & Curing up to CH8875	15	11-Aug-25	25-Aug-25	WB TSS - Corbel Structure & Curing up to CH8875		
	CP26-31	4	17-Sep-25	20-Sep-25			
	TC1930WB TSS - Corbel Structure up to CP29 (25m)	4	17-Sep-25	20-Sep-25			WB TSS - Corbel Str
	Concrete curing time before ISSG arrival	7	21-Sep-25	27-Sep-25			
	TC1330WB TSS - Corbel Structure up to CP29 (concrete curing)	7	21-Sep-25	27-Sep-25			WB
	WB TSS - OHVD	7	21-Jul-25	28-Jul-25			
	TC11470WB TSS - OHVD from CH8530 to CP26	4	21-Jul-25	25-Jul-25	WB TSS - OHVD from CH8530 to CP26		
	TC11400WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	25-Jul-25	28-Jul-25	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym		
	WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924	80	17-Jul-25	05-Oct-25			
	D12555WB TSS - Fire board - Tunnel Crown up to CP27	4	17-Jul-25	21-Jul-25	WB TSS - Fire board - Tunnel Crown up to CP27		
	D12565WB TSS - Fire board - Tunnel Crown up to CP28	8	28-Sep-25	05-Oct-25			

Activity ID		Activity Name		Dur	Start	Finish	2025		
							Jul	Aug	Sep
WB TSS - Fire Board - Road level with deletion up Ch8924				14	18-Sep-25	02-Oct-25			
A229446460	WB TSS - Fire Board - Road level up to CP24			14	18-Sep-25	02-Oct-25			
WB TSS - Road Barrier				100	03-Jul-25	11-Oct-25			
CPS				84	03-Jul-25	24-Sep-25			
A229447850	WB TSS - Road Barrier CPS up to CP26			6	03-Jul-25	10-Jul-25			
A229447650	WB TSS - Road Barrier CPS up to CP28			6	11-Aug-25	20-Aug-25			
TC1040	WB TSS - Road Barrier CPS up to CP29			4	21-Sep-25	24-Sep-25			
NCPS				13	20-Sep-25	11-Oct-25			
A229446430	WB TSS - Road Barrier NCPS up to CP26			6	20-Sep-25	27-Sep-25			
A229446420	WB TSS - Road Barrier NCPS up to CP27			6	27-Sep-25	11-Oct-25			
WB TSS - E&M Brackets				219	24-Nov-24 A	01-Jul-25			
NCPS				219	24-Nov-24 A	01-Jul-25			
TC11460	WB TSS - E&M Brackets NCPS from CH8450 to CP25			219	24-Nov-24 A	01-Jul-25			
Eastbound (EB)				681	26-Nov-23 A	06-Oct-25			
EB TSS - TBM Temporary Services				7	11-Sep-25	18-Sep-25			
TBM slurry pipe relocation				7	11-Sep-25	18-Sep-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24			7	11-Sep-25	18-Sep-25			
EB TSS - Service Gallery				97	02-Jul-25	06-Oct-25			
CP21-26				97	02-Jul-25	06-Oct-25			
A229428552	EB TSS - Service Gallery up to CP 25			13	23-Aug-25	08-Sep-25			
Same Rate as TBM Excavation (Last SG 170m behind TBM CH)				97	02-Jul-25	06-Oct-25			
EBTBM1380	EB TSS - Service Gallery up to CH8473			10	02-Jul-25	11-Jul-25			
EBTBM1390	TRA: Stoppage 1 before Full Face Rock			18	11-Jul-25	29-Jul-25			
EBTBM1400	EB TSS - Service Gallery up to CH8484			10	29-Jul-25	08-Aug-25			
EBTBM1410	EB TSS - Service Gallery up to CH8495 (11m; 4.8R/wk) and allow			7	08-Aug-25	15-Aug-25			
EBTBM1500	EB TSS - Service Gallery up to CH8505 (10m; 4.8R/wk)			7	15-Aug-25	22-Aug-25			
EBTBM1430	EB TSS - Service Gallery up to CH8548 (43m; 4.8R/wk)			29	22-Aug-25	20-Sep-25			
EBTBM1440	EB TSS - Service Gallery up to CH8578			16	20-Sep-25	06-Oct-25			
EB TSS - Below Road Level Installation				162	17-Feb-25 A	28-Jul-25			
Low Point Sump Pit				162	17-Feb-25 A	28-Jul-25			
Low Point @ CP12				162	17-Feb-25 A	28-Jul-25			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c			162	17-Feb-25 A	28-Jul-25			
EB TSS - Corbel				672	26-Nov-23 A	27-Sep-25			
CP21-26				672	26-Nov-23 A	27-Sep-25			
A229415982	EB TSS - Corbel Stoppage at CP23			610	26-Nov-23 A	27-Jul-25			
A229415952	EB TSS - Corbel Structure up to CP24			8	18-Sep-25	27-Sep-25			
EB TSS - OHVD				93	01-Jul-25	01-Oct-25			
TC305	EB - ISSG Assembly (subject to ISSG availability)			14	01-Jul-25*	14-Jul-25			
CP21-26				4	27-Sep-25	01-Oct-25			
TC320	EB TSS - OHVD up to CP24			4	27-Sep-25	01-Oct-25			
EB TSS - Road Barrier				8	27-Sep-25	05-Oct-25			
NCPS				8	27-Sep-25	05-Oct-25			
TC10160	EB TSS - Road Barrier NCPS up to CP24			8	27-Sep-25	05-Oct-25			
08 CKL Tunnel				305	25-Nov-24 A	25-Sep-25			
Westbound (WB)				14	01-Jul-25	14-Jul-25			
WB CKL - Before TBM breakthrough				14	01-Jul-25	14-Jul-25			
Westbound (WB) Civil Works				14	01-Jul-25	14-Jul-25			
WB Type A				14	01-Jul-25	14-Jul-25			
E&M Brackets				14	01-Jul-25	14-Jul-25			
A229450100	CKL WB - E&M Bracket up to CP32			14	01-Jul-25	14-Jul-25			
WB EVB Portal				14	01-Jul-25	14-Jul-25			
A229450180	CKL WB EVB Portal - Road Barrier			14	01-Jul-25	14-Jul-25			
Eastbound (EB)				305	25-Nov-24 A	25-Sep-25			
EB CKL - Before TBM breakthrough				305	25-Nov-24 A	25-Sep-25			
Eastbound (EB) Structure Works				254	25-Nov-24 A	05-Aug-25			

Activity ID	Activity Name	Dur	Start	Finish	Jul	2025 Aug	Sep
08 Eastbound (EB) Civil Works	EB Type C	186	25-Nov-24 A	15-Jul-25			
	OHVD	186	25-Nov-24 A	15-Jul-25			
	A2050	EB Type C - OHVD Formwork Modification & Relocation	186	25-Nov-24 A	15-Jul-25	EB Type C - OHVD Formwork Modification & Relocation	
	EB Type A D&Br	21	16-Jul-25	05-Aug-25			
	OHVD	21	16-Jul-25	05-Aug-25			
	A1800	EB D&Br - A1 OHVD Bay 5	21	16-Jul-25	05-Aug-25	EB D&Br - A1 OHVD Bay 5	
	Eastbound (EB) Civil Works	87	01-Jul-25	25-Sep-25			
	EB Type A	72	16-Jul-25	25-Sep-25			
	A8980	CKL EB Type A - E&M Bracket	39	16-Jul-25	23-Aug-25	CKL EB Type A - E&M Bracket	
	A229444530	EB - Type A - Road Barrier	36	11-Aug-25	25-Sep-25	EB - Typ	
	EB Type C	81	01-Jul-25	19-Sep-25			
	A229450140	CKL EB Type C - MIMEP module installation	6	01-Jul-25	06-Jul-25	CKL EB Type C - MIMEP module installation	
	A229444520	CKL EB Type C2/C3 - Road Barrier	27	16-Jul-25	11-Aug-25	CKL EB Type C2/C3 - Road Barrier	
	A229450120	CKL EB Type C2/C3 - Black paint	7	11-Aug-25	18-Aug-25	CKL EB Type C2/C3 - Black paint	
	A229450110	CKL EB Type C2/C3 - E&M Bracket	27	24-Aug-25	19-Sep-25	CKL EB Type C2/C3 - E	
	EB Type A D&Br	36	03-Jul-25	13-Aug-25			
	A229444700	EB Type A Dr&BI - MIMEP module installation	36	03-Jul-25	13-Aug-25	EB Type A Dr&BI - MIMEP module installation	
	EB EVB Portal	21	01-Jul-25	21-Jul-25			
A229450150	CKL EB EVB Portal - Road Barrier	21	01-Jul-25	21-Jul-25	CKL EB EVB Portal - Road Barrier		
A229450160	CKL EB EVB Portal - Black paint	7	01-Jul-25	07-Jul-25	CKL EB EVB Portal - Black paint		
Branch Tunnel (S01)		223	10-Feb-25 A	21-Sep-25			
Branch Tunnel (S01) Civil Works		223	10-Feb-25 A	21-Sep-25			
E&M Brackets		223	10-Feb-25 A	21-Sep-25			
A229450130	CKL S01 - E&M Bracket	223	10-Feb-25 A	21-Sep-25	CKL S01 - E&M Br		
09 Cross Passages		151	01-Jul-25	28-Nov-25			
Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		151	01-Jul-25	28-Nov-25			
CP25 by Mini TBM		105	15-Aug-25	28-Nov-25			
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	15-Aug-25	11-Sep-25	CP25 - EB - Tympanum Civil works CH8489		
A7950	CP25 - CP TBM cycle	18	11-Sep-25	29-Sep-25			
A8260	CP25 - Internal & Collar Structure & ABWF	60	29-Sep-25	28-Nov-25			
CP27 by Mini TBM		27	07-Sep-25	03-Oct-25			
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	07-Sep-25	03-Oct-25			
CP28 by D&Br		129	01-Jul-25	06-Nov-25			
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	01-Jul-25	04-Aug-25	CP28 - WB - Temporary Platform setup & Tympanum CH8787		
TD1030	CP28 - WB - Sawcut and breakin	6	05-Aug-25	10-Aug-25	CP28 - WB - Sawcut and breakin		
TD1250	CP28 - Advance excavation from WB (15m Length; 0.17m/d)	88	11-Aug-25	06-Nov-25			
CP29 by D&Br		35	13-Aug-25	16-Sep-25			
TD1310	CP29 - WB - Temporary Platform setup & Tympanum	35	13-Aug-25	16-Sep-25	CP29 - WB - Temporary Platfo		
CP32 by D&BI		78	01-Jul-25	16-Sep-25			
A229438446	CP32 - Backfill	26	01-Jul-25	26-Jul-25	CP32 - Backfill		
A229438436	CP32 - Lining Structure	26	27-Jul-25	21-Aug-25	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	22-Aug-25	16-Sep-25	CP32 - Collar		
CP33 by D&BI		133	01-Jul-25	10-Nov-25			
A1900	CP33 - Rock Plug Excavation Preparation Works	40	01-Jul-25	09-Aug-25	CP33 - Rock Plug Excavation Preparation Works		
A1710	CP33 - Rock Plug Excavation	26	10-Aug-25	04-Sep-25	CP33 - Rock Plug Excavation		
A1720	CP33 - CP33/Type E Junction	67	05-Sep-25	10-Nov-25			
10 East Ventilation Building - EVB		622	15-Mar-24 A	26-Nov-25			
E&M Works (by BYME)		427	15-Mar-24 A	23-Aug-25			
EVB1210	EVB - E&M works (B/F)	384	15-Mar-24 A	04-Jul-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	359	26-Apr-24 A	12-Jul-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	330	21-May-24 A	02-Jul-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	314	10-Jul-24 A	30-Jul-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	311	07-Aug-24 A	23-Aug-25	EVB - E&M works (G/F)		
EVB Remaining Works (TBC)		209	02-May-25 A	26-Nov-25			

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jul	Aug	Sep
Facade works							
EVB1606	EVB - Aluminium Fins Installation	107	13-Jun-25 A	27-Sep-25	EVB - Aluminium Fins Installation		
Logistic Deck & Tower Crane Removal							
EVB1620	EVB - Removal of Logistic Deck	73	02-May-25 A	13-Jul-25	EVB - Removal of Logistic Deck		
EVB1621	EVB - Tower Crane TC2 Removal TC2	15	28-Sep-25	12-Oct-25			
Landscape works							
EVB1650	EVB - Landscape - Above G/F	60	28-Sep-25	26-Nov-25			
VO - Recovery Vehicle Base (RVB) Construction							
EVB1810	RVB - Rock Excavation & Site Formation	45	13-Jul-25	27-Aug-25	RVB - Rock Excavation & Site Formation		
11 Tunnel E&M Installation							
WB - E&M Works							
WB - LV Cabling & LV Power On							
TF170	WB CKL - CP32-EVB Portal E&M installation	90	01-Jul-25*	28-Sep-25	WB CKL - CP32-EVB Portal E&M installation		
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	29-Jul-25	27-Sep-25	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
EB - E&M Works							
EB - LV Cabling & LV Power On							
E&MC1080	02. EB TSS - CP12-16 E&M installation	61	01-May-25 A	01-Jul-25	02. EB TSS - CP12-16 E&M installation		
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	13-Aug-25	12-Oct-25	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)		
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	90	19-Sep-25	18-Dec-25	11. EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1140	12. EB CKL - BT & S01 - E&M installation	90	21-Sep-25	20-Dec-25	12. EB CKL - BT & S01 - E&M installation		
14 Projectwide Final Works							
Tunnel Cladding							
Eastbound							
Typical Subframe & Cladding							
EB CPS							
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	16-Aug-25	08-Sep-25	1. VE Panel - EB SUS (CPS) 400m		
EB NCPS							
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	237	29-Jan-25 A	22-Sep-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	09-Sep-25	02-Oct-25	1. VE Panel - EB SUS (NCPS) 400m		
VE10611	5. VE Panel - EB TSS CP17-21 (NCPS) 400m	24	23-Sep-25	16-Oct-25	5. VE Panel - EB TSS CP17-21 (NCPS) 400m		
Westbound							
Typical Subframe & Cladding							
WB CPS							
VE10022	2. VE Panel - WB LSCC to CP7 (CPS) 150m	10	27-Sep-25	07-Oct-25	2. VE Panel - WB LSCC to CP7 (CPS) 150m		
WB NCPS							
VE10701	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)	146	15-Feb-25 A	10-Jul-25	4. VE Panel - WB TSS CP12-17 (NCPS) 500m (subject to GTECH h/o End Jun25)		
VE10731	5. VE Panel - WB TSS CP17-23 (NCPS) 600m	24	10-Jul-25*	03-Aug-25	5. VE Panel - WB TSS CP17-23 (NCPS) 600m		
Infrastructure Works							
06 Road S20							
Addition of Planter (Non Critical)							
A1140	S20 - Construction of Remaining Planter	85	31-Mar-25 A	26-Jul-25	S20 - Construction of Remaining Planter		
Run-in Remaining Works							
A1100	S20 - Run-in Remaining Works	83	08-May-25 A	23-Aug-25	S20 - Run-in Remaining Works		
VO - Modification of Irrigation System at Charging Station Run-in							
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	02-Jul-25	16-Jul-25	S20 - Shrubs Reinstatement (Non Critical)		
07 Road L10(N)							
L10(N) Landscape (KD-26)							
LN10110	L10(N) - Landscape softwork (TBC)	26	31-Jul-25	29-Aug-25	L10(N) - Landscape softwork (TBC)		
L10(N) Remaining works							
LN10100	Road L10N - Drainage T&C	21	01-Jul-25	21-Jul-25	Road L10N - Drainage T&C		
LN10150	Road L10N - Final Paving works & Road Marking	20	08-Aug-25	27-Aug-25	Road L10N - Final Paving works & Road Marking		
L10 (N) Remaining Road Works (Subject to Manpower)							
A229450270	L10 (N) - Remaining Road Signage	112	01-Mar-25 A	28-Jul-25	L10 (N) - Remaining Road Signage		
A229450280	L10 (N) - Remaining Road Lighting	30	02-Jul-25	07-Aug-25	L10 (N) - Remaining Road Lighting		

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jul	Aug	Sep
	08 Road L10(S) & L18	265	07-Jan-25 A	28-Sep-25			
	L10(S) & L18 Landscape (KD-24)	25	02-Jul-25	30-Jul-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Jul-25*	30-Jul-25		L10 (S) & L18 - Landscape softwork (TBC)	
	L10(S) & L18 Remaining works	90	01-Jul-25	28-Sep-25			
	Roadside Area adjacent to L10(S)	90	01-Jul-25	28-Sep-25			
	Roadworks	30	01-Jul-25	30-Jul-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Jul-25*	30-Jul-25		Roadside Area adjacent to L10S - Road works	
	Landscape	30	30-Aug-25	28-Sep-25			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	30-Aug-25	28-Sep-25			
	Miscellaneous Road Works	137	07-Jan-25 A	07-Jul-25			
A1190	L10 (S) Carriageway - Construction of Remaining Islands	137	07-Jan-25 A	07-Jul-25		L10 (S) Carriageway - Construction of Remaining Islands	
	Preparation for Road Opening (L10S)	51	26-Apr-25 A	03-Jul-25			
A229450210	L10 (S) Carriageway - Final Paving Works & Road Marking	51	26-Apr-25 A	03-Jul-25		L10 (S) Carriageway - Final Paving Works & Road Marking	
	10 Lam Chak Street/ Kai Hing Road Modification	30	10-Sep-25	10-Oct-25			
	LCS/KHR Modification (KD-19)	30	10-Sep-25	10-Oct-25			
	VO -Additional Raod Lighting at Stage 1 Area	30	10-Sep-25	10-Oct-25			
A229450080	VO - Additional Road Lighting installation	30	10-Sep-25	10-Oct-25			



CONTRACT NO. ED/2020/03

TRUNK ROAD T2

TRAFFIC CONTROL SURVEILLANCE SYSTEM AND ASSOCIATED WORKS

THREE MONTH ROLLING PROGRAMME

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun	Jul	Aug	Sep
										42	43	44	45
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		763	01-Jul-25	30-Mar-26	19-Feb-24	31-Oct-26	10-Aug-23						
Access Dates		76	01-Jul-25	15-Sep-25	03-May-24	15-May-25	26-Jun-25						
AC1010a	Portion 2 - LSCC to CP7 (CP Side) - WB	0					26-Jun-25						
AC1010b	Portion 2 - LSCC to CP7 (NCP Side) - WB	0	01-Jul-25		02-Oct-24								
AC1010c	Portion 2 - LSCC to CP7 (Under OHVD) - WB	0	01-Jul-25		15-May-25								
AC1010d	Portion 2 - LSCC to CP7 (VSLs Signage Anchors & Niche Cabinet) - EB & WB	0	01-Jul-25		28-Jan-25								
AC1010f	Portion 2 - LSCC to CP7 (CP Side) - EB	0	01-Jul-25		02-Oct-24								
AC1010g	Portion 2 - LSCC to CP7 (Under OHVD) - EB	0	01-Jul-25		15-May-25								
AC1010h	Portion 2 - LSCC to CP7 (NCP Side) - EB	0	01-Jul-25		02-Oct-24								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Jul-25		23-Aug-24								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jul-25		03-May-24								
AC1040	Underpass S21	0	01-Jul-25		16-Jan-25								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Jul-25		22-Jan-25								
AC1050j	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - WB	0	01-Jul-25		28-Nov-24								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB & WB	0	01-Jul-25		17-Dec-24								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB & WB	0	01-Jul-25		22-Jan-25								
AC1080f	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Road Level) - WB	0	01-Jul-25		20-Sep-24								
AC1080h	Portion 2 - LS - CKL Tunnel CP21 to CP24 (VSLs Signage Anchor) - WB	0	01-Jul-25		25-Jan-25								
AC1080i	Portion 2 - LS - CKL Tunnel CP21 to CP24 (Niche Cabinet) - WB	0	01-Jul-25		14-Feb-25								
AC1090d	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Service Gallery) - WB	0	01-Jul-25		19-Dec-24								
AC1090f	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Service Gallery) - EB	0	01-Jul-25		21-Jan-25								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Jul-25		17-Sep-24								
AC1090h	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Service Gallery) - WB	0	01-Jul-25		21-Jan-25								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	15-Jul-25		02-Sep-24								
AC1080b	Portion 2 - LS - CKL Tunnel CP24 to CP26 (Service Gallery) - EB	0	30-Jul-25		13-Feb-25								
AC1090c	Portion 2 - LS - CKL Tunnel CP26 to CP30 (Road Level) - WB	0	15-Aug-25		27-Aug-24								
AC1080a	Portion 2 - LS - CKL Tunnel CP21 to CP26 (Road Level) - EB	0	15-Sep-25		09-Sep-24								
AC1090a	Portion 2 - LS - CKL Tunnel CP26 to CP29 (Road Level) - EB	0	15-Sep-25		07-Sep-24								
AC1120a	Portion 2 - LS - CKL Final Connection (Service Gallery) - WB	0	15-Sep-25		01-Mar-25								
Milestones of Contract T2		0	01-Jul-25	01-Jul-25	27-Mar-25	27-Mar-25							
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Jul-25		27-Mar-25								
Summary by Cost Center		476	02-Jul-25	30-Mar-26	19-Feb-24	30-May-25	01-Apr-24						
Cost Center B - Central System		108	02-Jul-25	07-Nov-25	16-Aug-24	11-Apr-25							
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jul-25	30-Sep-25	07-Jan-25	11-Apr-25			DS3500: SS				
SC1080	Site Installation of Central System	95	17-Jul-25	07-Nov-25	16-Aug-24	22-Jan-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		416	02-Jul-25	09-Feb-26	23-May-24	29-May-25	23-Sep-24						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
	SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	02-Jul-25	09-Aug-25	23-Sep-24	22-Feb-25	23-Sep-24	DS2980: SS				
	SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jul-25	09-Oct-25	30-Dec-24	11-Apr-25		DS3540: SS				
	SC1210	Site Installation of Traffic Control Devices	170	21-Jul-25	09-Feb-26	23-May-24	29-May-25		SW1110: SS				
	Cost Center D - Communication System		283	02-Jul-25	07-Nov-25	16-Aug-24	22-Jan-25	28-Nov-24					
	SC1350	SAT Plan Submission & Approval for Communication System	0	02-Jul-25	09-Aug-25	28-Nov-24	31-Dec-24	28-Nov-24	DS3580: SS				
	SC1330	Site Installation of Communication System	41	18-Sep-25	07-Nov-25	16-Aug-24	22-Jan-25		SW1100: SS, SW1120: SS, SW1960: SS				
	Cost Center E - CCTV System		280	02-Jul-25	23-Oct-25	28-Jun-24	29-May-25	18-Nov-24					
	SC1480	SAT Plan Submission & Approval for CCTV System	0	02-Jul-25	12-Aug-25	18-Nov-24	28-Mar-25	18-Nov-24	DS3620: SS				
	SC1470	Site Installation of CCTV System	80	21-Jul-25	23-Oct-25	28-Jun-24	29-May-25		SW1060: SS, SW1940: SS				
	Cost Center F - PABX System		423	02-Jul-25	30-Mar-26	01-Nov-24	21-May-25	01-Nov-24					
	SC1610	SAT Plan Submission & Approval for PABX System	0	02-Jul-25	18-Jul-25	01-Nov-24	21-May-25	01-Nov-24	DS3660: SS				
	SC1590	Site Installation of PABX System	120	02-Jul-25	11-Nov-25	30-Dec-24	07-Apr-25	30-Dec-24	SW2380: SS				
	SC1620	SCT of PABX System	216	12-Jul-25	30-Mar-26	28-Jan-25	21-May-25		SW2770: SS, SW2770a: SS				
	Cost Center G - ET System		251	02-Jul-25	28-Oct-25	27-Dec-24	21-Apr-25	27-Dec-24					
	SC1740	SAT Plan Submission & Approval for ET System	0	02-Jul-25	09-Aug-25	27-Dec-24	21-Apr-25	27-Dec-24	DS3700: SS				
	SC1720	Site Installation of ET System	100	02-Jul-25	28-Oct-25	22-Jan-25	22-Feb-25		SW2340: SS				
	Cost Center H - PA System		190	02-Jul-25	28-Oct-25	01-Nov-24	07-May-25	01-Nov-24					
	SC1860	Site Installation of PA System	130	02-Jul-25	28-Oct-25	01-Nov-24	31-Mar-25	01-Nov-24	SW2370: SS, SW3170: FS				
	SC1870	SAT Plan Submission & Approval for PA System	0	02-Jul-25	09-Aug-25	18-Nov-24	07-May-25	18-Nov-24	DS3740: SS				
	Cost Center I - Radio System		363	02-Jul-25	18-Nov-25	22-Apr-24	21-Apr-25	03-Sep-24					
	SC1980	SCT Plan Submission & Approval for Radio System	0	02-Jul-25	08-Aug-25	03-Sep-24	15-Mar-25	03-Sep-24	DS3220: SS				
	SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	02-Jul-25	09-Sep-25	22-Apr-24	06-Feb-25		DS6130: SS				
	SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jul-25	09-Oct-25	09-Jan-25	21-Apr-25		DS3780: SS				
	SC1990	Site Installation of Radio System	77	18-Aug-25	18-Nov-25	12-Nov-24	22-Feb-25		SW2390: SS				
	Cost Center J - Detection System		348	02-Jul-25	29-Dec-25	28-Jun-24	30-May-25	02-Nov-24					
	SC2110	SCT Plan Submission & Approval for Detection System	0	02-Jul-25	09-Aug-25	02-Nov-24	17-Jan-25	02-Nov-24	DS3260: SS				
	SC2130	SAT Plan Submission & Approval for Detection System	84	02-Jul-25	09-Oct-25	04-Jan-25	16-Apr-25		DS3820: SS				
	SC2120	Site Installation of Detection System	135	21-Jul-25	29-Dec-25	28-Jun-24	30-May-25		SW1070: SS, SW1250: SS				
	Cost Center K - Manual Fallback System		232	02-Jul-25	21-Oct-25	12-Nov-24	22-Feb-25	31-Dec-24					
	SC2240	Site Installation of Manual Fallback System	0	02-Jul-25	21-Oct-25	25-Nov-24	25-Nov-24	31-Dec-24	EM1110: FS				
	SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jul-25	09-Oct-25	12-Nov-24	22-Feb-25		DS3860: SS				
	Cost Center L - Speed Enforcement System		413	02-Jul-25	12-Jan-26	19-Feb-24	21-May-25	28-Aug-24					
	SC2370	SCT Plan Submission & Approval for Speed Enforcement System	98	02-Jul-25	09-Aug-25	28-Aug-24	22-Mar-25	28-Aug-24	DS3380: SS				
	SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jul-25	09-Aug-25	21-Dec-24	11-Apr-25	21-Dec-24	DS3940: SS				
	SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jul-25	09-Sep-25	19-Feb-24	10-Mar-25		DS6290: SS				
	SC2390	Site Installation of Speed Enforcement System	89	02-Jul-25	15-Oct-25	10-Dec-24	22-Mar-25		SW2330: SS				
	SC2400	SCT of Speed Enforcement System	128	11-Aug-25	12-Jan-26	24-Mar-25	21-May-25		DS8860: FS				
	Cost Center M - Power Distribution System		98	02-Jul-25	31-Oct-25	01-Apr-24	21-Mar-25	01-Apr-24					
	SC2480	Site Installation of Power Distribution System	98	02-Jul-25	31-Oct-25	01-Apr-24	21-Mar-25	01-Apr-24	SW1920: SS, SW2250: SS, SW1650: SS				
	Operation Facilities		231	02-Jul-25	09-Oct-25	19-Aug-24	11-Apr-25	31-Dec-24					
	SC2680	Site Installation of Operation Facilities	0	02-Jul-25	30-Sep-25	07-Nov-24	07-Nov-24	31-Dec-24	EM1120: FS				
	SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jul-25	01-Sep-25	19-Aug-24	22-Oct-24		DS6250: SS				
	SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jul-25	09-Oct-25	30-Dec-24	11-Apr-25		DS3900: SS				
	Design & Submissions		304	02-Jul-25	02-Jul-25	27-Aug-24	25-Jun-25	29-Aug-23					
	FSP Submissions (42 Working Days after Commencement of FSP)		304	02-Jul-25	02-Jul-25	27-Aug-24	25-Jun-25	29-Aug-23					
	FSP Batch 1 Submission		304	02-Jul-25	02-Jul-25	27-Aug-24	25-Jun-25	29-Aug-23					
	Central System		304	02-Jul-25	02-Jul-25	27-Aug-24	25-Jun-25	29-Aug-23					
	Traffic Plan Review & Combine		140	02-Jul-25	02-Jul-25	27-Aug-24	27-Aug-24	28-Dec-23					



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Jun 42	Jul 43	Aug 44	Sep 45	
IT Security Risk Assessment Plan	DS7300	Traffic Plan Review & Combine Workshop	140	02-Jul-25	02-Jul-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
	IT Security Risk Assessment Plan		30	02-Jul-25	02-Jul-25	25-Jun-25	25-Jun-25	29-Aug-23						
	DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jul-25	02-Jul-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
Interface Coordination & Integration with Other Parties			346	02-Jul-25	23-Sep-25	06-Apr-24	30-Sep-25	17-May-24						
Interfacing Coordination with TKO-LTT (Civil)			299	02-Jul-25	30-Jul-25	02-Sep-25	30-Sep-25	17-May-24						
Detail Interfacing Management Plan (DIMP)			299	02-Jul-25	30-Jul-25	02-Sep-25	30-Sep-25	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)		17	02-Jul-25	02-Jul-25	02-Sep-25	02-Sep-25	17-May-24		DS6770: FS				
DS6790	Resubmit DIMP with TKO-LTT (Civil)		16	03-Jul-25	21-Jul-25	03-Sep-25	20-Sep-25			DS6780: FS				
DS6800	Approval of DIMP with TKO-LTT (Civil)		8	22-Jul-25	30-Jul-25	22-Sep-25	30-Sep-25			DS6790: FS				
Interfacing Coordination with T2			72	02-Jul-25	23-Sep-25	06-Apr-24	03-Jul-24							
Preliminary Interfacing Management Plan (PIMP)			72	02-Jul-25	23-Sep-25	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2		24	02-Jul-25	29-Jul-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2		24	30-Jul-25	26-Aug-25	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2		12	27-Aug-25	09-Sep-25	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2		12	10-Sep-25	23-Sep-25	19-Jun-24	03-Jul-24			DS6910: FS				
Drawing & Installation Method Statement Submissions			511	02-Jul-25	09-Sep-25	19-Feb-24	31-Oct-26	10-Aug-23						
Installation Drawing Submission			60	02-Jul-25	09-Sep-25	19-Feb-24	10-Mar-25							
Radio System			60	02-Jul-25	09-Sep-25	22-Apr-24	06-Feb-25							
DS6130	Prepare & Submit Installation Drawing for Radio System		12	02-Jul-25	15-Jul-25	22-Apr-24	06-May-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System		24	16-Jul-25	12-Aug-25	07-Dec-24	06-Jan-25			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System		12	13-Aug-25	26-Aug-25	07-Jan-25	20-Jan-25			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System		12	27-Aug-25	09-Sep-25	21-Jan-25	06-Feb-25			DS6150: FS, SC1930: FF				
Operation Facility			53	02-Jul-25	01-Sep-25	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility		5	02-Jul-25	07-Jul-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility		24	08-Jul-25	04-Aug-25	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility		12	05-Aug-25	18-Aug-25	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility		12	19-Aug-25	01-Sep-25	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
Speed Enforcement System			60	02-Jul-25	09-Sep-25	19-Feb-24	10-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System		12	02-Jul-25	15-Jul-25	19-Feb-24	02-Mar-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System		24	16-Jul-25	12-Aug-25	10-Jan-25	10-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System		12	13-Aug-25	26-Aug-25	11-Feb-25	24-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System		12	27-Aug-25	09-Sep-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
Installation Method Statement Submission			473	02-Jul-25	26-Jul-25	06-Oct-26	31-Oct-26	10-Aug-23						
Power Distribution System			473	02-Jul-25	26-Jul-25	06-Oct-26	31-Oct-26	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System		6	02-Jul-25	12-Jul-25	06-Oct-26	16-Oct-26	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System		12	14-Jul-25	26-Jul-25	17-Oct-26	31-Oct-26			DS6550: FS				
SCT Plan Submissions			360	02-Jul-25	09-Aug-25	07-Dec-24	22-Mar-25	24-Dec-24						
Traffic Control Devices			335	02-Jul-25	09-Aug-25	11-Jan-25	22-Feb-25	11-Feb-25						
DS8910	Resubmission of SCT Plan for Traffic Control Devices		12	02-Jul-25	12-Jul-25	11-Jan-25	22-Jan-25	11-Feb-25		DS3010: FS				
DS8920	Approval of SCT Plan for Traffic Control Devices		24	14-Jul-25	09-Aug-25	23-Jan-25	22-Feb-25			DS8910: FS, SC1200: FF				
Radio System			359	02-Jul-25	08-Aug-25	06-Feb-25	15-Mar-25	28-May-25						
DS9070	Resubmission of SCT Plan for Radio System		12	02-Jul-25	11-Jul-25	06-Feb-25	15-Feb-25	28-May-25		DS9000: FS				
DS9080	Approval of SCT Plan for Rad io System		24	12-Jul-25	08-Aug-25	17-Feb-25	15-Mar-25			SC1980: FF, DS9070: FS				
Detection System			71	02-Jul-25	09-Aug-25	07-Dec-24	17-Jan-25	29-May-25						
DS9100	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)		24					29-May-25	23-Jun-25	DS9090: FS				
DS9150	Resubmission of SCT Plan for Detection System		12	02-Jul-25	12-Jul-25	07-Dec-24	18-Dec-24	24-Jun-25		DS9100: FS				
DS9160	Approval of SCT Plan for Detection System		24	14-Jul-25	09-Aug-25	19-Dec-24	17-Jan-25			SC2110: FF, DS9150: FS				
Speed Enforcement System			360	02-Jul-25	09-Aug-25	12-Feb-25	22-Mar-25	24-Dec-24						
DS8850	Resubmission of SCT Plan for Speed Enforcement System		12	02-Jul-25	12-Jul-25	12-Feb-25	22-Feb-25	24-Dec-24		DS3410: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
DS8860	Approval of SCT Plan for Speed Enforcement System	24	14-Jul-25	09-Aug-25	24-Feb-25	22-Mar-25			DS8850: FS, SC2370: FF				
SAT Plan Submissions		402	02-Jul-25	09-Oct-25	12-Nov-24	21-May-25	14-Jan-25						
Central System		78	02-Jul-25	30-Sep-25	07-Jan-25	11-Apr-25							
DS3500	Submission of Central System SAT Plan	18	02-Jul-25	22-Jul-25	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	23-Jul-25	19-Aug-25	28-Jan-25	27-Feb-25			DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	20-Aug-25	02-Sep-25	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	03-Sep-25	30-Sep-25	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
Traffic Control Devices		84	02-Jul-25	09-Oct-25	30-Dec-24	11-Apr-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jul-25	29-Jul-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-25	26-Aug-25	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	27-Aug-25	09-Sep-25	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	10-Sep-25	09-Oct-25	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
Communication System		352	02-Jul-25	09-Aug-25	21-Nov-24	31-Dec-24	30-Apr-25						
DS9110	Resubmission of SAT Plan for Communication System	12	02-Jul-25	12-Jul-25	21-Nov-24	02-Dec-24	30-Apr-25		DS3610: FS				
DS9120	Approval of SAT Plan for Communication System	24	14-Jul-25	09-Aug-25	03-Dec-24	31-Dec-24			SC1350: FF, DS9110: FS				
CCTV System		338	02-Jul-25	12-Aug-25	15-Feb-25	28-Mar-25	14-Jan-25						
DS3640	Resubmission of SAT Plan for CCTV System	12	02-Jul-25	15-Jul-25	15-Feb-25	28-Feb-25	14-Jan-25		DS3630: FS				
DS3650	Approval of SAT Plan for CCTV System	24	16-Jul-25	12-Aug-25	01-Mar-25	28-Mar-25			SC1480: FF, DS3640: FS				
PABX System		77	02-Jul-25	18-Jul-25	03-May-25	21-May-25	27-Mar-25						
DS9050	Resubmission of SAT Plan for PABX System	12					27-Mar-25	19-Jun-25	DS3690: FS				
DS9060	Approval of SAT Plan for PABX System	24	02-Jul-25	18-Jul-25	03-May-25	21-May-25	20-Jun-25		SC1610: FF, DS9050: FS				
ET System		110	02-Jul-25	09-Aug-25	12-Mar-25	21-Apr-25	19-Feb-25						
DS3720	Resubmission of SAT Plan for ET System	12	02-Jul-25	12-Jul-25	12-Mar-25	22-Mar-25	19-Feb-25		DS3710: FS				
DS3730	Approval of SAT Plan for ET System	24	14-Jul-25	09-Aug-25	24-Mar-25	21-Apr-25			SC1740: FF, DS3720: FS				
PA System		312	02-Jul-25	09-Aug-25	26-Mar-25	07-May-25	11-Apr-25						
DS9130	Resubmission of SAT Plan for PA System	12	02-Jul-25	12-Jul-25	26-Mar-25	07-Apr-25	11-Apr-25		DS3770: FS				
DS9140	Approval of SAT Plan for PA System	24	14-Jul-25	09-Aug-25	08-Apr-25	07-May-25			SC1870: FF, DS9130: FS				
Radio System		84	02-Jul-25	09-Oct-25	09-Jan-25	21-Apr-25							
DS3780	Submission of Radio System SAT Plan	24	02-Jul-25	29-Jul-25	09-Jan-25	08-Feb-25			DS3220: FS 48				
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-25	26-Aug-25	10-Feb-25	08-Mar-25			DS3780: FS				
DS3800	Resubmission of SAT Plan for Radio System	12	27-Aug-25	09-Sep-25	10-Mar-25	22-Mar-25			DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	10-Sep-25	09-Oct-25	24-Mar-25	21-Apr-25			SC2000: FF, DS3800: FS				
Detection System		84	02-Jul-25	09-Oct-25	04-Jan-25	16-Apr-25							
DS3820	Submission of Detection System SAT Plan	24	02-Jul-25	29-Jul-25	04-Jan-25	04-Feb-25			DS3260: FS 72				
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-25	26-Aug-25	05-Feb-25	04-Mar-25			DS3820: FS				
DS3840	Resubmission of SAT Plan for Detection System	12	27-Aug-25	09-Sep-25	05-Mar-25	18-Mar-25			DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	10-Sep-25	09-Oct-25	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
Manual Fallback Control System		84	02-Jul-25	09-Oct-25	12-Nov-24	22-Feb-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	02-Jul-25	29-Jul-25	12-Nov-24	09-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-25	26-Aug-25	10-Dec-24	08-Jan-25			DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	27-Aug-25	09-Sep-25	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	10-Sep-25	09-Oct-25	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
Operation Facility		84	02-Jul-25	09-Oct-25	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	02-Jul-25	29-Jul-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Jul-25	26-Aug-25	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	27-Aug-25	09-Sep-25	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	10-Sep-25	09-Oct-25	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
Speed Enforcement System		35	02-Jul-25	09-Aug-25	03-Mar-25	11-Apr-25	22-Feb-25						

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun	Jul	Aug	Sep
										42	43	44	45
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	02-Jul-25	12-Jul-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	14-Jul-25	09-Aug-25	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	02-Jul-25	15-Sep-25	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	02-Jul-25	08-Jul-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	09-Jul-25	21-Jul-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	22-Jul-25	15-Sep-25	27-Jun-26	22-Aug-26			DS4010: FS				
Site Installation and Testing & Commissioning		475	02-Jul-25	28-Nov-25	03-May-24	31-Oct-26	01-Apr-24						
Portion 4 - TKO-LTT (LT Interchange)		103	02-Jul-25	01-Nov-25	03-May-24	25-Nov-24	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-25	15-Jul-25	03-May-24	17-May-24			DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	16-Jul-25	05-Aug-25	27-Jun-24	18-Jul-24			SW1020: FS				
Installation Works		91	02-Jul-25	01-Nov-25	23-May-24	25-Nov-24	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	02-Jul-25	29-Aug-25	30-Jul-24	27-Sep-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	44	21-Jul-25	09-Sep-25	23-May-24	15-Jul-24			DS6400: FS, DS6540: FS, SW1020: FS 4				
SW1060	Install CCTV Camera	77	21-Jul-25	20-Oct-25	28-Jun-24	27-Sep-24			DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	77	21-Jul-25	20-Oct-25	28-Jun-24	27-Sep-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				
SW1110	Install Traffic Control Devices	77	21-Jul-25	20-Oct-25	23-May-24	22-Aug-24			DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS				
SW1130	Install VSLs on Gantry	14	06-Aug-25	21-Aug-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1140	Install PVMS on Gantry	14	06-Aug-25	21-Aug-25	04-Jul-24	19-Jul-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14				
SW1050	Install Equipment Racks	24	21-Aug-25	17-Sep-25	19-Jul-24	15-Aug-24			SW1140: SS 13, SW1030: FS				
SW1170	Install Manual Barriers	24	27-Aug-25	23-Sep-25	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18				
SW1100	Install Server Equipment	36	18-Sep-25	01-Nov-25	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS				
SW1120	Install Equipment in Kiosk C	12	18-Sep-25	02-Oct-25	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS				
Portion 1 - South Apron Up to SUS		96	02-Jul-25	23-Oct-25	31-May-24	25-Nov-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-25	15-Jul-25	31-May-24	14-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	16-Jul-25	05-Aug-25	15-Jun-24	06-Jul-24			SW1210: FS				
Installation Works		96	02-Jul-25	23-Oct-25	18-Jul-24	25-Nov-24							
SW1350	Signal Cable Laying - the 2nd Section	54	02-Jul-25	02-Sep-25	21-Sep-24	25-Nov-24			SW1260: FS 33				
SW1230	Install Cable Containments - the 1st Section	48	06-Aug-25	30-Sep-25	18-Jul-24	11-Sep-24			SC2480: FF, DS6404: FS, DS6540: FS, SW1220: FS				
SW1250	Install Detection Cameras	24	20-Aug-25	16-Sep-25	07-Oct-24	04-Nov-24			DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS 12, SW2000: SS 12				
SW1240	Install CCTV Camera	24	24-Sep-25	23-Oct-25	07-Oct-24	04-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		475	02-Jul-25	28-Nov-25	11-Jul-24	31-Oct-26	01-Apr-24						
Tunnel Section		244	02-Jul-25	28-Nov-25	01-Aug-24	21-May-25	25-Feb-25						
Tunnel Section - LSCC to CP7		45	02-Jul-25	30-Oct-25	07-Sep-24	07-Apr-25	24-Mar-25						
SW3080	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-25	04-Jul-25	20-Sep-24	23-Sep-24			AC1010a: SS				
SW3090	Rectify Civil Provision Defects by Others	6	05-Jul-25	11-Jul-25	24-Sep-24	30-Sep-24			SW3080: FS				
East Bound		45	02-Jul-25	30-Oct-25	07-Sep-24	07-Apr-25	24-Mar-25						
SW2461	Signal Cable Laying and Termination (WVB to CP7) (CP Side)	12	02-Jul-25	15-Sep-25	07-Sep-24	25-Nov-24	24-Mar-25		SW1260: SS				
SW2463	Install GOFS (WVB to CP7)	12	02-Jul-25	15-Sep-25	07-Sep-24	25-Nov-24	24-Mar-25		SW2461: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
	SW2990 Install CCTV Camera	19	02-Jul-25	30-Oct-25	26-Oct-24	26-Feb-25	15-May-25		AC1010g: SS				
	SW3000 Install Detection Camera	18	02-Jul-25	30-Oct-25	17-Sep-24	17-Jan-25	15-May-25		AC1010g: SS				
	SW3030 Install Traffic Control Devices	9	02-Jul-25	30-Oct-25	23-Oct-24	22-Feb-25	15-May-25		AC1010g: SS				
	SW2462 Signal Cable Laying and Termination (WVB to CP7) (NCP Side)	12	02-Jul-25	15-Sep-25	07-Sep-24	25-Nov-24	27-May-25		SW2461: SS				
	SW2980 Install Cable Containment (NCP Side)	9	02-Jul-25	11-Jul-25	02-Oct-24	12-Oct-24			AC1010h: SS, AC1010h: SF				
	SW3020 Install ET (Service Gallery)	5	02-Jul-25	07-Jul-25	18-Feb-25	22-Feb-25			AC1010i: SS				
	SW3050 Install PA in Service Gallery	19	02-Jul-25	23-Jul-25	15-Mar-25	07-Apr-25			AC1010i: SS				
	SW3060 Install PABX in Service Gallery	19	02-Jul-25	23-Jul-25	15-Mar-25	07-Apr-25			SW3050: SS, AC1010i: SS				
	SW3070 Install Radio System in Service Gallery	19	02-Jul-25	23-Jul-25	01-Feb-25	22-Feb-25			AC1010i: SS				
	SW2980 Install Cable Containment (CP Side)	9	12-Jul-25	22-Jul-25	02-Oct-24	12-Oct-24			SW3090: FS, AC1010f: SS				
	SW3020 Install ET (Road Level)	5	12-Jul-25	17-Jul-25	18-Feb-25	22-Feb-25			SW2980a: FS, AC1010d: SS				
	SW3010 Install SEC Camera	7	23-Jul-25	30-Jul-25	15-Mar-25	22-Mar-25			SW2980: FS				
	SW3040 Install VLSL (CP Side)	10	23-Jul-25	02-Aug-25	28-Jan-25	11-Feb-25			AC1010d: SS, SW2980: FS				
	SW3040 Install VLSL (NCP Side)	10	04-Aug-25	14-Aug-25	12-Feb-25	22-Feb-25			AC1010d: SS, SW3040: FS, SW2980a: FS				
West Bound		45	02-Jul-25	30-Oct-25	17-Sep-24	07-Apr-25	15-May-25						
	SW3110 Install CCTV Camera	19	02-Jul-25	30-Oct-25	26-Oct-24	26-Feb-25	15-May-25		AC1010c: SS				
	SW3120 Install Detection Camera	18	02-Jul-25	30-Oct-25	17-Sep-24	17-Jan-25	15-May-25		AC1010c: SS				
	SW3150 Install Traffic Control Devices	9	02-Jul-25	30-Oct-25	23-Oct-24	22-Feb-25	15-May-25		AC1010c: SS				
	SW3100 Install Cable Containment (NCP Side)	9	02-Jul-25	11-Jul-25	02-Oct-24	12-Oct-24			AC1010b: SS				
	SW3140 Install ET (Road Level)	5	02-Jul-25	07-Jul-25	18-Feb-25	22-Feb-25			AC1010d: SS				
	SW3140 Install ET (Service Gallery)	5	02-Jul-25	07-Jul-25	18-Feb-25	22-Feb-25			AC1010e: SS				
	SW3170 Install PA in Service Gallery	19	02-Jul-25	23-Jul-25	15-Feb-25	08-Mar-25			AC1010e: SS				
	SW3180 Install PABX in Service Gallery	19	02-Jul-25	23-Jul-25	15-Mar-25	07-Apr-25			AC1010e: SS				
	SW3190 Install Radio System in Service Gallery	19	02-Jul-25	23-Jul-25	01-Feb-25	22-Feb-25			AC1010e: SS				
	SW3100 Install Cable Containment (CP Side)	9	12-Jul-25	22-Jul-25	02-Oct-24	12-Oct-24			AC1010a: SS, SW3090: FS				
	SW3130 Install SEC Camera	7	23-Jul-25	30-Jul-25	15-Mar-25	22-Mar-25			SW3100: FS				
	SW3160 Install VLSL (CP Side)	10	23-Jul-25	02-Aug-25	28-Jan-25	11-Feb-25			SW3100: FS, AC1010d: SS				
	SW3160 Install VLSL (NCP Side)	10	04-Aug-25	14-Aug-25	12-Feb-25	22-Feb-25			SW3100a: FS, SW3160: FS, AC1010d: SS				
Tunnel Section - CP7 to CP11		126	02-Jul-25	28-Nov-25	01-Aug-24	21-May-25	02-Jun-25						
East Bound		126	02-Jul-25	28-Nov-25	01-Aug-24	21-May-25	02-Jun-25						
CP Side		113	02-Jul-25	13-Nov-25	01-Aug-24	21-May-25	23-Jun-25						
	SW2330 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	18-Dec-24	17-Apr-25	23-Jun-25		SW2330: SS				
	SW2340 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	01-Aug-24	15-Nov-24	23-Jun-25		SW2340: SS, SW2330a: SS				
	SW2360 VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	26-Oct-24	22-Feb-25	23-Jun-25		SW2330a: SS				
	SW4060 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	25-Oct-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS				
	SW2330 Install SEC Camera - CP7 to CP11	17	02-Jul-25	21-Jul-25	10-Dec-24	30-Dec-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS				
	SW2340 Install ET (Road Level) - CP7 to CP11	16	02-Jul-25	19-Jul-25	22-Jan-25	22-Feb-25			DS4190: FS, DS6080: FS, DS6480: FS, AC1050i: SS				
	SW2360 Install VLSL - CP7 to CP11	13	16-Jul-25	30-Jul-25	24-Dec-24	09-Jan-25			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
	SW2330 SEC Camera - Physical Inspection and Function Test - CP7 to CP21	50	13-Sep-25	13-Nov-25	18-Mar-25	21-May-25			SW2330a: FF 24				
OHVD		97	10-Jul-25	24-Oct-25	06-Sep-24	22-Feb-25	02-Jun-25						
	SW4080 Install LCX Bracket - CP7 to CP11	25					02-Jun-25	30-Jun-25	AC1050b: SS				
	SW2310 CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	04-Oct-24	08-Jan-25			SW2310: FS, SW2340d: SS				
	SW2320 Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	06-Sep-24	11-Dec-24			SW2320: FS, SW2340d: SS				
	SW2350 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	30-Sep-24	04-Jan-25			SW2350: FS, SW2340d: SS				
	SW4090 Install LCX Cable - CP7 to CP11	26	23-Sep-25	24-Oct-25	10-Jan-25	22-Feb-25			SW4080: FS, SW4170: FS, SW4270: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun	Jul	Aug	Sep
										42	43	44	45
	Service Gallery	119	10-Jul-25	28-Nov-25	17-Aug-24	07-Mar-25							
	SW2340 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	94	10-Jul-25	30-Oct-25	17-Aug-24	07-Dec-24			SW2340a: FS, SW2480a: FS, SW2340b: SS 14				
	SW2390 Install LCX Bracket - CP7 to CP21	61	18-Aug-25	30-Oct-25	12-Nov-24	23-Jan-25			SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2 340a: FS, SW2340d: SS 33				
	SW239 Install LCX Cable - CP7 to CP21	61	16-Sep-25	28-Nov-25	11-Dec-24	07-Mar-25			SW2390: SS 25				
	SW239 Install RAD Feeder Cable - CP7 to CP21	61	16-Sep-25	28-Nov-25	11-Dec-24	07-Mar-25			SW2390a: SS				
	West Bound	113	02-Jul-25	13-Nov-25	17-Aug-24	22-Mar-25	02-Jun-25						
	CP Side	113	02-Jul-25	13-Nov-25	25-Sep-24	22-Mar-25	23-Jun-25						
	SW3230 SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	26-Oct-24	22-Feb-25	23-Jun-25		SW3230: SS				
	SW324 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	25-Sep-24	10-Jan-25	23-Jun-25		SW3230a: SS				
	SW326 VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	26-Oct-24	22-Feb-25	23-Jun-25		SW3230a: SS				
	SW4100 TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	71	02-Jul-25	15-Oct-25	25-Sep-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
	SW323 Install SEC Camera - CP7 to CP11	17	02-Jul-25	21-Jul-25	09-Jan-25	11-Feb-25			SW3200: FS, AC1050d: SS				
	SW324 Install ET (Road Level) - CP7 to CP11	16	16-Jul-25	02-Aug-25	13-Dec-24	02-Jan-25			AC1050j: SS 15				
	SW3260 Install VLSL - CP7 to CP11	14	16-Jul-25	31-Jul-25	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
	SW323 SEC Camera - Physical Inspection - CP7 to CP21	50	13-Sep-25	13-Nov-25	10-Jan-25	22-Mar-25			SW3230a: FF 24				
	OHVD	97	10-Jul-25	24-Oct-25	06-Sep-24	12-Feb-25	02-Jun-25						
	SW412 Install LCX Bracket - CP7 to CP11	25					02-Jun-25	30-Jun-25	AC1050b: SS, SW3250: FS				
	SW321 CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	04-Oct-24	08-Jan-25			SW3210: SS, SW3220a: SS				
	SW3220 Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	80	10-Jul-25	13-Oct-25	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
	SW3250 Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	77	10-Jul-25	09-Oct-25	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
	SW4130 Install LCX Cable - CP7 to CP11	26	23-Sep-25	24-Oct-25	10-Jan-25	12-Feb-25			SW4120: FS, SW4220: FS, SW4320: FS				
	Service Gallery	94	10-Jul-25	30-Oct-25	17-Aug-24	07-Dec-24							
	SW324 ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP21	94	10-Jul-25	30-Oct-25	17-Aug-24	07-Dec-24			SW3240a: FS, SW2340d: SS				
	SW3290 Install LCX Bracket - CP7 to CP21	61	18-Aug-25	30-Oct-25	26-Sep-24	07-Dec-24			AC1050h: SS, SW3270: FS, SW3250: FS, SW3240d: SS 33				
	SW329 Cable Test & Install LCX Cable - CP7 to CP21	61	18-Aug-25	30-Oct-25	26-Sep-24	07-Dec-24			SW3290: SS				
	SW329 Install RAD Feeder Cable - CP7 to CP21	61	18-Aug-25	30-Oct-25	26-Sep-24	07-Dec-24			SW3290a: SS				
	Tunnel Section - CP11 to CP16	97	02-Jul-25	24-Oct-25	17-Oct-24	03-Mar-25							
	East Bound	97	02-Jul-25	24-Oct-25	17-Oct-24	03-Mar-25							
	CP Side	25	16-Jul-25	13-Aug-25	03-Jan-25	03-Mar-25							
	SW2480 Install ET (Road Level) - CP11 to CP16	16	16-Jul-25	02-Aug-25	03-Jan-25	21-Jan-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1060i: SS 15				
	SW416 Install SEC Camera - CP11 to CP16	17	22-Jul-25	09-Aug-25	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS				
	SW2420 Install VLSL - CP11 to CP16	12	31-Jul-25	13-Aug-25	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS				
	OHVD	97	02-Jul-25	24-Oct-25	17-Oct-24	22-Feb-25							
	SW417 Install LCX Bracket - CP11 to CP18	45	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24			SW4080: FS, AC1060b: SS				
	SW4180 Install LCX Cable - CP11 to CP18	26	23-Sep-25	24-Oct-25	10-Jan-25	22-Feb-25			SW4170: FS, SW4270: FS, SW4080: FS, SW4090: SS				
	West Bound	97	02-Jul-25	24-Oct-25	17-Oct-24	03-Mar-25							
	CP Side	27	22-Jul-25	21-Aug-25	03-Jan-25	03-Mar-25							
	SW421 Install SEC Camera - CP11 to CP16	17	22-Jul-25	09-Aug-25	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS				
	SW3330 Install VLSL - CP11 to CP16	12	31-Jul-25	13-Aug-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13				
	SW336 Install ET (Road Level) - CP11 to CP16	16	04-Aug-25	21-Aug-25	03-Jan-25	21-Jan-25			SW3240: FS, AC1060i: SS 17				
	OHVD	97	02-Jul-25	24-Oct-25	17-Oct-24	22-Feb-25							
										Date	Revision	Checked	Approved
										30-Jun-25	Rev. 0	MY	



Remaining Work

Critical Activity

Actual Work

◆

◆

Milestone

Page 7 of 12

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				
										Jun 42	Jul 43	Aug 44	Sep 45	
	SW422	Install LCX Bracket - CP11 to CP18	45	02-Jul-25	22-Aug-25	17-Oct-24	07-Dec-24			SW4120: FS, AC1060b: SS				
	SW4230	Cable Test & Install LCX Cable - CP11 to CP18	26	23-Sep-25	24-Oct-25	10-Jan-25	22-Feb-25			SW4220: FS, SW4320: FS, SW4120: FS, SW4130: SS				
Tunnel Section - CP16 to CP21		212	02-Jul-25	30-Oct-25	12-Oct-24	22-Mar-25	25-Feb-25							
East Bound		212	02-Jul-25	30-Oct-25	12-Oct-24	22-Mar-25	25-Feb-25							
CP Side		23	04-Aug-25	29-Aug-25	22-Jan-25	22-Mar-25								
SW2590	Install ET (Road Level) - CP16 to CP21	16	04-Aug-25	21-Aug-25	22-Jan-25	22-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, AC1070i: SS, SW2480: FS					
SW426	Install SEC Camera - CP16 to CP21	17	11-Aug-25	29-Aug-25	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS					
SW2520	Install VSLS - CP16 to CP21	14	14-Aug-25	29-Aug-25	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS					
OHVD		122	02-Jul-25	30-Oct-25	12-Oct-24	26-Feb-25	17-May-25							
SW2580	Install Detection Camera - CP16 to CP21	23					17-May-25	30-May-25	SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS, AC1070b: SS, SW2450: FS					
SW2540	Install Traffic Control Devices - CP16 to CP21	31	02-Jul-25	30-Oct-25	12-Oct-24	22-Feb-25	30-May-25		SW2510: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: FS					
SW2550	Install CCTV Camera - CP16 to CP21	23	02-Jul-25	30-Jul-25	15-Jan-25	26-Feb-25	30-May-25		SC1470: FF, DS4090: FS, DS6440: FS, AC1070b: SS, SW2430: FS					
SW427	Install LCX Bracket - CP18 to CP21	26	23-Aug-25	22-Sep-25	09-Dec-24	09-Jan-25			SW4170: FS, AC1070b: SS					
SW4280	Install LCX Cable - CP18 to CP21	26	23-Sep-25	24-Oct-25	10-Jan-25	22-Feb-25			SW4270: FS, SW4170: FS, SW4080: FS, SW4180: SS					
Service Gallery		17	02-Jul-25	30-Sep-25	08-Nov-24	08-Mar-25	25-Feb-25							
SW2530	Install PA in Service Gallery - CP16 to CP21	17	02-Jul-25	30-Sep-25	22-Nov-24	08-Mar-25	25-Feb-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS					
SW259	Install ET in Service Gallery - CP16 to CP21	17	02-Jul-25	30-Sep-25	08-Nov-24	22-Feb-25	26-Feb-25		AC1070e: SS					
West Bound		212	02-Jul-25	30-Oct-25	12-Oct-24	22-Mar-25	26-Feb-25							
CP Side		26	11-Aug-25	09-Sep-25	22-Jan-25	22-Mar-25								
SW431	Install SEC Camera - CP16 to CP21	17	11-Aug-25	29-Aug-25	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS					
SW3440	Install VSLS - CP16 to CP21	14	14-Aug-25	29-Aug-25	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS					
SW347	Install ET (Road Level) - CP16 to CP21	16	22-Aug-25	09-Sep-25	22-Jan-25	22-Feb-25			AC1070i: SS, SW3360: FS					
OHVD		122	02-Jul-25	30-Oct-25	12-Oct-24	26-Feb-25	17-May-25							
SW343	Install Detection Camera - CP16 to CP21	23					17-May-25	30-May-25	AC1070b: SS, SW3320: FS					
SW342	Install CCTV Camera - CP16 to CP21	23	02-Jul-25	30-Jul-25	15-Jan-25	26-Feb-25	30-May-25		AC1070b: SS, SW3310: FS					
SW3480	Install Traffic Control Devices - CP16 to CP21	31	02-Jul-25	30-Oct-25	12-Oct-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS, SW3370: FS					
SW432	Install LCX Bracket - CP18 to CP21	26	23-Aug-25	22-Sep-25	09-Dec-24	09-Jan-25			SW4220: FS, AC1070b: SS					
SW4330	Install LCX Cable - CP18 to CP21	26	23-Sep-25	24-Oct-25	10-Jan-25	22-Feb-25			SW4320: FS, SW4220: FS, SW4120: FS, SW4130: SS					
Service Gallery		17	02-Jul-25	30-Sep-25	08-Nov-24	08-Mar-25	26-Feb-25							
SW345	Install PA in Service Gallery - CP16 to CP21	17	02-Jul-25	30-Sep-25	22-Nov-24	08-Mar-25	26-Feb-25		AC1070h: SS					
SW347	Install ET in Service Gallery - CP16 to CP21	17	02-Jul-25	30-Sep-25	08-Nov-24	22-Feb-25	26-Feb-25		AC1070h: SS					
Tunnel Section - CP21 to CP26		88	02-Jul-25	14-Oct-25	26-Aug-24	28-Apr-25								
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	15-Sep-25	17-Sep-25	09-Sep-24	11-Sep-24			AC1080a: SS					
SW2930	Rectify Civil Provision Defects by Others	6	18-Sep-25	24-Sep-25	12-Sep-24	19-Sep-24			SW2920: FS					
East Bound		88	02-Jul-25	14-Oct-25	20-Sep-24	07-Apr-25								
East Bound - Tunnel Section - CP21 to CP24		88	02-Jul-25	14-Oct-25	17-Dec-24	07-Apr-25								
SW398	Install PA in Service Gallery	15	02-Jul-25	18-Jul-25	20-Feb-25	08-Mar-25			AC1080j: SS					
SW401	Install PABX in Service Gallery	15	02-Jul-25	18-Jul-25	20-Mar-25	07-Apr-25			AC1080j: SS					
SW402	Install Radio System in Service Gallery	15	02-Jul-25	18-Jul-25	06-Feb-25	22-Feb-25			AC1080j: SS					
SW404	Install ET (Service Gallery)	8	02-Jul-25	10-Jul-25	14-Feb-25	22-Feb-25			AC1080j: SS					



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
SW396	Install Cable Containment (CP Side)	15	25-Sep-25	14-Oct-25	17-Dec-24	04-Jan-25			SW2930: FS				
	East Bound - Tunnel Section - CP24 to CP26	58	30-Jul-25	06-Oct-25	20-Sep-24	07-Apr-25							
SW2620	Install PA in Service Gallery	9	30-Jul-25	08-Aug-25	27-Feb-25	08-Mar-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1080b: SS				
SW2650	Install PABX in Service Gallery	9	30-Jul-25	08-Aug-25	27-Mar-25	07-Apr-25			SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1080b: SS				
SW268	Install ET (Service Gallery)	4	30-Jul-25	02-Aug-25	19-Feb-25	22-Feb-25			AC1080b: SS				
SW2660	Install Radio System in Service Gallery	9	10-Sep-25	19-Sep-25	13-Feb-25	22-Feb-25			SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, AC1080b: SS				
SW2600	Install Cable Containment (CP Side)	9	25-Sep-25	06-Oct-25	20-Sep-24	30-Sep-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
West Bound		62	02-Jul-25	11-Sep-25	26-Aug-24	28-Apr-25							
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-25	04-Jul-25	26-Aug-24	28-Aug-24			AC1080c: SS				
SW3630	Rectify Civil Provision Defects by Others	6	05-Jul-25	11-Jul-25	29-Aug-24	04-Sep-24			SW3620: FS				
West Bound - Tunnel Section - CP21 to CP24		43	02-Jul-25	20-Aug-25	05-Sep-24	07-Apr-25							
SW354	Install PA in Service Gallery	15	02-Jul-25	18-Jul-25	20-Feb-25	08-Mar-25			AC1080e: SS				
SW355	Install PABX in Service Gallery	15	02-Jul-25	18-Jul-25	20-Mar-25	07-Apr-25			AC1080e: SS				
SW356	Install ET (Road Level)	8	02-Jul-25	10-Jul-25	14-Feb-25	22-Feb-25			AC1080i: SS				
SW356	Install ET (Service Gallery)	8	02-Jul-25	10-Jul-25	14-Feb-25	22-Feb-25			AC1080e: SS				
SW358	Install Radio System in Service Gallery	15	02-Jul-25	18-Jul-25	06-Feb-25	22-Feb-25			AC1080e: SS				
SW350	Install Cable Containment (CP Side)	15	12-Jul-25	29-Jul-25	05-Sep-24	23-Sep-24			SW3630: FS				
SW353	Install VSLs (CP Side)	11	26-Jul-25	07-Aug-25	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS				
SW350	Install Cable Containment (NCP Side)	15	30-Jul-25	15-Aug-25	24-Sep-24	12-Oct-24			SW3500: FS				
SW351	Install CCTV Camera	11	30-Jul-25	11-Aug-25	16-Oct-24	28-Oct-24			SW3500: FS				
SW352	Install Detection Camera	11	30-Jul-25	11-Aug-25	16-Oct-24	28-Oct-24			SW3500: FS				
SW359	Install SEC Camera	11	30-Jul-25	11-Aug-25	11-Mar-25	22-Mar-25			SW3500: FS				
SW357	Install Traffic Control Devices	11	02-Aug-25	14-Aug-25	16-Oct-24	28-Oct-24			SW3500: SS 18, SW3500: FS				
SW353	Install VSLs (NCP Side)	11	08-Aug-25	20-Aug-25	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS				
West Bound - Tunnel Section - CP24 to CP26		62	02-Jul-25	11-Sep-25	20-Sep-24	28-Apr-25							
SW364	Install Cable Containment (CP Side)	9	02-Jul-25	11-Jul-25	20-Sep-24	30-Sep-24			AC1080f: SS				
SW368	Install PA in Service Gallery	9	02-Jul-25	11-Jul-25	27-Feb-25	08-Mar-25			AC1080g: SS				
SW369	Install PABX in Service Gallery	9	02-Jul-25	11-Jul-25	27-Mar-25	07-Apr-25			AC1080g: SS				
SW370	Install ET (Service Gallery)	4	02-Jul-25	05-Jul-25	19-Feb-25	22-Feb-25			AC1080g: SS				
SW372	Install Radio System in Service Gallery	9	02-Jul-25	11-Jul-25	13-Feb-25	22-Feb-25			AC1080g: SS				
SW364	Install Cable Containment (NCP Side)	9	12-Jul-25	22-Jul-25	02-Oct-24	12-Oct-24			SW3640: FS				
SW365	Install CCTV Camera	7	12-Jul-25	19-Jul-25	21-Oct-24	28-Oct-24			SW3640: FS				
SW366	Install Detection Camera	7	12-Jul-25	19-Jul-25	21-Oct-24	28-Oct-24			SW3640: FS				
SW371	Install Traffic Control Devices	7	12-Jul-25	19-Jul-25	21-Oct-24	28-Oct-24			SW3640: FS				
SW373	Install SEC Camera	7	12-Jul-25	19-Jul-25	15-Mar-25	22-Mar-25			SW3640: FS				
SW367	Install VSLs (CP Side)	7	16-Jul-25	23-Jul-25	07-Feb-25	14-Feb-25			SW3640: SS 12				
SW370	Install ET (Road Level)	4	23-Jul-25	26-Jul-25	19-Feb-25	22-Feb-25			SW3640a: FS				
SW367	Install VSLs (NCP Side)	7	24-Jul-25	31-Jul-25	15-Feb-25	22-Feb-25			SW3640a: FS, SW3670: FS				
SW3750	Signal Cable Laying and Termination (CP21 to CP26) (CP Side)	12	15-Aug-25	28-Aug-25	29-Oct-24	11-Nov-24			SW3640: FS, SW3650: FS, SW3660: FS, SW3710: FS, SW3510: FS, SW3520: FS, SW3570: FS, SW3500: FS				
SW374	Install GOFS (CP21 to CP26)	12	29-Aug-25	11-Sep-25	15-Apr-25	28-Apr-25			SW3750: FS, SW3640a: FS				
SW3750	Signal Cable Laying and Termination (CP21 to CP26) (NCP Side)	12	29-Aug-25	11-Sep-25	12-Nov-24	25-Nov-24			SW3750: FS, SW3640a: FS, SW3500a: FS				
Tunnel Section - CP26 to CP32		82	02-Jul-25	06-Oct-25	27-Aug-24	22-Mar-25							
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	15-Jul-25	15-Jul-25	02-Sep-24	02-Sep-24			AC1090e: SS				
SW2950	Rectify Civil Provision Defects by Others	4	16-Jul-25	19-Jul-25	03-Sep-24	06-Sep-24			SW2940: FS				
East Bound		78	02-Jul-25	30-Sep-25	07-Sep-24	22-Mar-25							
East Bound - Tunnel Section - CP26 to CP29		14	15-Sep-25	30-Sep-25	07-Sep-24	24-Sep-24							



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun	Jul	Aug	Sep
										42	43	44	45
	SW2720 Install Cable Containment (CP Side)	14	15-Sep-25	30-Sep-25	07-Sep-24	24-Sep-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090a: SS				
	East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)	49	02-Jul-25	27-Aug-25	12-Sep-24	22-Mar-25							
	SW2740 Install PA in Service Gallery	10	02-Jul-25	12-Jul-25	21-Jan-25	04-Feb-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS				
	SW282 Install ET (Service Gallery)	6	02-Jul-25	08-Jul-25	17-Feb-25	22-Feb-25			AC1090f: SS				
	SW2770 Install PABX in Service Gallery	11	12-Jul-25	24-Jul-25	04-Feb-25	15-Feb-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS				
	SW2800 Install Radio System in Service Gallery	11	19-Jul-25	31-Jul-25	11-Feb-25	22-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS				
	SW2720 Install Cable Containment (CP Side)	12	21-Jul-25	02-Aug-25	12-Sep-24	26-Sep-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS				
	SW272 Install Cable Containment (NCP Side)	12	04-Aug-25	16-Aug-25	27-Sep-24	12-Oct-24			SW2720b: FS				
	SW2730 Install VSLs (CP Side)	7	04-Aug-25	11-Aug-25	07-Feb-25	14-Feb-25			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
	SW2750 Install Traffic Control Devices	9	04-Aug-25	13-Aug-25	01-Nov-24	11-Nov-24			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
	SW2760 Install CCTV Camera	9	04-Aug-25	13-Aug-25	01-Nov-24	11-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS				
	SW2810 Install Detection Camera	6	04-Aug-25	09-Aug-25	05-Nov-24	11-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS				
	SW2830 Install SEC Camera	9	04-Aug-25	13-Aug-25	13-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS				
	SW2840 Install PVMS	6	04-Aug-25	09-Aug-25	17-Feb-25	22-Feb-25			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS				
	SW2790 Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	14-Aug-25	20-Aug-25	12-Nov-24	18-Nov-24			SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS				
	SW273 Install VSLs (NCP Side)	7	18-Aug-25	25-Aug-25	15-Feb-25	22-Feb-25			SW2720c: FS, SW2730b: FS				
	SW2820 Install ET (Road Level)	9	18-Aug-25	27-Aug-25	13-Feb-25	22-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS				
	SW2780 Install GOFS (CP29 to CP32)	6	21-Aug-25	27-Aug-25	11-Mar-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS				
	SW2790 Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	21-Aug-25	27-Aug-25	19-Nov-24	25-Nov-24			SW2720c: FS, SW2790b: FS				
	SW285 Laying of Leaky Cable	6	21-Aug-25	27-Aug-25	17-Feb-25	22-Feb-25			SW2720c: FS, SW2790b: FS				
	West Bound	82	02-Jul-25	06-Oct-25	27-Aug-24	22-Mar-25							
	West Bound - Tunnel Section - CP26 to CP30	82	02-Jul-25	06-Oct-25	27-Aug-24	22-Mar-25							
	SW380 Install PA in Service Gallery	16	02-Jul-25	19-Jul-25	19-Dec-24	08-Jan-25			AC1090d: SS				
	SW382 Install ET (Service Gallery)	10	02-Jul-25	12-Jul-25	12-Feb-25	22-Feb-25			AC1090d: SS				
	SW381 Install PABX in Service Gallery	18	21-Jul-25	09-Aug-25	09-Jan-25	01-Feb-25			AC1090d: SS, SW3800: FS				
	SW384 Install Radio System in Service Gallery	18	11-Aug-25	30-Aug-25	03-Feb-25	22-Feb-25			AC1090d: SS, SW3810: FS				
	SW376 Install Cable Containment (CP Side)	19	15-Aug-25	05-Sep-25	27-Aug-24	17-Sep-24			AC1090c: SS				
	SW376 Install Cable Containment (NCP Side)	19	06-Sep-25	27-Sep-25	19-Sep-24	12-Oct-24			SW3760: FS				
	SW377 Install CCTV Camera	15	06-Sep-25	23-Sep-25	16-Oct-24	01-Nov-24			SW3760: FS				
	SW378 Install Detection Camera	15	06-Sep-25	23-Sep-25	16-Oct-24	01-Nov-24			SW3760: FS				
	SW379 Install VSLs (CP Side)	11	06-Sep-25	18-Sep-25	25-Jan-25	10-Feb-25			SW3760: FS				
	SW382 Install ET (Road Level)	10	06-Sep-25	17-Sep-25	12-Feb-25	22-Feb-25			SW3760: FS				
	SW383 Install Traffic Control Devices	15	06-Sep-25	23-Sep-25	16-Oct-24	01-Nov-24			SW3760: FS, SW3760: FF				
										Date	Revision	Checked	Approved
										30-Jun-25	Rev. 0	MY	



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
	SW385	Install SEC Camera	15	06-Sep-25	23-Sep-25	06-Mar-25	22-Mar-25		SW3760: FS				
	SW388	Install PVMS	10	06-Sep-25	17-Sep-25	12-Feb-25	22-Feb-25		SW3760: FS				
	SW379	Install VSLs (NCP Side)	11	19-Sep-25	02-Oct-25	11-Feb-25	22-Feb-25		SW3790: FS				
	SW3870	Signal Cable Laying and Termination (CP26 to CP30) (CP Side)	10	24-Sep-25	06-Oct-25	02-Nov-24	13-Nov-24		SW3760: FS, SW3770: FS, SW3780: FS, SW3830: FS				
	West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)		28	02-Jul-25	02-Aug-25	17-Sep-24	22-Mar-25						
	SW376	Install Cable Containmentment (CP Side)	10	02-Jul-25	12-Jul-25	17-Sep-24	28-Sep-24		AC1090g: SS				
	SW380	Install PA in Service Gallery	8	02-Jul-25	10-Jul-25	21-Jan-25	01-Feb-25		AC1090h: SS				
	SW382	Install ET (Service Gallery)	5	02-Jul-25	07-Jul-25	18-Feb-25	22-Feb-25		AC1090h: SS				
	SW381	Install PABX in Service Gallery	9	11-Jul-25	21-Jul-25	03-Feb-25	12-Feb-25		AC1090h: SS, SW3800a: FS				
	SW376	Install Cable Containmentment (NCP Side)	10	14-Jul-25	24-Jul-25	30-Sep-24	12-Oct-24		SW3760b: FS				
	SW377	Install CCTV Camera	8	14-Jul-25	22-Jul-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW378	Install Detection Camera	8	14-Jul-25	22-Jul-25	05-Nov-24	13-Nov-24		SW3760b: FS				
	SW379	Install VSLs (CP Side)	6	14-Jul-25	19-Jul-25	10-Feb-25	15-Feb-25		SW3760b: FS				
	SW382	Install ET (Road Level)	5	14-Jul-25	18-Jul-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW383	Install Traffic Control Devices	8	14-Jul-25	22-Jul-25	05-Nov-24	13-Nov-24		SW3760b: FS, SW3760b: FF				
	SW385	Install SEC Camera	8	14-Jul-25	22-Jul-25	14-Mar-25	22-Mar-25		SW3760b: FS				
	SW388	Install PVMS	5	14-Jul-25	18-Jul-25	18-Feb-25	22-Feb-25		SW3760b: FS				
	SW379	Install VSLs (NCP Side)	6	21-Jul-25	26-Jul-25	17-Feb-25	22-Feb-25		SW3790b: FS				
	SW384	Install Radio System in Service Gallery	9	22-Jul-25	31-Jul-25	13-Feb-25	22-Feb-25		AC1090h: SS, SW3810a: FS				
	SW3870	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	23-Jul-25	28-Jul-25	14-Nov-24	19-Nov-24		SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
	SW386	Install GOFS (CP30 to CP32)	5	29-Jul-25	02-Aug-25	12-Mar-25	17-Mar-25		SW3760c: FS, SW3870b: FS				
	SW3870	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	29-Jul-25	02-Aug-25	20-Nov-24	25-Nov-24		SW3760c: FS, SW3870b: FS				
	SW389	Laying of Leaky Cable	5	29-Jul-25	02-Aug-25	18-Feb-25	22-Feb-25		SW3760c: FS, SW3870b: FS				
	Tunnel Section - TSS/CKL Final Connection		14	15-Sep-25	30-Sep-25	01-Mar-25	17-Mar-25						
	West Bound		14	15-Sep-25	30-Sep-25	01-Mar-25	17-Mar-25						
	SW394(	Remaining TCSS Installations (Service Gallery)	14	15-Sep-25	30-Sep-25	01-Mar-25	17-Mar-25		AC1120a: SS				
	West Ventilation Building		437	02-Jul-25	14-Oct-25	06-Sep-24	21-Apr-25	01-Apr-24					
	Installation Works		437	02-Jul-25	14-Oct-25	06-Sep-24	21-Apr-25	01-Apr-24					
	SW1650	Install Cable Containments	24	02-Jul-25	05-Jul-25	06-Sep-24	10-Sep-24	01-Apr-24	DS6400: FS, DS6540: FS				
	SW1740	Signal Cable Laying	15	02-Jul-25	28-Aug-25	26-Sep-24	25-Nov-24	24-Mar-25	SW1650: SS				
	SW1710	Install LCX Bracket	21	02-Jul-25	31-Jul-25	07-Nov-24	06-Dec-24	25-Apr-25	SW4340: FS, DS3250: FS				
	SW1730	Install ET Equipment	12	02-Jul-25	15-Jul-25	27-Sep-24	12-Oct-24		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1690: SS				
	SW1670	Install Network Equipment	36	17-Jul-25	27-Aug-25	15-Oct-24	25-Nov-24		SC1330: FF, DS4340: FS, DS4440: FS, SW1700: SS, SW1660: FS				
	SW1680	Install Manual Fallback Control Equipment	24	17-Jul-25	13-Aug-25	29-Oct-24	25-Nov-24		SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1700: SS, EM1110: FS				
	SW1700	Install Operation Facilities Equipment	14	17-Jul-25	01-Aug-25	15-Oct-24	30-Oct-24		SC2680: FF, EM1120: FS, SW1730: FS 1				
	SW1710	Install LCX Cable	31	04-Aug-25	08-Sep-25	10-Dec-24	16-Jan-25		SW1710a: FS 2				
	SW1710	Install RAD Equipment & Coupler	28	10-Sep-25	14-Oct-25	18-Jan-25	22-Feb-25		SC1990: FF, DS4390: FS, DS6520: FS, SW1710b: FS 1				
	SW1710c	RAD Connection & SCT	28	10-Sep-25	14-Oct-25	19-Mar-25	21-Apr-25		SW1710: SS				
	East Ventilation Building		100	02-Jul-25	28-Oct-25	11-Jul-24	31-Oct-26	23-Jun-25					
	SW2960	Inspect Civil Provisions & Submit Inspection Report	12	02-Jul-25	15-Jul-25	24-Sep-26	09-Oct-26		AC1010: SS, KD1010: FS				
	SW2970	Rectify Civil Provision Defects by Others	18	16-Jul-25	05-Aug-25	10-Oct-26	31-Oct-26		SW2960: FS				
	Installation Works		100	02-Jul-25	28-Oct-25	11-Jul-24	22-Feb-25	23-Jun-25					
	SW1750	Install Cable Containments	24	02-Jul-25	13-Sep-25	11-Jul-24	24-Sep-24	23-Jun-25	SC2480: FF, DS6400: FS, DS6540: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025			
										Jun 42	Jul 43	Aug 44	Sep 45
	SW1790	Install PABX Equipment	20	02-Jul-25	30-Aug-25	05-Sep-24	07-Nov-24	23-Jun-25	SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, SW1750: SS				
	SW1820	Install PA Equipment	12	02-Jul-25	30-Aug-25	05-Sep-24	07-Nov-24	23-Jun-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
	SW1830	Install ET Equipment	12	02-Jul-25	15-Jul-25	25-Oct-24	07-Nov-24		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
	SW1810	Install Radio Equipment	12	10-Sep-25	23-Sep-25	10-Feb-25	22-Feb-25		SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS, SW1790: FS				
	SW1760	Position Equipment Rack	12	15-Sep-25	27-Sep-25	25-Sep-24	09-Oct-24		SW1750: FS				
	SW1770	Install Network Equipment	36	15-Sep-25	28-Oct-25	25-Sep-24	07-Nov-24		SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
	SW1800	Install Operation Facilities Equipment	14	15-Sep-25	30-Sep-25	23-Oct-24	07-Nov-24		SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
	SW1780	Install Manual Fallback Control Equipment	24	22-Sep-25	21-Oct-25	10-Oct-24	07-Nov-24		SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		99	02-Jul-25	27-Oct-25	23-Aug-24	19-Jun-25							
	SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Jul-25	04-Jul-25	23-Aug-24	26-Aug-24		AC1020: SS				
	SW1860	Rectify Civil Provision Defects by Others	7	05-Jul-25	12-Jul-25	27-Aug-24	03-Sep-24		SW1850: FS				
Installation Works		68	14-Jul-25	30-Sep-25	04-Sep-24	22-Feb-25							
	SW1870	Install CCTV Camera	29	14-Jul-25	15-Aug-25	07-Oct-24	09-Nov-24		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS				
	SW1880	Install Detection Camera	29	14-Jul-25	15-Aug-25	07-Oct-24	09-Nov-24		SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS				
	SW1890	Install Cable Containments	36	14-Jul-25	23-Aug-25	04-Sep-24	18-Oct-24		SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
	SW1900	Install Traffic Control Devices	24	30-Jul-25	26-Aug-25	29-Oct-24	25-Nov-24		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS 9, SW1880: SS 9, SW2220: SS 9				
	SW1910	Laying of Leaky Cable	36	08-Aug-25	18-Sep-25	09-Jan-25	22-Feb-25		SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
	SW1920	Signal Cable Laying	36	20-Aug-25	30-Sep-25	15-Oct-24	25-Nov-24		SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
Site Commissioning Test		15	10-Sep-25	26-Sep-25	27-Mar-25	02-May-25							
	TC1370	SCT of ET System	10	10-Sep-25	20-Sep-25	21-Apr-25	02-May-25		SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
	TC1380	SCT of Power Distribution System	15	10-Sep-25	26-Sep-25	27-Mar-25	14-Apr-25		SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
	TC1390	SCT of CCTV System	5	17-Sep-25	22-Sep-25	09-Apr-25	14-Apr-25		SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				
Submit Site Commissioning Test Report		29	22-Sep-25	27-Oct-25	22-May-25	19-Jun-25							
	DS5160	Submit ET System SCT Test Report	24	22-Sep-25	21-Oct-25	22-May-25	19-Jun-25		TC1370: FS				
	DS5170	Submit CCTV System SCT Test Report	24	23-Sep-25	22-Oct-25	22-May-25	19-Jun-25		TC1390: FS				
	DS5190	Submit Power Distribution System SCT Test Report	24	27-Sep-25	27-Oct-25	22-May-25	19-Jun-25		TC1380: FS				