


ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
-Dec-19	00V1	WYu	
-Feb-20	01V0	SPa/LLo	WYu
-Apr-20	01V1	SPa/LLo	WYu
-Jul-20	01V2	SPa/LLo	WYu
-Oct-20	01V3	SPa/LLo	WYu
-Jul-21	02V0	SPa/LLo	WYu




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																								2023																		
				July				August				September				October				November				December				January				February														
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26								
[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Marking and T	211	02-Dec-21 A	06-Jun-22 A																																											
DDA - Further information required by SO	12	02-Dec-21 A	18-May-22 A																																											
DDA - 6th Sub	0		18-May-22 A																																											
DDA - 6th Review by SO	35	19-May-22 A	06-Jun-22 A	SO																																										
DDA - SO Consent for Construction	0		06-Jun-22 A	Construction																																										
[STE] DDA Road L10 (N) - Roadworks and Street Furniture	27	17-Mar-22 A	11-Apr-22 A																																											
DDA - 7th Review by SO	35	17-Mar-22 A	11-Apr-22 A																																											
DDA - SO Consent for Construction	0		11-Apr-22 A																																											
SUPPORTING UNDERGROUND STRUCTURE [SUS]	128	30-Mar-22 A	25-Jul-22 A																																											
DDA SUS - Internal Structure	128	30-Mar-22 A	25-Jul-22 A																																											
DDA - Review by SO	28	30-Mar-22 A	13-Apr-22 A																																											
DDA - Review by IP / DC	28	30-Mar-22 A	14-Jul-22 A	DDA - Review by IP / DC																																										
DDA - Further information required by SO	30	14-Apr-22 A	20-Jul-22 A	DDA - Further information required by SO																																										
DDA - 2nd Sub	0		20-Jul-22 A	◆ DDA - 2nd Sub																																										
DDA - 2nd Review by SO	35	21-Jul-22 A	25-Jul-22 A	DDA - 2nd Review by SO																																										
DDA - SO Consent for Construction	0		25-Jul-22 A	◆ DDA - SO Consent for Construction																																										
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	400	17-Jul-21 A	13-Oct-22 A																																											
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	400	17-Jul-21 A	13-Oct-22 A																																											
DDA - Further information required by SO	39	17-Jul-21 A	12-May-22 A																																											
DDA - 5th Sub	0		12-May-22 A	◆ DDA - 5th Sub																																										
DDA - 5th Review by SO	35	13-May-22 A	08-Jul-22 A	DDA - 5th Review by SO																																										
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A																																											
DDA - 6th Sub	0		30-Sep-22 A	◆ DDA - 6th Sub																																										
DDA - 6th Review by SO	35	01-Oct-22 A	13-Oct-22 A																																											
DDA - SO Consent for Construction	0		13-Oct-22 A	◆ DDA - SO Consent for Construction																																										
SUB-SEA TBM TUNNEL	256	12-Jan-22 A	10-Dec-22																																											
FER - Fire Engineering Report (SG Scheme)	256	12-Jan-22 A	10-Dec-22																																											
FER - Further information required by SO	48	12-Jan-22 A	21-May-22 A	SO																																										
FER - 4th Sub	0		21-May-22 A	◆ FER - 4th Sub																																										
FER - 4th Review by SO	45	23-May-22 A	07-Jun-22 A	SO																																										
FER - Further information required by																																														




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
Dec-19	00V1	WYu	
Feb-20	01V0	SPa/LLo	WYu
Apr-20	01V1	SPa/LLo	WYu
Jul-20	01V2	SPa/LLo	WYu
Oct-20	01V3	SPa/LLo	WYu
Jul-21	02V0	SPa/LLo	WYu




ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-22)




Date	Revision	Checked	Approved
3-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																				2023																					
				July				August				September				October				November				December				January		February															
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26							
1.1 Preliminaries and General Requirements	0	13-Apr-22 A	13-Apr-22 A																																										
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 29	0		13-Apr-22 A																																										
3.1 for Trunk Road T2	0	13-Aug-22 A	13-Aug-22 A																																										
3.1.52 Approval DDA for completion of SUS	0		13-Aug-22 A																																										
3.5 for Lam Chak Street and Kai Hing Road	23	13-Sep-22 A	29-Oct-22																																										
3.5.8 Approval DDA for roadworks	0		13-Sep-22 A																																										
3.5.12 Approval DDA for stormwater drainage works	0		13-Sep-22 A																																										
3.5.20 Approval DDA for sewage works	0		13-Sep-22 A																																										
3.5.24 Approval DDA for landscape works	0		13-Sep-22 A																																										
3.5.16 Approval DDA for waterworks	0		29-Oct-22																																										
3.5.25 Complete whole activities of this cost centre	0		29-Oct-22																																										
3.6 for Road L10 (Northern Section)	0	29-Oct-22	29-Oct-22																																										
3.6.8 Approval DDA for Road L10 (northern section)	0		29-Oct-22*																																										
3.6.9 Complete whole activities of this cost centre	0		29-Oct-22*																																										
3.9 for the Pipelines for District Cooling System for Commissioning of DCS	0	13-Sep-22 A	13-Sep-22 A																																										
3.9.11 Submit O&M manual for DCS pipelines	0		13-Sep-22 A																																										
4.1 South Apron Adits from Interface with the Depressed Road to the Irrigation Canal	32	17-Jan-23	27-Feb-23																																										
4.1.1 Complete mobilization of excavation equipment 0.5	0		17-Jan-23																																										
4.1.3 Complete excavation of South Apron Adist 0.2	0		03-Feb-23																																										
4.1.4 Complete excavation of South Apron Adist 0.4	0		06-Feb-23																																										
4.1.8 Complete South Apron Adist permanent structure 0.2	0		07-Feb-23																																										
4.1.5 Complete excavation of South Apron Adist 0.6	0		08-Feb-23																																										
4.1.6 Complete excavation of South Apron Adist 0.8	0		10-Feb-23																																										
4.1.7 Complete excavation of South Apron Adist 1	0		11-Feb-23																																										
4.1.9 Complete South Apron Adist permanent structure 0.4	0		21-Feb-23																																										
4.1.13 Complete backfill at South Apron Adist 0.2	0		27-Feb-23																																										
4.2 Depressed Road and Remaining Ventilation Adits at the South Apron	0	29-Oct-22	29-Oct-22																																										
4.2.23 Complete foundation of Depressed Road by length 1	0		29-Oct-22*																																										
4.2.31 Complete permanent structure of Depressed Road by length 1	0		29-Oct-22*																																										
5.2 Completion of SUS	0	29-Oct-22	29-Oct-22																																										
5.2.5 Complete overhead ventilation duct slab by length 0.1	0</																																												




ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
3-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu





Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																				2023																			
				July				August				September				October				November				December				January															
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26					
Future Amenity Area (Gas Station Side)	71	29-Aug-22 A	24-Dec-22																																								
S20 Stage 2 (Roadworks) (Gas Station Side)	24	29-Aug-22 A	22-Sep-22 A																																								
Gas Station Side (Landscape)	48	31-Oct-22	24-Dec-22																																								
Future Footpath	659	18-Mar-22 A	21-Mar-24																																								
Watermain diversion (Part 1 - CKR side)	24	18-Mar-22 A	06-Aug-22 A																																								
Watermain diversion (Part 2 - AMAWBC side)	24	03-Apr-22 A	04-Jun-22 A																																								
CLP 11kV diversion (Part 2 - AMAWBC side)	24	06-Jun-22 A	20-Jul-22 A																																								
Utilities undertaker for AMAWBC (Part 1 - CKR side)	24	21-Jul-22 A	07-Aug-22 A																																								
Utilities undertaker for AMAWBC (Part 2 - AMAWBC side)	24	08-Aug-22 A	20-Aug-22 A																																								
Footpath / U channel / planter (Part 1 - CKR side)	36	22-Aug-22 A	24-Sep-22 A																																								
Footpath / U channel / planter (Part 2 - AMAWBC side)	36	12-Sep-22 A	30-Sep-22 A																																								
Landscape softwork (Part 1 - CKR side)	48	31-Oct-22	24-Dec-22																																								
Landscape softwork (Part 2 - AMAWBC side)	48	31-Oct-22	24-Dec-22																																								
Section 9A Completion	0		24-Dec-22																																								
Section 6A Completion	0		24-Dec-22																																								
Road S20 - Establishment Period	365	28-Dec-22	21-Mar-24																																								
AMAWBC	214	11-Feb-22 A	29-Oct-22																																								
Drainage & Sewerage	213	11-Feb-22 A	29-Oct-22																																								
Section B	169	11-Feb-22 A	26-Jul-22 A																																								
Section B (Drainage & Sewerage) Sheetpile (180m2, 55m2/d)	29	11-Feb-22 A	01-Apr-22 A																																								
Section B (Drainage & Sewerage) Excavation	26	02-Apr-22 A	21-May-22 A																																								
Section B (Drainage & Sewerage) (80m, 30m/wk)	16	13-Apr-22 A	02-Jul-22 A																																								
Section B (Drainage & Sewerage) Backfill	10	04-Jul-22 A	26-Jul-22 A																																								
Section D	0	29-Oct-22	29-Oct-22																																								
Section 6A Completion	0		29-Oct-22																																								
Overall	114	30-Mar-22 A	24-Aug-22 A																																								
L10/L18 (Drainage) (4 manhole) SMH1.6-1.9	24	30-Mar-22 A	20-Jul-22 A																																								
L10/L18 (Drainage) Backfill	10	21-Jul-22 A	24-Aug-22 A																																								
Outfall 1	122	28-Mar-22 A	22-Oct-22 A																																								
Outfall 1 - Sheetpiling (235m2)	4	28-Mar-22 A	10-May-22 A																																								
Outfall 1 - Excavation to S1 (+4.7 to + 3.7, 78m3)	4	11-May-22 A	14-May-22 A																																								
Outfall 1 - S1 Installation	4	16-May-22 A	14-Jun-22 A																																								
Outfall 1 - Excavation to S2 (+3.7 to +0.9, 220m3)	8																																										

Date	Revision	Checked	Approved
-Dec-19	00V1	WYu	
-Feb-20	01V0	SPa/LLo	WYu
-Apr-20	01V1	SPa/LLo	WYu
-Jul-20	01V2	SPa/LLo	WYu
-Oct-20	01V3	SPa/LLo	WYu
-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																								2023															
				July				August				September				October				November				December				January				February											
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26					
Section 6B completion	0		10-Jun-22 A																																								
[STE] District Cooling System - Remaining Section 7B	355	31-Jan-22 A	17-Apr-23																																								
DCS (Pipe Jacking)	355	31-Jan-22 A	17-Apr-23																																								
DCS - Pipe Jacking Sheet pile (1571m ² , 55m ² /d)	57	31-Jan-22 A	11-Apr-22 A																																								
DCS - Receiving Pit Pre-treatment	12	01-Apr-22 A	19-Apr-22 A																																								
DCS - Pipe Jacking Excavation (1772m ³ , 135m ³ /d + 6d per layer of strut)	37	12-Apr-22 A	06-Jul-22 A																																								
DCS - Receiving Pit Sheet pile (1276m ² , 55m ² /d)	24	20-Apr-22 A	08-Oct-22 A																																								
DCS - Pipe Jacking (90m, 2m/d + 31d set up & demob)	76	12-Sep-22 A	10-Dec-22																																								
DCS - Receiving Pit Excavation (3200m ³ , 135m ³ /d + 6d per layer of strut)	48	10-Oct-22 A	19-Nov-22																																								
DCS - Pipe Jacking Pipe Install (90m, 6m/5d) & Valve Pit (24d)	99	12-Dec-22	17-Apr-23																																								
DCS (L10(S))	287	12-Mar-22 A	01-Mar-23																																								
Pre-bored	18	24-May-22 A	29-Jun-22 A																																								
DCS - L10(S) 4 Pre-treatment (404m, 36m/d/rig, 2rigs)	6	24-May-22 A	31-May-22 A																																								
DCS - L10(S) 5 Pre-treatment (404m, 36m/d/rig, 2rigs)	6	06-Jun-22 A	11-Jun-22 A																																								
DCS - L10(S) 6 Pre-treatment (404m, 36m/d/rig, 2rigs)	6	20-Jun-22 A	29-Jun-22 A																																								
Sheet piles	173	12-Mar-22 A	22-Sep-22 A																																								
DCS - L10(S) 2 Sheet pile (576m ² , 55m ² /d)	24	12-Mar-22 A	09-Apr-22 A																																								
DCS - L10(S) 3 Sheet pile (830m ² , 55m ² /d)	24	11-Apr-22 A	13-May-22 A																																								
DCS - L10(S) 4 Sheet pile (404m ² , 55m ² /d)	8	31-May-22 A	11-Jun-22 A																																								
DCS - L10(S) 5 Sheet pile (404m ² , 55m ² /d)	8	13-Jun-22 A	18-Jun-22 A																																								
DCS - L10(S) 6 Sheet pile (404m ² , 55m ² /d)	8	12-Sep-22 A	22-Sep-22 A																																								
Excavation	129	13-Jun-22 A	03-Dec-22																																								
DCS - L10(S) 1 Excavation (1109m ³ , 40m ³ /d)	28	13-Jun-22 A	17-Aug-22 A																																								
DCS - L10(S) 2 Excavation (1109m ³ , 40m ³ /d)	28	13-Jun-22 A	25-Aug-22 A																																								
DCS - L10(S) 3 Excavation (1920m ³ , 40m ³ /d)	48	13-Jun-22 A	10-Sep-22 A																																								
DCS - L10(S) 4 Excavation (564m ³ , 40m ³ /d)	15	12-Sep-22 A	30-Sep-22 A																																								
DCS - L10(S) 5 Excavation (564m ³ , 40m ³ /d)	15	31-Oct-22	16-Nov-22																																								
DCS - L10(S) 6 Excavation (564m ³ , 40m ³ /d)	15	17-Nov-22	03-Dec-22																																								
DCS Set up	79	26-Aug-22 A	08-Dec-22																																								
DCS - L10(S) 1 Pipe Installation - Set up	4	26-Aug-22 A	30-Sep-22 A																																								




Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

The Gantt chart displays the following key sections and activities:


- Steel platform area:** Activities include DCS - L10(S) 4 Backfill, DCS - L10(S) 5 Backfill, DCS - L10(S) 6 Backfill, Steel platform, DCS - L10(S) CH228-252 Sheet pile (505m², 55m^{2/d}), DCS - L10(S) CH228-252 Excavation (576m³, 40m^{3/d}), and DCS - L10(S) CH228-252 Pipe Installation - Set up (DN900 24m).
- DCS (Slip Road S5):** Activities include DCS - S5 Pre-bored (1303m, 36m/d).
- Road L10 (Southern):** Activities include L10(S) 1 Excavation (1460m³, 110m^{3/d}), L10(S) 2 Excavation (1620m³, 110m^{3/d}), L10(S) 3 Excavation (1700m³, 110m^{3/d}), L10(S) 4 Excavation (960m³, 110m^{3/d}) & Strutting (6d), L10(S) 5 Excavation (960m³, 110m^{3/d}) & Strutting (6d), L10(S) 1 Drainage & Sewerage (5 manhole, 6d/hos), L10(S) 2 Drainage & Sewerage (3 manhole, 6d/hos), L10(S) 3 Drainage & Sewerage (1 manhole, 6d/hos), L10(S) 4 Drainage & Sewerage (3 manhole, 6d/hos), L10(S) 1 Watermain (30m/6d), L10(S) 2 Watermain (30m/6d), and L10(S) 1 Backfill.
- Outfall 2 & Branch Drainage:** This section is divided into Portion H1 and Outfall 2.
 - Portion H1:** Activities include Portion H1 Possession, Section H1 part 1 Sheet pile (878m², 55m^{2/d}), Section H1 part 1 Excavation (1090m³, 110m^{3/d}), Section H1 part 1 Drainage, Section H1 part 1 Backfill, Section H1 part 2 Pre-treatment, Section H1 part 2 Sheet pile (648m²), Section H1 part 2 Excavation (848m³), Section H1 part 2 Drainage, Section H1 part 2 Backfill, Section H1 part 3 Pre-treatment, Section H1 part 3 Sheet pile (504m²), Section H1 part 3 Excavation (660m³), Section H1 part 3 Drainage, Section H1 part 3 Backfill, and Inspection for H/O.
 - Outfall 2:** Activities include Outfall 2 - Sheetpiling (528m², assume half typical), Portion H2 Full Possession, Outfall 2 - Excavation to S1 (+4.7 to +3.5, 136m³), Outfall 2 - S1 Installation, Outfall 2 - Excavation to S2 (+3.5 to +1.7, 203m³), Outfall 2 - S2 Installation, Outfall 2 - Excavation to FEL (+1.7 to -1.4, 350m³), and Outfall 2 - Ground Improvement Works for FEL.

The chart uses a color-coded legend for activities:

- Blue diamond: Portion H2 Full Possession
- Blue bar: Outfall 2 - Sheetpiling (528m², assume half typical)
- Red bar: Outfall 2 - Excavation to S1 (+4.7 to +3.5, 136m³)
- Red bar: Outfall 2 - S1 Installation
- Red bar: Outfall 2 - Excavation to S2 (+3.5 to +1.7, 203m³)
- Red bar: Outfall 2 - S2 Installation
- Red bar: Outfall 2 - Excavation to FEL (+1.7 to -1.4, 350m³)
- Red bar: Outfall 2 - Ground Improvement Works for FEL



ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron




Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

The Gantt chart displays the following activities and their timelines:

- Outfall 2 Activities (Red Bars):**
 - Outfall 2 - Base Slab (12m3) (03-Jul to 19-Dec)
 - Outfall 2 - Backfill to Pipe Bottom Level (20-Dec to 21-Dec)
 - Outfall 2 - Pipe Installation up to seawall block (22-Dec to 07-Jan)
 - Outfall 2 - Steel Plate Installation (09-Jan to 10-Jan)
 - Outfall 2 - Concrete surround installed pipes (11-Jan to 13-Jan)
 - Outfall 2 - Core-cut seawall (14-Jan to 28-Jan)
 - Outfall 2 - Remaining pipes installation (30-Jan to 31-Jan)
 - Outfall 2 - Tie Bar Installation (01-Feb to 02-Feb)
 - Outfall 2 - Tremie Concrete (03-Feb to 04-Feb)
 - Outfall 2 - Backfill (06-Feb to 11-Feb)
- Foot Bridge FB-02 Activities (Blue Bars):**
 - Temporary Ramp Construction (05-Feb to 20-Aug)
 - Existing Footbridge Disable Ramp - Demolition (25-Jun to 20-Aug)
 - FB-02 Pre-drilling - LC&D (22-Aug to 17-Nov)
 - FB-02 H-pile Drilling (25-Aug to 30-Aug)
 - FB-02 H-pile Installation & Grouting (31-Aug to 17-Nov)
 - P1 (25-Aug to 17-Nov)
 - FB-02 H-pile Drilling (25-Aug to 30-Aug)
 - FB-02 H-pile Installation & Grouting (31-Aug to 17-Nov)
 - Structure (17-Mar to 11-Apr)
 - Pile Cap (11-Apr to 15-Dec)
 - FB-02 Pipe Cap - P4 (11-Apr to 21-May)
 - FB-02 Pipe Cap - Abutment (13-Apr to 19-May)
 - FB-02 Pipe Cap - P1 (18-Nov to 15-Dec)
 - FB-02 Pipe Cap - LC&D (18-Nov to 15-Dec)
 - Pier (17-Mar to 31-Dec)
 - FB-02 Pier - P2 (17-Mar to 07-Apr)
 - FB-02 Pier - P3 (04-Apr to 14-Apr)
 - FB-02 Pier - P4 (13-Jun to 29-Jun)
 - FB-02 Pier - P5 (01-Aug to 17-Sep)
 - FB-02 Pier - P1 (16-Dec to 31-Dec)
 - Bridge Deck / Staircase (27-Jun to 25-Mar)
 - FB-02 Bridge deck construction Bay 1 (P3 - P4) (27-Jun to 24-Sep)
 - FB-02 Bridge deck construction Bay 2 (P4 - P5) (31-Oct to 11-Jan)
 - FB-02 Bridge deck construction Bay 3 (P2 - P3) (18-Nov to 02-Feb)
 - FB-02 Staircase A (12-Dec to 11-Feb)
 - FB-02 Bridge deck construction Bay 4 (P1 - P2) (12-Jan to 25-Mar)
 - Lift Shaft (31-Oct to 11-Apr)
 - FB-02 Lift Shaft - LA&B (31-Oct to 10-Dec)
 - Lift Procurement (31-Oct to 11-Apr)
 - FB-02 Lift Shaft - LC&D (16-Dec to 02-Feb)
 - Road L10 / Road L18 (12-Jan to 04-Mar)
 - L10 Roundabout Drainage (7 manhole) (12-Jan to 04-Mar)
 - [STE] Kai Hing Road / Lam Chak Street Modification (Yellow Bars):**
 - TMLG for XP validation (0 to 19-Apr)
 - XP validated (0 to 19-May)
 - TMLG to TD for Approval (0 to 25-May)
 - TMLG Approved (0 to 30-Jul)
 - Roadworks advice from RMO for TTA Implementation (0 to 20-Aug)
 - LCS / KHR - Public Road TTMS stages (12-Dec to 19-Dec)
 - [STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road Junction (Green Bars):**
 - 334 days from 07-Mar to 31-Aug

Page 13 of 24
Data Date: 29-




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																				2023															
				July				August				September				October				November			December			January			February										
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	
Stage 5 (Gas Station & HBR)	139	07-Mar-22 A	31-Aug-22 A																																				
Stage 5D (HBR Left Turn Lane 2)	139	07-Mar-22 A	31-Aug-22 A																																				
EMSD inspection & control box construction	9	07-Mar-22 A	20-Aug-22 A																																				
Change over to permanent traffic signal	9	22-Aug-22 A	31-Aug-22 A																																				
Section 8D [STE] - Completion	0		31-Aug-22 A																																				
Section 9F [STE] - Completion	0		31-Aug-22 A																																				
Kai Hing Road and Lam Chak Street Re-routing	240	03-May-22 A	31-Aug-22 A																																				
TTA - HBR eastbound slow lane	12	03-May-22 A	11-May-22 A																																				
TTA - HBR eastbound fast lane	12	11-May-22 A	17-May-22 A																																				
TTA - HBR westbound slow lane	12	17-May-22 A	22-May-22 A																																				
TTA - HBR westbound fast lane	12	22-May-22 A	28-May-22 A																																				
TTA - KHR fast lane	12	28-May-22 A	07-Jun-22 A																																				
TTA - KHR slow lane	12	07-Jun-22 A	15-Jun-22 A																																				
TTA - KHR Junction Footpath	72	15-Jun-22 A	29-Jun-22 A																																				
CLP & HKT Administration Process	96	29-Jun-22 A	31-Aug-22 A																																				
[STE] Road L10 (Northern)	360	29-Mar-22 A	22-Apr-23																																				
CUE L10(N) Phase 1	252	29-Mar-22 A	06-Dec-22																																				
CUE L10(N) Part 1 Backfill & Strut S3 Removal	7	29-Mar-22 A	19-Apr-22 A																																				
CUE L10(N) Travelling Formwork Setup	4	07-Apr-22 A	23-Apr-22 A																																				
CUE L10(N) Part 1 Wall & Top Slab Bay 1 (CH220 - 200)	32	26-Apr-22 A	09-May-22 A																																				
CUE L10(N) Part 1 Wall & Top Slab Bay 2 (CH200 - 180)	10	10-May-22 A	20-May-22 A																																				
CUE L10(N) Part 1 Wall & Top Slab Bay 3 (CH180 - 160)	10	20-May-22 A	11-Jun-22 A																																				
CUE L10(N) Part 1 Wall & Top Slab Bay 4 (CH160 - 140)	10	13-Jun-22 A	29-Jun-22 A																																				
CUE L10(N) Part 1 Backfill & Remove S2 (80m, 10d/20m)	32	10-Oct-22 A	26-Nov-22																																				
CUE L10(N) Part 1 Backfill & Remove S1 (80m, 10d/20m)	32	31-Oct-22	06-Dec-22																																				
CUE L10(N) Phase 2	218	28-Apr-22 A	18-Jan-23																																				
CUE L10(N) Part 2 Excavation to S1 (6800m3, 110m3/d & 2 strut layer @ 8d)	12	28-Apr-22 A	13-May-22 A																																				
CUE L10(N) Part 2 S1 Strutting (8d)	8	14-May-22 A	23-May-22 A																																				
CUE L10(N) Part 2 Excavation to S2 (6800m3, 110m3/d & 2 strut layer @ 8d)	30	24-May-22 A	28-Jun-22 A																																				
CUE L10(N) Part 2 S2 Strutting (8d)	8	29-Jun-22 A	05-Jul-22 A																																				
CUE L10(N) Part 2 Excavation to FEL (6800m3, 110m3/d & 2 strut layer @ 8d)	20	06-Jul-22 A	23-Jul-22 A																																				
CUE L10(N) Part 2 DL, Blinding, Waterproofing, BS (80m)	21	25-Jul-22 A	12-Sep-22 A																																				
CUE L10(N) Part 2 Backfill & Strut S2 Removal	7	13-Sep-22 A	19-Sep-22 A																																				
CUE L10(N) Part 2 Wall & Top Slab Bay 1 (CH140 - 120)																																							



ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)




Date	Revision	Checked	Approved
3-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

The Gantt chart displays the following key milestones and activities:

- Basement Structure:** Activities include WVB - Strut S4 Removal, WVB - Basement 2 External Wall, WVB - Basement 2 External wall waterproofng & Mass Fill, WVB - Strut S3 Removal, WVB - Basement 2 Wall/Slab, WVB - Strut S2 Removal, WVB - Basement 1a Wall, WVB - Platform removal, WVB - Basement 1 External wall waterproofng & Mass Fill, WVB - Strut S1 Removal, and WVB - Basement 1b Wall/Slab.
- SOUTH APRON ADIT:** Activities include South Apron Adit - ELS & Pump Test & Strut Installation, South Apron Adit - Base Slab & Wall Kicker, and South Apron Adit - Strut S2 Removal.
- SUPPORTING UNDERGROUND STRUCTURE [SUS]:** Activities include Permanent Structure (SUS - WB Partition Wall part 1, SUS - WB Partition Wall part 2, SUS - EB Partition Wall part 1), Tunnel Internal Structure & Finishing (Westbound: SUS - WB - OHVD Formworks Assembly, SUS - WB - OHVD In-situ 320m, SUS - WB - OHVD In-situ 320m, SUS - WB - Fire Board - Tunnel crown; Eastbound: SUS - Formworks transfer to EB).
- C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]:** Activities include Tunnel Permanent Works (Cut & Cover: C&C - Wall Stage 1, C&C - Wall Stage 2), Carraigeway Slab (Middle Carraigeway Slab (Pour 1)), and Cell 1 / 2 (Below Road Level: BRL Middle Wall (Pour 1)).
- Cell 1 / 2:** Activities include Preparation works / Postdrilling, BRL Scaffolding Erection, BRL CJ Tripping & Coupler Exposure, BRL Waterproofing & Falsework erection, BRL Steel Fixing & Formworks, and BRL Wall Concrete.

Legend (Color-Coded Activities):

- Red: WVB - Strut S4 Removal, WVB - Basement 2 External Wall, WVB - Basement 2 External wall waterproofng & Mass Fill, WVB - Strut S3 Removal, WVB - Basement 2 Wall/Slab, WVB - Strut S2 Removal, WVB - Basement 1a Wall, WVB - Platform removal, WVB - Basement 1 External wall waterproofng & Mass Fill, WVB - Strut S1 Removal, WVB - Basement 1b Wall/Slab, South Apron Adit - ELS & Pump Test & Strut Installation, South Apron Adit - Base Slab & Wall Kicker, South Apron Adit - Strut S2 Removal, SUS - WB Partition Wall part 1, SUS - WB Partition Wall part 2, SUS - EB Partition Wall part 1, SUS - WB - OHVD Formworks Assembly, SUS - WB - OHVD In-situ 320m, SUS - WB - OHVD In-situ 320m, SUS - WB - Fire Board - Tunnel crown, SUS - Formworks transfer to EB, C&C - Wall Stage 1, C&C - Wall Stage 2, Middle Carraigeway Slab (Pour 1), Road Slab Falsework, Road Slab Rebar Fixing, Road Slab Concrete, Road Slab Gainstrength, Change Access to Middle, Preparation works / Postdrilling, BRL Scaffolding Erection, BRL CJ Tripping & Coupler Exposure, BRL Waterproofing & Falsework erection, BRL Steel Fixing & Formworks, BRL Wall Concrete.
- Blue: WVB - Strut S4 Removal, WVB - Basement 2 External Wall, WVB - Basement 2 External wall waterproofng & Mass Fill, WVB - Strut S3 Removal, WVB - Basement 2 Wall/Slab, WVB - Strut S2 Removal, WVB - Basement 1a Wall, WVB - Platform removal, WVB - Basement 1 External wall waterproofng & Mass Fill, WVB - Strut S1 Removal, WVB - Basement 1b Wall/Slab, SUS - WB Partition Wall part 1, SUS - WB Partition Wall part 2, SUS - EB Partition Wall part 1, SUS - WB - OHVD Formworks Assembly, SUS - WB - OHVD In-situ 320m, SUS - WB - OHVD In-situ 320m, SUS - WB - Fire Board - Tunnel crown, SUS - Formworks transfer to EB, C&C - Wall Stage 1, C&C - Wall Stage 2, Middle Carraigeway Slab (Pour 1), Road Slab Falsework, Road Slab Rebar Fixing, Road Slab Concrete, Road Slab Gainstrength, Change Access to Middle, Preparation works / Postdrilling, BRL Scaffolding Erection, BRL CJ Tripping & Coupler Exposure, BRL Waterproofing & Falsework erection, BRL Steel Fixing & Formworks, BRL Wall Concrete.
- Green: None
- Yellow: WVB - Strut S4 Removal, WVB - Basement 2 External Wall, WVB - Basement 2 External wall waterproofng & Mass Fill, WVB - Strut S3 Removal, WVB - Basement 2 Wall/Slab, WVB - Strut S2 Removal, WVB - Basement 1a Wall, WVB - Platform removal, WVB - Basement 1 External wall waterproofng & Mass Fill, WVB - Strut S1 Removal, WVB - Basement 1b Wall/Slab, SUS - WB Partition Wall part 1, SUS - WB Partition Wall part 2, SUS - EB Partition Wall part 1, SUS - WB - OHVD Formworks Assembly, SUS - WB - OHVD In-situ 320m, SUS - WB - OHVD In-situ 320m, SUS - WB - Fire Board - Tunnel crown, SUS - Formworks transfer to EB, C&C - Wall Stage 1, C&C - Wall Stage 2, Middle Carraigeway Slab (Pour 1), Road Slab Falsework, Road Slab Rebar Fixing, Road Slab Concrete, Road Slab Gainstrength, Change Access to Middle, Preparation works / Postdrilling, BRL Scaffolding Erection, BRL CJ Tripping & Coupler Exposure, BRL Waterproofing & Falsework erection, BRL Steel Fixing & Formworks, BRL Wall Concrete.
- Grey: None



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu


The Gantt chart displays the project timeline from January 2023 to February 2023. The activities are categorized as follows:

- BRL Wall Gainstrength + Formworks removal:** Duration 3 days, starting 28-Jan-23, ending 31-Jan-23.
- BRL External (EB Pour 2 + WB Pour 3):** Duration 16 days, starting 15-Feb-23, ending 04-Mar-23.
- Preparation works / Postdrilling:** Duration 6 days, starting 15-Feb-23, ending 21-Feb-23.
- BRL Scaffolding Erection:** Duration 3 days, starting 22-Feb-23, ending 24-Feb-23.
- BRL CJ Tripping & Coupler Exposure:** Duration 7 days, starting 25-Feb-23, ending 04-Mar-23.
- SUB-SEA TBM TUNNEL - WESTBOUND:** Duration 320 days, starting 01-Feb-22 A, ending 27-Mar-23.
- Precast Fabrication:** Duration 307 days, starting 01-Feb-22 A, ending 11-Mar-23.
- TBM Precast Segments:** Duration 253 days, starting 28-Feb-22 A, ending 11-Feb-23.
- Precast TBM Segment - 80%:** Duration 36 days, starting 28-Feb-22 A, ending 12-Nov-22.
- Precast TBM Segment - 90%:** Duration 36 days, starting 14-Nov-22, ending 24-Dec-22.
- Precast TBM Segment - 100%:** Duration 36 days, starting 28-Dec-22, ending 11-Feb-23.
- Service Gallery:** Duration 261 days, starting 02-Mar-22 A, ending 11-Mar-23.
- Precast Service Gallery - 6%:** Duration 24 days, starting 02-Mar-22 A, ending 02-Apr-22 A.
- Precast Service Gallery - 10%:** Duration 24 days, starting 03-Apr-22 A, ending 14-May-22 A.
- Precast Service Gallery - 20%:** Duration 24 days, starting 16-May-22 A, ending 18-Jul-22 A.
- Precast Service Gallery - 30%:** Duration 24 days, starting 19-Jul-22 A, ending 14-Sep-22 A.
- Precast Service Gallery - 40%:** Duration 24 days, starting 15-Sep-22 A, ending 12-Nov-22.
- Precast Service Gallery - 50%:** Duration 24 days, starting 14-Nov-22, ending 10-Dec-22.
- Precast Service Gallery - 60%:** Duration 24 days, starting 12-Dec-22, ending 11-Jan-23.
- Precast Service Gallery - 70%:** Duration 24 days, starting 12-Jan-23, ending 11-Feb-23.
- Precast Service Gallery - 80%:** Duration 24 days, starting 13-Feb-23, ending 11-Mar-23.
- OHVD Slab:** Duration 304 days, starting 01-Feb-22 A, ending 08-Mar-23.
- Concrete Mix - Plant Trial:** Duration 72 days, starting 01-Feb-22 A, ending 12-May-22 A.
- Precast OHVD Slab - Mould Fabrication & Setup:** Duration 72 days, starting 01-Feb-22 A, ending 21-Sep-22 A.
- Precast OHVD Slab - Inspection:** Duration 12 days, starting 22-Sep-22 A, ending 09-Nov-22.
- Precast OHVD Slab - Mass Production Start:** Duration 0 days, starting 10-Nov-22.
- Precast OHVD Slab - 3%:** Duration 24 days, starting 10-Nov-22, ending 07-Dec-22.
- Precast OHVD Slab - 6%:** Duration 24 days, starting 08-Dec-22, ending 07-Jan-23.
- Precast OHVD Slab - 10%:** Duration 24 days, starting 09-Jan-23, ending 08-Feb-23.
- Precast OHVD Slab - 20%:** Duration 24 days, starting 09-Feb-23, ending 08-Mar-23.
- TBM Tunnelling:** Duration 340 days, starting 14-Mar-22 A, ending 27-Mar-23.
- WB TBM Tunnelling CH6725-6732 ALL/CDG 90m:** Duration 7 days, starting 14-Mar-22 A, ending 04-Apr-22 A.
- WB Stoppage due to Disc Cutter Issue:** Duration 7 days, starting 05-Apr-22 A, ending 06-May-22 A.
- WB TBM Tunnelling CH6732-6752 ALL/CDG 110m:** Duration 7 days, starting 07-May-22 A, ending 23-May-22 A.
- WB TBM Stoppage due to Main Drive issue:** Duration 7 days, starting 24-May-22 A, ending 17-Jul-22 A.
- WB TBM Tunnelling CH6752-6756 ALL/CDG 114m:** Duration 1 day, starting 18-Jul-22 A, ending 22-Jul-22 A.
- WB TBM Tunnelling CH6756-6777 CDG/Boulder 135m:** Duration 4 days, starting 23-Jul-22 A, ending 31-Jul-22 A.
- WB TBM Tunnelling CH6777-6789 CDG/Boulder 147m:** Duration 3 days, starting 01-Aug-22 A, ending 06-Aug-22 A.
- WB TBM Tunnelling CH6789-6797 ALL/CDG 155m:** Duration 38 days, starting 07-Aug-22 A, ending 12-Aug-22 A.
- WB TBM Stoppage for ISIG 1 Installation:** Duration 9 days, starting 13-Aug-22 A, ending 26-Aug-22 A.
- WB TBM Tunnelling CH6797-7098 ALL/CDG 456m:** Duration 37 days, starting 27-Aug-22 A, ending 28-Sep-22 A.
- WB TBM Tunnelling CH7098-7198 ALL/CDG 556m:** Duration 11 days, starting 29-Sep-22 A, ending 06-Oct-22 A.
- WB TBM Tunnelling CH7198-7218 ALL/CDG 576m:** Duration 2 days, starting 07-Oct-22 A, ending 07-Oct-22 A.
- WB TBM Tunnelling CH7218-7240 CDG/Boulder 598m:** Duration 3 days, starting 08-Oct-22 A, ending 09-Oct-22 A.
- WB TBM Tunnelling CH7240-7284 ALL/CDG 642m:** Duration 4 days, starting 10-Oct-22 A, ending 12-Oct-22 A.
- WB TBM Tunnelling CH7284-7379 ALL/CDG 737m:** Duration 9 days, starting 13-Oct-22 A, ending 23-Oct-22 A.
- WB TBM Tunnelling CH7379-7391 CDG/Boulder 749m:** Duration 2 days, starting 24-Oct-22 A, ending 28-Oct-22 A.
- WB TBM Tunnelling CH7391-7434 Boulder 792m:** Duration 7 days, starting 29-Oct-22 A, ending 04-Nov-22.
- WB TBM Tunnelling CH7434-7466 CDG/Boulder 824m:** Duration 4 days, starting 05-Nov-22, ending 08-Nov-22.
- WB TBM Tunnelling CH7466-7623 ALL/CDG 981m:** Duration 15 days, starting 09-Nov-22, ending 23-Nov-22.
- WB TBM Tunnelling CH7623-7650 CDG/Boulder 1008m:** Duration 4 days, starting 24-Nov-22, ending 27-Nov-22.
- WB TBM Tunnelling CH7650-7722 ALL/CDG 1080m:** Duration 7 days, starting 28-Nov-22, ending 04-Dec-22.
- WB TBM Tunnelling CH7722-7792 CDG/Boulder 1150m:** Duration 9 days, starting 05-Dec-22, ending 13-Dec-22.
- WB TBM Tunnelling CH7792-8445 ALL/CDG 1803m:** Duration 53 days, starting 14-Dec-22, ending 04-Feb-23.
- WB TBM Tunnelling CH8445-8532 CDG/Boulder 1890m:** Duration 12 days, starting 05-Feb-23, ending 16-Feb-23.

Legend:

- BRL Wall Gainstrength + Formworks removal (Red)
- Preparation works / Postdrilling (Red)
- BRL Scaffolding Erection (Red)
- BRL CJ Tripping & Coupler Exposure (Red)
- SUB-SEA TBM TUNNEL - WESTBOUND (Pink)
- Precast Fabrication (Light Blue)
- TBM Precast Segments (Yellow)
- Precast TBM Segment - 80% (Blue)
- Precast TBM Segment - 90% (Red)
- Precast TBM Segment - 100% (Red)
- Service Gallery (Yellow)
- Precast Service Gallery - 6% (Blue)
- Precast Service Gallery - 10% (Blue)
- Precast Service Gallery - 20% (Blue)
- Precast Service Gallery - 30% (Blue)
- Precast Service Gallery - 40% (Red)
- Precast Service Gallery - 50% (Red)
- Precast Service Gallery - 60% (Red)
- Precast OHVD Slab - Mould Fabrication & Setup (Blue)
- Precast OHVD Slab - Inspection (Red)
- Precast OHVD Slab - Mass Production Start (Diamond)
- Precast OHVD Slab - 3% (Red)
- Precast OHVD Slab - 6% (Red)
- Precast OHVD Slab - 10% (Red)
- Precast OHVD Slab - 20% (Red)
- TBM Tunnelling (Blue)
- WB TBM Tunnelling CH6725-6732 ALL/CDG 90m (Blue)
- WB Stoppage due to Disc Cutter Issue (Blue)
- WB TBM Tunnelling CH6732-6752 ALL/CDG 110m (Blue)
- WB TBM Stoppage due to Main Drive issue (Blue)
- WB TBM Tunnelling CH6752-6756 ALL/CDG 114m (Blue)
- WB TBM Tunnelling CH6756-6777 CDG/Boulder 135m (Blue)
- WB TBM Tunnelling CH6777-6789 CDG/Boulder 147m (Blue)
- WB TBM Tunnelling CH6789-6797 ALL/CDG 155m (Blue)
- WB TBM Stoppage for ISIG 1 Installation (Blue)
- WB TBM Tunnelling CH6797-7098 ALL/CDG 456m (Blue)
- WB TBM Tunnelling CH7098-7198 ALL/CDG 556m (Blue)
- WB TBM Tunnelling CH7198-7218 ALL/CDG 576m (Blue)
- WB TBM Tunnelling CH7218-7240 CDG/Boulder 598m (Blue)
- WB TBM Tunnelling CH7240-7284 ALL/CDG 642m (Blue)
- WB TBM Tunnelling CH7284-7379 ALL/CDG 737m (Blue)
- WB TBM Tunnelling CH7379-7391 CDG/Boulder 749m (Blue)
- WB TBM Tunnelling CH7391-7434 Boulder 792m (Blue)
- WB TBM Tunnelling CH7434-7466 CDG/Boulder 824m (Blue)
- WB TBM Tunnelling CH7466-7623 ALL/CDG 981m (Blue)
- WB TBM Tunnelling CH7623-7650 CDG/Boulder 1008m (Blue)
- WB TBM Tunnelling CH7650-7722 ALL/CDG 1080m (Blue)
- WB TBM Tunnelling CH7722-7792 CDG/Boulder 1150m (Blue)
- WB TBM Tunnelling CH7792-8445 ALL/CDG 1803m (Blue)
- WB TBM Tunnelling CH8445-8532 CDG/Boulder 1890m (Blue)

Page 17 of 24
Data Date: 29-Oct-2023




ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Page 18

Data Date: 29-




ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Page 19 of 24
Data Date: 29



ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron




Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Page 21 of 24

Data Date: 29-C



ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)




Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																				2023														
				July				August				September				October			November			December			January				February									
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26
EB - Bay 6 - CH9201-9213 - Kicker (SG side)	5	20-Jun-22 A	27-Jun-22 A	B - Bay 6 - CH9201-9213 - Kicker (SG side)																																		
EB - Bay 4 - CH9177-9189 - Kicker (SG side)	5	24-Jun-22 A	29-Jun-22 A	EB - Bay 4 - CH9177-9189 - Kicker (SG side)																																		
EB - Bay 5 - CH9189-9201 - Kicker (SG side)	5	30-Jun-22 A	05-Jul-22 A	EB - Bay 5 - CH9189-9201 - Kicker (SG side)																																		
EB - Bay 2.2 - CH9159-9165 - Kicker (SG side)	5	12-Jul-22 A	16-Jul-22 A	EB - Bay 2.2 - CH9159-9165 - Kicker (SG side)																																		
EB - Bay 3 - CH9165-9177 - Kicker (SG side)	5	13-Jul-22 A	18-Jul-22 A	EB - Bay 3 - CH9165-9177 - Kicker (SG side)																																		
EB - Bay 2.1 - CH9147-9159 - Kicker (SG side)	5	16-Jul-22 A	21-Jul-22 A	EB - Bay 2.1 - CH9147-9159 - Kicker (SG side)																																		
EB - Bay 1 - CH9135-9147 - Kicker (SG side)	5	09-Aug-22 A	13-Aug-22 A	EB - Bay 1 - CH9135-9147 - Kicker (SG side)																																		
EB - Bay 7 - CH9213-9225 - Kicker (SG side)	5	15-Aug-22 A	19-Aug-22 A	EB - Bay 7 - CH9213-9225 - Kicker (SG side)																																		
SG Installation	86	21-Apr-22 A	11-Jun-22 A																																			
EB - Bay 1 - CH9135-9147 - SG Installation	3	21-Apr-22 A	25-Apr-22 A																																			
EB - Bay 2.1 - CH9147-9159 - SG Installation	3	25-Apr-22 A	28-Apr-22 A																																			
EB - Bay 2.2 - CH9159-9165 - SG Installation	3	28-Apr-22 A	03-May-22 A																																			
EB - Bay 3 - CH9165-9177 - SG Installation	3	03-May-22 A	06-May-22 A																																			
EB - Bay 4 - CH9177-9189 - SG Installation	3	06-May-22 A	11-May-22 A																																			
EB - Bay 5 - CH9189-9201 - SG Installation	3	16-May-22 A	19-May-22 A																																			
EB - Bay 6 - CH9201-9213 - SG Installation	3	19-May-22 A	23-May-22 A																																			
EB - Bay 7 - CH9213-9225 - SG Installation	3	06-Jun-22 A	11-Jun-22 A																																			
Kicker	103	11-May-22 A	16-Sep-22 A																																			
EB - Bay 1 - CH9135-9147 - Kicker (non SG side)	5	11-May-22 A	17-May-22 A																																			
EB - Bay 2.1 - CH9147-9159 - Kicker (non SG side)	5	17-May-22 A	23-May-22 A																																			
EB - Bay 5 - CH9189-9201 - Kicker (non SG side)	5	01-Jun-22 A	07-Jun-22 A																																			
EB - Bay 6 - CH9201-9213 - Kicker (non SG side)	5	06-Jun-22 A	10-Jun-22 A																																			
EB - Bay 2.2 - CH9159-9165 - Kicker (non SG side)	5	17-Jun-22 A	23-Jun-22 A																																			
EB - Bay 3 - CH9165-9177 - Kicker (non SG side)	5	06-Jul-22 A	11-Jul-22 A																																			
EB - Bay 7 - CH9213-9225 - Kicker (non SG side)	5	18-Jul-22 A	23-Jul-22 A																																			
EB - Bay 4 - CH9177-9189 - Kicker (non SG side)	5	17-Aug-22 A	16-Sep-22 A																																			
Base Slab	40	01-Aug-22 A	31-Aug-22 A																																			
EB - Bay 1 - CH9135-9147 - Base Slab	5	01-Aug-22 A	05-Aug-22 A																																			
EB - Bay 2.1 - CH9147-9159 - Base Slab	5	06-Aug-22 A	10-Aug-22 A																																			
EB - Bay 2.2 - CH9159-9165 - Base Slab	5	11-Aug-22 A	13-Aug-22 A																																			
EB - Bay 3 - CH9165-9177 - Base Slab	5	15-Aug-22 A	17-Aug-22 A																																			
EB - Bay 4 - CH9177-9189 - Base Slab	5	18-Aug-22 A	20-Aug-22 A																																			

age 22

Data Date: 29




ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
8-Dec-19	00V1	WYu	
2-Feb-20	01V0	SPa/LLo	WYu
9-Apr-20	01V1	SPa/LLo	WYu
7-Jul-20	01V2	SPa/LLo	WYu
9-Oct-20	01V3	SPa/LLo	WYu
2-Jul-21	02V0	SPa/LLo	WYu



ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Oct-22)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022																				2023															
				July				August				September				October				November			December			January			February										
				03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	
Submain Power Supply Installation	12	10-Feb-23	23-Feb-23																																				
Conduit Installation	24	24-Feb-23	23-Mar-23																																				
Cable Pulling	24	24-Feb-23	23-Mar-23																																				



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu