

Activity Name	Dur	Start	Finish	2022												2023																			
				September				October				November				December				January				February				March				April			
				04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23		
DDA - 2nd Review by IP	35	20-Jun-21 A	14-Jan-23	[Planned Bar]												DDA - 2nd Review by IP																			
DDA - Further information required by SO	24	16-Jan-23	15-Feb-23	[Planned Bar]												DDA - Further information required by SO																			
DDA - 3rd Sub	0		15-Feb-23	[Planned Bar]												DDA - 3rd Sub																			
DDA - 3rd Review by SO	35	16-Feb-23	22-Mar-23	[Planned Bar]												DDA - 3rd Review by SO																			
DDA - SO Consent for Construction	0		22-Mar-23	[Planned Bar]												DDA - SO Consent for Construction																			
SOUTH APRON ROAD WORKS	420	11-Nov-21 A	27-Mar-23	[Planned Bar]																															
DDA Road L10 (S) - Alignment, Traffic Sign, Road Marking and Traffic I	172	11-Nov-21 A	08-Jun-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	11-Nov-21 A	01-Apr-22 A	[Planned Bar]																															
DDA - 6th Sub	0		01-Apr-22 A	[Planned Bar]																															
DDA - 6th Review by SO	35	02-Apr-22 A	08-Jun-22 A	[Planned Bar]																															
DDA - SO Consent for Construction	0		08-Jun-22 A	[Planned Bar]																															
DDA Road L10 (S) - Roadworks and Street Furniture	209	18-Nov-21 A	27-Jun-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	18-Nov-21 A	31-Mar-22 A	[Planned Bar]																															
DDA - 7th Sub	0		31-Mar-22 A	[Planned Bar]																															
DDA - 7th Review by SO	35	01-Apr-22 A	06-May-22 A	[Planned Bar]																															
DDA - Further information required by SO	13	07-May-22 A	01-Jun-22 A	[Planned Bar]																															
DDA - 8th Sub	0		01-Jun-22 A	[Planned Bar]																															
DDA - 8th Review by SO	35	02-Jun-22 A	27-Jun-22 A	[Planned Bar]																															
DDA - SO Consent for Construction	0		27-Jun-22 A	[Planned Bar]																															
DDA - Kiosk	311	16-Feb-22 A	27-Mar-23	[Planned Bar]																															
DDA - Draft - Final Review and prepare for 1st Sub	14	16-Feb-22 A	09-Jan-23	[Planned Bar]												DDA - Draft - Final Review and prepare for 1st Sub																			
DDA - 1st Sub	0		09-Jan-23	[Planned Bar]												DDA - 1st Sub																			
DDA - Review by SO	28	10-Jan-23	06-Feb-23	[Planned Bar]												DDA - Review by SO																			
DDA - Review by IP / DC	28	10-Jan-23	06-Feb-23	[Planned Bar]												DDA - Review by IP / DC																			
DDA - Further information required by SO	12	07-Feb-23	20-Feb-23	[Planned Bar]												DDA - Further information required by SO																			
DDA - 2nd Sub	0		20-Feb-23	[Planned Bar]												DDA - 2nd Sub																			
DDA - 2nd Review by SO	35	21-Feb-23	27-Mar-23	[Planned Bar]												DDA - 2nd Review by SO																			
DDA - SO Consent for Construction	0		27-Mar-23	[Planned Bar]												DDA - SO Consent for Construction																			
[STE] DDA KHR Modification - Permanent Utility Design	176	01-Feb-22 A	23-Aug-22 A	[Planned Bar]																															
DDA - Review by IP / DC	28	01-Feb-22 A	27-Apr-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	12-Mar-22 A	03-May-22 A	[Planned Bar]																															
DDA - 2nd Sub	0		03-May-22 A	[Planned Bar]																															
DDA - 2nd Review by SO	35	04-May-22 A	27-May-22 A	[Planned Bar]																															
DDA - Further information required by SO	24	28-May-22 A	03-Aug-22 A	[Planned Bar]												required by SO																			
DDA - 3rd Sub	0		03-Aug-22 A	[Planned Bar]																															
DDA - 3rd Review by SO	35	04-Aug-22 A	23-Aug-22 A	[Planned Bar]												3rd Review by SO																			
DDA - SO Consent for Construction	0		23-Aug-22 A	[Planned Bar]												SO Consent for Construction																			
[STE] DDA KHR Modification - Alignment, Traffic Sign, Road Marking a	108	25-Mar-22 A	16-Jun-22 A	[Planned Bar]																															
DDA - 3rd Review by SO	35	25-Mar-22 A	13-Apr-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	14-Apr-22 A	03-May-22 A	[Planned Bar]																															
DDA - 4th Sub	0		03-May-22 A	[Planned Bar]																															
DDA - 4th Review by SO	35	04-May-22 A	19-May-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	20-May-22 A	02-Jun-22 A	[Planned Bar]																															
DDA - 5th Sub	0		02-Jun-22 A	[Planned Bar]																															
DDA - 5th Review by SO	35	03-Jun-22 A	16-Jun-22 A	[Planned Bar]																															
DDA - SO Consent for Construction	0		16-Jun-22 A	[Planned Bar]																															
[STE] DDA KHR Modification - Roadworks and Street Furniture	157	12-Mar-22 A	24-Aug-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	12-Mar-22 A	27-Apr-22 A	[Planned Bar]																															
DDA - 2nd Sub	0		27-Apr-22 A	[Planned Bar]																															
DDA - 2nd Review by SO	35	28-Apr-22 A	27-May-22 A	[Planned Bar]																															
DDA - Further information required by SO	12	28-May-22 A	10-Aug-22 A	[Planned Bar]												information required by SO																			
DDA - 3rd Sub	0		10-Aug-22 A	[Planned Bar]																															
DDA - 3rd Review by SO	35	11-Aug-22 A	24-Aug-22 A	[Planned Bar]												3rd Review by SO																			

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Dec-22)

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022												2023																			
				September				October				November				December				January				February				March				April			
				04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23		
DDA - SO Consent for Construction	0		24-Aug-22 A	SO Consent for Construction																															
[STE] DDA KHR Modification - Street Lighting	225	31-Mar-22 A	22-Dec-22 A																																
DDA - 2nd Review by SO	35	31-Mar-22 A	06-Apr-22 A																																
DDA - Further information required by SO	12	07-Apr-22 A	06-Jun-22 A																																
DDA - 3rd Sub	0		06-Jun-22 A																																
DDA - 3rd Review by SO	35	07-Jun-22 A	27-Jun-22 A																																
DDA - Further information required by SO	12	28-Jun-22 A	07-Sep-22 A	DDA - Further information required by SO																															
DDA - 4th Sub	0		07-Sep-22 A	◆ DDA - 4th Sub																															
DDA - 4th Review by SO	35	08-Sep-22 A	11-Oct-22 A	DDA - 4th Review by SO																															
DDA - Further information required by SO	12	12-Oct-22 A	26-Nov-22 A	DDA - Further information required by SO																															
DDA - 5th Sub	0		26-Nov-22 A	◆ DDA - 5th Sub																															
DDA - 5th Review by SO	35	27-Nov-22 A	22-Dec-22 A	DDA - 5th Review by SO																															
DDA - SO Consent for Construction	0		22-Dec-22 A	◆ DDA - SO Consent for Construction																															
[STE] DDA Road L10 (N) - Permanent Utility Design	241	24-Mar-22 A	12-Oct-22 A																																
DDA - Further information required by SO	12	24-Mar-22 A	20-Apr-22 A																																
DDA - 5th Sub	0		20-Apr-22 A																																
DDA - 5th Review by SO	35	21-Apr-22 A	28-May-22 A																																
DDA - Further information required by SO	12	30-May-22 A	15-Sep-22 A	DDA - Further information required by SO																															
DDA - 6th Sub	0		15-Sep-22 A	◆ DDA - 6th Sub																															
DDA - 6th Review by SO	35	16-Sep-22 A	12-Oct-22 A	DDA - 6th Review by SO																															
DDA - SO Consent for Construction	0		12-Oct-22 A	◆ DDA - SO Consent for Construction																															
[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Marking and T	214	02-Dec-21 A	06-Jun-22 A																																
DDA - Further information required by SO	12	02-Dec-21 A	18-May-22 A																																
DDA - 6th Sub	0		18-May-22 A																																
DDA - 6th Review by SO	35	19-May-22 A	06-Jun-22 A																																
DDA - SO Consent for Construction	0		06-Jun-22 A																																
[STE] DDA Road L10 (N) - Roadworks and Street Furniture	30	17-Mar-22 A	11-Apr-22 A																																
DDA - 7th Review by SO	35	17-Mar-22 A	11-Apr-22 A																																
DDA - SO Consent for Construction	0		11-Apr-22 A																																
SUPPORTING UNDERGROUND STRUCTURE [SUS]	132	30-Mar-22 A	25-Jul-22 A																																
DDA SUS - Internal Structure	132	30-Mar-22 A	25-Jul-22 A																																
DDA - Review by SO	28	30-Mar-22 A	13-Apr-22 A																																
DDA - Review by IP / DC	28	30-Mar-22 A	14-Jul-22 A																																
DDA - Further information required by SO	30	14-Apr-22 A	20-Jul-22 A																																
DDA - 2nd Sub	0		20-Jul-22 A																																
DDA - 2nd Review by SO	35	21-Jul-22 A	25-Jul-22 A																																
DDA - SO Consent for Construction	0		25-Jul-22 A																																
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	404	17-Jul-21 A	13-Oct-22 A																																
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	404	17-Jul-21 A	13-Oct-22 A																																
DDA - Further information required by SO	39	17-Jul-21 A	12-May-22 A																																
DDA - 5th Sub	0		12-May-22 A																																
DDA - 5th Review by SO	35	13-May-22 A	08-Jul-22 A																																
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A	DDA - Further information required by SO																															
DDA - 6th Sub	0		30-Sep-22 A	◆ DDA - 6th Sub																															
DDA - 6th Review by SO	35	01-Oct-22 A	13-Oct-22 A	DDA - 6th Review by SO																															
DDA - SO Consent for Construction	0		13-Oct-22 A	◆ DDA - SO Consent for Construction																															
Stage 2A Completion	0		13-Oct-22 A	◆ Stage 2A Completion																															
DDA - C&C/LS Permanent Structure (Cell 1 & 2) (SG Scheme)	404	17-Jul-21 A	13-Oct-22 A																																
DDA - Further information required by SO	39	17-Jul-21 A	12-May-22 A																																
DDA - 5th Sub	0		12-May-22 A																																
DDA - 5th Review by SO	6	13-May-22 A	08-Jul-22 A																																
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A	DDA - Further information required by SO																															
DDA - 6th Sub	0		30-Sep-22 A	◆ DDA - 6th Sub																															

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Dec-22)

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022												2023																			
				September				October				November				December				January				February				March				April			
				04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23		
S20 Stage 3 (Roadworks)	24	01-Aug-22 A	27-Aug-22 A	S20 Stage 3 (Roadworks)																															
Future Amerity Area (Gas Station Side)	123	29-Aug-22 A	02-Mar-23																																
S20 Stage 2 (Roadworks) (Gas Station Side)	24	29-Aug-22 A	22-Sep-22 A	S20 Stage 2 (Roadworks) (Gas Station Side)																															
Gas Station Side (Landscape)	48	03-Jan-23	02-Mar-23	Gas Station Side (Landscape)																															
Future Footpath	711	18-Mar-22 A	28-May-24																																
Watermain diversion (Part 1 - CKR side)	24	18-Mar-22 A	06-Aug-22 A	Part 1 - CKR side)																															
Watermain diversion (Part 2 - AMAWBC side)	24	03-Apr-22 A	04-Jun-22 A																																
CLP 11kV diversion (Part 2 - AMAWBC side)	24	06-Jun-22 A	20-Jul-22 A	side)																															
Utilities undertaker for AMAWBC (Part 1 - CKR side)	24	21-Jul-22 A	07-Aug-22 A	AMAWBC (Part 1 - CKR side)																															
Utilities undertaker for AMAWBC (Part 2 - AMAWBC side)	24	08-Aug-22 A	20-Aug-22 A	ndertaker for AMAWBC (Part 2 - AMAWBC side)																															
Footpath / U channel / planter (Part 1 - CKR side)	36	22-Aug-22 A	24-Sep-22 A	Footpath / U channel / planter (Part 1 - CKR side)																															
Footpath / U channel / planter (Part 2 - AMAWBC side)	36	12-Sep-22 A	30-Sep-22 A	Footpath / U channel / planter (Part 2 - AMAWBC side)																															
Landscape softwork (Part 1 - CKR side)	48	03-Dec-22 A	02-Mar-23	Landscape softwork (Part 1 - CKR side)																															
Landscape softwork (Part 2 - AMAWBC side)	48	03-Dec-22 A	02-Mar-23	Landscape softwork (Part 2 - AMAWBC side)																															
Section 9A Completion	0		02-Mar-23	◆ Section 9A Completion																															
Section 6A Completion	0		02-Mar-23	◆ Section 6A Completion																															
Road S20 - Establishment Period	365	03-Mar-23	28-May-24																																
AMAWBC	265	11-Feb-22 A	03-Jan-23																																
Drainage & Sewerage	265	11-Feb-22 A	03-Jan-23																																
Section B	169	11-Feb-22 A	26-Jul-22 A																																
Section B (Drainage & Sewerage) Sheetpile (180m2, 55m2/d)	29	11-Feb-22 A	01-Apr-22 A																																
Section B (Drainage & Sewerage) Excavation	26	02-Apr-22 A	21-May-22 A																																
Section B (Drainage & Sewerage) (80m, 30m/wk)	16	13-Apr-22 A	02-Jul-22 A																																
Section B (Drainage & Sewerage) Backfill	10	04-Jul-22 A	26-Jul-22 A	Backfill																															
Section D	0	03-Jan-23	03-Jan-23																																
Section 6A Completion	0		03-Jan-23	◆ Section 6A Completion																															
Overall	114	30-Mar-22 A	24-Aug-22 A																																
L10/L18 (Drainage) (4 manhole) SMH1.6-1.9	24	30-Mar-22 A	20-Jul-22 A	6-1.9																															
L10/L18 (Drainage) Backfill	10	21-Jul-22 A	24-Aug-22 A	18 (Drainage) Backfill																															
Outfall 1	122	28-Mar-22 A	22-Oct-22 A																																
Outfall 1 - Sheetpiling (235m2)	4	28-Mar-22 A	10-May-22 A																																
Outfall 1 - Excavation to S1 (+4.7 to +3.7, 78m3)	4	11-May-22 A	14-May-22 A																																
Outfall 1 - S1 Installation	4	16-May-22 A	14-Jun-22 A																																
Outfall 1 - Excavation to S2 (+3.7 to +0.9, 220m3)	8	17-Jun-22 A	25-Jun-22 A																																
Outfall 1 - S2 Installation	7	27-Jun-22 A	05-Jul-22 A																																
Outfall 1 - Excavation to FEL (+0.9 to -1.4, 180m3)	8	06-Jul-22 A	11-Jul-22 A	3)																															
Outfall 1 - Ground Improvement Works at FEL	4	12-Jul-22 A	15-Jul-22 A	L																															
Outfall 1 - Base Slab (16m3)	2	16-Jul-22 A	18-Jul-22 A																																
Outfall 1 - S2 Removal	4	19-Jul-22 A	20-Jul-22 A																																
Outfall 1 - Backfill to Pipe Bottom Level	2	21-Jul-22 A	23-Jul-22 A	rel																															
Outfall 1 - DCS ELS Cutting	2	23-Jul-22 A	25-Jul-22 A																																
Outfall 1 - Drainage Pipe Installation (up to seawall block)	2	26-Jul-22 A	27-Jul-22 A	ion (up to seawall block)																															
Outfall 1 - Steel Plate installation	2	27-Jul-22 A	28-Jul-22 A	n																															
Outfall 1 - Concrete surround installed pipes	3	29-Jul-22 A	29-Jul-22 A	nstalled pipes																															
Outfall 1 - Core-cut seawall	10	29-Jul-22 A	19-Aug-22 A	Core-cut seawall																															
Outfall 1 - Remaining drainage pipe installation	2	20-Aug-22 A	22-Aug-22 A	1 - Remaining drainage pipe installation																															
Outfall 1 - Tie Bar Installation	2	23-Aug-22 A	24-Aug-22 A	ll 1 - Tie Bar Installation																															
Outfall 1 - Tremie Concrete	2	25-Aug-22 A	26-Aug-22 A	tfall 1 - Tremie Concrete																															
Outfall 1 - Backfill	6	27-Aug-22 A	10-Sep-22 A	Outfall 1 - Backfill																															
Section 6A Drainage - T&C	24	12-Sep-22 A	22-Oct-22 A	Section 6A Drainage - T&C																															
[STE] District Cooling System for AMAWBC Section 6B	79	01-Mar-22 A	18-Jun-22 A																																
Section 1 - Bay 3	10	24-Mar-22 A	18-Jun-22 A																																
DCS - Bay 3 Backfill	10	24-Mar-22 A	18-Jun-22 A																																

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron Three Months Rolling Programme (Dec-22)

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022												2023																			
				September				October				November				December				January				February				March				April			
				04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23		
Gallery B installation FTR-11 to FTR-7	3	13-Sep-22 A	13-Sep-22 A	Gallery B installation FTR-11 to FTR-7																															
Steel Bridge Installation	1	14-Sep-22 A	14-Sep-22 A	Steel Bridge Installation																															
WB Sub-sea Galery B Installation started	0	15-Sep-22 A		WB Sub-sea Galery B Installation started																															
WB Gallery B CH6642-6742 100m @4nos/day	11	15-Sep-22 A	29-Sep-22 A	WB Gallery B CH6642-6742 100m @4nos/day																															
WB Gallery B CH6742-6855 80m @6nos/day	6	30-Sep-22 A	18-Oct-22 A	WB Gallery B CH6742-6855 80m @6nos/day																															
SUB-SEA TBM TUNNEL - EASTBOUND	297	26-Mar-22 A	17-Apr-23																																
TBM Tunnelling	364	26-Mar-22 A	17-Apr-23																																
EB TBM Tunnelling CH6665-6710 ALL/CDG 70m	15	26-Mar-22 A	02-Apr-22 A																																
EB TBM Tunnelling CH6710-6756 ALL/CDG 116m	7	03-Apr-22 A	27-Apr-22 A																																
EB TBM Tunnelling CH6756-6775 CDG/Boulder 135m	4	28-Apr-22 A	04-May-22 A																																
WB TBM Stoppage for ISIG 1 Installation	9	06-May-22 A	12-May-22 A																																
EB TBM Tunnelling CH6775-6789 CDG/Boulder 149m	3	13-May-22 A	21-May-22 A																																
EB TBM Tunnelling CH6789-7098 ALL/CDG 458m	38	22-May-22 A	21-Jun-22 A																																
EB TBM Tunnelling CH7098-7198 ALL/CDG 558m	11	22-Jun-22 A	28-Jun-22 A																																
EB TBM Tunnelling CH7198-7218 ALL/CDG 578m	2	29-Jun-22 A	05-Jul-22 A																																
EB TBM Tunnelling CH7218-7240 CDG/Boulder 600m	3	06-Jul-22 A	12-Jul-22 A																																
EB TBM Tunnelling CH7240-7284 ALL/CDG 644m	4	13-Jul-22 A	28-Jul-22 A																																
EB TBM Tunnelling CH7284-7379 ALL/CDG 739m	9	29-Jul-22 A	15-Aug-22 A																																
EB TBM Tunnelling CH7379-7391 CDG/Boulder 751m	2	16-Aug-22 A	17-Aug-22 A																																
EB TBM Tunnelling CH7391-7434 Boulder 794m	7	18-Aug-22 A	06-Sep-22 A																																
EB TBM Tunnelling CH7434-7466 CDG/Boulder 826m	4	07-Sep-22 A	11-Sep-22 A																																
EB TBM Tunnelling CH7466-7623 ALL/CDG 983m	15	12-Sep-22 A	05-Oct-22 A																																
EB TBM Tunnelling CH7623-7650 CDG/Boulder 1010m	4	06-Oct-22 A	11-Oct-22 A																																
EB TBM Tunnelling CH7650-8445 ALL/CDG 1805m	67	12-Oct-22 A	05-Feb-23																																
EB TBM Tunnelling CH8445-8510 CDG/Boulder 1870m	9	06-Feb-23	14-Feb-23																																
EB TBM Tunnelling CH8510-8522 ALL/CDG 1882m	1	15-Feb-23	15-Feb-23																																
EB TBM Tunnelling CH8522-8532 CDG/Boulder 1892m	1	16-Feb-23	16-Feb-23																																
EB TBM Tunnelling CH8532-8730 Boulder/Granite 2090m	39	17-Feb-23	27-Mar-23																																
EB TBM Tunnelling CH8730-8834 Granite 2194m	21	28-Mar-23	17-Apr-23																																
Gallery B Installation	281	11-Apr-22 A	11-Apr-23																																
ISIG Assembly at Cell 2	12	23-May-22 A	18-Jun-22 A																																
EB Sub-sea Galery B Installation started	0	31-May-22 A																																	
EB TBM Tunnel - Gallery B CH6642-6705 63m CP7	8	20-Jun-22 A	28-Jun-22 A																																
EB TBM Tunnel - Gallery B CH6705-6803 100m CP8	10	29-Jun-22 A	15-Jul-22 A																																
EB TBM Tunnel - Gallery B CH6803-6904 100m CP9	9	16-Jul-22 A	29-Jul-22 A																																
EB TBM Tunnel - Gallery B CH6904-7004 100m CP10	7	30-Jul-22 A	17-Aug-22 A																																
EB TBM Tunnel - Gallery B CH7004-7103 100m CP11	9	18-Aug-22 A	03-Sep-22 A																																
EB TBM Tunnel - Gallery B CH7103-7203 100m CP12	9	02-Sep-22 A	12-Oct-22 A																																
EB TBM Tunnel - Gallery B CH7203-7303 100m CP13	8	13-Oct-22 A	24-Oct-22 A																																
EB TBM Tunnel - Gallery B CH7303-7403 100m CP14	8	25-Oct-22 A	05-Nov-22 A																																
EB TBM Tunnel - Gallery B CH7403-7503 100m CP15	7	07-Nov-22 A	17-Nov-22 A																																
EB TBM Tunnel - Gallery B CH7503-7603 100m CP16	7	18-Nov-22 A	26-Nov-22 A																																
EB TBM Tunnel - Gallery B CH7603-7703 100m CP17	8	28-Nov-22 A	13-Dec-22 A																																
EB TBM Tunnel - Gallery B CH7703-7803 100m CP18	7	13-Dec-22 A	20-Dec-22 A																																
EB TBM Tunnel - Gallery B CH7803-7903 100m CP19	7	21-Dec-22 A	30-Dec-22 A																																
EB TBM Tunnel - Gallery B CH7903-8001 100m CP20	7	31-Dec-22 A	10-Jan-23																																
EB TBM Tunnel - Gallery B CH8001-8099 100m CP21	8	03-Feb-23	11-Feb-23																																
EB TBM Tunnel - Gallery B CH8099-8196 100m CP22	8	13-Feb-23	21-Feb-23																																
EB TBM Tunnel - Gallery B CH8196-8299 100m CP23	14	03-Mar-23	18-Mar-23																																
EB TBM Tunnel - Gallery B CH8299-8392 100m CP24	16	20-Mar-23	11-Apr-23																																
Forecast	99	11-Apr-22 A	20-Jul-22 A																																
Ramp pre-assembly at surface	24	11-Apr-22 A	25-Apr-22 A																																
Shifting way curve shape extension & Footing	6	25-Apr-22 A	04-May-22 A																																

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron Three Months Rolling Programme (Dec-22)

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

