

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>HKT2 P65Bis Programme DD 01Dec24</b>					553	26-Nov-23 A	31-May-25	
<b>Construction</b>					553	26-Nov-23 A	31-May-25	
<b>Trunk Road T2</b>					553	26-Nov-23 A	31-May-25	
<b>01 West Ventilation Building - WVB</b>					151	01-Oct-24 A	28-Feb-25	
<b>WVB - Remaining works after FSI</b>					151	01-Oct-24 A	28-Feb-25	
<b>External Works</b>					151	01-Oct-24 A	28-Feb-25	
WVB1780	WVB - External Drainage (KFR side)	76	01-Oct-24 A	15-Dec-24	WVB - External Drainage (KFR side)			
WVB1820	WVB - External Drainage (EVA side)	30	16-Dec-24	14-Jan-25	WVB - External Drainage (EVA side)			
WVB1770	WVB - External Drainage (DPR side)	45	15-Jan-25	28-Feb-25	WVB - External Drainage (DPR side)			
<b>Architectural Finishes</b>					136	01-Oct-24 A	13-Feb-25	
WVB1790	WVB - Fins & Cladding (DPR side)	75	01-Oct-24 A	14-Dec-24	WVB - Fins & Cladding (DPR side)			
WVB1840	WVB - External Painting	68	01-Nov-24 A	07-Jan-25	WVB - External Painting			
WVB1800	WVB - Fins & Cladding (EVA side)	75	01-Nov-24 A	14-Jan-25	WVB - Fins & Cladding (EVA side)			
WVB1760	WVB - Fins & Cladding (KFR side)	122	15-Oct-24 A	13-Feb-25	WVB - Fins & Cladding (KFR side)			
<b>Final works</b>					59	01-Jan-25	28-Feb-25	
WVB1900	WVB - Landscaping works	59	01-Jan-25*	28-Feb-25	WVB - Landscaping works			
<b>02 AtGrade Road -AGR</b>					269	15-Jun-24 A	10-Mar-25	
<b>Kiosk</b>					91	15-Nov-24 A	07-Mar-25	
AGR1030	Kiosk - procurement, fabrication & delivery	74	15-Nov-24 A	17-Feb-25	Kiosk - procurement, fabrication & delivery			
AGR1060	Kiosk - On site installation	16	17-Feb-25	07-Mar-25	Kiosk - On site installation			
<b>AGR - Road &amp; Drainage works</b>					269	15-Jun-24 A	10-Mar-25	
AGR1020	AGR - WB Drainage & Gully Installation	171	15-Jun-24 A	08-Jan-25	AGR - WB Drainage & Gully Installation			
AGR1021	AGR - TCSS Provision CH5860-5962	36	09-Jan-25	22-Feb-25	AGR - TCSS Provision CH5860-5962			
AGR1050	AGR - WB Road Side Barrier	60	09-Jan-25	09-Mar-25	AGR - WB Road Side Barrier			
AGR1040	AGR - EB Drainage & Gully Installation	49	09-Jan-25	10-Mar-25	AGR - EB Drainage & Gully Installation			
<b>03 Depressed Road - DPR</b>					226	01-Oct-24 A	15-May-25	
<b>DPR - Structure Works</b>					30	16-Dec-24	14-Jan-25	
<b>DPR - Remaining Structure</b>					30	16-Dec-24	14-Jan-25	
<b>MJ</b>					30	16-Dec-24	14-Jan-25	
A229450060	Remaining Top slab structure at Portal (2 pours)	30	16-Dec-24	14-Jan-25	Remaining Top slab structure at Portal (2 pours)			
<b>DPR - Road Works</b>					182	01-Oct-24 A	31-Mar-25	
<b>Temporary Platform Removal</b>					76	01-Oct-24 A	15-Dec-24	
DPR10000	DPR - Temporary Platform removal	76	01-Oct-24 A	15-Dec-24	DPR - Temporary Platform removal			
<b>Sign Gantry</b>					59	01-Feb-25	31-Mar-25	
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Feb-25	31-Mar-25	DPR - Sign Gantry & Civil Provision			
<b>Street Furniture</b>					47	16-Dec-24	31-Jan-25	
DPR10020	DPR - EB Road Barrier	47	16-Dec-24	31-Jan-25	DPR - EB Road Barrier			
DPR10090	DPR - WB Road Barrier	47	16-Dec-24	31-Jan-25	DPR - WB Road Barrier			
<b>Rising Main</b>					84	16-Dec-24	29-Mar-25	
A229449960	Rising Main Steel Tower	14	16-Dec-24	03-Jan-25	Rising Main Steel Tower			
A229449970	Rising Main Pillar Box	16	03-Jan-25	22-Jan-25	Rising Main Pillar Box			
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	22-Jan-25	29-Mar-25	DPR - E&M - Sump pit pumps and watermain installation			
<b>DPR - Final Works</b>					166	30-Nov-24 A	15-May-25	
<b>GRC Panel</b>					166	30-Nov-24 A	15-May-25	
DPR10040	DPR - GRC Panel installation	166	30-Nov-24 A	15-May-25	DPR - GRC Panel installation			
<b>05 Supporting Underground Structure - SUS</b>					45	01-Dec-24	14-Jan-25	
<b>SUS - Tunnel Civil Works</b>					45	01-Dec-24	14-Jan-25	
<b>Eastbound TCW</b>					45	01-Dec-24	14-Jan-25	
<b>EB TCSS provision</b>					24	01-Dec-24	24-Dec-24	
SUS10070	SUS EB - TCSS provision	24	01-Dec-24	24-Dec-24	SUS EB - TCSS provision			
<b>EB Road Barrier</b>					45	01-Dec-24	14-Jan-25	
SUS10060	SUS EB - Road Barrier	45	01-Dec-24	14-Jan-25*	SUS EB - Road Barrier			
<b>Westbound TCW</b>					45	01-Dec-24	14-Jan-25	
<b>WB TCSS provision</b>					24	01-Dec-24	24-Dec-24	

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)




Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
SUS10090	SUS WB - TCSS provision	24	01-Dec-24	24-Dec-24	SUS WB - TCSS provision			
<b>WB Road Barrier</b>		45	01-Dec-24	14-Jan-25				
SUS10080	SUS WB - Road Barrier	45	01-Dec-24	14-Jan-25	SUS WB - Road Barrier			
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		178	28-Sep-24 A	24-Mar-25				
<b>LSCC - Structure works</b>		151	28-Sep-24 A	25-Feb-25				
<b>Cut &amp; Cover Tunnel</b>		60	01-Dec-24	29-Jan-25				
<b>C&amp;C OHVD</b>		60	01-Dec-24	29-Jan-25				
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	01-Dec-24	15-Dec-24	C&C EB OHVD - Pour 2 (6m)			
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	16-Dec-24	30-Dec-24	C&C EB OHVD - Pour 3 (5m)			
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	31-Dec-24	14-Jan-25	C&C WB OHVD - Pour 2 (6m)			
LSCC10240	C&C WB OHVD - Pour 3 (5m)	15	15-Jan-25	29-Jan-25	C&C WB OHVD - Pour 3 (5m)			
<b>Launching Shaft</b>		151	28-Sep-24 A	25-Feb-25				
<b>Late Stitch/C&amp;C</b>		65	01-Dec-24	03-Feb-25				
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	01-Dec-24	14-Dec-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)			
LSCC10340	Late Stitch/C&C - NCPS Walls + Formwork removal	13	15-Dec-24	27-Dec-24	Late Stitch/C&C - NCPS Walls + Formwork removal			
LSCC10342	Road Diversion	3	28-Dec-24	30-Dec-24	Road Diversion			
LSCC10343	Late Stitch/C&C - Massfill breaking	7	31-Dec-24	06-Jan-25	Late Stitch/C&C - Massfill breaking			
LSCC10350	Late Stitch/C&C - Base Slab to Road Slab (CPS)	18	07-Jan-25	24-Jan-25	Late Stitch/C&C - Base Slab to Road Slab (CPS)			
LSCC10360	Late Stitch/C&C - CPS Middle wall	10	25-Jan-25	03-Feb-25	Late Stitch/C&C - CPS Middle wall			
<b>Late Stitch/TSS</b>		120	28-Sep-24 A	25-Jan-25				
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	71	28-Sep-24 A	07-Dec-24	Late Stitch/TSS - BRL slab - Curved formwork			
LSCC10369	Preparation works and UU diversion at NCPS	7	08-Dec-24	14-Dec-24	Preparation works and UU diversion at NCPS			
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	15-Dec-24	04-Jan-25	Late Stitch/TSS - NCPS Curved Wall			
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	05-Jan-25	25-Jan-25	Late Stitch/TSS - CPS Curved Middle Wall			
<b>LS - Miscellaneous Structural Openings</b>		87	01-Dec-24	25-Feb-25				
<b>01 Massfill at cable trench (subject to temporary cable relocation)</b>		14	12-Jan-25	25-Jan-25				
A229448630	Clearance and Massfill the trench	14	12-Jan-25	25-Jan-25	Clearance and Massfill the trench			
<b>02 Road slab opening &amp; Drainage works (subject to temporary cable relocation)</b>		42	01-Dec-24	11-Jan-25				
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Dec-24	11-Jan-25	RC Slab, Manhole, drainage pipe construction and massfill			
<b>04 In situ SG at LSTSS connection (subject to temporary works to maintain tunn)</b>		31	26-Jan-25	25-Feb-25				
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	26-Jan-25	01-Feb-25	EB & WB in situ Service Gallery CPS - Part 1			
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	02-Feb-25	08-Feb-25	EB & WB in situ Service Gallery CPS - Part 2			
A229448581	Road Diversion	3	09-Feb-25	11-Feb-25	Road Diversion			
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	12-Feb-25	18-Feb-25	EB & WB in situ Ser			
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	19-Feb-25	25-Feb-25	EB			
<b>05 RC works at MMEP Opening for Service Galleries Works (subject to BYME &amp;</b>		49	01-Dec-24	18-Jan-25				
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Dec-24*	28-Dec-24	Stage 1 - Narrow the opening to 3.5m*2m RC works			
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Dec-24	18-Jan-25	Stage 1a - Emergency staircase corridor RC works			
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		175	01-Oct-24 A	24-Mar-25				
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3000m3	92	01-Oct-24 A	31-Dec-24	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3000m3			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Jan-25	14-Feb-25	D-wall dismantling at LCS side			
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Feb-25	24-Mar-25				
<b>LSCC - Tunnel Civil Works</b>		28	04-Feb-25	03-Mar-25				
<b>Eastbound TCW</b>		27	04-Feb-25	02-Mar-25				
LSCC10050	LSCC EB - Road Barrier*	15	04-Feb-25	18-Feb-25	LSCC EB - Road Ba			
LSCC10070	LSCC EB - Fireboard	12	19-Feb-25	02-Mar-25				
<b>Westbound TCW</b>		28	04-Feb-25	03-Mar-25				
LSCC10040	LSCC WB - Road Barrier*	14	04-Feb-25	17-Feb-25	LSCC WB - Road Barr			
LSCC10060	LSCC WB - Fireboard	14	18-Feb-25	03-Mar-25				
<b>07 Tunnel Sub-sea (TSS)</b>		494	26-Nov-23 A	02-Apr-25				
<b>Tunnel Advance Excavation - D&amp;Br from CKL</b>		32	01-Dec-24	01-Jan-25				
CKL1100	WB - Civil Provision	32	01-Dec-24	01-Jan-25	WB - Civil Provision			
<b>Tunnel Excavation - TBM from Kai Tak</b>		417	11-Feb-24 A	02-Apr-25				
<b>Eastbound (EB) - TBM S1282</b>		396	11-Feb-24 A	12-Mar-25				
<b>TBM Tunnelling</b>		396	11-Feb-24 A	12-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>CP21-26</b>		295	11-Feb-24 A	01-Dec-24				
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	295	11-Feb-24 A	01-Dec-24	EB TBM stop (restart target under review due to uncertainty)			
<b>CP26-30</b>		101	02-Dec-24	12-Mar-25				
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	02-Dec-24	27-Dec-24	EB TBM Tunnelling CH8632-8675 (Seawall section)			
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	28-Dec-24	08-Feb-25	EB TBM Tunnelling CH8675-8748 (Seawall section)			
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	09-Feb-25	18-Feb-25	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)			
EBTBM1290	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	22	19-Feb-25	12-Mar-25	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)			
<b>Westbound (WB) - TBM S1281</b>		143	11-Nov-24 A	02-Apr-25				
<b>TBM Tunneling</b>		143	11-Nov-24 A	02-Apr-25				
<b>CP26-31</b>		143	11-Nov-24 A	02-Apr-25				
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	21	11-Nov-24 A	01-Dec-24	WB TBM Stoppage at CH8829 (Pilot tunnel section)			
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	47	02-Dec-24	17-Jan-25	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)			
A229449563	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)	39	18-Jan-25	25-Feb-25	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)			
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	36	26-Feb-25	02-Apr-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)			
<b>Tunnel Civil Works before TBM breakthrough</b>		469	26-Nov-23 A	08-Mar-25				
<b>Eastbound (EB)</b>		469	26-Nov-23 A	08-Mar-25				
<b>Temporary Services</b>		7	09-Feb-25	16-Feb-25				
<b>TBM slurry pipe relocation</b>		7	09-Feb-25	16-Feb-25				
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-Feb-25	16-Feb-25	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24			
<b>Service Gallery</b>		282	08-Mar-24 A	05-Mar-25				
<b>CP21-26</b>		282	08-Mar-24 A	05-Mar-25				
A229446190	EB TSS - ISIG Stoppage at CH8446	228	08-Mar-24 A	28-Dec-24	EB TSS - ISIG Stoppage at CH8446			
A229428552	EB TSS - Service Gallery up to CP 25	13	28-Dec-24	13-Jan-25	EB TSS - Service Gallery up to CP 25			
A229428562	EB TSS - Service Gallery up to CP 26	13	19-Feb-25	05-Mar-25	EB TSS - Service Gallery up to CP 26			
<b>Below Road Level Installation</b>		28	01-Dec-24	28-Dec-24				
<b>FSIRoom</b>		21	01-Dec-24	21-Dec-24				
<b>FSIRoom 3 @ CP14</b>		21	01-Dec-24	21-Dec-24				
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Dec-24	21-Dec-24	EB TSS - FSI Room 3 - civil works (completed)			
<b>FSIRoom 5 @ CP16</b>		21	01-Dec-24	21-Dec-24				
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Dec-24	21-Dec-24	EB TSS - FSI Room 5 - civil works (completed)			
<b>FSIRoom 7 @ CP21</b>		21	01-Dec-24	21-Dec-24				
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Dec-24	21-Dec-24	EB TSS - FSI Room 7 - civil works (completed)			
<b>Low Point @ CP12</b>		28	01-Dec-24	28-Dec-24				
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Dec-24	28-Dec-24	EB TSS - Low Point Sump Pit - RC works (completed)			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Dec-24	28-Dec-24	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)			
<b>Corbel</b>		469	26-Nov-23 A	08-Mar-25				
<b>CP21-26</b>		469	26-Nov-23 A	08-Mar-25				
A229415982	EB TSS - Corbel Stoppage at CP23	398	26-Nov-23 A	27-Dec-24	EB TSS - Corbel Stoppage at CP23			
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Dec-24	07-Jan-25	EB TSS - Corbel Structure up to CP24			
A229415962	EB TSS - Corbel Structure up to CP25	8	27-Feb-25	08-Mar-25	EB TSS - Corbel Structure up to CP25			
<b>OHVD</b>		26	20-Jan-25	14-Feb-25				
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25	EB - ISSG Transfer & Reassembly (subject to ISSG availability)			
TC320	EB TSS - OHVD up to CP24	4	03-Feb-25	06-Feb-25	EB TSS - OHVD up to CP24			
TC330	EB TSS - OHVD up to CP25	4	07-Feb-25	10-Feb-25	EB TSS - OHVD up to CP25			
TC340	EB TSS - OHVD up to CP26	4	11-Feb-25	14-Feb-25	EB TSS - OHVD up to CP26			
<b>Road Barrier</b>		91	01-Dec-24	01-Mar-25				
<b>CPS</b>		5	24-Feb-25	01-Mar-25				
TC11120	EB TSS - Road Barrier CPS up to CP24	5	24-Feb-25	01-Mar-25	EB TSS - Road Barrier CPS up to CP24			
<b>NCPS</b>		86	01-Dec-24	24-Feb-25				
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Dec-24	08-Dec-24	EB TSS - Road Barrier NCPS from CP22 to CP23			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	16-Feb-25	24-Feb-25	EB TSS - Road Barrier NCPS up to CP24			
<b>Westbound (WB)</b>		297	13-May-24 A	05-Mar-25				
<b>Temporary Services</b>		7	09-Feb-25	16-Feb-25				
<b>TBM slurry pipe relocation</b>		7	09-Feb-25	16-Feb-25				
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-Feb-25	16-Feb-25	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24			
<b>Service Gallery</b>		95	01-Dec-24	05-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>CP26-31</b>		95	01-Dec-24	05-Mar-25				
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Dec-24	08-Dec-24				
A229446380	WB TSS - Service Gallery up to CP 28	8	26-Feb-25	05-Mar-25				
<b>Below Road Level Installation</b>		28	01-Dec-24	28-Dec-24				
<b>Low Point @ CP12</b>		28	01-Dec-24	28-Dec-24				
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-Dec-24	28-Dec-24				
<b>FSIRoom</b>		21	01-Dec-24	21-Dec-24				
<b>FSIRoom 2 @ CP14</b>		21	01-Dec-24	21-Dec-24				
TC11350	EB TSS - FSI Room 2 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 4 @ CP16</b>		21	01-Dec-24	21-Dec-24				
TC11360	EB TSS - FSI Room 4 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 6 @ CP21</b>		21	01-Dec-24	21-Dec-24				
TC11370	EB TSS - FSI Room 6 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 8 @ CP25</b>		21	01-Dec-24	21-Dec-24				
A229450020	EB TSS - FSI Room 8 - civil works	21	01-Dec-24	21-Dec-24				
<b>Corbel</b>		14	09-Dec-24	24-Dec-24				
<b>CP21-26</b>		14	09-Dec-24	24-Dec-24				
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-Dec-24	24-Dec-24				
<b>OHVD</b>		20	17-Dec-24	05-Jan-25				
<b>CP26-30</b>		20	17-Dec-24	05-Jan-25				
TC3120	WB TSS - OHVD up to CP25	4	17-Dec-24	20-Dec-24				
TC3130	WB TSS - OHVD up to CP26	4	25-Dec-24	28-Dec-24				
TC3140	WB TSS - OHVD up to CP27	4	02-Jan-25	05-Jan-25				
<b>Fire Board - Tunnel Crown</b>		123	01-Sep-24 A	01-Jan-25				
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	99	01-Sep-24 A	08-Dec-24				
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Dec-24	16-Dec-24				
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Dec-24	24-Dec-24				
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Dec-24	01-Jan-25				
<b>Fire Board - Road level</b>		14	16-Feb-25	02-Mar-25				
A229446460	WB TSS - Fire Board - Road level up to CP24	14	16-Feb-25	02-Mar-25				
<b>Road Barrier</b>		210	13-May-24 A	09-Dec-24				
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Dec-24	09-Dec-24				
<b>CPS</b>		202	13-May-24 A	01-Dec-24				
TC10800	WB TSS - Road Barrier CPS at CH8381	202	13-May-24 A	01-Dec-24				
<b>NCPS</b>		195	20-May-24 A	01-Dec-24				
TC11000	WB TSS - Road Barrier NCPS at CH8318	195	20-May-24 A	01-Dec-24				
<b>E&amp;M Brackets</b>		6	01-Dec-24	06-Dec-24				
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Dec-24	06-Dec-24				
<b>Tunnel Civil Works after TBM breakthrough</b>		27	07-Feb-25	05-Mar-25				
<b>Eastbound (EB)</b>		27	07-Feb-25	05-Mar-25				
<b>Fire Board - Tunnel Crown with deletion up to Ch8850</b>		27	07-Feb-25	05-Mar-25				
<b>CP21-26</b>		27	07-Feb-25	05-Mar-25				
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	07-Feb-25	15-Feb-25				
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	16-Feb-25	24-Feb-25				
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	25-Feb-25	05-Mar-25				
<b>08 CKL Tunnel</b>		97	25-Nov-24 A	01-Mar-25				
<b>Tunnel Structure before TBM breakthrough</b>		41	25-Nov-24 A	04-Jan-25				
<b>Eastbound (EB)</b>		41	25-Nov-24 A	04-Jan-25				
<b>EB Type C</b>		18	25-Nov-24 A	14-Dec-24				
<b>OHVD</b>		18	25-Nov-24 A	14-Dec-24				
A2050	EB Type C - OHVD Formwork Modification & Relocation	18	25-Nov-24 A	14-Dec-24				
<b>EB Type AD&amp;Br</b>		21	15-Dec-24	04-Jan-25				
<b>OHVD</b>		21	15-Dec-24	04-Jan-25				
A1800	EB D&Br - A1 OHVD Bay 5-7 (subject to TBM2 restart)	21	15-Dec-24	04-Jan-25				
<b>Tunnel Civil Works before TBM breakthrough</b>		72	02-Dec-24	01-Mar-25				
<b>Eastbound (EB)</b>		72	02-Dec-24	01-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>EB Type A</b>								
<b>Road Barrier</b>								
A229444530	EB - Type A - Road Barrier	36	16-Jan-25	01-Mar-25				
<b>EB Type C</b>								
<b>Barrier</b>								
A229444520	EB - Type C - Road Barrier	24	16-Dec-24	15-Jan-25				
<b>EB Type AD&amp;Br</b>								
<b>MIMEP</b>								
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Dec-24	15-Jan-25				
<b>09 Cross Passages</b>								
<b>Cross Passages @ TSS (CP7 to CP29)</b>								
<b>CP25 to CP29</b>								
<b>CP25</b>								
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	13-Jan-25	09-Feb-25				
A7950	CP25 - CP TBM cycle	18	09-Feb-25	27-Feb-25				
A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Feb-25	28-Apr-25				
<b>CP27</b>								
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	19-Feb-25	17-Mar-25				
<b>Cross Passages @ CKL Tunnel (CP30 to CP33)</b>								
<b>10 East Ventilation Building - EVB</b>								
<b>Structure Works</b>								
<b>R/F Walls &amp; UR/F Slab</b>								
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25				
EVB1520	EVB - Remaining Planter Walls	28	29-Jan-25	26-Feb-25				
<b>ABWF Works</b>								
<b>ABWF - Works prior to BYME access</b>								
EVB1350	EVB - ABWF works (G/F)	147	22-Jul-24 A	15-Dec-24				
<b>ABWF - Door &amp; Louvre installation</b>								
EVB1510	EVB - Door installation	78	01-Dec-24*	16-Feb-25				
EVB1530	EVB - Louvre installation	111	10-Nov-24 A	28-Feb-25				
<b>E&amp;M Works (by BYME)</b>								
EVB1210	EVB - E&M works (B/F)	228	15-Mar-24 A	18-Dec-24				
EVB1300	EVB - E&M works (LG3/F)	205	26-Apr-24 A	31-Dec-24				
EVB1360	EVB - E&M works (LG2/F)	198	21-May-24 A	15-Jan-25				
EVB1440	EVB - E&M works (LG1/F)	196	10-Jul-24 A	05-Mar-25				
EVB1500	EVB - E&M works (G/F)	183	07-Aug-24 A	18-Mar-25				
<b>Footbridge FB03</b>								
<b>Original Scope</b>								
EVB1385	FB03 - Bearing installation (subject to Footing readiness on LSJV side)	12	01-Dec-24	12-Dec-24				
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read)	38	16-Nov-24 A	23-Dec-24				
EVB1420	FB-03 - Steel Bridge Installation	6	24-Dec-24	29-Dec-24				
<b>Statutory Procedures</b>								
<b>GBP &amp; VAC submission</b>								
EVB1570	GBP Final amendment submission & approval	62	03-Oct-24 A	04-Dec-24 A				
EVB1580	VAC submission & 3 mth approval period by FSD	69	01-Dec-24	07-Feb-25				
<b>Power Engerization</b>								
EVB1390	CLP Rm - Inspection + Installation	107	15-Sep-24 A	30-Dec-24				
EVB1393	Trench excavation & UU protection for exposing CLP lead in cables	121	01-Sep-24 A	30-Dec-24				
EVB1395	CLP Cable Lead in connection + cable laying + T&C	31	31-Dec-24	30-Jan-25				
<b>Dangerous Goods Licenses</b>								
EVB1330	DG Licenses inspection	36	01-Dec-24	05-Jan-25				
EVB1340	Issuance of Certificate from FSD	7	06-Jan-25	12-Jan-25				
<b>Lift Installation</b>								
EVB1370	Lift Shaft - Lift Installation (by OTIS)	111	11-Sep-24 A	30-Dec-24				
EVB1430	Lift Shaft - T&C & LE5 submission	28	31-Dec-24	27-Jan-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
EVB1450	EMSD inspection & Issue Use Permit	12	28-Jan-25	08-Feb-25				EMSD inspection & Issue Use Permit
<b>FS Water Supply</b>		184	01-Sep-24 A	03-Mar-25				
EVB1405	External - Fire hydrants construction (by LCSJV)	122	01-Sep-24 A	31-Dec-24				External - Fire hydrants construction (by LCSJV)
EVB1410	EVB - Final Watermain installation after given full access	24	16-Dec-24	08-Jan-25				EVB - Final Watermain installation after given full access
EVB1460	EVB - WWO 046 Part IV application & inspection	29	09-Jan-25	06-Feb-25				EVB - WWO 046 Part IV application & inspection
EVB1470	EVB - Water sampling test (by WSD)	12	07-Feb-25	18-Feb-25				EVB - Water sampling
EVB1490	EVB - Watermeter installation	11	21-Feb-25	03-Mar-25				
<b>11 Tunnel E&amp;M Installation</b>		293	12-Aug-24 A	31-May-25				
<b>E&amp;M - Cabling works</b>		293	12-Aug-24 A	31-May-25				
<b>AGR &amp; DPR</b>		120	01-Feb-25	31-May-25				
DPR10060	DPR - EB E&M Installation	120	01-Feb-25	31-May-25				
DPR10080	DPR - WB E&M Installation	120	01-Feb-25	31-May-25				
<b>SUS to CKL</b>		286	12-Aug-24 A	25-May-25				
<b>Eastbound</b>		207	20-Sep-24 A	14-Apr-25				
E&MC1050	EB TSS - CP7-11 - E&M installation	131	20-Sep-24 A	28-Jan-25				EB TSS - CP7-11 - E&M installation
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Dec-24*	28-Feb-25				
E&MC1010	EB SUS - E&M Installation	150	22-Oct-24 A	20-Mar-25				
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Jan-25	14-Apr-25				
<b>Westbound</b>		286	12-Aug-24 A	25-May-25				
E&MC1041	WB TSS - CP7-11 - E&M installation	163	12-Aug-24 A	21-Jan-25				WB TSS - CP7-11 - E&M installation
E&MC1060	WB TSS - CP11-16 E&M installation	150	27-Sep-24 A	24-Feb-25				WB TSS - CP11-16 E&M installation
E&MC1030	WB SUS - E&M Installation	150	25-Oct-24 A	24-Mar-25				
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Jan-25	10-Apr-25				
E&MC1090	WB TSS - CP21-24 E&M installation	90	24-Feb-25	25-May-25				
<b>14 Projectwide Final Works</b>		46	21-Jan-25	08-Mar-25				
<b>Tunnel Cladding (VE Panel)</b>		46	21-Jan-25	08-Mar-25				
<b>Eastbound</b>		21	29-Jan-25	18-Feb-25				
<b>Typical Subframe &amp; Niche</b>		21	29-Jan-25	18-Feb-25				
VE10260	VE Panel - Subframe - EB TSS CP7-11 CPS & NCPS	21	29-Jan-25*	18-Feb-25				VE Panel - Subframe
<b>Westbound</b>		46	21-Jan-25	08-Mar-25				
<b>Typical Subframe &amp; Niche</b>		46	21-Jan-25	08-Mar-25				
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	21-Jan-25*	11-Feb-25				VE Panel - Subframe - WB TSS CP7-11
VE10070	VE Panel - Subframe - WB TSS CP11-16 CPS & NCPS	12	24-Feb-25*	08-Mar-25				
<b>Infrastructure Works</b>		403	24-Feb-24 A	01-Apr-25				
<b>05 Common Utility Enclosure (CUE) (KD-39)</b>		20	21-Nov-24 A	13-Dec-24				
<b>VO - Plantroom for CUE Sprinkler System</b>		20	21-Nov-24 A	13-Dec-24				
<b>Overall T&amp;C and FSI</b>		20	21-Nov-24 A	13-Dec-24				
CUE10551	Waiting Period for Issuance of Certificate	20	21-Nov-24 A	13-Dec-24				Waiting Period for Issuance of Certificate
<b>06 Road S20</b>		16	22-Nov-24 A	07-Dec-24				
<b>VO - KFR Watermain modification</b>		16	22-Nov-24 A	07-Dec-24				
A229449010	Reinstatement	16	22-Nov-24 A	07-Dec-24				Reinstatement
<b>07 Road L10(N)</b>		122	01-Dec-24	01-Apr-25				
<b>L10(N) Landscape (KD-26)</b>		26	03-Jan-25	05-Feb-25				
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jan-25	05-Feb-25				L10(N) - Landscape softwork (TBC)
<b>L10(N) Remaining works</b>		122	01-Dec-24	01-Apr-25				
LN10100	Road L10N - Drainage T&C	21	01-Dec-24	21-Dec-24				Road L10N - Drainage T&C
LN10140	Road L10N - Road Lighting	60	31-Jan-25	31-Mar-25				
LN10130	Road L10N - Street furniture & road signage	61	31-Jan-25	01-Apr-25				
<b>08 Road L10(S) &amp; L18</b>		113	15-Nov-24 A	07-Mar-25				
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		25	02-Dec-24	02-Jan-25				
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Dec-24*	02-Jan-25				L10 (S) & L18 - Landscape softwork (TBC)
<b>L10(S) &amp; L18 Remaining works</b>		113	15-Nov-24 A	07-Mar-25				
<b>Miscellaneous road works</b>		77	15-Nov-24 A	30-Jan-25				
A229448740	Street furniture & road signage	77	15-Nov-24 A	30-Jan-25				Street furniture & road signage

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
A229448760	L10 (S) & L18 - Road Lighting	61	01-Dec-24*	30-Jan-25	L10 (S) & L18 - Road Lighting			
<b>Preparation for road opening</b>		91	01-Dec-24	01-Mar-25				
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Dec-24	14-Dec-24	L10 (S) & L18 - Diversion of public footpath			
A229448720	Container walkway removal	21	15-Dec-24	04-Jan-25	Container walkway removal			
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Jan-25	09-Feb-25	L10 (S) & L18 - Drainage T&C			
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	10-Feb-25	01-Mar-25				
<b>Roadside Area adjacent to L10(S)</b>		97	01-Dec-24	07-Mar-25				
<b>Roadworks</b>		30	01-Dec-24	30-Dec-24				
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Dec-24*	30-Dec-24	Roadside Area adjacent to L10S - Road works			
<b>Landscape</b>		30	06-Feb-25	07-Mar-25				
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	06-Feb-25	07-Mar-25				
<b>09 Footbridge FB-02 (KD-17 achieved)</b>		341	24-Feb-24 A	29-Jan-25				
<b>FB-02 Remaining works</b>		341	24-Feb-24 A	29-Jan-25				
FB211110	Soft landscape	28	01-Dec-24	28-Dec-24	Soft landscape			
FB211080	HyD VO - Drainage Enhancement	68	22-Oct-24 A	29-Dec-24	HyD VO - Drainage Enhancement			
FB211060	FB-02 Cladding	315	24-Feb-24 A	31-Dec-24	FB-02 Cladding			
<b>KF64 reinstatement</b>		60	01-Dec-24	29-Jan-25				
FB211120	KF64 reinstatement - Canopy	30	01-Dec-24*	30-Dec-24	KF64 reinstatement - Canopy			
FB211130	KF64 reinstatement - Finishing works	30	31-Dec-24	29-Jan-25	KF64 reinstatement - Finishing works			

- ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
<b>HKT2 P65Bis Programme DD 01Jan25</b>							
<b>Construction</b>							
<b>Trunk Road T2</b>							
<b>02 AtGrade Road -AGR</b>							
<b>Kiosk</b>							
AGR1030	Kiosk - procurement, fabrication & delivery	85	15-Nov-24 A	28-Feb-25	Kiosk - procurement, fabrication & delivery		
AGR1060	Kiosk - On site installation	16	01-Mar-25	20-Mar-25	Kiosk - On site installation		
AGR1070	Kiosk - Finishing works	16	20-Mar-25	09-Apr-25			
<b>AGR - Road &amp; Drainage works</b>							
AGR1020	AGR - WB Drainage & Gully Installation	195	15-Jun-24 A	08-Feb-25	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	10-Feb-25	22-Mar-25	AGR - TCSS Prov		
AGR1040	AGR - EB Drainage & Gully Installation	49	10-Feb-25	08-Apr-25			
AGR1050	AGR - WB Road Side Barrier	60	09-Feb-25	09-Apr-25			
<b>03 Depressed Road - DPR</b>							
<b>DPR - Structure Works</b>							
<b>DPR - Remaining Structure</b>							
<b>MJ</b>							
A229450060	Remaining Top slab structure at Portal (2 pours)	30	01-Jan-25	30-Jan-25	Remaining Top slab structure at Portal (2 pours)		
<b>DPR - Road Works</b>							
<b>Sign Gantry</b>							
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Feb-25	31-Mar-25			
<b>Street Furniture</b>							
DPR10020	DPR - EB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	31	01-Jan-25	31-Jan-25	DPR - WB Road Barrier		
<b>Rising Main</b>							
A229449960	Rising Main Steel Tower	14	02-Jan-25	17-Jan-25	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	17-Jan-25	08-Feb-25	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	08-Feb-25	14-Apr-25			
<b>DPR - Final Works</b>							
<b>GRC Panel</b>							
DPR10040	DPR - GRC Panel installation	122	30-Nov-24 A	31-Mar-25			
<b>05 Supporting Underground Structure - SUS</b>							
<b>SUS - Tunnel Civil Works</b>							
<b>Eastbound TCW</b>							
<b>EB TCSS provision</b>							
SUS10070	SUS EB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS EB - TCSS provision		
<b>EB Road Barrier</b>							
SUS10060	SUS EB - Road Barrier	45	01-Feb-25	17-Mar-25*	SUS EB - Road Barrier		
<b>Westbound TCW</b>							
<b>WB TCSS provision</b>							
SUS10090	SUS WB - TCSS provision	24	01-Jan-25	24-Jan-25	SUS WB - TCSS provision		
<b>WB Road Barrier</b>							
A229450170	Design issue	31	01-Jan-25	31-Jan-25	Design issue		
SUS10080	SUS WB - Road Barrier	45	01-Feb-25	17-Mar-25	SUS WB - Road Barrier		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>							
<b>LSCC - Structure works</b>							
<b>Cut &amp; Cover Tunnel</b>							
<b>C&amp;C OHVD</b>							
LSCC10215	C&C WB OHVD - Pour 2 (6m)	33	01-Dec-24 A	03-Jan-25 A	C&C WB OHVD - Pour 2 (6m)		
LSCC10235	C&C EB OHVD - Pour 2 (6m)	30	01-Jan-25	30-Jan-25	C&C EB OHVD - Pour 2 (6m)		
<b>Launching Shaft</b>							
<b>Late Stitch/C&amp;C</b>							
LSCC10330	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)	31	15-Dec-24 A	14-Jan-25	4. Late Stitch/C&C - WB Base Slab to Road Slab (NCPS)		
LSCC10340	5. Late Stitch/C&C - WB NCPS Walls	14	15-Jan-25	28-Jan-25	5. Late Stitch/C&C - WB NCPS Walls		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
LSCC10350	6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	14	29-Jan-25	11-Feb-25		6. Late Stitch/C&C - Middle wall Base Slab to Road Slab	
LSCC10360	7. Late Stitch/C&C - CPS Middle wall	14	12-Feb-25	25-Feb-25		7. Late Stitch/C&C - CPS Middle wall	
LSCC10361	7a. Late Stitch/C&C - Remaining Base Slab	14	26-Feb-25	11-Mar-25		7a. Late Stitch/C&C - Remaining Base Slab	
LSCC10390	8. Late Stitch/C&C - EB Base Slab to Road Slab (NCPS)	14	12-Mar-25	25-Mar-25		8. Late St	
LSCC10400	9. Late Stitch/C&C - EB NCPS Walls	14	26-Mar-25	08-Apr-25			
<b>Headwall/TSS</b>		151	28-Sep-24 A	25-Feb-25			
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	102	28-Sep-24 A	07-Jan-25	Late Stitch/TSS - BRL slab - Curved formwork		
LSCC10369	Preparation works and UU diversion at NCPS	7	08-Jan-25	14-Jan-25	Preparation works and UU diversion at NCPS		
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	15-Jan-25	04-Feb-25	Late Stitch/TSS - NCPS Curved Wall		
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	05-Feb-25	25-Feb-25	Late Stitch/TSS - CPS Curved Middle Wall		
<b>LS - Miscellaneous Structural Openings</b>		87	01-Jan-25	28-Mar-25			
<b>01 Massfill at cable trench (subject to temporary cable relocation)</b>		14	12-Feb-25	25-Feb-25			
A229448630	Clearance and Massfill the trench	14	12-Feb-25	25-Feb-25		Clearance and Massfill the trench	
<b>02 Road slab opening &amp; Drainage works (subject to temporary cable relocation)</b>		42	01-Jan-25	11-Feb-25			
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Jan-25	11-Feb-25	RC Slab, Manhole, drainage pipe construction and massfill		
<b>04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn</b>		31	26-Feb-25	28-Mar-25			
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	26-Feb-25	04-Mar-25		EB & WB in situ Service Gallery CPS - Part 1	
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	05-Mar-25	11-Mar-25		EB & WB in situ Service Gallery CPS - Part 2	
A229448581	Road Diversion	3	12-Mar-25	14-Mar-25		Road Diversion	
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	15-Mar-25	21-Mar-25		EB & WB in situ Ser	
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	22-Mar-25	28-Mar-25		EE	
<b>05 RC works at MMEP Opening for Service Galleries Works (subject to BYME 8</b>		49	01-Jan-25	18-Feb-25			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Jan-25*	28-Jan-25	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Jan-25	18-Feb-25	Stage 1a - Emergency staircase corridor RC works		
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		206	01-Oct-24 A	24-Apr-25			
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3	123	01-Oct-24 A	31-Jan-25	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 30000m3		
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Feb-25	17-Mar-25	D-wall dismantling at LCS side		
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	18-Mar-25	24-Apr-25			
<b>LSCC - Tunnel Civil Works</b>		42	01-Mar-25	11-Apr-25			
<b>Westbound TCW</b>		42	01-Mar-25	11-Apr-25			
LSCC10040	LSCC WB - Road Barrier*	14	01-Mar-25*	14-Mar-25		LSCC WB - Road Barrier*	
LSCC10060	LSCC WB - Fireboard	14	15-Mar-25	28-Mar-25			
LSCC10080	LSCC WB - E&M brackets	14	29-Mar-25	11-Apr-25			
<b>07 Tunnel Sub-sea (TSS)</b>		517	26-Nov-23 A	26-Apr-25			
<b>Tunnel Advance Excavation - D&amp;Br from CKL</b>		59	01-Jan-25	28-Feb-25			
<b>Eastbound Pilot Tunnel</b>		59	01-Jan-25	28-Feb-25			
CKL1130	EB CKL - Pilot tunnel enlargement (Benching)	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Benching)		
CKL1140	EB CKL - Pilot tunnel enlargement (Heading) 10m	59	01-Jan-25	28-Feb-25	EB CKL - Pilot tunnel enlargement (Heading) 10m		
<b>Westbound Pre-Tunnel</b>		32	01-Jan-25	01-Feb-25			
CKL1100	WB CKL - TBM BT Civil Provision	32	01-Jan-25	01-Feb-25	WB CKL - TBM BT Civil Provision		
<b>Tunnel Excavation - TBM from Kai Tak</b>		418	11-Feb-24 A	03-Apr-25			
<b>Eastbound (EB) - TBM S1282</b>		414	11-Feb-24 A	30-Mar-25			
<b>TBM Tunnelling</b>		414	11-Feb-24 A	30-Mar-25			
<b>CP21-26</b>		414	11-Feb-24 A	30-Mar-25			
EFTBM1250	EB TBM stop (restart target under review due to uncertainty)	414	11-Feb-24 A	30-Mar-25			
<b>Westbound (WB) - TBM S1281</b>		144	11-Nov-24 A	03-Apr-25			
<b>TBM Tunnelling</b>		144	11-Nov-24 A	03-Apr-25			
<b>CP26-31</b>		144	11-Nov-24 A	03-Apr-25			
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	127	11-Nov-24 A	17-Mar-25	WB TBM Stoppage at CH8829		
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	17	18-Mar-25	03-Apr-25			
<b>Tunnel Civil Works before TBM breakthrough</b>		517	26-Nov-23 A	26-Apr-25			
<b>Eastbound (EB)</b>		517	26-Nov-23 A	26-Apr-25			
<b>Service Gallery</b>		322	08-Mar-24 A	26-Apr-25			
<b>CP21-26</b>		322	08-Mar-24 A	26-Apr-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	322	08-Mar-24 A	26-Apr-25			



Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
<b>Below Road Level Installation</b>							
<b>FSI Room</b>							
<b>FSI Room 3 @ CP14</b>							
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 3 - civil works (completed)		
<b>FSI Room 5 @ CP16</b>							
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 5 - civil works (completed)		
<b>FSI Room 7 @ CP21</b>							
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Jan-25	21-Jan-25	EB TSS - FSI Room 7 - civil works (completed)		
<b>Low Point @ CP12</b>							
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Jan-25	28-Jan-25	EB TSS - Low Point Sump Pit - RC works (completed)		
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Jan-25	28-Jan-25	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
<b>Corbel</b>							
<b>CP21-26</b>							
A229415982	EB TSS - Corbel Stoppage at CP23	429	26-Nov-23 A	27-Jan-25	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Jan-25	08-Feb-25	EB TSS - Corbel Structure up to CP24		
<b>OHVD</b>							
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25	EB - ISSG Transfer & Reassembly (subject to ISSG availability)		
TC320	EB TSS - OHVD up to CP24	4	03-Feb-25	06-Feb-25	EB TSS - OHVD up to CP24		
TC330	EB TSS - OHVD up to CP25	4	07-Feb-25	10-Feb-25	EB TSS - OHVD up to CP25		
TC340	EB TSS - OHVD up to CP26	4	11-Feb-25	14-Feb-25	EB TSS - OHVD up to CP26		
<b>Road Barrier</b>							
<b>NCPS</b>							
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Jan-25	08-Jan-25	EB TSS - Road Barrier NCPS from CP22 to CP23		
<b>Westbound (WB)</b>							
<b>Service Gallery</b>							
<b>CP26-31</b>							
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Jan-25	08-Jan-25	WB TSS - Service Gallery up to CP 27		
<b>Below Road Level Installation</b>							
<b>Corbel</b>							
<b>CP21-26</b>							
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-Jan-25	24-Jan-25	WB TSS - Corbel Structure & Curing up to CP27		
<b>OHVD</b>							
<b>CP26-30</b>							
TC3120	WB TSS - OHVD up to CP25	4	17-Jan-25	20-Jan-25	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	25-Jan-25	28-Jan-25	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	02-Feb-25	05-Feb-25	WB TSS - OHVD up to CP27		
<b>Fire Board - Tunnel Crown</b>							
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	130	01-Sep-24 A	08-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Jan-25	16-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Jan-25	24-Jan-25	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Jan-25	01-Feb-25	WB TSS - Fire board - Tunnel Crown up to CP28		
<b>Road Barrier</b>							
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Jan-25	09-Jan-25	WB TSS - Road Barrier CPS up to CP26		
<b>CPS</b>							
TC10800	WB TSS - Road Barrier CPS at CH8381	233	13-May-24 A	01-Jan-25	WB TSS - Road Barrier CPS at CH8381		
<b>NCPS</b>							
TC11000	WB TSS - Road Barrier NCPS at CH8318	226	20-May-24 A	01-Jan-25	WB TSS - Road Barrier NCPS at CH8318		
<b>E&amp;M Brackets</b>							
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Jan-25	06-Jan-25	WB TSS - E&M Brackets up to CP23		
<b>Tunnel Civil Works after TBM breakthrough</b>							
<b>Eastbound (EB)</b>							
<b>Fire Board - Tunnel Crown with deletion up to Ch8850</b>							
<b>CP21-26</b>							
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	07-Feb-25	15-Feb-25	EB TSS - Fire Board - Tunnel Crown up to CP24		
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	16-Feb-25	24-Feb-25	EB TSS - Fire Board - Tunnel Crown up to CP25		
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	25-Feb-25	05-Mar-25	EB TSS - Fire Board - Tunnel Crown up to CP26		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
<b>08 CKL Tunnel</b>		148	25-Nov-24 A	21-Apr-25			
<b>Tunnel Structure before TBM breakthrough</b>		73	25-Nov-24 A	05-Feb-25			
<b>Eastbound (EB)</b>		73	25-Nov-24 A	05-Feb-25			
<b>EB Type C</b>		42	25-Nov-24 A	15-Jan-25			
<b>OHVD</b>		42	25-Nov-24 A	15-Jan-25			
A2050	EB Type C - OHVD Formwork Modification & Relocation	42	25-Nov-24 A	15-Jan-25	EB Type C - OHVD Formwork Modification & Relocation		
<b>EB Type AD&amp;Br</b>		21	16-Jan-25	05-Feb-25			
<b>OHVD</b>		21	16-Jan-25	05-Feb-25			
A1800	EB D&Br - A1 OHVD Bay 5	21	16-Jan-25	05-Feb-25	EB D&Br - A1 OHVD Bay 5		
<b>Tunnel Civil Works before TBM breakthrough</b>		111	01-Jan-25	21-Apr-25			
<b>Eastbound (EB)</b>		111	01-Jan-25	21-Apr-25			
<b>EB Type A</b>		42	11-Feb-25	25-Mar-25			
A229444530	EB - Type A - Road Barrier	36	11-Feb-25	25-Mar-25	EB - Type A - Road Barrier		
A8980	CKL EB Type A - E&M Bracket	39	15-Feb-25	25-Mar-25	CKL EB Type A - E&M Bracket		
<b>EB Type C</b>		111	01-Jan-25	21-Apr-25			
A229450140	CKL EB Type C - MIMEP module installation	6	01-Jan-25	06-Jan-25	CKL EB Type C - MIMEP module installation		
A229444520	CKL EB Type C2/C3 - Road Barrier	27	16-Jan-25	11-Feb-25	CKL EB Type C2/C3 - Road Barrier		
A229450120	CKL EB Type C2/C3 - Black paint	7	11-Feb-25	18-Feb-25	CKL EB Type C2/C3 - Black paint		
A229450110	CKL EB Type C2/C3 - E&M Bracket	27	26-Mar-25	21-Apr-25	CKL EB Type C2/C3 - E&M Bracket		
<b>EB Type AD&amp;Br</b>		36	02-Jan-25	15-Feb-25			
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Jan-25	15-Feb-25	EB Type A Dr&BI - MIMEP module installation		
<b>EB EVB Portal</b>		7	03-Feb-25	09-Feb-25			
A229450160	CKL EB EVB Portal - Black paint	7	03-Feb-25	09-Feb-25	CKL EB EVB Portal - Black paint		
<b>Westbound (WB)</b>		14	01-Feb-25	14-Feb-25			
<b>WB Type A</b>		14	01-Feb-25	14-Feb-25			
<b>E&amp;M Brackets</b>		14	01-Feb-25	14-Feb-25			
A229450100	CKL WB - E&M Bracket up to CP32	14	01-Feb-25	14-Feb-25	CKL WB - E&M Bracket up to CP32		
<b>Branch Tunnel (S01)</b>		31	01-Jan-25	31-Jan-25			
<b>E&amp;M Brackets</b>		31	01-Jan-25	31-Jan-25			
A229450090	CKL BT - E&M Bracket	31	01-Jan-25	31-Jan-25	CKL BT - E&M Bracket		
<b>09 Cross Passages</b>		133	01-Jan-25	13-May-25			
<b>Cross Passages @ CKL Tunnel (CP30 to CP33)</b>		133	01-Jan-25	13-May-25	Cross Passages @ CKL Tunnel (CP30 to CP33)		
<b>10 East Ventilation Building - EVB</b>		382	15-Mar-24 A	31-Mar-25			
<b>Structure Works</b>		145	05-Oct-24 A	26-Feb-25			
<b>LG2/F Walls &amp; LG1/F Slab</b>		72	23-Nov-24 A	02-Feb-25			
EVB1320	EVB - Portal Wall EB	50	23-Nov-24 A	11-Jan-25	EVB - Portal Wall EB		
EVB1715	EVB - Portal Wall WB	12	01-Jan-25	12-Jan-25	EVB - Portal Wall WB		
EVB1800	EVB - Falsework removal	21	13-Jan-25	02-Feb-25	EVB - Falsework removal		
<b>R/F Walls &amp; UR/F Slab</b>		145	05-Oct-24 A	26-Feb-25			
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25	EVB - RC works (R/F wall & UR/F slab)		
EVB1520	EVB - Remaining Planter Walls	28	30-Jan-25	26-Feb-25	EVB - Remaining Planter Walls		
<b>ABWF Works</b>		142	10-Nov-24 A	31-Mar-25			
<b>ABWF - Door &amp; Louvre installation</b>		142	10-Nov-24 A	31-Mar-25			
EVB1510	EVB - Door installation	47	01-Jan-25*	16-Feb-25	EVB - Door installation		
EVB1530	EVB - Louvre installation	142	10-Nov-24 A	31-Mar-25	EVB - Louvre installation		
<b>E&amp;M Works (by BYME)</b>		283	15-Mar-24 A	27-Feb-25			
EVB1210	EVB - E&M works (B/F)	240	15-Mar-24 A	04-Jan-25	EVB - E&M works (B/F)		
EVB1300	EVB - E&M works (LG3/F)	215	26-Apr-24 A	13-Jan-25	EVB - E&M works (LG3/F)		
EVB1360	EVB - E&M works (LG2/F)	199	21-May-24 A	16-Jan-25	EVB - E&M works (LG2/F)		
EVB1440	EVB - E&M works (LG1/F)	170	10-Jul-24 A	03-Feb-25	EVB - E&M works (LG1/F)		
EVB1500	EVB - E&M works (G/F)	167	07-Aug-24 A	27-Feb-25	EVB - E&M works (G/F)		
<b>Statutory Procedures</b>		185	11-Sep-24 A	14-Mar-25			
<b>GBP &amp; VAC submission</b>		46	24-Dec-24 A	07-Feb-25			
EVB1580	VAC submission & 3 mth approval period by FSD	46	24-Dec-24 A	07-Feb-25	VAC submission & 3 mth approval period by FSD		
<b>Power Energization</b>		35	29-Nov-24 A	03-Jan-25 A			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved



















Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
EVB1395	CLP Cable Lead in connection + cable laying + T&C	35	29-Nov-24 A	03-Jan-25 A	CLP Cable Lead in connection + cable laying + T&C		
<b>Dangerous Goods Licenses</b>		7	01-Jan-25	07-Jan-25			
EVB1340	Issuance of Certificate from FSD	7	01-Jan-25	07-Jan-25	Issuance of Certificate from FSD		
<b>Lift Installation</b>		160	11-Sep-24 A	17-Feb-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	120	11-Sep-24 A	08-Jan-25	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	09-Jan-25	05-Feb-25	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	06-Feb-25	17-Feb-25	EMSD inspection & Issue Use Permit		
<b>FS Water Supply</b>		73	01-Jan-25	14-Mar-25			
EVB1410	EVB - Final Watermain installation after given full access	19	01-Jan-25	19-Jan-25	EVB - Final Watermain installation after given full access		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	20-Jan-25	17-Feb-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	18-Feb-25	01-Mar-25	EVB - Water sampling test (by WSD)		
EVB1490	EVB - Watermeter installation	11	04-Mar-25	14-Mar-25	EVB - Watermeter installation		
<b>11 Tunnel E&amp;M Installation</b>		317	12-Aug-24 A	25-Jun-25			
<b>E&amp;M - Cabling works</b>		317	12-Aug-24 A	25-Jun-25			
<b>AGR &amp; DPR</b>		120	01-Feb-25	31-May-25			
DPR10060	DPR - EB E&M Installation	120	01-Feb-25	31-May-25			
DPR10080	DPR - WB E&M Installation	120	01-Feb-25	31-May-25			
<b>SUS to CKL</b>		317	12-Aug-24 A	25-Jun-25			
<b>Eastbound</b>		238	20-Sep-24 A	15-May-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	162	20-Sep-24 A	28-Feb-25	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Jan-25*	31-Mar-25			
E&MC1010	EB SUS - E&M Installation	181	22-Oct-24 A	20-Apr-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Feb-25	15-May-25			
<b>Westbound</b>		317	12-Aug-24 A	25-Jun-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	194	12-Aug-24 A	21-Feb-25	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	181	27-Sep-24 A	27-Mar-25	WB TSS - CP11-16 E&M installation		
E&MC1030	WB SUS - E&M Installation	189	25-Oct-24 A	01-May-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Feb-25	11-May-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	27-Mar-25	25-Jun-25			
<b>14 Projectwide Final Works</b>		82	01-Jan-25	23-Mar-25			
<b>Tunnel Cladding (VE Panel)</b>		82	01-Jan-25	23-Mar-25			
<b>Eastbound</b>		23	01-Mar-25	23-Mar-25			
<b>Typical Subframe &amp; Niche</b>		23	01-Mar-25	23-Mar-25			
VE10431	VE Panel - Niche - EB TSS CP7-12 CPS	7	03-Mar-25*	09-Mar-25	VE Panel - Niche - EB TSS CP7-12 CPS		
VE10441	VE Panel - Niche - EB TSS CP12-17 CPS	7	10-Mar-25*	16-Mar-25	VE Panel - Niche - EB TSS CP12-17 CPS		
VE10260	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS	21	01-Mar-25*	21-Mar-25	VE Panel - Subframe - EB TSS CP7-12 CPS & NCPS		
VE10451	VE Panel - Niche - EB TSS CP17-22 CPS	7	17-Mar-25*	23-Mar-25	VE Panel - Niche - EB TSS CP17-22 CPS		
<b>Westbound</b>		61	01-Jan-25	02-Mar-25			
<b>Typical Subframe &amp; Niche</b>		61	01-Jan-25	02-Mar-25			
VE10070	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS	12	01-Jan-25*	12-Jan-25	VE Panel - Subframe - WB TSS CP12-17 CPS & NCPS		
VE10381	VE Panel - Niche - WB CKL CP32	14	01-Jan-25	14-Jan-25	VE Panel - Niche - WB CKL CP32		
VE10401	VE Panel - Niche - WB TSS CP7-12 CPS	7	03-Feb-25*	09-Feb-25	VE Panel - Niche - WB TSS CP7-12 CPS		
VE10391	VE Panel - Niche - WB TSS CP12-17 CPS	7	10-Feb-25*	16-Feb-25	VE Panel - Niche - WB TSS CP12-17 CPS		
VE10411	VE Panel - Niche - WB TSS CP17-22 CPS	7	17-Feb-25	23-Feb-25	VE Panel - Niche - WB TSS CP17-22 CPS		
VE10421	VE Panel - Niche - WB SUS CPS	7	24-Feb-25	02-Mar-25	VE Panel - Niche - WB SUS CPS		
<b>Infrastructure Works</b>		434	24-Feb-24 A	02-May-25			
<b>05 Common Utility Enclosure (CUE) (KD-39)</b>		44	21-Nov-24 A	14-Jan-25			
<b>VO - Plantroom for CUE Sprinkler System</b>		44	21-Nov-24 A	14-Jan-25			
<b>Overall T&amp;C and FSI</b>		44	21-Nov-24 A	14-Jan-25			
CUE10551	Waiting Period for Issuance of Certificate	44	21-Nov-24 A	14-Jan-25	Waiting Period for Issuance of Certificate		
<b>06 Road S20</b>		47	22-Nov-24 A	07-Jan-25			
<b>VO - KFR Watermain modification</b>		47	22-Nov-24 A	07-Jan-25			
A229449010	Reinstatement	47	22-Nov-24 A	07-Jan-25	Reinstatement		
<b>07 Road L10(N)</b>		122	01-Jan-25	02-May-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Jan25-Mar25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		
					Jan	Feb	Mar
<b>L10(N) Landscape (KD-26)</b>							
LN10110	L10(N) - Landscape softwork (TBC)	26	04-Feb-25	05-Mar-25			L10(N) - Landscape softwork (TBC)
<b>L10(N) Remaining works</b>							
LN10100	Road L10N - Drainage T&C	21	01-Jan-25	21-Jan-25			Road L10N - Drainage T&C
LN10140	Road L10N - Road Lighting	60	03-Mar-25	01-May-25			
LN10130	Road L10N - Street furniture & road signage	61	03-Mar-25	02-May-25			
<b>08 Road L10(S) &amp; L18</b>							
<b>L10(S) &amp; L18 Landscape (KD-24)</b>							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Jan-25	03-Feb-25			L10 (S) & L18 - Landscape softwork (TBC)
<b>L10(S) &amp; L18 Remaining works</b>							
<b>Miscellaneous road works</b>							
A229448740	Street furniture & road signage	108	15-Nov-24 A	02-Mar-25			Street furniture & road signage
A229448760	L10 (S) & L18 - Road Lighting	61	01-Jan-25*	02-Mar-25			L10 (S) & L18 - Road Lighting
<b>Preparation for road opening</b>							
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Jan-25	14-Jan-25			L10 (S) & L18 - Diversion of public footpath
A229448720	Container walkway removal	21	15-Jan-25	04-Feb-25			Container walkway removal
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Feb-25	12-Mar-25			L10 (S) & L18 - Drainage T&C
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	13-Mar-25	01-Apr-25			
<b>Roadside Area adjacent to L10(S)</b>							
<b>Roadworks</b>							
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Jan-25	30-Jan-25			Roadside Area adjacent to L10S - Road works
<b>Landscape</b>							
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	06-Mar-25	04-Apr-25			
<b>09 Footbridge FB-02 (KD-17 achieved)</b>							
<b>FB-02 Remaining works</b>							
FB211110	Soft landscape	28	01-Jan-25	28-Jan-25			Soft landscape
FB211080	HyD VO - Drainage Enhancement	99	22-Oct-24 A	29-Jan-25			HyD VO - Drainage Enhancement
FB211060	FB-02 Cladding	345	24-Feb-24 A	01-Feb-25			FB-02 Cladding
<b>KF64 reinstatement</b>							
FB211120	KF64 reinstatement - Canopy	30	01-Jan-25*	30-Jan-25			KF64 reinstatement - Canopy
FB211130	KF64 reinstatement - Finishing works	30	31-Jan-25	01-Mar-25			KF64 reinstatement - Finishing works

- ◆ Milestones
-  Planned Bar
-  Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025			
										Dec	Jan	Feb	Mar	Jan	Feb	Mar	Apr
										36	37	38	39				
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>																	
<b>Access Dates</b>																	
AC1000	Portion 1 - South Apron Up to SUS	0	01-Jan-25			12-Jun-24											
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Jan-25			11-Jan-25											
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Jan-25			12-Aug-24											
AC1040	Underpass S21	0	01-Jan-25			26-Apr-25											
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0	01-Jan-25			21-Oct-24											
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0	01-Jan-25			22-Nov-24											
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0	01-Jan-25			26-Dec-24											
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	01-Jan-25			04-Oct-24											
AC1090	Portion 2 - LS - CKL Tunnel CH 8+750 to CH 9+250	0	01-Jan-25			07-Nov-24											
<b>Milestones of Contract T2</b>																	
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	27-Mar-25	27-Mar-25	27-Mar-25	27-Mar-25											
<b>Summary by Cost Center</b>																	
<b>Cost Center B - Central System</b>																	
SC1090	SAT Plan Submission & Approval for Central System	78	02-Jan-25	07-Apr-25	07-Jan-25	11-Apr-25			DS3500: SS								
SC1080	Site Installation of Central System	97	15-Jan-25	14-May-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS								
<b>Cost Center C - Traffic Control Devices</b>																	
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	02-Jan-25	25-Jan-25	31-Aug-23	30-Aug-24	31-Aug-23		DS5890: SS								
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Jan-25	31-Jan-25	16-Sep-23	31-Dec-24	16-Sep-23		EM1320: SS								
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	02-Jan-25	15-Feb-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS								
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25			DS3540: SS								
SC1210	Site Installation of Traffic Control Devices	163	01-Feb-25	15-Aug-25	31-Aug-24	07-May-25			SW1110: SS								
<b>Cost Center D - Communication System</b>																	
SC1350	SAT Plan Submission & Approval for Communication System	80	02-Jan-25	06-Mar-25	28-Nov-24	13-Feb-25	28-Nov-24		DS3580: SS								
SC1330	Site Installation of Communication System	51	13-Mar-25	14-May-25	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS								
<b>Cost Center E - CCTV System</b>																	
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	02-Jan-25	09-Jan-25	01-Mar-23	26-May-27	01-Mar-23		DS5970: SS								
SC1460	SCT Plan Submission & Approval for CCTV System	84	02-Jan-25	15-Feb-25	24-Jun-24	03-Feb-25	24-Jun-24		DS3060: SS								
SC1480	SAT Plan Submission & Approval for CCTV System	84	02-Jan-25	01-Mar-25	18-Nov-24	07-Apr-25	18-Nov-24		DS3620: SS								
SC1470	Site Installation of CCTV System	96	02-Jan-25	28-Apr-25	23-Oct-24	12-Mar-25			SW1060: SS, SW1940: SS								
<b>Cost Center F - PABX System</b>																	
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	02-Jan-25	24-Jan-25	27-Jul-23	31-Oct-24	27-Jul-23		DS6010: SS								
SC1590	Site Installation of PABX System	119	02-Jan-25	14-Mar-25	01-Nov-24	07-Apr-25	01-Nov-24		SW2380: SS								
SC1610	SAT Plan Submission & Approval for PABX System	78	02-Jan-25	13-Feb-25	01-Nov-24	20-Nov-25	01-Nov-24		DS3660: SS								
SC1620	SCT of PABX System	211	18-Feb-25	30-Oct-25	12-Mar-25	21-May-25			SW2770: SS								
<b>Cost Center G - ET System</b>																	
SC1740	SAT Plan Submission & Approval for ET System	84	02-Jan-25	14-Apr-25	23-Jan-25	07-May-25			DS3700: SS								
SC1720	Site Installation of ET System	72	15-Jan-25	12-Apr-25	07-Nov-24	14-Apr-25			SW2340: SS								
<b>Cost Center H - PA System</b>																	
SC1850	SCT Plan Submission & Approval for PA System	84					11-Jun-24	27-Dec-24	DS3180: SS								
SC1860	Site Installation of PA System	108	02-Jan-25	28-Mar-25	01-Nov-24	22-Mar-25	01-Nov-24		SW2370: SS								
SC1870	SAT Plan Submission & Approval for PA System	84	02-Jan-25	01-Mar-25	18-Nov-24	06-Nov-25	18-Nov-24		DS3740: SS								

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SC1830	FAT of PA System	0	01-Jan-25	01-Jan-25	28-Feb-24	28-Feb-24			EM1080: FS										
<b>Cost Center I - Radio System</b>		135	02-Jan-25	30-Aug-25	03-Sep-24	07-May-25	03-Sep-24												
SC1980	SCT Plan Submission & Approval for Radio System	84	02-Jan-25	13-Feb-25	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS										
SC1990	Site Installation of Radio System	106	02-Jan-25	30-Aug-25	25-Nov-24	21-Apr-25	25-Nov-24		SW2390: SS										
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	47	02-Jan-25	28-Feb-25	16-Nov-24	11-Jan-25			DS6130: SS										
SC2000	SAT Plan Submission & Approval for Radio System	84	02-Jan-25	14-Apr-25	23-Jan-25	07-May-25			DS3780: SS										
<b>Cost Center J - Detection System</b>		456	02-Jan-25	10-Jun-25	24-May-23	26-May-27	24-May-23												
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	02-Jan-25	18-Jan-25	24-May-23	26-May-27	24-May-23		DS6170: SS										
SC2110	SCT Plan Submission & Approval for Detection System	84	02-Jan-25	14-Feb-25	02-Nov-24	17-Jan-25	02-Nov-24		DS3260: SS										
SC2120	Site Installation of Detection System	129	02-Jan-25	09-Jun-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS										
SC2130	SAT Plan Submission & Approval for Detection System	84	28-Feb-25	10-Jun-25	04-Jan-25	16-Apr-25			DS3820: SS										
<b>Cost Center K - Manual Fallback System</b>		359	01-Jan-25	14-Apr-25	31-Aug-23	05-Mar-25	31-Aug-23												
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	02-Jan-25	27-Jan-25	31-Aug-23	05-Feb-25	31-Aug-23		DS6210: SS										
SC2200	Post FAT Configuration for Manual Fallback System	90	01-Jan-25	01-Jan-25	24-Jul-24	31-Dec-24	23-Jul-24		EM1540: FS										
SC2240	Site Installation of Manual Fallback System	72	02-Jan-25	29-Mar-25	02-Jan-25	05-Mar-25			EM1110: FS										
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	02-Jan-25	14-Apr-25	12-Nov-24	22-Feb-25			DS3860: SS										
<b>Cost Center L - Speed Enforcement System</b>		297	02-Jan-25	25-Sep-25	28-Aug-24	21-May-25	28-Aug-24												
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	02-Jan-25	08-Feb-25	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS										
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	02-Jan-25	15-Mar-25	17-Dec-24	01-Mar-25			DS6290: SS										
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25			DS3940: SS										
SC2400	SCT of Speed Enforcement System	191	10-Feb-25	25-Sep-25	24-Mar-25	21-May-25			DS8860: FS										
<b>Cost Center M - Power Distribution System</b>		153	02-Jan-25	07-May-25	04-Sep-24	14-May-25	04-Sep-24												
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	02-Jan-25	13-Feb-25	04-Sep-24	21-Nov-24	04-Sep-24		DS3420: SS										
SC2480	Site Installation of Power Distribution System	74	07-Feb-25	07-May-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS										
<b>Operation Facilities</b>		112	01-Jan-25	16-Apr-25	28-Aug-24	02-May-25	28-Aug-24												
SC2690	SCT Plan Submission & Approval for Operation Facilities	84	02-Jan-25	15-Jan-25	28-Aug-24	02-May-25	28-Aug-24		DS3340: SS										
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	01-Jan-25	01-Jan-25	30-Nov-24	31-Dec-24	29-Nov-24		EM1550: FS										
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	02-Jan-25	07-Mar-25	12-Dec-24	17-Feb-25			DS6250: SS										
SC2680	Site Installation of Operation Facilities	86	02-Jan-25	16-Apr-25	02-Jan-25	05-Mar-25			EM1120: FS										
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25			DS3900: SS										
<b>Design &amp; Submissions</b>		304	02-Jan-25	02-Jan-25	27-Aug-24	25-Jun-25	29-Aug-23												
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		304	02-Jan-25	02-Jan-25	27-Aug-24	25-Jun-25	29-Aug-23												
<b>FSP Batch 1 Submission</b>		304	02-Jan-25	02-Jan-25	27-Aug-24	25-Jun-25	29-Aug-23												
<b>Central System</b>		304	02-Jan-25	02-Jan-25	27-Aug-24	25-Jun-25	29-Aug-23												
<b>Traffic Plan Review &amp; Combine</b>		140	02-Jan-25	02-Jan-25	27-Aug-24	27-Aug-24	28-Dec-23												
DS7300	Traffic Plan Review & Combine Workshop	140	02-Jan-25	02-Jan-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22										
<b>IT Security Risk Assessment Plan</b>		30	02-Jan-25	02-Jan-25	25-Jun-25	25-Jun-25	29-Aug-23												
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Jan-25	02-Jan-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS										
<b>Interface Coordination &amp; Integration with Other Parties</b>		187	02-Jan-25	15-Mar-25	20-Apr-24	26-May-27	17-May-24												
<b>Interfacing Coordination with TKO-LTT (Civil)</b>		152	02-Jan-25	03-Feb-25	26-Apr-27	26-May-27	17-May-24												
<b>Detail Interfacing Management Plan (DIMP)</b>		152	02-Jan-25	03-Feb-25	26-Apr-27	26-May-27	17-May-24												
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	02-Jan-25	02-Jan-25	26-Apr-27	26-Apr-27	17-May-24		DS6770: FS										
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	03-Jan-25	21-Jan-25	27-Apr-27	17-May-27			DS6780: FS										
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	22-Jan-25	03-Feb-25	18-May-27	26-May-27			DS6790: FS										
<b>Interfacing Coordination with TKO-LTT (TCSS)</b>		135	02-Jan-25	10-Jan-25	18-May-27	26-May-27	17-May-24												
<b>Detail Interfacing Management Plan (DIMP)</b>		135	02-Jan-25	10-Jan-25	18-May-27	26-May-27	17-May-24												
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	02-Jan-25	02-Jan-25	18-May-27	18-May-27	17-May-24		DS6850: FS										
DS6870	Resubmit DIMP with TKO-LTT (TCSS)	5	03-Jan-25	08-Jan-25	19-May-27	24-May-27			DS6860: FS										

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025			
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar
										36	37	38	39				
DS6880	Approval of DIMP with TKO-LTT (TCSS)	2	09-Jan-25	10-Jan-25	25-May-27	26-May-27			DS6870: FS								
<b>Interfacing Coordination with T2</b>		60	02-Jan-25	15-Mar-25	20-Apr-24	03-Jul-24											
<b>Preliminary Interfacing Management Plan (PIMP)</b>		60	02-Jan-25	15-Mar-25	20-Apr-24	03-Jul-24											
DS6890	Prepare & Submit PIMP with T2	12	02-Jan-25	15-Jan-25	20-Apr-24	04-May-24			DS2680: FS 211								
DS6900	Comment on PIMP with T2	24	16-Jan-25	15-Feb-25	06-May-24	03-Jun-24			DS6890: FS								
DS6910	Resubmit PIMP with T2	12	17-Feb-25	01-Mar-25	04-Jun-24	18-Jun-24			DS6900: FS								
DS6920	Approval of PIMP with T2	12	03-Mar-25	15-Mar-25	19-Jun-24	03-Jul-24			DS6910: FS								
<b>Drawing &amp; Installation Method Statement Submissions</b>		392	02-Jan-25	15-Mar-25	06-Jul-23	26-May-27	10-Aug-23										
<b>Installation Drawing Submission</b>		392	02-Jan-25	15-Mar-25	06-Jul-23	26-May-27	08-Sep-23										
DS2695	Prepare & Submit Schedule of Installation Drawing	29	02-Jan-25	07-Feb-25	06-Jul-23	08-Aug-23			DS1050: FS 103								
DS2705	Approval of Schedule of Installation Drawing	25	08-Feb-25	08-Mar-25	09-Aug-23	06-Sep-23			DS2695: FS								
<b>Traffic Control Devices</b>		351	02-Jan-25	25-Jan-25	07-Aug-24	30-Aug-24	04-May-24										
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	02-Jan-25	11-Jan-25	07-Aug-24	16-Aug-24	04-May-24		DS5920: FS								
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	13-Jan-25	25-Jan-25	17-Aug-24	30-Aug-24			DS8240: FS, SC1150: FF								
<b>CCTV System</b>		12	02-Jan-25	09-Jan-25	19-May-27	26-May-27	26-Oct-24										
DS8030	Approval of Installation Drawing for CCTV System	12	02-Jan-25	09-Jan-25	19-May-27	26-May-27	26-Oct-24		DS8020: FS, SC1410: FF								
<b>PABX System</b>		352	02-Jan-25	24-Jan-25	08-Oct-24	31-Oct-24	08-Sep-23										
DS6030	Resubmit Installation Drawing for PABX System	12	02-Jan-25	10-Jan-25	08-Oct-24	17-Oct-24	08-Sep-23		DS6020: FS								
DS6040	Approval of Installation Drawing for PABX System	12	11-Jan-25	24-Jan-25	18-Oct-24	31-Oct-24			DS6030: FS, SC1560: FF								
<b>Radio System</b>		47	02-Jan-25	28-Feb-25	16-Nov-24	11-Jan-25											
DS6130	Prepare & Submit Installation Drawing for Radio System	5	02-Jan-25	07-Jan-25	16-Nov-24	21-Nov-24			DS2154: FS								
DS6140	Comment on Installation Drawing for Radio System	24	08-Jan-25	07-Feb-25	22-Nov-24	19-Dec-24			DS6130: FS								
DS6150	Resubmit Installation Drawing for Radio System	6	08-Feb-25	14-Feb-25	20-Dec-24	27-Dec-24			DS6140: FS								
DS6160	Approval of Installation Drawing for Radio System	12	15-Feb-25	28-Feb-25	28-Dec-24	11-Jan-25			DS6150: FS, SC1930: FF								
<b>Detection System</b>		213	02-Jan-25	18-Jan-25	08-May-27	26-May-27	09-Dec-23										
DS8280	Resubmit Installation Drawing for Detection System	24					09-Dec-23	02-Dec-24	DS6200: FS								
DS8290	Comment on Installation Drawing for Detection System	12					03-Dec-24	05-Dec-24	DS8280: FS								
DS8770	Resubmit Installation Drawing for Detection System	24	02-Jan-25	04-Jan-25	08-May-27	11-May-27	06-Dec-24		DS8290: FS								
DS8780	Approval of Installation Drawing for Detection System	12	06-Jan-25	18-Jan-25	12-May-27	26-May-27			DS8770: FS, SC2060: FF								
<b>Manual Fallback Control System</b>		198	02-Jan-25	27-Jan-25	08-Jan-25	05-Feb-25	04-May-24										
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	02-Jan-25	13-Jan-25	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS								
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	14-Jan-25	27-Jan-25	20-Jan-25	05-Feb-25			DS8300: FS, SC2190: FF								
<b>Operation Facility</b>		53	02-Jan-25	07-Mar-25	12-Dec-24	17-Feb-25											
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	02-Jan-25	07-Jan-25	12-Dec-24	17-Dec-24			DS2532: FS								
DS6260	Comment on Installation Drawing for Operation Facility	24	08-Jan-25	07-Feb-25	18-Dec-24	16-Jan-25			DS6250: FS								
DS6270	Resubmit Installation Drawing for Operation Facility	12	08-Feb-25	21-Feb-25	17-Jan-25	03-Feb-25			DS6260: FS								
DS6280	Approval of Installation Drawing for Operation Facility	12	22-Feb-25	07-Mar-25	04-Feb-25	17-Feb-25			DS6270: FS, SC2630: FF								
<b>Speed Enforcement System</b>		60	02-Jan-25	15-Mar-25	17-Dec-24	01-Mar-25											
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	02-Jan-25	15-Jan-25	17-Dec-24	31-Dec-24			DS2472: FS								
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	16-Jan-25	15-Feb-25	02-Jan-25	01-Feb-25			DS6290: FS								
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	17-Feb-25	01-Mar-25	03-Feb-25	15-Feb-25			DS6300: FS								
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	03-Mar-25	15-Mar-25	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF								
<b>Installation Method Statement Submission</b>		327	02-Jan-25	28-Jan-25	28-Apr-27	26-May-27	10-Aug-23										
<b>Power Distribution System</b>		327	02-Jan-25	28-Jan-25	28-Apr-27	26-May-27	10-Aug-23										
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-Jan-25	14-Jan-25	28-Apr-27	11-May-27	10-Aug-23		DS6540: FS								
DS6560	Approval of Installation Method Statement for Power Distribution System	12	15-Jan-25	28-Jan-25	12-May-27	26-May-27			DS6550: FS								
<b>FAT Plan Submissions, Equipment Procurement &amp; Manufacturing</b>		372	01-Jan-25	31-Jan-25	31-Jul-24	30-Aug-24	01-Aug-23										
<b>PA System</b>		89					01-Aug-23	31-Dec-24									



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025				
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar	
<b>Equipment FAT &amp; Manufacturing</b>		89					01-Aug-23	31-Dec-24										
EM1080	Manufacturing & Delivery of PA System	89					01-Aug-23	31-Dec-24	DS7590: FS, DS2292: FS									
<b>Traffic Control Devices</b>		117	01-Jan-25	31-Jan-25	31-Jul-24	30-Aug-24	10-Oct-23											
<b>Equipment FAT &amp; Manufacturing</b>		117	01-Jan-25	31-Jan-25	31-Jul-24	30-Aug-24	10-Oct-23											
<b>PVMS</b>		85					10-Oct-23	31-Dec-24										
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85					10-Oct-23	31-Dec-24	DS4290: FF, SC1190: FF, EM1460: FS									
<b>LED Signage</b>		85	01-Jan-25	31-Jan-25	31-Jul-24	30-Aug-24	12-Mar-24											
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Jan-25	31-Jan-25	31-Jul-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS									
<b>Operation Facilities</b>		72					30-Nov-24	31-Dec-24										
<b>Equipment FAT &amp; Manufacturing</b>		72					30-Nov-24	31-Dec-24										
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90					30-Nov-24	31-Dec-24	EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS									
DS4640	Submit Operation Facilities FAT Test Report	1					27-Dec-24	27-Dec-24	EM1550: FS 6, DS7550: FS									
<b>Manual Fallback Control System</b>		90					01-Aug-24	31-Dec-24										
<b>Equipment FAT &amp; Manufacturing</b>		90					01-Aug-24	31-Dec-24										
EM1110	Post-FAT Configuration of Manual Fallback Control System	90					01-Aug-24	31-Dec-24	EM1540: FS, DS4790: FF, SC2200: FF									
<b>SCT Plan Submissions</b>		144	02-Jan-25	15-Feb-25	14-Oct-24	02-May-25	14-Aug-24											
<b>Central System</b>		24					22-Nov-24	17-Dec-24										
DS8740	Approval of SCT Plan for Central System	24					22-Nov-24	17-Dec-24	DS8730: FS									
<b>Traffic Control Devices</b>		71	02-Jan-25	15-Feb-25	09-Jan-25	22-Feb-25	28-Nov-24											
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	02-Jan-25	15-Jan-25	09-Jan-25	22-Jan-25	28-Nov-24		DS2990: FS									
DS3010	Approval of SCT Plan for Traffic Control Devices	24	16-Jan-25	15-Feb-25	23-Jan-25	22-Feb-25			DS3000: FS, SC1200: FF									
<b>Communication System</b>		87	02-Jan-25	14-Jan-25	16-Nov-24	28-Nov-24	19-Nov-24											
DS4030	Resubmission of SCT Plan for Communication System	12					19-Nov-24	11-Dec-24	DS3050: FS									
DS4040	Approval of SCT Plan for Communication System	24	02-Jan-25	14-Jan-25	16-Nov-24	28-Nov-24	12-Dec-24		DS4030: FS									
<b>CCTV System</b>		120	02-Jan-25	15-Feb-25	18-Dec-24	03-Feb-25	14-Aug-24											
DS3080	Resubmission of SCT Plan for CCTV System	12					14-Aug-24	03-Dec-24	DS3070: FS									
DS3090	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					04-Dec-24	31-Dec-24	DS3080: FS									
DS8790	Resubmission of SCT Plan for CCTV System	12	02-Jan-25	15-Jan-25	18-Dec-24	02-Jan-25			DS3090: FS									
DS8800	Approval of SCT Plan for CCTV System	24	16-Jan-25	15-Feb-25	03-Jan-25	03-Feb-25			DS8790: FS, SC1460: FF									
<b>ET System</b>		69	02-Jan-25	11-Jan-25	27-Feb-25	08-Mar-25	16-Nov-24											
DS4000	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					16-Nov-24	06-Dec-24	DS3990: FS									
DS8810	Resubmission of SCT Plan for ET System	7					07-Dec-24	12-Dec-24	DS4000: FS									
DS8820	Approval of SCT Plan for ET System	24	02-Jan-25	11-Jan-25	27-Feb-25	08-Mar-25	13-Dec-24		DS8810: FS									
<b>PA System</b>		24					26-Nov-24	27-Dec-24										
DS8660	Approval of SCT Plan for PA System	24					26-Nov-24	27-Dec-24	DS8650: FS, SC1850: FF									
<b>Radio System</b>		37	02-Jan-25	13-Feb-25	05-Feb-25	15-Mar-25	26-Oct-24											
DS3240	Resubmission of SCT Plan for Radio System	12	02-Jan-25	13-Jan-25	05-Feb-25	15-Feb-25	26-Oct-24		DS3230: FS									
DS3250	Approval of SCT Plan for Radio System	24	14-Jan-25	13-Feb-25	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF									
<b>Detection System</b>		49	02-Jan-25	14-Feb-25	06-Dec-24	17-Jan-25	30-Nov-24											
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					30-Nov-24	30-Dec-24	DS3260: FS									
DS3280	Resubmission of SCT Plan for Detection System	12	02-Jan-25	14-Jan-25	06-Dec-24	18-Dec-24	31-Dec-24		DS3270: FS									
DS3290	Approval of SCT Plan for Detection System	24	15-Jan-25	14-Feb-25	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF									
<b>Manual Fallback Control System</b>		24					22-Nov-24	17-Dec-24										
DS8760	Approval of SCT Plan for Manual Fallback Control System	24					22-Nov-24	17-Dec-24	DS8750: FS									
<b>Operation Facility</b>		25	02-Jan-25	15-Jan-25	18-Apr-25	02-May-25	07-Nov-24											
DS3370	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					07-Nov-24	04-Dec-24	DS3360: FS									
DS8830	Resubmission of SCT Plan for Operation Facility	12					05-Dec-24	16-Dec-24	DS3370: FS									

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025					
										Dec	Jan	Feb	Mar	Jan	Feb	Mar	Apr		
DS8840	Approval of SCT Plan for Operation Facility	24	02-Jan-25	15-Jan-25	18-Apr-25	02-May-25	17-Dec-24		DS8830: FS, SC2690: FF										
<b>Speed Enforcement System</b>		74	02-Jan-25	08-Feb-25	17-Feb-25	22-Mar-25	28-Nov-24												
DS3410	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					28-Nov-24	23-Dec-24	DS3400: FS										
DS8850	Resubmission of SCT Plan for Speed Enforcement System	12	02-Jan-25	08-Jan-25	17-Feb-25	22-Feb-25	24-Dec-24		DS3410: FS										
DS8860	Approval of SCT Plan for Speed Enforcement System	24	09-Jan-25	08-Feb-25	24-Feb-25	22-Mar-25			DS8850: FS, SC2370: FF										
<b>Power Distribution System</b>		37	02-Jan-25	13-Feb-25	14-Oct-24	21-Nov-24	31-Oct-24												
DS3440	Resubmission of SCT Plan for Power Distribution System	12	02-Jan-25	13-Jan-25	14-Oct-24	24-Oct-24	31-Oct-24		DS3430: FS										
DS3450	Approval of SCT Plan for Power Distribution System	24	14-Jan-25	13-Feb-25	25-Oct-24	21-Nov-24			DS3440: FS, SC2490: FF										
<b>SAT Plan Submissions</b>		121	02-Jan-25	25-Apr-25	12-Nov-24	20-Nov-25	18-Nov-24												
<b>Central System</b>		78	02-Jan-25	07-Apr-25	07-Jan-25	11-Apr-25													
DS3500	Submission of Central System SAT Plan	18	02-Jan-25	22-Jan-25	07-Jan-25	27-Jan-25			DS2940: FS										
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	23-Jan-25	22-Feb-25	28-Jan-25	27-Feb-25			DS3500: FS										
DS3520	Resubmission of SAT Plan for Central System	12	24-Feb-25	08-Mar-25	28-Feb-25	13-Mar-25			DS3510: FS										
DS3530	Approval of SAT Plan for Central System	24	10-Mar-25	07-Apr-25	14-Mar-25	11-Apr-25			DS3520: FS, SC1090: FF										
<b>Traffic Control Devices</b>		84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25													
DS3540	Submission of Traffic Control Devices System SAT Plan	24	02-Jan-25	01-Feb-25	30-Dec-24	27-Jan-25			DS2980: FS										
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	28-Jan-25	27-Feb-25			DS3540: FS										
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	03-Mar-25	15-Mar-25	28-Feb-25	13-Mar-25			DS3550: FS										
DS3570	Approval of SAT Plan for Traffic Control Devices	24	17-Mar-25	14-Apr-25	14-Mar-25	11-Apr-25			DS3560: FS, SC1220: FF										
<b>Communication System</b>		52	02-Jan-25	06-Mar-25	10-Dec-24	13-Feb-25	28-Nov-24												
DS3580	Submission of Communication System SAT Plan	20					28-Nov-24	20-Dec-24	DS3020: SS 12										
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jan-25	20-Jan-25	10-Dec-24	28-Dec-24	21-Dec-24		DS3580: FS										
DS3600	Resubmission of SAT Plan for Communication System	12	21-Jan-25	06-Feb-25	30-Dec-24	13-Jan-25			DS3590: FS										
DS3610	Approval of SAT Plan for Communication System	24	07-Feb-25	06-Mar-25	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF										
<b>CCTV System</b>		48	02-Jan-25	01-Mar-25	10-Feb-25	07-Apr-25	18-Nov-24												
DS3620	Submission of CCTV System SAT Plan	24					18-Nov-24	16-Dec-24	DS3060: FS 24										
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jan-25	15-Jan-25	10-Feb-25	22-Feb-25	17-Dec-24		DS3620: FS										
DS3640	Resubmission of SAT Plan for CCTV System	12	16-Jan-25	01-Feb-25	24-Feb-25	08-Mar-25			DS3630: FS										
DS3650	Approval of SAT Plan for CCTV System	24	03-Feb-25	01-Mar-25	10-Mar-25	07-Apr-25			DS3640: FS, SC1480: FF										
<b>PABX System</b>		63	02-Jan-25	13-Feb-25	11-Oct-25	20-Nov-25	22-Nov-24												
DS3670	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24					22-Nov-24	11-Dec-24	DS3660: FS										
DS3680	Resubmission of SAT Plan for PABX System	12	02-Jan-25	13-Jan-25	11-Oct-25	22-Oct-25	12-Dec-24		DS3670: FS										
DS3690	Approval of SAT Plan for PABX System	24	14-Jan-25	13-Feb-25	23-Oct-25	20-Nov-25			DS3680: FS, SC1610: FF										
<b>ET System</b>		84	02-Jan-25	14-Apr-25	23-Jan-25	07-May-25													
DS3700	Submission of ET System SAT Plan	24	02-Jan-25	01-Feb-25	23-Jan-25	22-Feb-25			DS3140: FS 36										
DS3710	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	24-Feb-25	22-Mar-25			DS3700: FS										
DS3720	Resubmission of SAT Plan for ET System	12	03-Mar-25	15-Mar-25	24-Mar-25	07-Apr-25			DS3710: FS										
DS3730	Approval of SAT Plan for ET System	24	17-Mar-25	14-Apr-25	08-Apr-25	07-May-25			DS3720: FS, SC1740: FF										
<b>PA System</b>		48	02-Jan-25	01-Mar-25	09-Sep-25	06-Nov-25	18-Nov-24												
DS3740	Submission of PA System SAT Plan	24					18-Nov-24	16-Dec-24	DS3180: FS 48										
DS3750	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Jan-25	15-Jan-25	09-Sep-25	22-Sep-25	17-Dec-24		DS3740: FS										
DS3760	Resubmission of SAT Plan for PA System	12	16-Jan-25	01-Feb-25	23-Sep-25	08-Oct-25			DS3750: FS										
DS3770	Approval of SAT Plan for PA System	24	03-Feb-25	01-Mar-25	09-Oct-25	06-Nov-25			DS3760: FS, SC1870: FF										
<b>Radio System</b>		84	02-Jan-25	14-Apr-25	23-Jan-25	07-May-25													
DS3780	Submission of Radio System SAT Plan	24	02-Jan-25	01-Feb-25	23-Jan-25	22-Feb-25			DS3220: FS 48										
DS3790	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	24-Feb-25	22-Mar-25			DS3780: FS										
DS3800	Resubmission of SAT Plan for Radio System	12	03-Mar-25	15-Mar-25	24-Mar-25	07-Apr-25			DS3790: FS										

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
DS3810	Approval of SAT Plan for Radio System	24	17-Mar-25	14-Apr-25	08-Apr-25	07-May-25			DS3800: FS, SC2000: FF										
<b>Detection System</b>		48	28-Feb-25	25-Apr-25	04-Jan-25	04-Mar-25													
DS3820	Submission of Detection System SAT Plan	24	28-Feb-25	27-Mar-25	04-Jan-25	04-Feb-25			DS3260: FS 72										
DS3830	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	28-Mar-25	25-Apr-25	05-Feb-25	04-Mar-25			DS3820: FS										
<b>Manual Fallback Control System</b>		84	02-Jan-25	14-Apr-25	12-Nov-24	22-Feb-25													
DS3860	Submission of Manual Fallback Control System SAT Plan	24	02-Jan-25	01-Feb-25	12-Nov-24	09-Dec-24			DS3300: FS										
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	10-Dec-24	08-Jan-25			DS3860: FS										
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	03-Mar-25	15-Mar-25	09-Jan-25	22-Jan-25			DS3870: FS										
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	17-Mar-25	14-Apr-25	23-Jan-25	22-Feb-25			DS3880: FS, SC2270: FF										
<b>Operation Facility</b>		84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25													
DS3900	Submission of Operation Facility SAT Plan	24	02-Jan-25	01-Feb-25	30-Dec-24	27-Jan-25			DS3340: FS										
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	28-Jan-25	27-Feb-25			DS3900: FS										
DS3920	Resubmission of SAT Plan for Operation Facility	12	03-Mar-25	15-Mar-25	28-Feb-25	13-Mar-25			DS3910: FS										
DS3930	Approval of SAT Plan for Operation Facility	24	17-Mar-25	14-Apr-25	14-Mar-25	11-Apr-25			DS3920: FS, SC2710: FF										
<b>Speed Enforcement System</b>		84	02-Jan-25	14-Apr-25	30-Dec-24	11-Apr-25													
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	02-Jan-25	01-Feb-25	30-Dec-24	27-Jan-25			DS3380: FS										
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Feb-25	01-Mar-25	28-Jan-25	27-Feb-25			DS3940: FS										
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	03-Mar-25	15-Mar-25	28-Feb-25	13-Mar-25			DS3950: FS										
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	17-Mar-25	14-Apr-25	14-Mar-25	11-Apr-25			DS3960: FS, SC2380: FF										
<b>Training Document &amp; O&amp;M Manual Submission for T2/TKOLTT TCSS</b>		65	04-Jan-25	24-Mar-25	29-Nov-25	14-Feb-26													
DS3980	Submit Document for System Description	6	04-Jan-25	10-Jan-25	29-Nov-25	05-Dec-25			DS3580: SS 30										
DS4010	Submit System Administration Manual	11	11-Jan-25	23-Jan-25	06-Dec-25	18-Dec-25			DS3980: FS										
DS4020	Submit Training Manual	48	24-Jan-25	24-Mar-25	19-Dec-25	14-Feb-26			DS4010: FS										
<b>Site Installation and Testing &amp; Commissioning</b>		477	02-Jan-25	01-Dec-25	12-Jun-24	26-May-27	01-Apr-24												
<b>Installation &amp; Testing Related to Stage 2 of Works</b>		351	02-Jan-25	01-Dec-25	13-Jul-24	26-May-27	21-Oct-24												
<b>Installation</b>		195	02-Jan-25	30-Aug-25	13-Jul-24	26-May-27	21-Oct-24												
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		119	02-Jan-25	27-May-25	13-Jul-24	03-Feb-25	08-Nov-24												
SW1930	Install Cable Containments	61	02-Jan-25	28-Feb-25	13-Jul-24	05-Sep-24	08-Nov-24			DS6404: FS, DS6540: FS									
SW1950	Laying of Signal Cable - the 1st Section	44	02-Jan-25	28-Feb-25	09-Oct-24	03-Dec-24	08-Nov-24			SW1040: SS									
SW1940	Install CCTV Camera	36	02-Jan-25	15-Feb-25	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS										
SW1960	Install Equipment in Kiosk C	12	13-Mar-25	26-Mar-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS										
SW1980	Laying of Leaky Cable	48	29-Mar-25	27-May-25	30-Oct-24	24-Dec-24			SW1040: FS, SW1110: FS, SW1930: FS										
<b>Portion 1 - South Apron Up to SUS</b>		48	10-Feb-25	07-Apr-25	18-Jul-24	11-Sep-24													
SW2000	Install Cable Containments - the 1st Section	48	10-Feb-25	07-Apr-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS										
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		162	02-Jan-25	30-Aug-25	09-Oct-24	26-May-27	21-Oct-24												
SW2080	Install Cable Containments	75	02-Jan-25	12-Feb-25	16-Oct-24	26-May-27	21-Oct-24			SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS									
SW2110	Install Radio System in Service Gallery	101	02-Jan-25	30-Aug-25	25-Nov-24	26-May-27	25-Nov-24			SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS									
SW2120	Signal Cable Laying	86	02-Jan-25	16-Apr-25	09-Oct-24	26-May-27			SW2500: SS, SW2710: SS, SW2790: SS										
SW2090	Install CCTV Camera	60	15-Jan-25	28-Mar-25	30-Nov-24	26-May-27			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS										



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025											
										Dec				Jan				Feb				Mar			
										36				37				38				39			
SW2100	Install ET	53	15-Jan-25	20-Mar-25	07-Nov-24	26-May-27			SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS																
SW2130	Laying of Leaky Cable	58	07-Feb-25	16-Apr-25	19-Feb-25	26-May-27			SW2850: SS																
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		58	14-Jan-25	25-Mar-25	07-Feb-25	22-Apr-25																			
SW2230	Install Cable Containments	36	14-Jan-25	27-Feb-25	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS																
SW2220	Install CCTV Camera	29	20-Jan-25	25-Feb-25	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS																
SW2250	Signal Cable Laying	36	07-Feb-25	20-Mar-25	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6																
SW2240	Laying of Leaky Cable	36	12-Feb-25	25-Mar-25	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22																
<b>Underpass S21</b>		30	02-Jan-25	08-Feb-25	26-Apr-25	03-Jun-25																			
SW2260	Install Cable Containment	14	02-Jan-25	17-Jan-25	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS																
SW2280	Laying of Leaky Cable	30	02-Jan-25	08-Feb-25	26-Apr-25	03-Jun-25			SW2260: SS																
SW2290	Laying of Power Cable From TCCS Cabinet in T2 Area	14	10-Jan-25	25-Jan-25	17-May-25	03-Jun-25			SW2260: SS 7																
SW2270	Install YAGI Antenna	7	18-Jan-25	25-Jan-25	26-May-25	03-Jun-25			SW2260: FS																
<b>Testing</b>		215	17-Mar-25	01-Dec-25	04-Feb-25	26-May-27																			
TC1590	Testing of FS-related TCCS Equipment	215	17-Mar-25	01-Dec-25	04-Feb-25	26-May-27			TC1400: SS, TC1600: SS, TC1040: SS, TC1170: SS, TC1270: SS, TC1390: SS, TC1010: SS, TC1140: SS, TC1330: SS, TC1370: SS, TC1350: SS																
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		164	02-Jan-25	27-May-25	13-Jul-24	03-Feb-25	08-Nov-24																		
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	06-Jan-25	18-Jan-25	17-Aug-24	30-Aug-24			AC1030: SS 5, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS																
SW1030	Rectify Civil Provision Defects by Others	18	20-Jan-25	12-Feb-25	31-Aug-24	21-Sep-24			SW1020: FS																
<b>Installation Works</b>		164	02-Jan-25	27-May-25	13-Jul-24	03-Feb-25	08-Nov-24																		
SW1040	Install Cable Containments	68	02-Jan-25	28-Feb-25	13-Jul-24	05-Sep-24	08-Nov-24		DS6400: FS, DS6540: FS																
SW1080	Laying of Signal Cable - the 1st Section	44	02-Jan-25	28-Feb-25	09-Oct-24	03-Dec-24	08-Nov-24		SW1040: SS, SW1930: SS, DS8480: FS, DS8580: FS																
SW1060	Install CCTV Camera	36	02-Jan-25	15-Feb-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS																
SW1070	Install Detection Camera	36	02-Jan-25	15-Feb-25	23-Oct-24	03-Dec-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS																
SW1130	Install VLSL on Gantry	65	02-Jan-25	21-Mar-25	17-Oct-24	02-Jan-25			SC1210: FF, DS2810: FS, EM1650: SS, SW1040: SS, DS5920: FS																
SW1140	Install PVMS on Gantry	65	02-Jan-25	21-Mar-25	14-Nov-24	03-Feb-25			SC1210: FF, EM1030: SS, DS2810: FS, SW1040: SS, DS5920: FS																
SW1110	Install Traffic Control Devices	48	01-Feb-25	28-Mar-25	31-Aug-24	29-Oct-24			SW1040: SS 42, SW1930: SS 42, DS2810: FS, EM1650: FS, DS8250: FS																
SW1050	Install Equipment Racks	24	13-Feb-25	12-Mar-25	23-Sep-24	22-Oct-24			SW1030: FS																
SW1100	Install Server Equipment	36	13-Mar-25	24-Apr-25	23-Oct-24	03-Dec-24			SW1050: FS, DS4440: FS, DS4340: FS																
SW1120	Install Equipment in Kiosk C	12	13-Mar-25	26-Mar-25	20-Nov-24	03-Dec-24			SW1050: FS, DS4340: FS, DS4440: FS																
SW1170	Install Manual Barriers	24	22-Mar-25	19-Apr-25	03-Jan-25	03-Feb-25			SW1130: FS, SW1140: SS 18																
SW1090	Install Video Wall Equipment (Administration Building)	21	29-Mar-25	23-Apr-25	09-Nov-24	03-Dec-24			SW1040: FS 24, SW1930: SS 24, SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF																



■ Remaining Work ◆ ◆ Milestone  
■ Actual Work  
■ Critical Activity

Date	Revision	Checked	Approved
31-Dec-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025					
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
SW1160	Laying of Leaky Cable	48	29-Mar-25	27-May-25	30-Oct-24	24-Dec-24			SW1040: FS, SW1110: FS, SW1930: FS										
<b>Portion 1 - South Apron Up to SUS</b>		<b>78</b>	<b>02-Jan-25</b>	<b>07-Apr-25</b>	<b>12-Jun-24</b>	<b>04-Oct-24</b>													
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	02-Jan-25	15-Jan-25	12-Jun-24	25-Jun-24			AC1000: SS										
SW1220	Rectify Civil Provision Defects by Others	18	16-Jan-25	08-Feb-25	26-Jun-24	17-Jul-24			SW1210: FS										
<b>Installation Works</b>		<b>48</b>	<b>10-Feb-25</b>	<b>07-Apr-25</b>	<b>18-Jul-24</b>	<b>04-Oct-24</b>													
SW1230	Install Cable Containments - the 1st Section	48	10-Feb-25	07-Apr-25	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS										
SW1250	Install Detection Cameras	24	24-Feb-25	22-Mar-25	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS										
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		<b>345</b>	<b>02-Jan-25</b>	<b>25-Jun-25</b>	<b>22-Aug-24</b>	<b>26-May-27</b>	<b>01-Apr-24</b>												
<b>Tunnel Section</b>		<b>162</b>	<b>02-Jan-25</b>	<b>22-May-25</b>	<b>22-Aug-24</b>	<b>26-May-27</b>	<b>22-Nov-24</b>												
<b>Tunnel Section - CH 6+568 to CH 7+100</b>		<b>69</b>	<b>02-Jan-25</b>	<b>22-May-25</b>	<b>22-Aug-24</b>	<b>26-May-27</b>	<b>25-Nov-24</b>												
SW2860	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-25	04-Jan-25	17-May-27	19-May-27			AC1050: SS										
SW2870	Rectify Civil Provision Defects by Others	6	06-Jan-25	11-Jan-25	20-May-27	26-May-27			SW2860: FS										
<b>Installation Works</b>		<b>69</b>	<b>02-Jan-25</b>	<b>22-May-25</b>	<b>22-Aug-24</b>	<b>22-Feb-25</b>	<b>25-Nov-24</b>												
SW2390	Install Radio System in Service Gallery	54	02-Jan-25	22-May-25	22-Aug-24	08-Jan-25	25-Nov-24		SW2380: SS, DS4390: FS, DS6520: FS										
SW2310	Install CCTV Camera	20	15-Jan-25	10-Feb-25	24-Dec-24	17-Jan-25			SC1470: FF, DS4090: FS, DS6440: FS, SW2340: SS										
SW2320	Install Detection Camera	20	15-Jan-25	10-Feb-25	24-Dec-24	17-Jan-25			SW2310: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS										
SW2340	Install ET	16	15-Jan-25	05-Feb-25	07-Nov-24	25-Nov-24			DS4190: FS, DS6080: FS, DS6480: FS, SW2300: SS, SW2400: FS 16										
SW2350	Install Traffic Control Devices	20	15-Jan-25	10-Feb-25	28-Jan-25	22-Feb-25			SW2300: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2310: SS										
SW2360	Install VLSL	15	01-Feb-25	18-Feb-25	28-Dec-24	15-Jan-25			SW2300: SS 18, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2340: SS 12										
<b>Tunnel Section - CH 7+100 to CH 7+600</b>		<b>150</b>	<b>02-Jan-25</b>	<b>01-Apr-25</b>	<b>09-Oct-24</b>	<b>26-May-27</b>	<b>22-Nov-24</b>												
SW2880	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-25	04-Jan-25	17-May-27	19-May-27			AC1060: SS										
SW2890	Rectify Civil Provision Defects by Others	6	06-Jan-25	11-Jan-25	20-May-27	26-May-27			SW2880: FS										
<b>Installation Works</b>		<b>150</b>	<b>02-Jan-25</b>	<b>01-Apr-25</b>	<b>09-Oct-24</b>	<b>28-Apr-25</b>	<b>22-Nov-24</b>												
SW2400	Install Cable Containment	28					22-Nov-24	24-Dec-24	SC2480: FF, DS6404: FS, DS6540: FS, AC1060: SS										
SW2410	Install PA in Service Gallery	50					04-Dec-24	23-Dec-24	SW2400: SS 40, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS										
SW2440	Install PABX in Service Gallery	54					04-Dec-24	23-Dec-24	SW2410: SS 7, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS										
SW2490	Install GOFS (CH 6+568 to CH 7+100)	74	02-Jan-25	01-Apr-25	28-Jan-25	28-Apr-25			SC2570: FF, DS8560: FS, SW2400: SS 17										
SW2500	Signal Cable Laying and Termination (CH 6+568 to CH 7+100)	74	02-Jan-25	01-Apr-25	09-Oct-24	06-Jan-25			SC2480: FF, DS8560: FS, SW2400: SS 17										
SW2480	Install ET	16	06-Feb-25	24-Feb-25	26-Nov-24	13-Dec-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2400: SS 35, SW2340: FS										
SW2430	Install CCTV Camera	20	11-Feb-25	05-Mar-25	30-Nov-24	23-Dec-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2480: SS 4										
SW2450	Install Detection Camera	20	11-Feb-25	05-Mar-25	24-Dec-24	17-Jan-25			SW2430: SS, SC2120: FF, DS6440: FS, DS7500: FS, EM1530: FS										
SW2460	Install Traffic Control Devices	20	11-Feb-25	05-Mar-25	28-Jan-25	22-Feb-25			SW2400: SS, SC1210: FF, DS2810: FS, EM1650: SS, DS8240: FS, SW2430: SS										



■ Remaining Work    ◆ Milestone  
■ Actual Work  
■ Critical Activity

Date	Revision	Checked	Approved
31-Dec-24	Rev. 0	MY	



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025											
										Dec				Jan				Feb				Mar			
										36				37				38				39			
SW2680	Install ET	12	06-Mar-25	19-Mar-25	24-Feb-25	08-Mar-25			SW2630: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS																
SW2690	Install SEC Camera	18	17-Mar-25	07-Apr-25	03-Mar-25	22-Mar-25			SW2670: SS 12, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS																
<b>Tunnel Section - CH 8+750 to CH 9+250</b>		86	02-Jan-25	16-Apr-25	07-Nov-24	07-May-25																			
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	02-Jan-25	02-Jan-25	07-Nov-24	07-Nov-24			AC1090: SS																
SW2950	Rectify Civil Provision Defects by Others	4	03-Jan-25	07-Jan-25	08-Nov-24	12-Nov-24			SW2940: FS																
<b>Installation Works</b>		81	08-Jan-25	16-Apr-25	13-Nov-24	07-May-25																			
SW2720	Install Cable Containmentment	23	08-Jan-25	06-Feb-25	13-Nov-24	09-Dec-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS																
SW2730	Install VLSL	13	07-Feb-25	21-Feb-25	17-Jan-25	04-Feb-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS																
SW2740	Install PA in Service Gallery	19	07-Feb-25	28-Feb-25	01-Mar-25	22-Mar-25			SW2720: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS																
SW2750	Install Traffic Control Devices	19	07-Feb-25	28-Feb-25	08-Mar-25	29-Mar-25			SW2720: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS																
SW2780	Install GOFS (CH 7+600 to CH 8+750)	58	07-Feb-25	16-Apr-25	19-Feb-25	28-Apr-25			SW2720: FS, SC2570: FF, DS8560: FS																
SW2790	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	58	07-Feb-25	16-Apr-25	10-Dec-24	20-Feb-25			SW2720: FS, SC2480: FF																
SW2850	Laying of Leaky Cable	58	07-Feb-25	16-Apr-25	19-Feb-25	28-Apr-25			SW2720: FS																
SW2760	Install CCTV Camera	18	15-Feb-25	07-Mar-25	25-Jan-25	18-Feb-25			SW2730: SS 7, SC1470: FF, DS4090: FS, DS6440: FS																
SW2770	Install PABX in Service Gallery	22	18-Feb-25	14-Mar-25	12-Mar-25	07-Apr-25			SW2740: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS																
SW2800	Install Radio System in Service Gallery	22	01-Mar-25	26-Mar-25	26-Mar-25	21-Apr-25			SW2770: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS																
SW2810	Install Detection Camera	18	01-Mar-25	21-Mar-25	12-Feb-25	04-Mar-25			SW2760: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS																
SW2820	Install ET	12	01-Mar-25	14-Mar-25	31-Mar-25	14-Apr-25			SW2750: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS																
SW2830	Install SEC Camera	18	17-Mar-25	07-Apr-25	15-Apr-25	07-May-25			SW2810: SS 6, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS																
SW2840	Install PVMS	12	24-Mar-25	07-Apr-25	22-Apr-25	07-May-25			SW2830: SS 6, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS																
<b>West Ventilation Building</b>		300	02-Jan-25	30-Apr-25	06-Sep-24	15-Mar-25	01-Apr-24																		
<b>Installation Works</b>		300	02-Jan-25	30-Apr-25	06-Sep-24	15-Mar-25	01-Apr-24																		
SW1650	Install Cable Containments	24	02-Jan-25	22-Feb-25	06-Sep-24	28-Oct-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS																
SW1690	Install PABX Equipment	54	02-Jan-25	28-Feb-25	07-Jan-25	05-Mar-25	25-Nov-24		SW1650: SS 18, SC1590: FF, DS4140: FS, DS6480: FS																
SW1720	Install PA Equipment	60	02-Jan-25	15-Mar-25	06-Dec-24	19-Feb-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, DS8650: FS 12																
SW1670	Install Network Equipment	36	15-Jan-25	28-Feb-25	29-Nov-24	11-Jan-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS, DS4040: FS																
SW1680	Install Manual Fallback Control Equipment	24	01-Feb-25	28-Feb-25	06-Feb-25	05-Mar-25			SW1670: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS																





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025				
										Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar	
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		95	02-Jan-25	26-Apr-25	11-Jan-25	19-Jun-25					36	37	38	39				
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	02-Jan-25	04-Jan-25	11-Jan-25	14-Jan-25			AC1020: SS									
SW1860	Rectify Civil Provision Defects by Others	7	06-Jan-25	13-Jan-25	15-Jan-25	22-Jan-25			SW1850: FS									
<b>Installation Works</b>		68	14-Jan-25	07-Apr-25	23-Jan-25	22-Apr-25												
SW1870	Install CCTV Camera	29	14-Jan-25	19-Feb-25	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS									
SW1880	Install Detection Camera	29	14-Jan-25	19-Feb-25	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS									
SW1890	Install Cable Containments	36	14-Jan-25	27-Feb-25	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS									
SW1900	Install Traffic Control Devices	24	03-Feb-25	01-Mar-25	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS									
SW1910	Laying of Leaky Cable	36	12-Feb-25	25-Mar-25	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6									
SW1920	Signal Cable Laying	36	24-Feb-25	07-Apr-25	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6									
<b>Site Commissioning Test</b>		15	17-Mar-25	02-Apr-25	27-Mar-25	02-May-25												
TC1370	SCT of ET System	10	17-Mar-25	27-Mar-25	21-Apr-25	02-May-25			SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18, SC1750: FF, DS8820: FS									
TC1380	SCT of Power Distribution System	15	17-Mar-25	02-Apr-25	27-Mar-25	14-Apr-25			SW1890: FS, SW1910: SS 28, DS3450: FS, SW2230: FS, SW2240: SS 24, SC2500: FF									
TC1390	SCT of CCTV System	5	24-Mar-25	28-Mar-25	09-Apr-25	14-Apr-25			SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18, SC1500: FF, DS8800: FS									
<b>Submit Site Commissioning Test Report</b>		25	28-Mar-25	26-Apr-25	22-May-25	19-Jun-25												
DS5160	Submit ET System SCT Test Report	24	28-Mar-25	25-Apr-25	22-May-25	19-Jun-25			TC1370: FS									
DS5170	Submit CCTV System SCT Test Report	24	29-Mar-25	26-Apr-25	22-May-25	19-Jun-25			TC1390: FS									



■ Remaining Work ◆ ◆ Milestone  
■ Actual Work  
■ Critical Activity

Date	Revision	Checked	Approved
31-Dec-24	Rev. 0	MY	