

Activity Name	Dur	Start	Finish	2022												2023																			
				December				January				February				March				April				May				June				July			
				04	11	18	25	01	08	15	22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09
DDA - Review by IP / DC	28	14-May-21 A	05-Apr-23	DDA - Review by IP / DC																															
DDA - 2nd Review by SO	35	20-Jun-21 A	11-Apr-23	DDA - 2nd Review by SO																															
DDA - 2nd Review by IP	35	20-Jun-21 A	11-Apr-23	DDA - 2nd Review by IP																															
DDA - Further information required by SO	24	12-Apr-23	10-May-23	DDA - Further information required by SO																															
DDA - 3rd Sub	0		10-May-23	DDA - 3rd Sub																															
DDA - 3rd Review by SO	35	11-May-23	14-Jun-23	DDA - 3rd Review by SO																															
DDA - SO Consent for Construction	0		14-Jun-23	DDA - SO Consent for Construction																															
SOUTH APRON ROAD WORKS	354	16-Feb-22 A	23-May-23																																
DDA - Kiosk	354	16-Feb-22 A	23-May-23																																
DDA - Draft - Final Review and prepare for 1st Sub	14	16-Feb-22 A	18-Jan-23 A	DDA - Draft - Final Review and prepare for 1st Sub																															
DDA - 1st Sub	0		18-Jan-23 A	DDA - 1st Sub																															
DDA - Review by SO	28	19-Jan-23 A	15-Feb-23 A	DDA - Review by SO																															
DDA - Review by IP / DC	28	19-Jan-23 A	15-Feb-23 A	DDA - Review by IP / DC																															
DDA - Further information required by SO	12	16-Feb-23 A	18-Apr-23	DDA - Further information required by SO																															
DDA - 2nd Sub	0		18-Apr-23	DDA - 2nd Sub																															
DDA - 2nd Review by SO	35	19-Apr-23	23-May-23	DDA - 2nd Review by SO																															
DDA - SO Consent for Construction	0		23-May-23	DDA - SO Consent for Construction																															
[STE] DDA KHR Modification - Permanent Utility Design	82	28-May-22 A	23-Aug-22 A																																
DDA - Further information required by SO	24	28-May-22 A	03-Aug-22 A	DDA - Further information required by SO																															
DDA - 3rd Sub	0		03-Aug-22 A	DDA - 3rd Sub																															
DDA - 3rd Review by SO	35	04-Aug-22 A	23-Aug-22 A	DDA - 3rd Review by SO																															
DDA - SO Consent for Construction	0		23-Aug-22 A	DDA - SO Consent for Construction																															
[STE] DDA KHR Modification - Roadworks and Street Furniture	81	28-May-22 A	24-Aug-22 A																																
DDA - Further information required by SO	12	28-May-22 A	10-Aug-22 A	DDA - Further information required by SO																															
DDA - 3rd Sub	0		10-Aug-22 A	DDA - 3rd Sub																															
DDA - 3rd Review by SO	35	11-Aug-22 A	24-Aug-22 A	DDA - 3rd Review by SO																															
DDA - SO Consent for Construction	0		24-Aug-22 A	DDA - SO Consent for Construction																															
[STE] DDA KHR Modification - Street Lighting	132	28-Jun-22 A	22-Dec-22 A																																
DDA - Further information required by SO	12	28-Jun-22 A	07-Sep-22 A	DDA - Further information required by SO																															
DDA - 4th Sub	0		07-Sep-22 A	DDA - 4th Sub																															
DDA - 4th Review by SO	35	08-Sep-22 A	11-Oct-22 A	DDA - 4th Review by SO																															
DDA - Further information required by SO	12	12-Oct-22 A	26-Nov-22 A	DDA - Further information required by SO																															
DDA - 5th Sub	0		26-Nov-22 A	DDA - 5th Sub																															
DDA - 5th Review by SO	35	27-Nov-22 A	22-Dec-22 A	DDA - 5th Review by SO																															
DDA - SO Consent for Construction	0		22-Dec-22 A	DDA - SO Consent for Construction																															
[STE] DDA Road L10 (N) - Permanent Utility Design	112	30-May-22 A	12-Oct-22 A																																
DDA - Further information required by SO	12	30-May-22 A	15-Sep-22 A	DDA - Further information required by SO																															
DDA - 6th Sub	0		15-Sep-22 A	DDA - 6th Sub																															
DDA - 6th Review by SO	35	16-Sep-22 A	12-Oct-22 A	DDA - 6th Review by SO																															
DDA - SO Consent for Construction	0		12-Oct-22 A	DDA - SO Consent for Construction																															
SUPPORTING UNDERGROUND STRUCTURE [SUS]	132	30-Mar-22 A	25-Jul-22 A																																
DDA SUS - Internal Structure	132	30-Mar-22 A	25-Jul-22 A																																
DDA - Review by IP / DC	28	30-Mar-22 A	14-Jul-22 A	DDA - Review by IP / DC																															
DDA - Further information required by SO	30	14-Apr-22 A	20-Jul-22 A	DDA - Further information required by SO																															
DDA - 2nd Sub	0		20-Jul-22 A	DDA - 2nd Sub																															
DDA - 2nd Review by SO	35	21-Jul-22 A	25-Jul-22 A	DDA - 2nd Review by SO																															
DDA - SO Consent for Construction	0		25-Jul-22 A	DDA - SO Consent for Construction																															
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	404	13-May-22 A	13-Oct-22 A																																
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	404	13-May-22 A	13-Oct-22 A																																
DDA - 5th Review by SO	35	13-May-22 A	08-Jul-22 A	DDA - 5th Review by SO																															
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A	DDA - Further information required by SO																															
DDA - 6th Sub	0		30-Sep-22 A	DDA - 6th Sub																															
DDA - 6th Review by SO	35	01-Oct-22 A	13-Oct-22 A	DDA - 6th Review by SO																															

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Mar-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	Start	Finish	2022												2023																			
				December				January				February				March				April				May				June				July			
				04	11	18	25	01	08	15	22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09
Outfall 2 - Core-cut seawall	10	10-Dec-22 A	21-Dec-22 A	Outfall 2 - Core-cut seawall																															
Outfall 2 - Remaining pipes installation	2	22-Dec-22 A	23-Dec-22 A	Outfall 2 - Remaining pipes installation																															
Outfall 2 - Tie Bar Installation	2	24-Dec-22 A	28-Dec-22 A	Outfall 2 - Tie Bar Installation																															
Outfall 2 - Tremie Concrete	2	29-Dec-22 A	30-Dec-22 A	Outfall 2 - Tremie Concrete																															
Outfall 2 - Pipe Installation up to seawall block	12	03-Jan-23 A	16-Jan-23 A	Outfall 2 - Pipe Installation up to seawall block																															
Outfall 2 - Backfill	6	17-Jan-23 A	26-Jan-23 A	Outfall 2 - Backfill																															
Foot Bridge FB-02	247	25-Jun-22 A	07-Sep-23																																
Temp Ramp	36	25-Jun-22 A	20-Aug-22 A																																
Existing Footbridge Disable Ramp - Demolition	36	25-Jun-22 A	20-Aug-22 A																																
Foundation	66	22-Aug-22 A	09-Dec-22 A																																
FB-02 Pre-drilling - LC&D	6	22-Aug-22 A	24-Aug-22 A																																
Lift C&D	9	25-Aug-22 A	09-Dec-22 A																																
FB-02 H-pile Drilling	6	25-Aug-22 A	30-Aug-22 A																																
FB-02 H-pile Installation & Grouting	3	31-Aug-22 A	09-Dec-22 A	FB-02 H-pile Installation & Grouting																															
P1	9	25-Aug-22 A	17-Nov-22 A																																
FB-02 H-pile Drilling	6	25-Aug-22 A	30-Aug-22 A																																
FB-02 H-pile Installation & Grouting	3	31-Aug-22 A	17-Nov-22 A	e Installation & Grouting																															
Structure	247	27-Jun-22 A	07-Sep-23																																
Pile Cap	26	17-Dec-22 A	05-Jan-23 A																																
FB-02 Pipe Cap - LC&D	24	17-Dec-22 A	03-Jan-23 A	FB-02 Pipe Cap - LC&D																															
FB-02 Pipe Cap - P1	24	20-Dec-22 A	05-Jan-23 A	FB-02 Pipe Cap - P1																															
Pier	112	01-Aug-22 A	19-Jan-23 A																																
FB-02 Pier - P5	54	01-Aug-22 A	17-Sep-22 A																																
FB-02 Pier - P1	12	06-Jan-23 A	19-Jan-23 A	FB-02 Pier - P1																															
Bridge Deck / Staircase	247	27-Jun-22 A	30-Jun-23																																
FB-02 Bridge deck construction Bay 1 (P3 - P4)	60	27-Jun-22 A	24-Sep-22 A																																
FB-02 Staircase A	48	28-Oct-22 A	30-Jun-23	FB-02 Staircase A																															
FB-02 Bridge deck construction Bay 2 (P4 - P5)	60	31-Oct-22 A	16-Mar-23 A	FB-02 Bridge deck construction Bay 2 (P4 - P5)																															
FB-02 Bridge deck construction Bay 3 (P2 - P3)	60	03-Dec-22 A	08-Mar-23 A	FB-02 Bridge deck construction Bay 3 (P2 - P3)																															
FB-02 Bridge deck construction Bay 4 (P1 - P2)	60	01-Feb-23 A	08-Mar-23 A	FB-02 Bridge deck construction Bay 4 (P1 - P2)																															
FB-02 Bridge deck construction - Post Tensioning	29	31-Mar-23	09-May-23	FB-02 Bridge deck construction - Post Tensioning																															
Lift Shaft	159	15-Sep-22 A	07-Sep-23																																
FB-02 Lift Shaft - LA&B	36	15-Sep-22 A	17-May-23	FB-02 Lift Shaft - LA&B																															
Lift Procurement	130	03-Dec-22 A	07-Sep-23																																
FB-02 Lift Shaft - LC&D	36	17-Mar-23 A	17-May-23	FB-02 Lift Shaft - LC&D																															
Road L10 / Road L18	113	01-Dec-22 A	08-Jul-23																																
L18 Roundabout Drainage (3 manhole)	18	01-Dec-22 A	29-Dec-22 A	L18 Roundabout Drainage (3 manhole)																															
L10 Roundabout Drainage (7 manhole)	42	14-Dec-22 A	24-May-23	L10 Roundabout Drainage (7 manhole)																															
L10 Drainage (28 Gully & 1 Catchpit)	34	25-May-23	06-Jul-23	L10 Drainage (28 Gully & 1 Catchpit)																															
L10 Roundabout Watermain (90m)	36	25-May-23	08-Jul-23	L10 Roundabout Watermain (90m)																															
L10/L18 Sewerage (4 manhole) FMH1.2,1.5A,1.5,1.6	24	07-Jun-23	06-Jul-23	L10/L18 Sewerage (4 manhole)																															
[STE] Kai Hing Road / Lam Chak Street Modification	799	30-Jul-22 A	09-Apr-25																																
TMLG Approved	0		30-Jul-22 A																																
Roadworks advice from RMO for TTA Implementation	0		20-Aug-22 A																																
LCS / KHR - Public Road TTMS stages	600	31-Mar-23	09-Apr-25																																
[STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road Junction	334	07-Mar-22 A	31-Aug-22 A																																
Stage 5 (Gas Station & HBR)	139	07-Mar-22 A	31-Aug-22 A																																
Stage 5D (HBR Left Turn Lane 2)	139	07-Mar-22 A	31-Aug-22 A																																
EMSD inspection & control box construction	9	07-Mar-22 A	20-Aug-22 A																																
Change over to permanent traffic signal	9	22-Aug-22 A	31-Aug-22 A																																
Section 8D [STE] - Completion	0		31-Aug-22 A																																
Section 9F [STE] - Completion	0		31-Aug-22 A																																

- ◆ Milestone
- Planned Bar
- Critical Activity
- ◆ Actual Milestone
- Actual Work

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Mar-23)



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

