

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
HKT2 P65Bis 3-mth rolling (Aug24 - Oct24)		974	20-Jul-22 A	19-Mar-25			
Construction		974	20-Jul-22 A	19-Mar-25			
Trunk Road T2		974	20-Jul-22 A	19-Mar-25			
01 West Ventilation Building - WVB		166	02-Jun-24	14-Nov-24			
WVB - Main works		99	02-Jun-24	08-Sep-24			
A229447190	EVB - ABWF	78	02-Jun-24*	18-Aug-24			
A229446640	WVB - Statutory Inspection	92	02-Jun-24*	01-Sep-24			
A229447200	EVB - E&M	92	02-Jun-24*	01-Sep-24			
A229446641	WVB - FSI	7	02-Sep-24	08-Sep-24			
WVB - Remaining works after FSI		45	01-Oct-24	14-Nov-24			
External Works		45	01-Oct-24	14-Nov-24			
A229447220	WVB - External Drainage (DPR side)	45	01-Oct-24*	14-Nov-24			
Architectural Finishes		30	01-Oct-24	30-Oct-24			
A229447260	WVB - Fins & Cladding (KFR side)	30	01-Oct-24*	30-Oct-24			
WVB - Substructure		83	10-Jul-24	07-Oct-24			
Basement Structure		83	10-Jul-24	07-Oct-24			
A229449840	WVB - Basement 1 waterproofing & Mass Fill	27	10-Jul-24	06-Aug-24			
A229449810	WVB - Strut S1 Removal	27	07-Aug-24	03-Sep-24			
A229449790	WVB - Basement 1 wall part 2 + Ground Floor Slab	50	14-Aug-24	07-Oct-24			
02 AtGrade Road -AGR		200	15-Jun-24 A	31-Dec-24			
Kiosk		97	16-Sep-24	31-Dec-24			
A229419065	Kiosk - fabrication & delivery	97	16-Sep-24*	31-Dec-24			
AGR - Road & Drainage works		140	15-Jun-24 A	01-Nov-24			
AG1030	AGR - WB Drainage & Gully Installation	74	15-Jun-24 A	02-Sep-24			
AG1020	AGR - EB Drainage & Gully Installation	54	03-Sep-24	01-Nov-24			
AG1120	AGR - WB Road Side Barrier	60	03-Sep-24	01-Nov-24			
03 Depressed Road - DPR		45	30-Sep-24	13-Nov-24			
DPR10000	DPR - Temporary Platform removal	45	30-Sep-24*	13-Nov-24			
05 Supporting Underground Structure - SUS		157	02-Jul-24	05-Dec-24			
SUS - Tunnel Structure Works		55	25-Jul-24	17-Sep-24			
Eastbound Structure		55	25-Jul-24	17-Sep-24			
EB Skin Wall		55	25-Jul-24	17-Sep-24			
Crown		40	09-Aug-24	17-Sep-24			
A229448430	EB SUS - Skin Wall - Crown Level Bay 5	8	09-Aug-24	16-Aug-24			
A229448440	EB SUS - Skin Wall - Crown Level Bay 6	8	17-Aug-24	24-Aug-24			
A229448450	EB SUS - Skin Wall - Crown Level Bay 7	8	25-Aug-24	01-Sep-24			
A229448460	EB SUS - Skin Wall - Crown Level Bay 8	8	02-Sep-24	09-Sep-24			
A229448470	EB SUS - Skin Wall - Crown Level Bay 9	8	10-Sep-24	17-Sep-24			
Road level		16	25-Jul-24	09-Aug-24			
A229448080	EB SUS - Skin Wall - Road Level Bay 22	15	25-Jul-24*	08-Aug-24			
A229447951	EB SUS - Skin Wall - Road Level Bay 9	15	26-Jul-24*	09-Aug-24			
Westbound Structure		48	27-Jul-24	12-Sep-24			
WB Skin Wall		48	27-Jul-24	12-Sep-24			
Road level		48	27-Jul-24	12-Sep-24			
A229448270	WB SUS - Skin Wall - Road Level Bay 18	9	27-Jul-24*	04-Aug-24			
A229448280	WB SUS - Skin Wall - Road Level Bay 19	9	05-Aug-24	13-Aug-24			
A229448290	WB SUS - Skin Wall - Road Level Bay 20	9	14-Aug-24	22-Aug-24			
A229448300	WB SUS - Skin Wall - Road Level Bay 21	9	23-Aug-24	31-Aug-24			
A229448490	WB SUS - Skin Wall Inspection and handover to IS Team	12	01-Sep-24	12-Sep-24			
SUS - Tunnel Civil Works		157	02-Jul-24	05-Dec-24			
Eastbound TCW		157	02-Jul-24	05-Dec-24			
EB Fireboard		99	02-Jul-24	16-Oct-24			
Crown level		24	19-Sep-24	16-Oct-24			
A229447820	SUS - EB - Fire Board - Tunnel crown (skin wall)	24	19-Sep-24	16-Oct-24			
Road level		81	02-Jul-24	25-Sep-24			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
A8920	SUS - EB - Fire Board - Road Level NCPS remaining	24	10-Aug-24	04-Sep-24	SUS - EB - Fire Board - Road Level NCPS remaining		
A229448480	SUS - EB - Fire Board - Road Level CPS remaining	81	02-Jul-24*	25-Sep-24	SUS - EB - Fire Board - Road Level CPS remaining		
EB E&M brackets		68	15-Aug-24	21-Oct-24			
A229446300	EB SUS - E&M brackets CPS	47	15-Aug-24*	30-Sep-24	EB SUS - E&M brackets CPS		
A229446330	EB SUS - E&M brackets NCPS	21	01-Oct-24*	21-Oct-24	EB SUS - E&M brackets		
EB TCSS provision		24	22-Oct-24	14-Nov-24			
SUS10070	SUS EB - TCSS provision	24	22-Oct-24	14-Nov-24			
EB Road Barrier		45	22-Oct-24	05-Dec-24			
SUS10060	SUS EB - Road Barrier	45	22-Oct-24	05-Dec-24*			
Westbound TCW		52	13-Sep-24	03-Nov-24			
WB Fireboard		24	13-Sep-24	10-Oct-24			
Road level		24	13-Sep-24	10-Oct-24			
A8490	SUS - WB - Fire Board - Road Level NCPS remaining	24	13-Sep-24	10-Oct-24	SUS - WB - Fire Board - Road Level NCPS rema		
WB E&M brackets		24	10-Oct-24	03-Nov-24			
A229446310	WB SUS - E&M brackets NCPS	24	10-Oct-24	03-Nov-24			
06 Launching Shaft & C&C Tunnel - LSCC		215	07-May-24 A	07-Dec-24			
LSCC - Structure works		215	07-May-24 A	07-Dec-24			
Cut & Cover Tunnel		45	02-Oct-24	15-Nov-24			
C&C OHVD		45	02-Oct-24	15-Nov-24			
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	02-Oct-24	16-Oct-24	C&C EB OHVD - Pour 2 (6m)		
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	17-Oct-24	31-Oct-24			
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	01-Nov-24	15-Nov-24			
Launching Shaft		215	07-May-24 A	07-Dec-24			
LS - Top Slab		118	07-May-24 A	01-Sep-24			
A229448530	LS - EB Top slab Pour 3	118	07-May-24 A	01-Sep-24	LS - EB Top slab Pour 3		
A229448560	LS - WB Top slab Pour 3	118	07-May-24 A	01-Sep-24	LS - WB Top slab Pour 3		
Late Stitch/C&C		73	02-Sep-24	13-Nov-24			
LSCC10270	Late Stitch/C&C - OHVD Slab + ARL Walls (72m3)	20	02-Sep-24	21-Sep-24	Late Stitch/C&C - OHVD Slab + ARL Walls (72m3)		
LSCC10280	Late Stitch/C&C - Above RL headwall (16m3)	10	22-Sep-24	01-Oct-24	Late Stitch/C&C - Above RL headwall (16m3)		
LSCC10290	Late Stitch/C&C - Roof Slab (135m3) + falsework removal	22	02-Oct-24	23-Oct-24	Late Stitch/C&C - Roof Slab (135m3) + falsework removal		
LSCC10291	Late Stitch/C&C - Massfill breaking	7	24-Oct-24	30-Oct-24	Late Stitch/C&C - Massfill breaking		
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	31-Oct-24	13-Nov-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)		
Late Stitch/TSS		124	01-Jul-24	01-Nov-24			
LSCC10170	Late Stitch/TSS - WB OHVD Slab	39	01-Jul-24*	08-Aug-24	Late Stitch/TSS - WB OHVD Slab		
LSCC10260	Late Stitch/TSS - Above RL headwall (63m3)	28	09-Aug-24	05-Sep-24	Late Stitch/TSS - Above RL headwall (63m3)		
LSCC10261	Falsework removal	7	06-Sep-24	12-Sep-24	Falsework removal		
LSCC10271	Erection Temporary steel deck	14	13-Sep-24	26-Sep-24	Erection Temporary steel deck		
LSCC10300	Late Stitch/TSS - BRL slab - Drilling & exposing coupler (1200nos)	12	27-Sep-24	08-Oct-24	Late Stitch/TSS - BRL slab - Drilling & exposing coup		
LSCC10310	Late Stitch/TSS - BRL slab - Rebar fixing	12	09-Oct-24	20-Oct-24	Late Stitch/TSS - BRL slab - Rebar fixing		
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	12	21-Oct-24	01-Nov-24	Late Stitch/TSS - BRL slab - Curved formwork		
LS - Miscellaneous Structural Openings		120	10-Aug-24	07-Dec-24			
A229448610	Temporary cable procurement 4mth lead time (TBC)	120	10-Aug-24*	07-Dec-24	Temporary cable procurement 4mth lead time (TBC)		
05 RC works at MMEP Opening for Service Galleries Works (subject to BYME & IS team cc		28	01-Nov-24	28-Nov-24			
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24	Stage 1 - Narrow the opening to 3.5m*2m RC works		
LSCC - Backfilling & Dwall Dismantling		161	09-May-24 A	16-Oct-24			
A229447760	Stage 1 backfilling (from -15.0mPD to -10.5mPD) 12000m3	161	09-May-24 A	16-Oct-24	Stage 1 backfilling (from -15.0mPD		
07 Tunnel Sub-sea (TSS)		329	28-Jan-24 A	21-Dec-24			
Tunnel Excavation - TBM from Kai Tak		298	11-Feb-24 A	04-Dec-24			
Eastbound (EB) - TBM S1282		287	11-Feb-24 A	23-Nov-24			
TBM Tunnelling		287	11-Feb-24 A	23-Nov-24			
CP21-26		218	11-Feb-24 A	15-Sep-24			
EBTBM1250	EB TBM stop	218	11-Feb-24 A	15-Sep-24	EB TBM stop		
CP26-30		69	16-Sep-24	23-Nov-24			
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	16-Sep-24	11-Oct-24	EB TBM Tunnelling CH8632-8675 (Seawall se		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	12-Oct-24	23-Nov-24	EB TBM Tunnelling CH8675-8748 (Seawall section)		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
Westbound (WB) - TBM S1281		137	21-Jul-24	04-Dec-24			
TBM Tunneling		137	21-Jul-24	04-Dec-24			
CP26-31		137	21-Jul-24	04-Dec-24			
A229444320	WB TBM Tunnelling CH8675-8776 (Seawall section)	60	21-Jul-24	18-Sep-24	WB TBM Tunnelling CH8675-8776 (Seawall section)		
A229444330	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	38	19-Sep-24	26-Oct-24	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)		
A229445930	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	27-Oct-24	04-Dec-24	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)		
Tunnel Civil Works (TCW) before TBM breakthrough		329	28-Jan-24 A	21-Dec-24			
Eastbound (EB)		278	28-Jan-24 A	31-Oct-24			
Temporary Services		14	01-Sep-24	14-Sep-24			
TBM slurry pipe relocation		14	01-Sep-24	14-Sep-24			
A229447660	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22	7	01-Sep-24*	07-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP21 to CP22		
A229447670	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23	7	08-Sep-24	14-Sep-24	TSS - EB NCPS Wall Pipe Relocation from CP22 to CP23		
Service Gallery		198	08-Mar-24 A	28-Oct-24			
CP21-26		198	08-Mar-24 A	28-Oct-24			
A229446190	EB TSS - ISIG Stoppage at CH8446	184	08-Mar-24 A	14-Oct-24	EB TSS - ISIG Stoppage at CH8446		
A229428552	EB TSS - Service Gallery up to CP 25	14	14-Oct-24	28-Oct-24	EB TSS - Service Gallery up to CP 25		
Below Road Level Installation		56	03-Jun-24	05-Aug-24			
MIMEP		56	03-Jun-24	05-Aug-24			
A229444660	EB TSS - MIMEP module installation up to CP11	56	03-Jun-24	05-Aug-24	EB TSS - MIMEP module installation up to CP11		
A229444690	EB TSS - MIMEP module installation up to CP24	56	03-Jun-24	05-Aug-24	EB TSS - MIMEP module installation up to CP24		
OHVD		203	28-Jan-24 A	17-Aug-24			
A229441810	EB TSS - ISSG stoppage at CP22	187	28-Jan-24 A	02-Aug-24	EB TSS - ISSG stoppage at CP22		
A229441820	EB TSS - ISSG up to CP23	6	02-Aug-24	07-Aug-24	EB TSS - ISSG up to CP23		
A229447560	EB TSS - ISSG dismantling for relocation to WB	10	08-Aug-24	17-Aug-24	EB TSS - ISSG dismantling for relocation to WB		
Fire Board - Road level		93	03-Jul-24	10-Oct-24			
A229447570	EB TSS - Fire Board - Wall NCPS up to CP22	93	03-Jul-24	10-Oct-24	EB TSS - Fire Board - Wall NCPS up to CP22		
Road Barrier		60	26-Jul-24	23-Sep-24			
NCPS		60	26-Jul-24	23-Sep-24			
TC10120	EB TSS - Road Barrier NCPS from CP19 to CP20	8	26-Jul-24	02-Aug-24	EB TSS - Road Barrier NCPS from CP19 to CP20		
TC10130	EB TSS - Road Barrier NCPS from CP20 to CP21	8	03-Aug-24	10-Aug-24	EB TSS - Road Barrier NCPS from CP20 to CP21		
TC10140	EB TSS - Road Barrier NCPS from CP21 to CP22	8	08-Sep-24	15-Sep-24	EB TSS - Road Barrier NCPS from CP21 to CP22		
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	16-Sep-24	23-Sep-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
E&M Brackets		84	01-Aug-24	31-Oct-24			
NCPS		84	01-Aug-24	31-Oct-24			
A22180	EB TSS - E&M Brackets NCPS up to CP22	84	01-Aug-24*	31-Oct-24	EB TSS - E&M Brackets NCPS up to CP22		
TCSS Civil provision at OHVD soffit		27	06-Jul-24	02-Aug-24			
A229418542	EB TSS - TCSS Provision up to CP26	27	06-Jul-24	02-Aug-24	EB TSS - TCSS Provision up to CP26		
Westbound (WB)		142	02-Aug-24	21-Dec-24			
Service Gallery		46	19-Sep-24	03-Nov-24			
CP21-26		12	19-Sep-24	30-Sep-24			
A229445900	WB TSS - Service Gallery up to CP 26	12	19-Sep-24	30-Sep-24	WB TSS - Service Gallery up to CP 26		
CP26-31		8	27-Oct-24	03-Nov-24			
A229424680	WB TSS - Service Gallery up to CP 27	8	27-Oct-24	03-Nov-24	WB TSS - Service Gallery up to CP 27		
Corbel		65	29-Aug-24	13-Nov-24			
CP21-26		65	29-Aug-24	13-Nov-24			
A229415231	WB TSS - Corbel Structure & Curing up to CP25	15	29-Aug-24	13-Sep-24	WB TSS - Corbel Structure & Curing up to CP25		
A229415232	WB TSS - Corbel Structure & Curing up to CP26	15	26-Oct-24	13-Nov-24	WB TSS - Corbel Structure & Curing up to CP26		
OHVD		38	18-Aug-24	24-Sep-24			
CP26-30		38	18-Aug-24	24-Sep-24			
TC3180	WB - ISSG Transfer & Reassembly from EB	21	18-Aug-24	07-Sep-24	WB - ISSG Transfer & Reassembly from EB		
TC3170	WB TSS - OHVD up to CP23	4	08-Sep-24	11-Sep-24	WB TSS - OHVD up to CP23		
TC3160	WB TSS - OHVD up to CP24	4	12-Sep-24	16-Sep-24	WB TSS - OHVD up to CP24		
TC3120	WB TSS - OHVD up to CP25	4	20-Sep-24	24-Sep-24	WB TSS - OHVD up to CP25		
Fire Board - Tunnel Crown		66	02-Aug-24	06-Oct-24			
D12425	Aerial Platform re-assembly and WB Tunnel	12	02-Aug-24	13-Aug-24	Aerial Platform re-assembly and WB Tunnel		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
D12435	WB TSS - Fire board - Tunnel Crown up to CP22	6	14-Aug-24	19-Aug-24	WB TSS - Fire board - Tunnel Crown up to CP22		
D12515	WB TSS - Fire board - Tunnel Crown up to CP23	8	19-Aug-24	27-Aug-24	WB TSS - Fire board - Tunnel Crown up to CP23		
D12525	WB TSS - Fire board - Tunnel Crown up to CP24	8	27-Aug-24	04-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP24		
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	8	04-Sep-24	12-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	12-Sep-24	20-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	20-Sep-24	28-Sep-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	28-Sep-24	06-Oct-24	WB TSS - Fire board - Tunnel Crown up to CP28		
Fire Board - Road level		95	12-Sep-24	15-Dec-24			
A229446450	WB TSS - Fire Board - Road level up to CP23	14	12-Sep-24	25-Sep-24	WB TSS - Fire Board - Road level up to CP23		
A229446510	CP22 to CP24	95	12-Sep-24	15-Dec-24			
E&M Brackets		87	26-Sep-24	21-Dec-24			
TC11060	WB TSS - E&M Brackets up to CP23	6	26-Sep-24	01-Oct-24	WB TSS - E&M Brackets up to CP23		
TC11240	WB TSS - E&M Brackets up to CP21-CP24	87	26-Sep-24	21-Dec-24			
08 CKL Tunnel		213	02-Jun-24	31-Dec-24			
Eastbound CKL		213	02-Jun-24	31-Dec-24			
CKL10040	EB Type A - OHVD Formwork Assembly	14	15-Aug-24*	28-Aug-24	EB Type A - OHVD Formwork Assembly		
CKL10020	EVB Portal EB - OHVD	92	02-Jun-24*	01-Sep-24	EVB Portal EB - OHVD		
CKL10070	EB Type C - lining	77	01-Jul-24*	15-Sep-24	EB Type C - lining		
CKL10130	EB Type C - Crown formwork dismantling	14	16-Sep-24	29-Sep-24	EB Type C - Crown formwork dismantling		
CKL10090	EB Type A - OHVD	62	29-Aug-24	29-Oct-24	EB T		
CKL10220	EB Type A - E&M Brackets	30	15-Oct-24*	13-Nov-24			
CKL10210	EB CKL - E&M Installation (before BT)	60	01-Nov-24*	30-Dec-24			
CKL10140	EB Type C - OHVD	63	30-Oct-24*	31-Dec-24			
Westbound CKL		132	24-Jul-24	02-Dec-24			
CKL10030	WB CKL - Road Barrier CP32 to Portal	21	01-Aug-24*	21-Aug-24	WB CKL - Road Barrier CP32 to Portal		
CKL10050	WB CKL - Road Barrier CP32 to OHVD Bay 9)	14	22-Aug-24	04-Sep-24	WB CKL - Road Barrier CP32 to OHVD Bay 9)		
CKL10060	WB CKL - Pretunnel invert breaking (68m) 1m per day	68	24-Jul-24	29-Sep-24	WB CKL - Pretunnel invert breaking (68m) 1m per day		
CKL10080	WB CKL - Fireboard CH9238 to CH9258 CPS & NCPS	20	08-Oct-24*	27-Oct-24	WB CKL		
CKL10120	WB CKL - E&M Brackets (before BT up to OHVD Bay 11)	30	28-Oct-24	26-Nov-24			
CKL10150	WB - Big Bulkhead wall rebuild	45	15-Oct-24*	28-Nov-24			
CKL10100	EVB Portal WB - OHVD	92	02-Sep-24	02-Dec-24			
09 Cross Passages		150	14-Jul-24	10-Dec-24			
Cross Passages by Mini TBM (CP7 to CP29)		115	02-Aug-24	24-Nov-24			
CP25		115	02-Aug-24	24-Nov-24			
TD0110	CP25 - WB - Tympanum Civil works CH8489	27	02-Aug-24	28-Aug-24	CP25 - WB - Tympanum Civil works CH8489		
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	28-Oct-24	24-Nov-24			
CP26		27	01-Oct-24	27-Oct-24			
TD0210	CP26 - WB - Tympanum Civil works CH8588	27	01-Oct-24	27-Oct-24	CP26 - W		
Cross Passages @ CKL Tunnel (CP30 to CP33)		150	14-Jul-24	10-Dec-24			
CP30 advance works		124	09-Aug-24	10-Dec-24			
A229443620	CP30 - Excavation (13.6m2 * 14m, 200m3, 5m3/d)	44	09-Aug-24	21-Sep-24	CP30 - Excavation (13.6m2 * 14m, 200m3, 5m3/d)		
A229428832	CP30 - Base Slab & Kicker	40	22-Sep-24	31-Oct-24			
A229428842	CP30 - Lining & collar Structure	40	01-Nov-24	10-Dec-24			
CP31 advance works		78	04-Sep-24	20-Nov-24			
A229443880	CP31 - Backfill	26	04-Sep-24	29-Sep-24	CP31 - Backfill		
A229438416	CP31 - Lining Structure	26	30-Sep-24	25-Oct-24	CP31 - Lining		
A229422640	CP31 - Collar	26	26-Oct-24	20-Nov-24			
CP32		52	14-Jul-24	03-Sep-24			
A229438436	CP32 - Lining Structure	26	14-Jul-24	08-Aug-24	CP32 - Lining Structure		
A229422590	CP32 - Collar	26	09-Aug-24	03-Sep-24	CP32 - Collar		
CP33		126	24-Jul-24	26-Nov-24			
A1710	CP33 - Rock Plug Excavation	26	24-Jul-24	18-Aug-24	CP33 - Rock Plug Excavation		
A1720	CP33 - CP33/Type E Junction	67	19-Aug-24	24-Oct-24	CP33 - CP33/Ty		
A1980	CP33 - Lining Formwork Assembly	33	25-Oct-24	26-Nov-24			

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
10 East Ventilation Building - EVB							
D12615	WB Base Slab + BL Wall	724	20-Jul-24 A	27-Sep-24	WB Base Slab + BL Wall		
D12645	WB BL Slab	29	28-Sep-24	30-Oct-24	WB BL Slab		
D12655	WB Portal Frame Erection	13	31-Oct-24	13-Nov-24	WB Portal Frame Erection		
GBP							
A40252	314 submission (VAC) by BYME	0	31-Aug-24	29-Oct-24	314 submission (VAC) by BYME		
A40242	GBP Final amendment submission and approval	53	31-Aug-24*	29-Oct-24	GBP Final amendment submission and approval		
A40262	3 month approval period from FSD	83	30-Oct-24	28-Jan-25	3 month approval period from FSD		
EVB Construction							
Building Structure + ABWF & E&M Works							
A229449430	EVB - RC works (LG2 OHVD Slabs EB & WB)	67	03-Jun-24*	13-Aug-24	EVB - RC works (LG2 OHVD Slabs EB & WB)		
A1040	EVB - Removal of Tower Crane (TC1)	3	30-Sep-24*	03-Oct-24	EVB - Removal of Tower Crane (TC1)		
A229449410	EVB - RC works (LG1 Walls & G/F Slab)	139	03-Jun-24*	31-Oct-24	EVB - RC works (LG1 Walls & G/F Slab)		
A229449420	EVB - RC works (G/F Walls & Roof Slab)	144	12-Oct-24	19-Mar-25	EVB - RC works (G/F Walls & Roof Slab)		
Footbridge FB03							
A10040	Bridge Deck Construction + Bearing Installation	50	27-Jul-24	17-Sep-24	Bridge Deck Construction + Bearing Installation		
A10050	ABWF Works	50	19-Sep-24	12-Nov-24	ABWF Works		
EVA & UU							
EVA Connection Deck Construction							
A100070	Slab formwork	16	27-Jul-24	12-Aug-24	Slab formwork		
A100080	Slab bottom pour	17	13-Aug-24	29-Aug-24	Slab bottom pour		
A100090	Slab top pour	9	30-Aug-24	07-Sep-24	Slab top pour		
A100100	Concrete curing	13	09-Sep-24	23-Sep-24	Concrete curing		
E&M works							
A100009	E&M works	27	09-Sep-24	08-Oct-24	E&M works		
Essential Criteria for FSI							
Power Egerization							
A229449470	CLP Rm - ABWF works	20	25-Jul-24*	14-Aug-24	CLP Rm - ABWF works		
A4001	CLP Rm - E&M works & CLP Pre-inspection	40	15-Aug-24	26-Sep-24	CLP Rm - E&M works & CLP Pre-inspection		
A4010	CLP Final Inspection / CLP Tx Rm - Handover to CLP	0		08-Oct-24	CLP Final Inspection / CLP Tx Rm - Handover to CLP		
A4019	CLP Mobilization	27	09-Oct-24	06-Nov-24	CLP Mobilization		
A4009	Available SO2 access for CLP	73	09-Oct-24	27-Dec-24	Available SO2 access for CLP		
Dangerous Goods Licenses							
A10070	Fuel Tank Room - ABWF works	13	01-Aug-24*	14-Aug-24	Fuel Tank Room - ABWF works		
A8000	Emergency Generator Room - ABWF works	13	15-Aug-24	28-Aug-24	Emergency Generator Room - ABWF works		
A8001	EVB - Generator delivery on site (TBC)	0		23-Sep-24	EVB - Generator delivery on site (TBC)		
A10080	EVB - Oil Tank delivery on site (TBC)	0		23-Sep-24	EVB - Oil Tank delivery on site (TBC)		
A10090	Waiting Period	7	24-Sep-24	30-Sep-24	Waiting Period		
A10100	FSD on-site Inspection	7	02-Oct-24	08-Oct-24	FSD on-site Inspection		
A10110	Oil Tank Installation and T&C	27	09-Oct-24	06-Nov-24	Oil Tank Installation and T&C		
A8010	Generator Installation	40	09-Oct-24	20-Nov-24	Generator Installation		
Fireman Lift							
Lift Installation (by OTIS)							
A100145	Setting out and preparation work	3	29-Aug-24*	31-Aug-24	Setting out and preparation work		
A100150	Guide Rail Installation	7	02-Sep-24	07-Sep-24	Guide Rail Installation		
A100151	Machine & Controller Installation	7	09-Sep-24	14-Sep-24	Machine & Controller Installation		
A100160	Landing Door Builder's Work Modification	22	16-Sep-24	10-Oct-24	Landing Door Builder's Work Modification		
A100161	Pit Equipment installation	7	12-Oct-24	18-Oct-24	Pit Equipment installation		
A100170	Car Cage & CWT Frame Assembly	11	19-Oct-24*	30-Oct-24	Car Cage & CWT Frame Assembly		
A100190	Electrical Installation	11	30-Oct-24	11-Nov-24	Electrical Installation		
FS Water Supply							
A6003	Watermain Installation	78	13-Sep-24*	06-Dec-24	Watermain Installation		
11 E&M Installation							
Eastbound TSS before CP21							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron

Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		
					Aug	Sep	Oct
E&M1050	EB TSS - CP16-21 E&M installation	90	02-Jun-24	30-Aug-24	EB TSS - CP16-21 E&M installation		
E&M1070	EB TSS - CP21-22 E&M installation	90	17-Jul-24	14-Oct-24	EB TSS - CP21-22 E&M installation		
E&M1010	EB TSS - CP7-11 E&M installation	90	15-Sep-24*	13-Dec-24	EB TSS - CP7-11 E&M installation		
Westbound TSS before CP21		90	27-Sep-24	25-Dec-24	Westbound TSS before CP21		
E&M1020	WB TSS - CP11-16 E&M installation	90	27-Sep-24	25-Dec-24	WB TSS - CP11-16 E&M installation		

- ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron
Three Months Rolling Programme (Aug24 - Oct24)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
Trunk Road T2 - Traffic Control & Surveillance System & Associated Works		508	01-Aug-24	11-Apr-25	03-Aug-23	02-Feb-27	01-Mar-23						
Access Dates		12	01-Aug-24	13-Aug-24	01-May-24	26-Apr-25	26-Jul-24						
AC1050	Portion 2 - LS - CKL Tunnel CH 6+568 to CH 7+100	0					26-Jul-24						
AC1060	Portion 2 - LS - CKL Tunnel CH 7+100 to CH 7+600	0					26-Jul-24						
AC1070	Portion 2 - LS - CKL Tunnel CH 7+600 to CH 8+100	0					26-Jul-24						
AC1000	Portion 1 - South Apron Up to SUS	0	01-Aug-24		12-Jun-24								
AC1020	Portion 3 - CKL Branch Tunnel in TKO-LTT Site	0	01-Aug-24		11-Jan-25								
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Aug-24		01-May-24								
AC1040	Underpass S21	0	01-Aug-24		26-Apr-25								
AC1080	Portion 2 - LS - CKL Tunnel CH 8+100 to CH 8+750	0	13-Aug-24		04-Oct-24								
Summary by Cost Center		508	01-Aug-24	11-Apr-25	03-Aug-23	02-Feb-27	01-Mar-23						
Cost Center B - Central System		333	01-Aug-24	07-Dec-24	23-Oct-24	11-Apr-25	01-Aug-23						
SC1060	Configuration for Central System	76					01-Aug-23	23-Jul-24	EM1150: SS				
SC1050	FAT of Central System	59					31-Oct-23	23-Jul-24	EM1150: FS				
SC1070	SCT Plan Submission & Approval for Central System	84	01-Aug-24	15-Oct-24	14-Mar-25	14-Mar-25	06-Jul-24		DS2940: SS				
SC1090	SAT Plan Submission & Approval for Central System	78	03-Aug-24	05-Nov-24	07-Jan-25	11-Apr-25			DS3500: SS				
SC1080	Site Installation of Central System	86	27-Aug-24	07-Dec-24	23-Oct-24	17-Feb-25			SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
Cost Center C - Traffic Control Devices		352	01-Aug-24	09-Jan-25	30-Aug-24	11-Apr-25	31-Aug-23						
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	01-Aug-24	26-Aug-24	30-Aug-24	30-Aug-24	31-Aug-23		DS5890: SS				
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Aug-24	30-Aug-24	30-Aug-24	30-Aug-24	16-Sep-23		EM1320: SS				
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	31-Aug-24	10-Dec-24	12-Nov-24	22-Feb-25			DS2980: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	30-Sep-24	09-Jan-25	30-Dec-24	11-Apr-25			DS3540: SS				
Cost Center D - Communication System		142	01-Aug-24	19-Nov-24	07-Oct-24	14-Mar-25	22-Apr-24						
SC1280	Installation Drawing Preparation, Submission & Approval for Communication System	60	01-Aug-24	09-Aug-24	07-Oct-24	07-Oct-24	22-Apr-24		DS5930: SS				
SC1340	SCT Plan Submission & Approval for Communication System	84	01-Aug-24	09-Nov-24	24-Oct-24	14-Mar-25			DS3020: SS				
SC1350	SAT Plan Submission & Approval for Communication System	80	15-Aug-24	19-Nov-24	07-Nov-24	13-Feb-25			DS3580: SS				
Cost Center E - CCTV System		383	01-Aug-24	09-Jan-25	31-Jul-24	02-Feb-27	01-Mar-23						
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	01-Aug-24	26-Aug-24	02-Feb-27	02-Feb-27	01-Mar-23		DS5970: SS				
SC1440	FAT of CCTV System	96					31-Oct-23	11-Jul-24	EM1050: FS				
SC1430	FAT Plan Submission & Approval for CCTV System	72	01-Aug-24	01-Aug-24	31-Jul-24	31-Jul-24	13-Dec-23		DS4050: SS				
SC1460	SCT Plan Submission & Approval for CCTV System	84	01-Aug-24	02-Oct-24	03-Feb-25	03-Feb-25	24-Jun-24		DS3060: SS				
SC1480	SAT Plan Submission & Approval for CCTV System	84	20-Aug-24	28-Nov-24	24-Dec-24	07-Apr-25			DS3620: SS				
SC1470	Site Installation of CCTV System	61	29-Oct-24	09-Jan-25	25-Sep-24	12-Mar-25			SW1060: SS, SW1940: SS				
Cost Center F - PABX System		389	01-Aug-24	16-Jan-25	08-Oct-24	26-Jul-25	27-Jul-23						
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	01-Aug-24	26-Aug-24	08-Oct-24	08-Oct-24	27-Jul-23		DS6010: SS				
SC1600	SCT Plan Submission & Approval for PABX System	84	01-Aug-24	07-Oct-24	07-Apr-25	07-Apr-25	28-Jun-24		DS3100: SS				
SC1590	Site Installation of PABX System	106	10-Sep-24	16-Jan-25	09-Jan-25	07-Apr-25			SW2380: SS				
SC1610	SAT Plan Submission & Approval for PABX System	84	23-Sep-24	02-Jan-25	16-Apr-25	26-Jul-25			DS3660: SS				
Cost Center G - ET System		144	01-Aug-24	21-Jan-25	12-Nov-24	07-May-25							
SC1730	SCT Plan Submission & Approval for ET System	84	01-Aug-24	09-Nov-24	12-Nov-24	08-Mar-25			DS3140: SS				
SC1740	SAT Plan Submission & Approval for ET System	84	14-Oct-24	21-Jan-25	23-Jan-25	07-May-25			DS3700: SS				
Cost Center H - PA System		128	01-Aug-24	02-Jan-25	24-Dec-24	12-Jul-25	11-Jun-24						
SC1850	SCT Plan Submission & Approval for PA System	84	01-Aug-24	19-Sep-24	22-Mar-25	22-Mar-25	11-Jun-24		DS3180: SS				
SC1860	Site Installation of PA System	106	27-Aug-24	02-Jan-25	24-Dec-24	22-Mar-25			SW2370: SS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
SC1870	SAT Plan Submission & Approval for PA System	84	05-Sep-24	14-Dec-24	01-Apr-25	12-Jul-25			DS3740: SS				
Cost Center I - Radio System		257	01-Aug-24	07-Feb-25	12-Aug-24	07-May-25	31-Jan-24						
SC1960	FAT of Radio System	14					31-Jan-24	08-Jul-24	EM1090: FS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60	01-Aug-24	12-Oct-24	12-Aug-24	23-Oct-24			DS6130: SS				
SC1980	SCT Plan Submission & Approval for Radio System	84	01-Aug-24	09-Nov-24	29-Oct-24	15-Mar-25			DS3220: SS				
SC1990	Site Installation of Radio System	86	14-Oct-24	23-Jan-25	10-Feb-25	21-Apr-25			SW2390: SS				
SC2000	SAT Plan Submission & Approval for Radio System	84	28-Oct-24	07-Feb-25	23-Jan-25	07-May-25			DS3780: SS				
Cost Center J - Detection System		427	01-Aug-24	11-Apr-25	01-Nov-23	02-Feb-27	24-May-23						
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	01-Aug-24	26-Aug-24	02-Feb-27	02-Feb-27	24-May-23		DS6170: SS				
SC2100	Equipment Manufacturing & Delivery for Detection System	90	01-Aug-24	13-Sep-24	09-Jan-25	09-Jan-25	01-Aug-23		EM1100: SS, EM1660: SS				
SC2090	FAT of Detection System	87	01-Aug-24	15-Sep-24	01-Nov-23	28-Aug-24	31-Oct-23		EM1100: FS, EM1660: FS				
SC2080	FAT Plan Submission & Approval for Detection System	66	01-Aug-24	13-Sep-24	09-Jan-25	09-Jan-25	19-Apr-24		DS4450: SS, DS8420: SS				
SC2110	SCT Plan Submission & Approval for Detection System	84	01-Aug-24	09-Nov-24	09-Sep-24	17-Jan-25			DS3260: SS				
SC2120	Site Installation of Detection System	164	24-Sep-24	11-Apr-25	05-Sep-24	12-Mar-25			SW1070: SS, SW1250: SS				
Cost Center K - Manual Fallback System		246	01-Aug-24	26-Nov-24	24-Jul-24	14-Mar-25	01-Aug-23						
SC2220	FAT of Manual Fallback System	60					01-Aug-23	23-Jul-24	EM1640: SS				
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	01-Aug-24	26-Aug-24	05-Feb-25	05-Feb-25	31-Aug-23		DS6210: SS				
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84	01-Aug-24	15-Oct-24	14-Mar-25	14-Mar-25	06-Jul-24		DS3300: SS				
SC2200	Post FAT Configuration for Manual Fallback System	90	01-Aug-24	29-Oct-24	24-Jul-24	05-Feb-25	23-Jul-24		EM1540: FS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	03-Aug-24	12-Nov-24	12-Nov-24	22-Feb-25			DS3860: SS				
SC2240	Site Installation of Manual Fallback System	24	30-Oct-24	26-Nov-24	06-Feb-25	05-Mar-25			EM1110: FS				
Cost Center L - Speed Enforcement System		152	01-Aug-24	03-Feb-25	30-Nov-24	07-May-25							
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Aug-24	12-Oct-24	17-Dec-24	01-Mar-25			DS6290: SS				
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	01-Aug-24	09-Nov-24	30-Nov-24	22-Mar-25			DS3380: SS				
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	29-Aug-24	07-Dec-24	30-Dec-24	11-Apr-25			DS3940: SS				
SC2390	Site Installation of Speed Enforcement System	90	16-Oct-24	03-Feb-25	03-Mar-25	07-May-25			SW2330: SS				
Cost Center M - Power Distribution System		336	01-Aug-24	20-Feb-25	28-Sep-23	14-May-25	27-Sep-23						
SC2470	Equipment Manufacturing & Delivery for Power Distribution System	98	01-Aug-24	30-Aug-24	28-Sep-23	12-Aug-24	27-Sep-23		DS2592: FS				
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	31-Aug-24	10-Dec-24	13-Aug-24	21-Nov-24			DS3420: SS				
SC2480	Site Installation of Power Distribution System	116	02-Oct-24	20-Feb-25	11-Mar-25	14-May-25			SW1920: SS, SW2250: SS				
Cost Center N - Government Optical Fibre System		409	01-Aug-24	10-Dec-24	03-Aug-23	28-Apr-25	02-Aug-23						
SC2560	Equipment Manufacturing & Delivery for Government Optical Fibre System	111	01-Aug-24	30-Aug-24	03-Aug-23	03-Dec-24	02-Aug-23		DS2650: FS 200				
SC2550	Installation Drawing Preparation, Submission & Approval for Government Optical Fibre System	60					22-Apr-24	27-Jul-24	DS6330: SS				
SC2580	SCT Plan Submission & Approval for Government Optical Fibre System	84	31-Aug-24	10-Dec-24	16-Jan-25	28-Apr-25			DS3460: SS				
Operation Facilities		298	01-Aug-24	05-Feb-25	12-Jul-24	02-May-25	01-Aug-23						
SC2660	FAT of Operation Facilities	78					01-Aug-23	11-Jul-24	EM1560: SS				
SC2650	FAT Plan Submission & Approval for Operation Facilities	81	01-Aug-24	01-Aug-24	31-Jul-24	31-Jul-24	13-Dec-23		DS4600: SS				
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	01-Aug-24	24-Oct-24	12-Jul-24	29-Nov-24	11-Jul-24		EM1550: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	60	01-Aug-24	12-Oct-24	04-Dec-24	17-Feb-25			DS6250: SS				
SC2680	Site Installation of Operation Facilities	16	25-Oct-24	12-Nov-24	30-Nov-24	05-Mar-25			EM1120: FS				
SC2690	SCT Plan Submission & Approval for Operation Facilities	84	25-Oct-24	05-Feb-25	30-Nov-24	02-May-25			DS3340: SS				
Design & Submissions		304	01-Aug-24	28-Aug-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Submissions (42 Working Days after Commencement of FSP)		304	01-Aug-24	28-Aug-24	02-Nov-24	25-Jun-25	29-Aug-23						
FSP Batch 1 Submission		304	01-Aug-24	28-Aug-24	02-Nov-24	25-Jun-25	29-Aug-23						
Central System		304	01-Aug-24	28-Aug-24	02-Nov-24	25-Jun-25	29-Aug-23						



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				
										Jul 31	Aug 32	Sep 33	Oct 34	
Traffic Plan Review & Combine														
DS7300	Traffic Plan Review & Combine Workshop	140	01-Aug-24	28-Aug-24	02-Nov-24	29-Nov-24	28-Dec-23			DS1830: FS 22				
IT Security Risk Assessment Plan														
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Aug-24	01-Aug-24	25-Jun-25	25-Jun-25	29-Aug-23			DS7430: FS				
Interface Coordination & Integration with Other Parties														
Interfacing Coordination with CKR (KTE)														
Detail Interfacing Management Plan (DIMP)														
DS6610	Prepare & Submit DIMP with CKR (KTE)	73	01-Aug-24	16-Sep-24	16-Dec-26	02-Feb-27	04-Jul-24	31-Jul-24		DS6600: FS 96				
DS6620	Comment on DIMP with CKR (KTE)	17	01-Aug-24	20-Aug-24	16-Dec-26	06-Jan-27				DS6610: FS				
DS6630	Resubmit DIMP with CKR (KTE)	16	21-Aug-24	07-Sep-24	07-Jan-27	25-Jan-27				DS6620: FS				
DS6640	Approval of DIMP with CKR (KTE)	7	09-Sep-24	16-Sep-24	26-Jan-27	02-Feb-27				DS6630: FS				
Interfacing Coordination with CKR (BEM)														
Detail Interfacing Management Plan (DIMP)														
DS6690	Prepare & Submit DIMP with CKR (BEM)	73	01-Aug-24	16-Sep-24	16-Dec-26	02-Feb-27	04-Jul-24	31-Jul-24		DS6600: FS 96				
DS6700	Comment on DIMP with CKR (BEM)	17	01-Aug-24	20-Aug-24	16-Dec-26	06-Jan-27				DS6690: FS				
DS6710	Resubmit DIMP with CKR (BEM)	16	21-Aug-24	07-Sep-24	07-Jan-27	25-Jan-27				DS6700: FS				
DS6720	Approval of DIMP with CKR (BEM)	7	09-Sep-24	16-Sep-24	26-Jan-27	02-Feb-27				DS6710: FS				
Interfacing Coordination with TKO-LTT (Civil)														
Detail Interfacing Management Plan (DIMP)														
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	01-Aug-24	01-Aug-24	05-Jan-27	05-Jan-27	17-May-24			DS6770: FS				
DS6790	Resubmit DIMP with TKO-LTT (Civil)	16	02-Aug-24	20-Aug-24	06-Jan-27	23-Jan-27				DS6780: FS				
DS6800	Approval of DIMP with TKO-LTT (Civil)	8	21-Aug-24	29-Aug-24	25-Jan-27	02-Feb-27				DS6790: FS				
Interfacing Coordination with TKO-LTT (TCSS)														
Detail Interfacing Management Plan (DIMP)														
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	01-Aug-24	01-Aug-24	30-Dec-26	30-Dec-26	17-May-24			DS6850: FS				
DS6870	Resubmit DIMP with TKO-LTT (TCSS)	16	02-Aug-24	20-Aug-24	31-Dec-26	19-Jan-27				DS6860: FS				
DS6880	Approval of DIMP with TKO-LTT (TCSS)	12	21-Aug-24	03-Sep-24	20-Jan-27	02-Feb-27				DS6870: FS				
Interfacing Coordination with T2														
Preliminary Interfacing Management Plan (PIMP)														
DS6890	Prepare & Submit PIMP with T2	24	01-Aug-24	28-Aug-24	09-Nov-26	05-Dec-26				DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	29-Aug-24	26-Sep-24	07-Dec-26	05-Jan-27				DS6890: FS				
DS6910	Resubmit PIMP with T2	12	27-Sep-24	12-Oct-24	06-Jan-27	19-Jan-27				DS6900: FS				
DS6920	Approval of PIMP with T2	12	14-Oct-24	26-Oct-24	20-Jan-27	02-Feb-27				DS6910: FS				
Detail Interfacing Management Plan (DIMP)														
DS6930	Prepare & Submit DIMP with T2	24	01-Aug-24	26-Sep-24	07-Dec-26	02-Feb-27	04-Jul-24	31-Jul-24		DS6920: FS				
DS6940	Comment on DIMP with T2	24	01-Aug-24	28-Aug-24	07-Dec-26	05-Jan-27				DS6930: FS				
DS6950	Resubmit DIMP with T2	12	29-Aug-24	11-Sep-24	06-Jan-27	19-Jan-27				DS6940: FS				
DS6960	Approval of DIMP with T2	12	12-Sep-24	26-Sep-24	20-Jan-27	02-Feb-27				DS6950: FS				
Drawing & Installation Method Statement Submissions														
Installation Drawing Submission														
DS2695	Prepare & Submit Schedule of Installation Drawing	30	01-Aug-24	04-Sep-24	30-Oct-26	03-Dec-26				DS1050: FS 103				
DS2705	Approval of Schedule of Installation Drawing	50	05-Sep-24	05-Nov-24	04-Dec-26	02-Feb-27				DS2695: FS				
Traffic Control Devices														
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	01-Aug-24	12-Aug-24	06-Aug-24	16-Aug-24	04-May-24			DS5920: FS				
DS8250	Approval of Installation Drawing for Traffic Control Devices	12	13-Aug-24	26-Aug-24	17-Aug-24	30-Aug-24				DS8240: FS, SC1150: FF				
Communication System														
DS5950	Resubmit Installation Drawing for Communication System	12	01-Aug-24	09-Aug-24	27-Sep-24	07-Oct-24	17-May-24	09-Jul-24		DS5940: FS				
DS5960	Comment on Installation Drawing for Communication System	12					10-Jul-24	18-Jul-24		DS5950: FS				
DS8470	Resubmit Installation Drawing for Communication System	12					19-Jul-24	26-Jul-24		DS5960: FS				
DS8480	Approval of Installation Drawing for Communication System	12	01-Aug-24	09-Aug-24	27-Sep-24	07-Oct-24	27-Jul-24			DS8470: FS, SC1280: FF				
CCTV System														
DS8020	Resubmit Installation Drawing for CCTV System	26	01-Aug-24	12-Aug-24	08-Jan-27	19-Jan-27	13-Dec-23			DS8010: FS				
DS8030	Approval of Installation Drawing for CCTV System	12	13-Aug-24	26-Aug-24	20-Jan-27	02-Feb-27				DS8020: FS, SC1410: FF				
PABX System														
		227	01-Aug-24	26-Aug-24	11-Sep-24	08-Oct-24	08-Sep-23							



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
DS6030	Resubmit Installation Drawing for PABX System	12	01-Aug-24	12-Aug-24	11-Sep-24	23-Sep-24	08-Sep-23		DS6020: FS				
DS6040	Approval of Installation Drawing for PABX System	12	13-Aug-24	26-Aug-24	24-Sep-24	08-Oct-24			DS6030: FS, SC1560: FF				
Radio System		60	01-Aug-24	12-Oct-24	12-Aug-24	23-Oct-24							
DS6130	Prepare & Submit Installation Drawing for Radio System	12	01-Aug-24	14-Aug-24	12-Aug-24	24-Aug-24			DS2154: FS				
DS6140	Comment on Installation Drawing for Radio System	24	15-Aug-24	11-Sep-24	26-Aug-24	23-Sep-24			DS6130: FS				
DS6150	Resubmit Installation Drawing for Radio System	12	12-Sep-24	26-Sep-24	24-Sep-24	08-Oct-24			DS6140: FS				
DS6160	Approval of Installation Drawing for Radio System	12	27-Sep-24	12-Oct-24	09-Oct-24	23-Oct-24			DS6150: FS, SC1930: FF				
Detection System		72	01-Aug-24	26-Aug-24	08-Jan-27	02-Feb-27	09-Dec-23						
DS8280	Resubmit Installation Drawing for Detection System	24	01-Aug-24	12-Aug-24	08-Jan-27	19-Jan-27	09-Dec-23		DS6200: FS				
DS8290	Approval of Installation Drawing for Detection System	12	13-Aug-24	26-Aug-24	20-Jan-27	02-Feb-27			DS8280: FS, SC2060: FF				
Manual Fallback Control System		71	01-Aug-24	26-Aug-24	08-Jan-25	05-Feb-25	04-May-24						
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	01-Aug-24	12-Aug-24	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS				
DS8310	Approval of Installation Drawing for Manual Fallback Control System	12	13-Aug-24	26-Aug-24	20-Jan-25	05-Feb-25			DS8300: FS, SC2190: FF				
Operation Facility		60	01-Aug-24	12-Oct-24	04-Dec-24	17-Feb-25							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	12	01-Aug-24	14-Aug-24	04-Dec-24	17-Dec-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	15-Aug-24	11-Sep-24	18-Dec-24	16-Jan-25			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	12-Sep-24	26-Sep-24	17-Jan-25	03-Feb-25			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	27-Sep-24	12-Oct-24	04-Feb-25	17-Feb-25			DS6270: FS, SC2630: FF				
Speed Enforcement System		60	01-Aug-24	12-Oct-24	17-Dec-24	01-Mar-25							
DS6290	Prepare & Submit Installation Drawing for Speed Enforcement System	12	01-Aug-24	14-Aug-24	17-Dec-24	31-Dec-24			DS2472: FS				
DS6300	Comment on Installation Drawing for Speed Enforcement System	24	15-Aug-24	11-Sep-24	02-Jan-25	01-Feb-25			DS6290: FS				
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	12-Sep-24	26-Sep-24	03-Feb-25	15-Feb-25			DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	27-Sep-24	12-Oct-24	17-Feb-25	01-Mar-25			DS6310: FS, SC2340: FF				
Government Optical Fibre System		36	01-Aug-24	09-Aug-24	12-Nov-24	20-Nov-24	17-May-24						
DS6350	Resubmit Installation Drawing for Government Optical Fibre System	12					17-May-24	09-Jul-24	DS6340: FS				
DS6360	Comment on Installation Drawing for Government Optical Fibre System	12					10-Jul-24	18-Jul-24	DS6350: FS				
DS8490	Resubmit Installation Drawing for Government Optical Fibre System	12					19-Jul-24	26-Jul-24	DS6360: FS				
DS8500	Approval of Installation Drawing for Government Optical Fibre System	12	01-Aug-24	09-Aug-24	12-Nov-24	20-Nov-24	27-Jul-24		DS8490: FS, SC2550: FS				
Installation Method Statement Submission		200	01-Aug-24	27-Aug-24	06-Aug-24	02-Feb-27	10-Aug-23						
Traffic Control Devices		47	01-Aug-24	26-Aug-24	06-Aug-24	30-Aug-24	29-Jun-24						
DS2800	Resubmit Installation Method Statement for Installation of TCSS Field Equipment	12	01-Aug-24	12-Aug-24	06-Aug-24	16-Aug-24	29-Jun-24		DS2790: FS				
DS2810	Approval of Installation Method Statement for Installation of TCSS Field Equipment	12	13-Aug-24	26-Aug-24	17-Aug-24	30-Aug-24			DS2800: FS				
CCTV Camera & VD Camera		47	01-Aug-24	26-Aug-24	10-Aug-24	04-Sep-24	29-Jun-24						
DS6430	Resubmit Installation Method Statement for CCTV Camera & VD Camera	12	01-Aug-24	12-Aug-24	10-Aug-24	21-Aug-24	29-Jun-24		DS6420: FS				
DS6440	Approval of Installation Method Statement for CCTV Camera & VD Camera	12	13-Aug-24	26-Aug-24	22-Aug-24	04-Sep-24			DS6430: FS				
PABX, ET & PA Systems		47	01-Aug-24	26-Aug-24	28-Aug-24	23-Sep-24	29-Jun-24						
DS6470	Resubmit Installation Method Statement for PABX, ET & PA Systems	12	01-Aug-24	12-Aug-24	28-Aug-24	07-Sep-24	29-Jun-24		DS6460: FS				
DS6480	Approval of Installation Method Statement for PABX, ET & PA Systems	12	13-Aug-24	26-Aug-24	09-Sep-24	23-Sep-24			DS6470: FS				
Radio System		48	01-Aug-24	27-Aug-24	25-Sep-24	23-Oct-24	29-Jun-24						
DS6510	Resubmit Installation Method Statement for Radio System	12	01-Aug-24	13-Aug-24	25-Sep-24	08-Oct-24	29-Jun-24		DS6500: FS				
DS6520	Approval of Installation Method Statement for Radio System	12	14-Aug-24	27-Aug-24	09-Oct-24	23-Oct-24			DS6510: FS				
Power Distribution System		199	01-Aug-24	26-Aug-24	08-Jan-27	02-Feb-27	10-Aug-23						



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	01-Aug-24	12-Aug-24	08-Jan-27	19-Jan-27	10-Aug-23		DS6540: FS				
DS6560	Approval of Installation Method Statement for Power Distribution System	12	13-Aug-24	26-Aug-24	20-Jan-27	02-Feb-27			DS6550: FS				
SEC System		47	01-Aug-24	26-Aug-24	05-Feb-25	01-Mar-25	29-Jun-24						
DS7400	Resubmit Installation Method Statement for SEC System	12	01-Aug-24	12-Aug-24	05-Feb-25	15-Feb-25	29-Jun-24		DS7390: FS				
DS7410	Approval of Installation Method Statement for SEC System	12	13-Aug-24	26-Aug-24	17-Feb-25	01-Mar-25			DS7400: FS				
Detection System		47	01-Aug-24	26-Aug-24	10-Aug-24	04-Sep-24	29-Jun-24						
DS7490	Resubmit Installation Method Statement for Detection System	12	01-Aug-24	12-Aug-24	10-Aug-24	21-Aug-24	29-Jun-24		DS7480: FS				
DS7500	Approval of Installation Method Statement for Detection System	12	13-Aug-24	26-Aug-24	22-Aug-24	04-Sep-24			DS7490: FS				
FAT Plan Submissions, Equipment Procurement & Manufacturing		248	01-Aug-24	29-Oct-24	13-Jul-24	02-Feb-27	10-Oct-23						
CCTV System		52					23-May-24	31-Jul-24					
FAT Plan Submission		52					23-May-24	31-Jul-24					
DS8340	Resubmission of FAT Plan for CCTV System	12					23-May-24	26-Jul-24	DS8150: FS				
DS8350	Approval of FAT Plan for CCTV System	12					27-Jul-24	31-Jul-24	DS8340: FS, SC1430: FF				
Equipment FAT & Manufacturing		5					27-Jun-24	26-Jul-24					
EM1480	FAT of CCTV System	2					27-Jun-24	11-Jul-24	SC1440: FF, EM1050: FS, SC1450: FS, DS8350: FS				
DS4090	Submit CCTV System FAT Test Report	1					26-Jul-24	26-Jul-24	EM1480: FS 6				
Traffic Control Devices		117	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	10-Oct-23						
Equipment FAT & Manufacturing		117	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	10-Oct-23						
PVMS		85	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	10-Oct-23						
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS				
LED Signage		85	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	12-Mar-24						
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Aug-24	30-Aug-24	01-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
Central System		8	01-Aug-24	01-Aug-24	22-Oct-24	22-Oct-24	09-Jul-24						
Equipment FAT & Manufacturing		8	01-Aug-24	01-Aug-24	22-Oct-24	22-Oct-24	09-Jul-24						
EM1580	FAT of Central System	9					09-Jul-24	23-Jul-24	SC1050: FF, EM1150: FS, SC1060: FF, DS8130: FS, DS8230: FS 27				
DS4340	Submit Central System FAT Test Report	1	01-Aug-24	01-Aug-24	22-Oct-24	22-Oct-24			EM1580: FS 6				
Radio System		34					20-Jun-24	15-Jul-24					
Equipment FAT & Manufacturing		34					20-Jun-24	15-Jul-24					
EM1520	FAT of Radio Distribution Network	5					20-Jun-24	08-Jul-24	EM1090: FS, SC1970: FS, SC1960: FF, DS8210: FS				
EM1610	FAT of Radio O&M (Mobile & Portable)	5					20-Jun-24	08-Jul-24	EM1090: FS, SC1970: FS, SC1960: FF, DS8210: FS				
DS4390	Submit Radio System FAT Test Report	1					15-Jul-24	15-Jul-24	EM1610: FS 6, EM1520: FS 6				
Detection System		70	01-Aug-24	23-Sep-24	13-Jul-24	18-Jan-25	06-Jun-24						
FAT Plan Submission		63	01-Aug-24	13-Sep-24	13-Jul-24	09-Jan-25	06-Jun-24						
VD & HMD		63	01-Aug-24	13-Sep-24	13-Jul-24	26-Aug-24	06-Jun-24						
DS4470	Resubmission of FAT Plan for Detection System	12	01-Aug-24	02-Aug-24	13-Jul-24	15-Jul-24	06-Jun-24		DS4460: FS				
DS4480	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12	03-Aug-24	16-Aug-24	16-Jul-24	29-Jul-24			DS4470: FS				
DS8530	Resubmission of FAT Plan for Detection System	12	17-Aug-24	30-Aug-24	30-Jul-24	12-Aug-24			DS4480: FS				
DS8540	Approval of FAT Plan for Detection System	12	31-Aug-24	13-Sep-24	13-Aug-24	26-Aug-24			DS8530: FS, SC2080: FF				
OHVD		55	01-Aug-24	04-Sep-24	04-Dec-24	09-Jan-25	19-Jun-24						
DS8440	Resubmission of FAT Plan for Detection System	12					19-Jun-24	24-Jul-24	DS8430: FS				
DS8450	Comment on FAT Plan/ Workshops (System Briefing & Comment Discussion)	12	01-Aug-24	07-Aug-24	04-Dec-24	10-Dec-24	25-Jul-24		DS8440: FS				
DS8510	Resubmission of FAT Plan for Detection System	12	08-Aug-24	21-Aug-24	11-Dec-24	24-Dec-24			DS8450: FS				
DS8520	Approval of FAT Plan for Detection System	12	22-Aug-24	04-Sep-24	26-Dec-24	09-Jan-25			DS8510: FS, SC2080: FF				



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
Equipment FAT & Manufacturing		15	05-Sep-24	23-Sep-24	27-Aug-24	18-Jan-25							
VD & HMD		7	14-Sep-24	23-Sep-24	27-Aug-24	04-Sep-24							
EM1530	FAT of Detection System - VD & HMD	2	14-Sep-24	15-Sep-24	27-Aug-24	28-Aug-24			SC2090: FF, EM1100: FS, SC2100: FS, DS8540: FS				
DS4490	Submit Detection System FAT Test Report	1	23-Sep-24	23-Sep-24	04-Sep-24	04-Sep-24			EM1530: FS 6				
OHVD		8	05-Sep-24	13-Sep-24	10-Jan-25	18-Jan-25							
EM1670	FAT of Detection System - OHVD	2	05-Sep-24	06-Sep-24	10-Jan-25	11-Jan-25			EM1660: FS, SC2090: SS, SC2100: FS, DS8520: FS				
DS8460	Submit Detection System FAT Test Report	1	13-Sep-24	13-Sep-24	18-Jan-25	18-Jan-25			EM1670: FS 6				
Power Distribution System		89	01-Aug-24	30-Aug-24	14-Jul-24	12-Aug-24	01-Dec-23						
Equipment Manufacturing		89	01-Aug-24	30-Aug-24	14-Jul-24	12-Aug-24	01-Dec-23						
EM1620	Manufacturing & Delivery of Power Distribution System Equipment	89	01-Aug-24	30-Aug-24	14-Jul-24	12-Aug-24	01-Dec-23		SC2470: FF, DS7650: FS, DS2592: FS				
Government Optical Fibre System		105	01-Aug-24	30-Aug-24	04-Nov-24	03-Dec-24	01-Dec-23						
Equipment Manufacturing		105	01-Aug-24	30-Aug-24	04-Nov-24	03-Dec-24	01-Dec-23						
EM1630	Manufacturing & Delivery of Government Optical Fibre System Equipment	105	01-Aug-24	30-Aug-24	04-Nov-24	03-Dec-24	01-Dec-23		DS2650: FS 200, SC2560: FF, DS7660: FS				
Operation Facilities		84	01-Aug-24	24-Oct-24	06-Sep-24	29-Nov-24	23-May-24						
FAT Plan Submission		18					23-May-24	31-Jul-24					
DS8400	Resubmission of FAT Plan for Operation Facility	12					23-May-24	26-Jul-24	DS8390: FS				
DS8410	Approval of FAT Plan for Operation Facility	12					27-Jul-24	31-Jul-24	DS8400: FS, SC2650: FF, DS4620: FS				
Equipment FAT & Manufacturing		84	01-Aug-24	24-Oct-24	06-Sep-24	29-Nov-24	27-Jun-24						
EM1550	FAT of Operation Facilities	2					27-Jun-24	11-Jul-24	DS4630: FS, SC2660: FF, DS7310: FS, EM1560: FS, DS7550: FS, DS7670: FS, DS8410: FS, DS8410: FF				
DS4640	Submit Operation Facilities FAT Test Report	1					26-Jul-24	26-Jul-24	EM1550: FS 6, DS7550: FS				
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90	01-Aug-24	24-Oct-24	06-Sep-24	29-Nov-24	27-Jul-24		EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS				
Speed Enforcement System		12	05-Sep-24	19-Sep-24	19-Jan-27	02-Feb-27							
Equipment FAT & Manufacturing		12	05-Sep-24	19-Sep-24	19-Jan-27	02-Feb-27							
EM1600	SEC System Bench Test	2	05-Sep-24	06-Sep-24	19-Jan-27	20-Jan-27			EM1570: FS 60, DS8370: FS 60				
DS4740	Submit SEC System Bech Test Report	1	19-Sep-24	19-Sep-24	02-Feb-27	02-Feb-27			EM1600: FS 12				
Manual Fallback Control System		74	01-Aug-24	29-Oct-24	08-Nov-24	05-Feb-25	23-Jul-24						
Equipment FAT & Manufacturing		74	01-Aug-24	29-Oct-24	08-Nov-24	05-Feb-25	23-Jul-24						
EM1540	FAT of Manual Fallback Control System	9					23-Jul-24	23-Jul-24	DS4780: FS, SC2220: FF, EM1640: FS, DS7690: FS, EM1580: SS				
DS4790	Submit Manual Fallback Control System FAT Test Report	1	01-Aug-24	01-Aug-24	05-Feb-25	05-Feb-25			EM1540: FS 6				
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	01-Aug-24	29-Oct-24	08-Nov-24	05-Feb-25			EM1540: FS, DS4790: FF, SC2200: FF				
SCT Plan Submissions		94	01-Aug-24	21-Nov-24	13-Aug-24	07-Apr-25	11-Jun-24						
Central System		61	01-Aug-24	15-Oct-24	28-Dec-24	14-Mar-25	06-Jul-24						
DS2940	Submission of Central System SCT Plan	24	01-Aug-24	02-Aug-24	28-Dec-24	30-Dec-24	06-Jul-24		DS4340: FS				
DS2950	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Aug-24	30-Aug-24	31-Dec-24	28-Jan-25			DS2940: FS				
DS2960	Resubmission of SCT Plan for Central System	12	31-Aug-24	13-Sep-24	01-Feb-25	14-Feb-25			DS2950: FS				
DS2970	Approval of SCT Plan for Central System	24	14-Sep-24	15-Oct-24	15-Feb-25	14-Mar-25			DS2960: FS, SC1070: FF				
Traffic Control Devices		60	31-Aug-24	12-Nov-24	12-Nov-24	22-Jan-25							
DS2980	Submission of Traffic Control Devices SCT Plan	24	31-Aug-24	28-Sep-24	12-Nov-24	09-Dec-24			EM1030: FS, EM1650: FS				
DS2990	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Sep-24	29-Oct-24	10-Dec-24	08-Jan-25			DS2980: FS				
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	30-Oct-24	12-Nov-24	09-Jan-25	22-Jan-25			DS2990: FS				
Communication System		84	01-Aug-24	09-Nov-24	24-Oct-24	14-Mar-25							
DS3020	Submission of Communication System SCT Plan	24	01-Aug-24	28-Aug-24	24-Oct-24	20-Nov-24			EM1040: FS				



GTECH Services (Hong Kong) Limited

■ Remaining Work
 ■ Actual Work
 ■ Critical Activity
 ◆ Milestone

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
DS3030	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Aug-24	26-Sep-24	31-Dec-24	28-Jan-25			DS3020: FS				
DS3040	Resubmission of SCT Plan for Communication System	12	27-Sep-24	12-Oct-24	01-Feb-25	14-Feb-25			DS3030: FS				
DS3050	Approval of SCT Plan for Communication System	24	14-Oct-24	09-Nov-24	15-Feb-25	14-Mar-25			DS3040: FS, SC1340: FF				
CCTV System		52	01-Aug-24	02-Oct-24	29-Nov-24	03-Feb-25	24-Jun-24						
DS3060	Submission of CCTV System SCT Plan	24					24-Jun-24	22-Jul-24	EM1050: FS				
DS3070	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Aug-24	19-Aug-24	29-Nov-24	17-Dec-24	23-Jul-24		DS3060: FS				
DS3080	Resubmission of SCT Plan for CCTV System	12	20-Aug-24	02-Sep-24	18-Dec-24	02-Jan-25			DS3070: FS				
DS3090	Approval of SCT Plan for CCTV System	24	03-Sep-24	02-Oct-24	03-Jan-25	03-Feb-25			DS3080: FS, SC1460: FF				
PABX System		56	01-Aug-24	07-Oct-24	28-Jan-25	07-Apr-25	28-Jun-24						
DS3100	Submission of PABX System SCT Plan	24					28-Jun-24	26-Jul-24	EM1060: FS				
DS3110	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Aug-24	23-Aug-24	28-Jan-25	22-Feb-25	27-Jul-24		DS3100: FS				
DS3120	Resubmission of SCT Plan for PABX System	12	24-Aug-24	06-Sep-24	24-Feb-25	08-Mar-25			DS3110: FS				
DS3130	Approval of SCT Plan for PABX System	24	07-Sep-24	07-Oct-24	10-Mar-25	07-Apr-25			DS3120: FS, SC1600: FF				
ET System		84	01-Aug-24	09-Nov-24	12-Nov-24	08-Mar-25							
DS3140	Submission of ET System SCT Plan	24	01-Aug-24	28-Aug-24	12-Nov-24	09-Dec-24			EM1070: FS				
DS3150	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Aug-24	26-Sep-24	24-Dec-24	22-Jan-25			DS3140: FS				
DS3160	Resubmission of SCT Plan for ET System	12	27-Sep-24	12-Oct-24	23-Jan-25	08-Feb-25			DS3150: FS				
DS3170	Approval of SCT Plan for ET System	24	14-Oct-24	09-Nov-24	10-Feb-25	08-Mar-25			DS3160: FS, SC1730: FF				
PA System		48	01-Aug-24	19-Sep-24	03-Feb-25	22-Mar-25	11-Jun-24						
DS3180	Submission of PA System SCT Plan	24					11-Jun-24	10-Jul-24	EM1080: FS				
DS3190	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	01-Aug-24	07-Aug-24	03-Feb-25	08-Feb-25	11-Jul-24		DS3180: FS				
DS3200	Resubmission of SCT Plan for PA System	12	08-Aug-24	21-Aug-24	10-Feb-25	22-Feb-25			DS3190: FS				
DS3210	Approval of SCT Plan for PA System	24	22-Aug-24	19-Sep-24	24-Feb-25	22-Mar-25			DS3200: FS, SC1850: FF				
Radio System		84	01-Aug-24	09-Nov-24	29-Oct-24	15-Mar-25							
DS3220	Submission of Radio System SCT Plan	24	01-Aug-24	28-Aug-24	29-Oct-24	25-Nov-24			EM1090: SS 30				
DS3230	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Aug-24	26-Sep-24	02-Jan-25	01-Feb-25			DS3220: FS				
DS3240	Resubmission of SCT Plan for Radio System	12	27-Sep-24	12-Oct-24	03-Feb-25	15-Feb-25			DS3230: FS				
DS3250	Approval of SCT Plan for Radio System	24	14-Oct-24	09-Nov-24	17-Feb-25	15-Mar-25			DS3240: FS, SC1980: FF				
Detection System		84	01-Aug-24	09-Nov-24	09-Sep-24	17-Jan-25							
DS3260	Submission of Detection System SCT Plan	24	01-Aug-24	28-Aug-24	09-Sep-24	08-Oct-24			EM1100: FS, EM1660: FS				
DS3270	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Aug-24	26-Sep-24	07-Nov-24	04-Dec-24			DS3260: FS				
DS3280	Resubmission of SCT Plan for Detection System	12	27-Sep-24	12-Oct-24	05-Dec-24	18-Dec-24			DS3270: FS				
DS3290	Approval of SCT Plan for Detection System	24	14-Oct-24	09-Nov-24	19-Dec-24	17-Jan-25			DS3280: FS, SC2110: FF				
Manual Fallback Control System		61	01-Aug-24	15-Oct-24	09-Nov-24	14-Mar-25	06-Jul-24						
DS3300	Submission of Manual Fallback Control System SCT Plan	24	01-Aug-24	02-Aug-24	09-Nov-24	11-Nov-24	06-Jul-24		DS4790: FS				
DS3310	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	03-Aug-24	30-Aug-24	31-Dec-24	28-Jan-25			DS3300: FS				
DS3320	Resubmission of SCT Plan for Manual Fallback Control System	12	31-Aug-24	13-Sep-24	01-Feb-25	14-Feb-25			DS3310: FS				
DS3330	Approval of SCT Plan for Manual Fallback Control System	24	14-Sep-24	15-Oct-24	15-Feb-25	14-Mar-25			DS3320: FS, SC2250: FF				
Operation Facility		24	25-Oct-24	21-Nov-24	30-Nov-24	28-Dec-24							
DS3340	Submission of Operation Facility SCT Plan	24	25-Oct-24	21-Nov-24	30-Nov-24	28-Dec-24			DS4630: FS, EM1120: FS, DS8410: FS, DS7300: FS				
Speed Enforcement System		84	01-Aug-24	09-Nov-24	30-Nov-24	22-Mar-25							
DS3380	Submission of Speed Enforcement System SCT Plan	24	01-Aug-24	28-Aug-24	30-Nov-24	28-Dec-24			EM1130: FS				
DS3390	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	29-Aug-24	26-Sep-24	09-Jan-25	08-Feb-25			DS3380: FS				
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12	27-Sep-24	12-Oct-24	10-Feb-25	22-Feb-25			DS3390: FS				
DS3410	Approval of SCT Plan for Speed Enforcement System	24	14-Oct-24	09-Nov-24	24-Feb-25	22-Mar-25			DS3400: FS, SC2370: FF				
Power Distribution System		60	31-Aug-24	12-Nov-24	13-Aug-24	24-Oct-24							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
DS3420	Submission of Power Distribution System SCT Plan	24	31-Aug-24	28-Sep-24	13-Aug-24	09-Sep-24			EM1620: FS, DS2592: FS				
DS3430	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Sep-24	29-Oct-24	10-Sep-24	09-Oct-24			DS3420: FS				
DS3440	Resubmission of SCT Plan for Power Distribution System	12	30-Oct-24	12-Nov-24	10-Oct-24	24-Oct-24			DS3430: FS				
Government Optical Fibre System		60	31-Aug-24	12-Nov-24	16-Jan-25	29-Mar-25							
DS3460	Submission of Government Optical Fibre System SCT Plan	24	31-Aug-24	28-Sep-24	16-Jan-25	15-Feb-25			EM1630: FS				
DS3470	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Sep-24	29-Oct-24	17-Feb-25	15-Mar-25			DS3460: FS				
DS3480	Resubmission of SCT Plan for Government Optical Fibre System	12	30-Oct-24	12-Nov-24	17-Mar-25	29-Mar-25			DS3470: FS				
SAT Plan Submissions		96	03-Aug-24	26-Nov-24	07-Nov-24	13-Jun-25							
Central System		78	03-Aug-24	05-Nov-24	07-Jan-25	11-Apr-25							
DS3500	Submission of Central System SAT Plan	18	03-Aug-24	23-Aug-24	07-Jan-25	27-Jan-25			DS2940: FS				
DS3510	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	24-Aug-24	21-Sep-24	28-Jan-25	27-Feb-25			DS3500: FS				
DS3520	Resubmission of SAT Plan for Central System	12	23-Sep-24	07-Oct-24	28-Feb-25	13-Mar-25			DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	08-Oct-24	05-Nov-24	14-Mar-25	11-Apr-25			DS3520: FS, SC1090: FF				
Traffic Control Devices		48	30-Sep-24	26-Nov-24	30-Dec-24	27-Feb-25							
DS3540	Submission of Traffic Control Devices System SAT Plan	24	30-Sep-24	29-Oct-24	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Oct-24	26-Nov-24	28-Jan-25	27-Feb-25			DS3540: FS				
Communication System		80	15-Aug-24	19-Nov-24	07-Nov-24	13-Feb-25							
DS3580	Submission of Communication System SAT Plan	20	15-Aug-24	06-Sep-24	07-Nov-24	29-Nov-24			DS3020: SS 12				
DS3590	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	07-Sep-24	07-Oct-24	30-Nov-24	28-Dec-24			DS3580: FS				
DS3600	Resubmission of SAT Plan for Communication System	12	08-Oct-24	22-Oct-24	30-Dec-24	13-Jan-25			DS3590: FS				
DS3610	Approval of SAT Plan for Communication System	24	23-Oct-24	19-Nov-24	14-Jan-25	13-Feb-25			DS3600: FS, SC1350: FF				
CCTV System		60	20-Aug-24	31-Oct-24	24-Dec-24	08-Mar-25							
DS3620	Submission of CCTV System SAT Plan	24	20-Aug-24	16-Sep-24	24-Dec-24	22-Jan-25			DS3060: FS 24				
DS3630	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	17-Sep-24	17-Oct-24	23-Jan-25	22-Feb-25			DS3620: FS				
DS3640	Resubmission of SAT Plan for CCTV System	12	18-Oct-24	31-Oct-24	24-Feb-25	08-Mar-25			DS3630: FS				
PABX System		48	23-Sep-24	19-Nov-24	16-Apr-25	13-Jun-25							
DS3660	Submission of PABX System SAT Plan	24	23-Sep-24	22-Oct-24	16-Apr-25	15-May-25			DS3100: FS 48				
DS3670	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	23-Oct-24	19-Nov-24	16-May-25	13-Jun-25			DS3660: FS				
ET System		24	14-Oct-24	09-Nov-24	23-Jan-25	22-Feb-25							
DS3700	Submission of ET System SAT Plan	24	14-Oct-24	09-Nov-24	23-Jan-25	22-Feb-25			DS3140: FS 36				
PA System		48	05-Sep-24	02-Nov-24	01-Apr-25	29-May-25							
DS3740	Submission of PA System SAT Plan	24	05-Sep-24	04-Oct-24	01-Apr-25	29-Apr-25			DS3180: FS 48				
DS3750	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	05-Oct-24	02-Nov-24	30-Apr-25	29-May-25			DS3740: FS				
Radio System		24	28-Oct-24	23-Nov-24	23-Jan-25	22-Feb-25							
DS3780	Submission of Radio System SAT Plan	24	28-Oct-24	23-Nov-24	23-Jan-25	22-Feb-25			DS3220: FS 48				
Manual Fallback Control System		84	03-Aug-24	12-Nov-24	12-Nov-24	22-Feb-25							
DS3860	Submission of Manual Fallback Control System SAT Plan	24	03-Aug-24	30-Aug-24	12-Nov-24	09-Dec-24			DS3300: FS				
DS3870	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	31-Aug-24	28-Sep-24	10-Dec-24	08-Jan-25			DS3860: FS				
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	30-Sep-24	15-Oct-24	09-Jan-25	22-Jan-25			DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	16-Oct-24	12-Nov-24	23-Jan-25	22-Feb-25			DS3880: FS, SC2270: FF				
Speed Enforcement System		60	29-Aug-24	09-Nov-24	30-Dec-24	13-Mar-25							
DS3940	Submission of Speed Enforcement System Reliability Test Plan	24	29-Aug-24	26-Sep-24	30-Dec-24	27-Jan-25			DS3380: FS				
DS3950	Comment on Reliability Test Plan/ Workshops (System Briefing & Comment Discussion)	24	27-Sep-24	26-Oct-24	28-Jan-25	27-Feb-25			DS3940: FS				
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	28-Oct-24	09-Nov-24	28-Feb-25	13-Mar-25			DS3950: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
Training Document & O&M Manual Submission for T2/TKOLTT TCSS		65	20-Sep-24	06-Dec-24	05-Aug-25	21-Oct-25							
DS3980	Submit Document for System Description	6	20-Sep-24	26-Sep-24	05-Aug-25	11-Aug-25			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	27-Sep-24	10-Oct-24	12-Aug-25	23-Aug-25			DS3980: FS				
DS4020	Submit Training Manual	48	12-Oct-24	06-Dec-24	25-Aug-25	21-Oct-25			DS4010: FS				
Site Installation and Testing & Commissioning		242	01-Aug-24	20-Feb-25	06-Jun-24	02-Feb-27	01-Apr-24						
Installation & Testing Related to Stage 2 of Works		167	01-Aug-24	20-Feb-25	13-Jul-24	02-Feb-27							
Installation		167	01-Aug-24	20-Feb-25	13-Jul-24	02-Feb-27							
Portion 4 - TKO-LTT (LT Interchange)		48	15-Oct-24	09-Dec-24	13-Jul-24	03-Feb-25							
SW1930	Install Cable Containments	48	15-Oct-24	09-Dec-24	13-Jul-24	06-Sep-24			DS6404: FS, DS6540: FS, SW1030: FS				
SW1940	Install CCTV Camera	36	29-Oct-24	09-Dec-24	18-Dec-24	03-Feb-25			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
Portion 1 - South Apron Up to SUS		66	05-Sep-24	23-Nov-24	18-Jul-24	04-Oct-24							
SW2000	Install Cable Containments - the 1st Section	48	05-Sep-24	02-Nov-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2010	Install CCTV Camera	24	28-Oct-24	23-Nov-24	05-Sep-24	04-Oct-24			SW2000: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		163	06-Aug-24	20-Feb-25	27-Aug-24	02-Feb-27							
SW2080	Install Cable Containments	105	06-Aug-24	09-Dec-24	27-Aug-24	02-Feb-27			SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS				
SW2090	Install CCTV Camera	96	14-Sep-24	09-Jan-25	17-Oct-24	02-Feb-27			SW2310: SS, SW2430: SS, SW2550: SS, SW2640: SS, SW2760: SS				
SW2120	Signal Cable Laying	124	21-Sep-24	20-Feb-25	13-Nov-24	02-Feb-27			SW2500: SS, SW2710: SS, SW2790: SS				
SW2100	Install ET	90	30-Sep-24	16-Jan-25	24-Feb-25	02-Feb-27			SW2340: SS, SW2480: SS, SW2590: SS, SW2680: SS, SW2820: SS				
SW2110	Install Radio System in Service Gallery	86	14-Oct-24	23-Jan-25	24-Oct-24	02-Feb-27			SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		83	13-Aug-24	20-Nov-24	07-Feb-25	22-Apr-25							
SW2230	Install Cable Containments	36	13-Aug-24	24-Sep-24	13-Feb-25	26-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2220	Install CCTV Camera	29	27-Aug-24	30-Sep-24	07-Feb-25	12-Mar-25			SW1860: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2250	Signal Cable Laying	36	02-Oct-24	13-Nov-24	11-Mar-25	22-Apr-25			SW2230: SS 18, SW1900: FF, SW2220: SS 6, SW1880: SS 6				
SW2240	Laying of Leaky Cable	36	09-Oct-24	20-Nov-24	21-Feb-25	03-Apr-25			SW2230: SS 6, SW2220: SS 12, SW1880: SS 12, SW1900: FF 6, SW1870: SS 22				
Underpass S21		30	01-Aug-24	04-Sep-24	26-Apr-25	03-Jun-25							
SW2260	Install Cable Containment	14	01-Aug-24	16-Aug-24	26-Apr-25	14-May-25			AC1040: SS, SC2480: FF, DS6404: FS, DS6540: FS				
SW2280	Laying of Leaky Cable	30	01-Aug-24	04-Sep-24	26-Apr-25	03-Jun-25			SW2260: SS				
SW2290	Laying of Power Cable From TCSS Cabinet in T2 Area	14	09-Aug-24	24-Aug-24	17-May-25	03-Jun-25			SW2260: SS 7				
SW2270	Install YAGI Antenna	7	17-Aug-24	24-Aug-24	26-May-25	03-Jun-25			SW2260: FS				
Portion 4 - TKO-LTT (LT Interchange)		78	06-Sep-24	09-Dec-24	06-Jun-24	27-Dec-24							
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	06-Sep-24	20-Sep-24	06-Jun-24	20-Jun-24			AC1030: SS 36, DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS				
SW1030	Rectify Civil Provision Defects by Others	18	21-Sep-24	14-Oct-24	21-Jun-24	12-Jul-24			SW1020: FS				
Installation Works		48	15-Oct-24	09-Dec-24	13-Jul-24	27-Dec-24							
SW1040	Install Cable Containments	48	15-Oct-24	09-Dec-24	13-Jul-24	06-Sep-24			DS6400: FS, DS6540: FS, SW1030: FS				
SW1050	Install Equipment Racks	24	15-Oct-24	11-Nov-24	23-Sep-24	22-Oct-24			SW1030: FS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
SW1130	Install VLSL on Gantry	14	15-Oct-24	30-Oct-24	08-Nov-24	23-Nov-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS				
SW1140	Install PVMS on Gantry	14	15-Oct-24	30-Oct-24	11-Dec-24	27-Dec-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS				
SW1060	Install CCTV Camera	36	29-Oct-24	09-Dec-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4090: FS, DS6440: FS				
SW1070	Install Detection Camera	36	29-Oct-24	09-Dec-24	25-Sep-24	07-Nov-24			SW1040: SS 12, SW1930: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
Portion 1 - South Apron Up to SUS		96	01-Aug-24	23-Nov-24	12-Jun-24	04-Oct-24							
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Aug-24	14-Aug-24	12-Jun-24	25-Jun-24			AC1000: SS				
SW1220	Rectify Civil Provision Defects by Others	18	15-Aug-24	04-Sep-24	26-Jun-24	17-Jul-24			SW1210: FS				
Installation Works		66	05-Sep-24	23-Nov-24	18-Jul-24	04-Oct-24							
SW1230	Install Cable Containments - the 1st Section	48	05-Sep-24	02-Nov-24	18-Jul-24	11-Sep-24			SW1220: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1250	Install Detection Cameras	24	24-Sep-24	23-Oct-24	05-Sep-24	04-Oct-24			SW1230: SS 12, SW2000: SS 12, DS4490: FS, DS6440: FS, DS7500: FS				
SW1240	Install CCTV Camera	24	28-Oct-24	23-Nov-24	05-Sep-24	04-Oct-24			SW1230: SS 42, SC1470: FF, DS4090: FS, DS6440: FS				
Portion 2 - Tunnel Section, Service Gallery, WVB & EVB		173	01-Aug-24	26-Nov-24	22-Aug-24	02-Feb-27	01-Apr-24						
Tunnel Section		88	01-Aug-24	14-Nov-24	22-Aug-24	28-Apr-25	26-Jul-24						
Tunnel Section - CH 6+568 to CH 7+100		84	01-Aug-24	09-Nov-24	22-Aug-24	22-Mar-25	26-Jul-24						
SW2860	Inspect Civil Provisions & Submit Inspection Report	3					26-Jul-24	29-Jul-24	AC1050: SS				
SW2870	Rectify Civil Provision Defects by Others	6	01-Aug-24	05-Aug-24	22-Aug-24	26-Aug-24	30-Jul-24		SW2860: FS				
Installation Works		80	06-Aug-24	09-Nov-24	27-Aug-24	22-Mar-25							
SW2300	Install Cable Containment	72	06-Aug-24	31-Oct-24	27-Aug-24	21-Nov-24			SC2480: FF, DS6540: FS, SW2870: FS				
SW2370	Install PA in Service Gallery	24	27-Aug-24	24-Sep-24	24-Dec-24	22-Jan-25			SW2300: SS 12, DS4240: FS, DS6480: FS, DS6120: FS				
SW2360	Install VLSL	18	31-Aug-24	21-Sep-24	28-Nov-24	18-Dec-24			SW2300: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2380	Install PABX in Service Gallery	24	10-Sep-24	09-Oct-24	09-Jan-25	08-Feb-25			SW2370: SS 12, DS4140: FS, DS6040: FS, DS6480: FS				
SW2310	Install CCTV Camera	18	14-Sep-24	07-Oct-24	12-Dec-24	03-Jan-25			SW2360: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2320	Install Detection Camera	18	30-Sep-24	22-Oct-24	27-Dec-24	17-Jan-25			SW2310: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2390	Install Radio System in Service Gallery	24	14-Oct-24	09-Nov-24	10-Feb-25	08-Mar-25			SW2380: FS, DS4390: FS, DS6160: FS, DS6520: FS				
SW2330	Install SEC Camera	18	16-Oct-24	05-Nov-24	03-Mar-25	22-Mar-25			SW2320: SS 12, DS6320: FS, EM1130: FS, DS7410: FS				
Tunnel Section - CH 7+100 to CH 7+600		84	01-Aug-24	09-Nov-24	22-Aug-24	08-Mar-25	26-Jul-24						
SW2880	Inspect Civil Provisions & Submit Inspection Report	3					26-Jul-24	29-Jul-24	AC1060: SS				
SW2890	Rectify Civil Provision Defects by Others	6	01-Aug-24	05-Aug-24	22-Aug-24	26-Aug-24	30-Jul-24		SW2880: FS				
Installation Works		80	06-Aug-24	09-Nov-24	27-Aug-24	08-Mar-25							
SW2400	Install Cable Containment	72	06-Aug-24	31-Oct-24	27-Aug-24	21-Nov-24			SC2480: FF, SW2890: FS, DS6404: FS, DS6540: FS				
SW2410	Install PA in Service Gallery	24	27-Aug-24	24-Sep-24	24-Sep-24	23-Oct-24			SW2400: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2420	Install VLSL	18	31-Aug-24	21-Sep-24	02-Oct-24	23-Oct-24			SW2400: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
SW2460	Install Traffic Control Devices	24	31-Aug-24	28-Sep-24	23-Jan-25	22-Feb-25			SW2400: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2440	Install PABX in Service Gallery	24	10-Sep-24	09-Oct-24	09-Oct-24	06-Nov-24			SW2410: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2430	Install CCTV Camera	18	14-Sep-24	07-Oct-24	17-Oct-24	06-Nov-24			SW2420: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2450	Install Detection Camera	18	30-Sep-24	22-Oct-24	31-Oct-24	20-Nov-24			SW2430: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2480	Install ET	12	30-Sep-24	15-Oct-24	24-Feb-25	08-Mar-25			SW2460: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2470	Install Radio System in Service Gallery	24	14-Oct-24	09-Nov-24	24-Oct-24	20-Nov-24			SW2440: SS 12, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
Tunnel Section - CH 7+600 to CH 8+100		84	01-Aug-24	09-Nov-24	22-Aug-24	08-Mar-25	26-Jul-24						
SW2900	Inspect Civil Provisions & Submit Inspection Report	3					26-Jul-24	29-Jul-24	AC1070: SS				
SW2910	Rectify Civil Provision Defects by Others	6	01-Aug-24	05-Aug-24	22-Aug-24	26-Aug-24	30-Jul-24		SW2900: FS				
Installation Works		80	06-Aug-24	09-Nov-24	27-Aug-24	08-Mar-25							
SW2510	Install Cable Containment	72	06-Aug-24	31-Oct-24	27-Aug-24	21-Nov-24			SC2480: FF, EM1620: FF, SW2910: FS, DS6404: FS, DS6540: FS				
SW2530	Install PA in Service Gallery	24	27-Aug-24	24-Sep-24	16-Jan-25	15-Feb-25			SW2510: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW2520	Install VLSL	18	31-Aug-24	21-Sep-24	28-Nov-24	18-Dec-24			SW2510: SS 12, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2540	Install Traffic Control Devices	24	31-Aug-24	28-Sep-24	23-Jan-25	22-Feb-25			SW2510: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2560	Install PABX in Service Gallery	24	10-Sep-24	09-Oct-24	03-Feb-25	01-Mar-25			SW2530: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2550	Install CCTV Camera	18	14-Sep-24	07-Oct-24	12-Dec-24	03-Jan-25			SW2520: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2580	Install Detection Camera	18	30-Sep-24	22-Oct-24	27-Dec-24	17-Jan-25			SW2550: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2590	Install ET	12	30-Sep-24	15-Oct-24	24-Feb-25	08-Mar-25			SW2540: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2570	Install Radio System in Service Gallery	24	14-Oct-24	09-Nov-24	10-Feb-25	08-Mar-25			SW2560: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
Tunnel Section - CH 8+100 to CH 8+750		78	13-Aug-24	14-Nov-24	04-Oct-24	28-Apr-25							
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	13-Aug-24	15-Aug-24	04-Oct-24	07-Oct-24			AC1080: SS				
SW2930	Rectify Civil Provision Defects by Others	6	16-Aug-24	22-Aug-24	08-Oct-24	15-Oct-24			SW2920: FS				
Installation Works		69	23-Aug-24	14-Nov-24	16-Oct-24	28-Apr-25							
SW2600	Install Cable Containment	24	23-Aug-24	20-Sep-24	16-Oct-24	12-Nov-24			SC2480: FF, SW2930: FS, DS6404: FS, DS6540: FS				
SW2610	Install VLSL	18	06-Sep-24	27-Sep-24	28-Nov-24	18-Dec-24			SW2600: SS 12, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2620	Install PA in Service Gallery	24	06-Sep-24	05-Oct-24	16-Jan-25	15-Feb-25			SW2600: SS 12, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
SW2630	Install Traffic Control Devices	24	13-Sep-24	14-Oct-24	23-Jan-25	22-Feb-25			SW2600: SS 18, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				
SW2640	Install CCTV Camera	18	21-Sep-24	14-Oct-24	12-Dec-24	03-Jan-25			SW2610: SS 12, SC1470: FF, DS4090: FS, DS6440: FS				
SW2650	Install PABX in Service Gallery	24	21-Sep-24	21-Oct-24	03-Feb-25	01-Mar-25			SW2620: SS 12, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW2700	Install GOFS (CH 7+600 to CH 8+750)	45	21-Sep-24	14-Nov-24	06-Mar-25	28-Apr-25			SW2600: FS, SC2570: FF, DS8500: FS				
SW2710	Signal Cable Laying and Termination (CH 7+600 to CH 8+750)	45	21-Sep-24	14-Nov-24	13-Nov-24	06-Jan-25			SW2600: FS, SC2480: FF				
SW2670	Install Detection Camera	18	07-Oct-24	28-Oct-24	27-Dec-24	17-Jan-25			SW2640: SS 12, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW2660	Install Radio System in Service Gallery	24	14-Oct-24	09-Nov-24	10-Feb-25	08-Mar-25			SW2650: SS 6, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW2680	Install ET	12	15-Oct-24	28-Oct-24	24-Feb-25	08-Mar-25			SW2630: FS, SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS				
SW2690	Install SEC Camera	18	22-Oct-24	11-Nov-24	03-Mar-25	22-Mar-25			SW2670: SS 12, SC2390: FF, EM1130: FS, DS6320: FS, DS7410: FS				
West Ventilation Building		173	01-Aug-24	26-Nov-24	17-Dec-24	15-Mar-25	01-Apr-24						
Installation Works		173	01-Aug-24	26-Nov-24	17-Dec-24	15-Mar-25	01-Apr-24						
SW1650	Install Cable Containments	24	01-Aug-24	26-Oct-24	17-Dec-24	15-Mar-25	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS				
SW1660	Position Equipment Rack	13	12-Aug-24	26-Aug-24	17-Dec-24	02-Jan-25			SW1650: SS 10, DS4640: FS 13				
SW1670	Install Network Equipment	36	27-Aug-24	09-Oct-24	03-Jan-25	17-Feb-25			SW1660: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1690	Install PABX Equipment	20	27-Aug-24	19-Sep-24	26-Dec-24	18-Jan-25			SW1650: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW1710	Install Radio Equipment	12	14-Oct-24	26-Oct-24	20-Jan-25	05-Feb-25			SW1690: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				
SW1700	Install Operation Facilities Equipment	14	25-Oct-24	09-Nov-24	18-Feb-25	05-Mar-25			SW1670: FS, EM1120: FS, SC2680: FF, DS6280: FS				
SW1720	Install PA Equipment	12	28-Oct-24	09-Nov-24	06-Feb-25	19-Feb-25			SW1710: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW1680	Install Manual Fallback Control Equipment	24	30-Oct-24	26-Nov-24	06-Feb-25	05-Mar-25			SW1670: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
East Ventilation Building		98	01-Aug-24	26-Nov-24	20-Nov-24	02-Feb-27							
SW2960	Inspect Civil Provisions & Submit Inspection Report	12	01-Aug-24	14-Aug-24	29-Dec-26	12-Jan-27			AC1010: SS, KD1010: FS				
SW2970	Rectify Civil Provision Defects by Others	18	15-Aug-24	04-Sep-24	13-Jan-27	02-Feb-27			SW2960: FS				
Installation Works		98	01-Aug-24	26-Nov-24	20-Nov-24	05-Mar-25							
SW1750	Install Cable Containments	24	01-Aug-24	28-Aug-24	20-Nov-24	17-Dec-24			SC2480: FF, DS6400: FS, DS6540: FS				
SW1790	Install PABX Equipment	20	27-Aug-24	19-Sep-24	26-Dec-24	18-Jan-25			SW1750: SS 18, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS				
SW1760	Position Equipment Rack	12	29-Aug-24	11-Sep-24	18-Dec-24	02-Jan-25			SW1750: FS				
SW1770	Install Network Equipment	36	12-Sep-24	26-Oct-24	03-Jan-25	17-Feb-25			SW1760: FS, SC1330: FF, DS4340: FS, DS4440: FS				
SW1810	Install Radio Equipment	12	14-Oct-24	26-Oct-24	20-Jan-25	05-Feb-25			SW1790: FS, SC1990: FF, DS4390: FS, DS6160: FS, DS6520: FS				



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024			
										Jul 31	Aug 32	Sep 33	Oct 34
SW1800	Install Operation Facilities Equipment	14	28-Oct-24	12-Nov-24	18-Feb-25	05-Mar-25			SW1770: FS, EM1120: FS, SC2680: FF, DS6280: FS				
SW1820	Install PA Equipment	12	28-Oct-24	09-Nov-24	06-Feb-25	19-Feb-25			SW1810: FS, SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS				
SW1780	Install Manual Fallback Control Equipment	24	30-Oct-24	26-Nov-24	06-Feb-25	05-Mar-25			SW1770: SS 12, EM1110: FS, SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS				
Portion 3 - CKL Branch Tunnel in TKO-LTT Site		87	01-Aug-24	13-Nov-24	11-Jan-25	22-Apr-25							
SW1850	Inspect Civil Provisions & Submit Inspection Report	3	01-Aug-24	03-Aug-24	11-Jan-25	14-Jan-25			AC1020: SS				
SW1860	Rectify Civil Provision Defects by Others	7	05-Aug-24	12-Aug-24	15-Jan-25	22-Jan-25			SW1850: FS				
Installation Works		77	13-Aug-24	13-Nov-24	23-Jan-25	22-Apr-25							
SW1890	Install Cable Containments	36	13-Aug-24	24-Sep-24	01-Feb-25	14-Mar-25			SW1860: FS, SC2480: FF, DS6404: FS, DS6540: FS				
SW1870	Install CCTV Camera	29	27-Aug-24	30-Sep-24	23-Jan-25	28-Feb-25			SW1860: FS, SC1470: FF, DS4090: FS, DS6440: FS				
SW1880	Install Detection Camera	29	24-Sep-24	29-Oct-24	07-Feb-25	12-Mar-25			SW1860: FS, SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS				
SW1910	Laying of Leaky Cable	36	27-Sep-24	09-Nov-24	22-Feb-25	04-Apr-25			SW1890: SS 6, SW1870: SS 22, SW1880: SS, SW1900: FF 6				
SW1920	Signal Cable Laying	36	02-Oct-24	13-Nov-24	11-Mar-25	22-Apr-25			SW1890: SS 32, SW1900: FF, SW1870: SS 6, SW1880: SS 6				
SW1900	Install Traffic Control Devices	24	05-Oct-24	02-Nov-24	28-Feb-25	27-Mar-25			SW1870: SS 9, SW1880: SS 9, SW2220: SS 9, SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS				



■ Remaining Work ◆ ◆ Milestone
■ Actual Work
■ Critical Activity

Date	Revision	Checked	Approved
31-Jul-24	Rev. 0	MY	