

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
<b>HKT2 P65Bis Programme DD 01Nov24</b>							
<b>Construction</b>							
<b>Trunk Road T2</b>							
<b>01 West Ventilation Building - WVB</b>							
<b>WVB - Remaining works after FSI</b>							
<b>External Works</b>							
WVB1780	WVB - External Drainage (KFR side)	46	01-Oct-24 A	15-Nov-24	WVB - External Drainage (KFR side)		
WVB1820	WVB - External Drainage (EVA side)	30	16-Nov-24	15-Dec-24	WVB - External Drainage (EVA side)		
WVB1770	WVB - External Drainage (DPR side)	45	16-Dec-24	29-Jan-25	WVB - External Drainage (DPR side)		
<b>Architectural Finishes</b>							
WVB1790	WVB - Fins & Cladding (DPR side)	45	01-Oct-24 A	14-Nov-24	WVB - Fins & Cladding (DPR side)		
WVB1800	WVB - Fins & Cladding (EVA side)	30	16-Nov-24	15-Dec-24	WVB - Fins & Cladding (EVA side)		
WVB1760	WVB - Fins & Cladding (KFR side)	30	16-Dec-24	14-Jan-25	WVB - Fins & Cladding (KFR side)		
WVB1840	WVB - External Painting	30	15-Jan-25	13-Feb-25	WVB - External Painting		
<b>Final works</b>							
WVB1900	WVB - Landscaping works	59	01-Jan-25	28-Feb-25	WVB - Landscaping works		
<b>02 AtGrade Road -AGR</b>							
<b>Kiosk</b>							
AGR1030	Kiosk - procurement, fabrication & delivery	75	15-Nov-24	17-Feb-25	Kiosk - procurement, fabrication & delivery		
<b>AGR - Road &amp; Drainage works</b>							
AGR1020	AGR - WB Drainage & Gully Installation	145	15-Jun-24 A	05-Dec-24	AGR - WB Drainage & Gully Installation		
AGR1021	AGR - TCSS Provision CH5860-5962	36	06-Dec-24	20-Jan-25	AGR - TCSS Provision		
AGR1050	AGR - WB Road Side Barrier	60	06-Dec-24	03-Feb-25	AGR - WB Road Side Barrier		
AGR1040	AGR - EB Drainage & Gully Installation	49	06-Dec-24	07-Feb-25	AGR - EB Drainage & Gully Installation		
<b>03 Depressed Road - DPR</b>							
<b>DPR - Structure Works</b>							
<b>DPR - Remaining Structure</b>							
<b>MJ</b>							
A229450060	Remaining Top slab structure at Portal (2 pours)	30	16-Nov-24	15-Dec-24	Remaining Top slab structure at Portal (2 pours)		
<b>DPR - Road Works</b>							
<b>Temporary Platform Removal</b>							
DPR10000	DPR - Temporary Platform removal	46	01-Oct-24 A	15-Nov-24	DPR - Temporary Platform removal		
<b>Sign Gantry</b>							
DPR10030	DPR - Sign Gantry & Civil Provision	59	02-Jan-25	01-Mar-25	DPR - Sign Gantry & Civil Provision		
<b>Street Furniture</b>							
DPR10020	DPR - EB Road Barrier	47	16-Nov-24	01-Jan-25	DPR - EB Road Barrier		
DPR10090	DPR - WB Road Barrier	47	16-Nov-24	01-Jan-25	DPR - WB Road Barrier		
<b>Rising Main</b>							
A229449960	Rising Main Steel Tower	14	16-Nov-24	02-Dec-24	Rising Main Steel Tower		
A229449970	Rising Main Pillar Box	16	02-Dec-24	20-Dec-24	Rising Main Pillar Box		
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	20-Dec-24	28-Feb-25	DPR - E&M - Sump pit pumps and watermain installation		
<b>DPR - Final Works</b>							
<b>GRC Panel</b>							
DPR10040	DPR - GRC Panel installation	181	16-Nov-24	15-May-25	DPR - GRC Panel installation		
<b>05 Supporting Underground Structure - SUS</b>							
<b>SUS - Tunnel Civil Works</b>							
<b>Eastbound TCW</b>							
<b>EB TCSS provision</b>							
SUS10070	SUS EB - TCSS provision	24	01-Nov-24	24-Nov-24	SUS EB - TCSS provision		
<b>EB Road Barrier</b>							
SUS10060	SUS EB - Road Barrier	45	01-Nov-24	15-Dec-24*	SUS EB - Road Barrier		
<b>Westbound TCW</b>							
<b>WB TCSS provision</b>							
SUS10090	SUS WB - TCSS provision	24	01-Nov-24	24-Nov-24	SUS WB - TCSS provision		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
<b>WB Road Barrier</b>							
SUS10080	SUS WB - Road Barrier	45	01-Nov-24	15-Dec-24	SUS WB - Road Barrier		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>							
<b>LSCC - Structure works</b>							
<b>Cut &amp; Cover Tunnel</b>							
<b>C&amp;C OHVD</b>							
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	01-Nov-24	15-Nov-24	C&C EB OHVD - Pour 2 (6m)		
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	16-Nov-24	30-Nov-24	C&C EB OHVD - Pour 3 (5m)		
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	01-Dec-24	15-Dec-24	C&C WB OHVD - Pour 2 (6m)		
LSCC10240	C&C WB OHVD - Pour 3 (5m)	15	16-Dec-24	30-Dec-24	C&C WB OHVD - Pour 3 (5m)		
<b>Launching Shaft</b>							
<b>LS - Top Slab</b>							
A229448530	LS - EB Top slab Pour 3	182	07-May-24 A	04-Nov-24	LS - EB Top slab Pour 3		
<b>Late Stitch/C&amp;C</b>							
LSCC10290	Late Stitch/C&C - Roof Slab + falsework removal	36	25-Oct-24 A	29-Nov-24	Late Stitch/C&C - Roof Slab + falsework removal		
LSCC10291	Late Stitch/C&C - Massfill breaking	7	30-Nov-24	06-Dec-24	Late Stitch/C&C - Massfill breaking		
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	07-Dec-24	20-Dec-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)		
LSCC10340	Late Stitch/C&C - NCPS Walls + Formwork removal	13	21-Dec-24	02-Jan-25	Late Stitch/C&C - NCPS Walls + Formwork removal		
LSCC10342	Road Diversion	3	03-Jan-25	05-Jan-25	Road Diversion		
LSCC10343	Late Stitch/C&C - Massfill breaking	7	06-Jan-25	12-Jan-25	Late Stitch/C&C - Massfill breaking		
LSCC10350	Late Stitch/C&C - Base Slab to Road Slab (CPS)	18	13-Jan-25	30-Jan-25	Late Stitch/C&C - Base Slab to Road Slab (CPS)		
<b>Late Stitch/TSS</b>							
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	65	28-Sep-24 A	01-Dec-24	Late Stitch/TSS - BRL slab - Curved formwork		
LSCC10369	Preparation works and UU diversion at NCPS	7	02-Dec-24	08-Dec-24	Preparation works and UU diversion at NCPS		
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	09-Dec-24	29-Dec-24	Late Stitch/TSS - NCPS Curved Wall		
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	30-Dec-24	19-Jan-25	Late Stitch/TSS - CPS Curved Middle Wall		
<b>LS - Miscellaneous Structural Openings</b>							
<b>01 Massfill at cable trench (subject to temporary cable relocation)</b>							
A229448630	Clearance and Massfill the trench	14	13-Dec-24	26-Dec-24	Clearance and Massfill the trench		
<b>02 Road slab opening &amp; Drainage works (subject to temporary cable relocation)</b>							
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Nov-24	12-Dec-24	RC Slab, Manhole, drainage pipe construction and massfill		
<b>04 In situ SG at LS/TSS connection (subject to temporary works to maintain tunn)</b>							
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	20-Jan-25	26-Jan-25	EB & WB in situ Service Gallery CPS - Part 1		
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	27-Jan-25	02-Feb-25	EB & WB in situ Service Gallery CPS - Part 2		
<b>05 RC works at MMEP Opening for Service Galleries Works (subject to BYME &amp;)</b>							
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Nov-24*	28-Nov-24	Stage 1 - Narrow the opening to 3.5m*2m RC works		
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Nov-24	19-Dec-24	Stage 1a - Emergency staircase corridor RC works		
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>							
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)	135	01-Oct-24 A	12-Feb-25	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD)		
<b>07 Tunnel Sub-sea (TSS)</b>							
<b>Tunnel Advance Excavation - D&amp;Br from CKL</b>							
CKL1090	WB - Big Bulkhead wall rebuild	46	16-Oct-24 A	30-Nov-24	WB - Big Bulkhead wall rebuild		
CKL1100	WB - Civil Provision	32	01-Dec-24	01-Jan-25	WB - Civil Provision		
<b>Tunnel Excavation - TBM from Kai Tak</b>							
<b>Eastbound (EB) - TBM S1282</b>							
<b>TBM Tunnelling</b>							
<b>CP21-26</b>							
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	265	11-Feb-24 A	01-Nov-24	EB TBM stop (restart target under review due to uncertainty)		
<b>CP26-30</b>							
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	02-Nov-24	27-Nov-24	EB TBM Tunnelling CH8632-8675 (Seawall section)		
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	28-Nov-24	09-Jan-25	EB TBM Tunnelling CH8675-8748 (Seawall section)		
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	10-Jan-25	19-Jan-25	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)		
EBTBM1290	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	22	20-Jan-25	10-Feb-25	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)		
<b>Westbound (WB) - TBM S1281</b>							
<b>TBM Tunneling</b>							

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved
------	----------	---------	----------

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
<b>CP26-31</b>		95	01-Nov-24 A	03-Feb-25			
A229449562	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)	20	01-Nov-24 A	20-Nov-24	WB TBM Tunnelling CH8776-8875 (Pilot tunnel section)		
A229449563	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)	39	21-Nov-24	29-Dec-24	WB TBM Tunnelling CH8854-8975 (Pilot tunnel section)		
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	36	30-Dec-24	03-Feb-25	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)		
<b>Tunnel Civil Works before TBM breakthrough</b>		440	26-Nov-23 A	07-Feb-25			
<b>Eastbound (EB)</b>		440	26-Nov-23 A	07-Feb-25			
<b>Temporary Services</b>		7	08-Jan-25	15-Jan-25			
<b>TBM slurry pipe relocation</b>		7	08-Jan-25	15-Jan-25			
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	08-Jan-25	15-Jan-25	TSS - EB NCPS Wall Pipe Relocation		
<b>Service Gallery</b>		259	08-Mar-24 A	06-Feb-25			
<b>CP21-26</b>		259	08-Mar-24 A	06-Feb-25			
A229446190	EB TSS - ISIG Stoppage at CH8446	204	08-Mar-24 A	28-Nov-24	EB TSS - ISIG Stoppage at CH8446		
A229428552	EB TSS - Service Gallery up to CP 25	13	28-Nov-24	12-Dec-24	EB TSS - Service Gallery up to CP 25		
A229428562	EB TSS - Service Gallery up to CP 26	13	20-Jan-25	06-Feb-25	EB TSS - Service Gallery up to CP 26		
<b>Below Road Level Installation</b>		28	01-Nov-24	28-Nov-24			
<b>Corbel</b>		440	26-Nov-23 A	07-Feb-25			
<b>CP21-26</b>		440	26-Nov-23 A	07-Feb-25			
A229415982	EB TSS - Corbel Stoppage at CP23	368	26-Nov-23 A	27-Nov-24	EB TSS - Corbel Stoppage at CP23		
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Nov-24	06-Dec-24	EB TSS - Corbel Structure up to CP24		
A229415962	EB TSS - Corbel Structure up to CP25	8	27-Jan-25	07-Feb-25	EB TSS - Corbel Structure up to CP25		
<b>OHVD</b>		14	20-Jan-25	02-Feb-25			
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25	EB - ISSG Transfer & Reassembly (subject to ISSG availability)		
<b>Road Barrier</b>		89	01-Nov-24	28-Jan-25			
<b>CPS</b>		5	23-Jan-25	28-Jan-25			
TC11120	EB TSS - Road Barrier CPS up to CP24	5	23-Jan-25	28-Jan-25	EB TSS - Road Barrier CPS up to CP24		
<b>NCPS</b>		84	01-Nov-24	23-Jan-25			
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Nov-24	08-Nov-24	EB TSS - Road Barrier NCPS from CP22 to CP23		
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	15-Jan-25	23-Jan-25	EB TSS - Road Barrier NCPS up to CP24		
<b>Westbound (WB)</b>		269	13-May-24 A	06-Feb-25			
<b>Temporary Services</b>		7	08-Jan-25	15-Jan-25			
<b>TBM slurry pipe relocation</b>		7	08-Jan-25	15-Jan-25			
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	08-Jan-25	15-Jan-25	TSS - WB NCPS Wall Pipe Relocation		
<b>Service Gallery</b>		47	21-Nov-24	06-Jan-25			
<b>CP26-31</b>		47	21-Nov-24	06-Jan-25			
A229424680	WB TSS - Service Gallery up to CP 27	8	21-Nov-24	28-Nov-24	WB TSS - Service Gallery up to CP 27		
A229446380	WB TSS - Service Gallery up to CP 28	8	30-Dec-24	06-Jan-25	WB TSS - Service Gallery up to CP 28		
<b>Below Road Level Installation</b>		28	01-Nov-24	28-Nov-24			
<b>Corbel</b>		69	29-Nov-24	06-Feb-25			
<b>CP21-26</b>		69	29-Nov-24	06-Feb-25			
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	29-Nov-24	14-Dec-24	WB TSS - Corbel Structure & Curing up to CP27		
A229424160	WB TSS - Corbel Structure & Curing up to CP28	14	07-Jan-25	22-Jan-25	WB TSS - Corbel Structure & Curing up to CP28		
TC11200	WB TSS - Corbel Structure & Curing up to CH8850	15	22-Jan-25	06-Feb-25	WB TSS - Corbel Structure & Curing up to CH8850		
<b>OHVD</b>		70	17-Nov-24	26-Jan-25			
<b>CP26-30</b>		70	17-Nov-24	26-Jan-25			
TC3120	WB TSS - OHVD up to CP25	4	17-Nov-24	20-Nov-24	WB TSS - OHVD up to CP25		
TC3130	WB TSS - OHVD up to CP26	4	25-Nov-24	28-Nov-24	WB TSS - OHVD up to CP26		
TC3140	WB TSS - OHVD up to CP27	4	14-Dec-24	18-Dec-24	WB TSS - OHVD up to CP27		
TC3150	WB TSS - OHVD up to CP28	4	22-Jan-25	26-Jan-25	WB TSS - OHVD up to CP28		
<b>Fire Board - Tunnel Crown</b>		93	01-Sep-24 A	02-Dec-24			
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	69	01-Sep-24 A	08-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP25		
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Nov-24	16-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP26		
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Nov-24	24-Nov-24	WB TSS - Fire board - Tunnel Crown up to CP27		
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Nov-24	02-Dec-24	WB TSS - Fire board - Tunnel Crown up to CP28		
<b>Fire Board - Road level</b>		14	15-Jan-25	29-Jan-25			
A229446460	WB TSS - Fire Board - Road level up to CP24	14	15-Jan-25	29-Jan-25	WB TSS - Fire Board - Road level up to CP24		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Nov	Dec	Jan	
<b>Road Barrier</b>					180	13-May-24 A	09-Nov-24	
A229447850	WB TSS - Road Barrier CPS up to CP26	6	01-Nov-24	09-Nov-24	WB TSS - Road Barrier CPS up to CP26			
<b>CPS</b>					172	13-May-24 A	01-Nov-24	
TC10800	WB TSS - Road Barrier CPS at CH8381	172	13-May-24 A	01-Nov-24	WB TSS - Road Barrier CPS at CH8381			
<b>NCPS</b>					165	20-May-24 A	01-Nov-24	
TC11000	WB TSS - Road Barrier NCPS at CH8318	165	20-May-24 A	01-Nov-24	WB TSS - Road Barrier NCPS at CH8318			
<b>E&amp;M Brackets</b>					96	01-Nov-24	04-Feb-25	
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Nov-24	06-Nov-24	WB TSS - E&M Brackets up to CP23			
TC11010	WB TSS - E&M Brackets up to CP24	6	29-Jan-25	04-Feb-25				
<b>08 CKL Tunnel</b>					143	12-Sep-24 A	01-Feb-25	
<b>Tunnel Structure before TBM breakthrough</b>					90	12-Sep-24 A	31-Dec-24	
<b>Eastbound (EB)</b>					90	12-Sep-24 A	31-Dec-24	
<b>EB Type C</b>					90	12-Sep-24 A	31-Dec-24	
<b>OHVD</b>					90	12-Sep-24 A	31-Dec-24	
A2041	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. &	78	12-Sep-24 A	14-Dec-24	EB Type C - OHVD (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)			
A2050	EB Type C - OHVD Formwork Dismantling	12	16-Dec-24	31-Dec-24	EB Type C - OHVD Formwork Dismantling			
<b>Tunnel Civil Works before TBM breakthrough</b>					73	01-Nov-24	01-Feb-25	
<b>Eastbound (EB)</b>					73	01-Nov-24	01-Feb-25	
<b>EB Type C</b>					24	02-Jan-25	01-Feb-25	
<b>Barrier</b>					24	02-Jan-25	01-Feb-25	
A229444520	EB - Type C - Road Barrier	24	02-Jan-25	01-Feb-25				
<b>EB Type AD&amp;Br</b>					36	01-Nov-24	13-Dec-24	
<b>MIMEP</b>					36	01-Nov-24	13-Dec-24	
A229444700	EB Type A Dr&BI - MIMEP module installation	36	01-Nov-24	13-Dec-24	EB Type A Dr&BI - MIMEP module installation			
<b>09 Cross Passages</b>					147	01-Nov-24	27-Mar-25	
<b>Cross Passages @ TSS (CP7 to CP29)</b>					105	12-Dec-24	27-Mar-25	
<b>CP25 to CP29</b>					105	12-Dec-24	27-Mar-25	
<b>CP25</b>					105	12-Dec-24	27-Mar-25	
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	12-Dec-24	08-Jan-25	CP25 - EB - Tympanum Civil works CH8489			
A7950	CP25 - CP TBM cycle	18	08-Jan-25	26-Jan-25	CP25 -			
A8260	CP25 - Internal & Collar Structure & ABWF	60	26-Jan-25	27-Mar-25				
<b>CP27</b>					27	20-Jan-25	15-Feb-25	
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	20-Jan-25	15-Feb-25				
<b>CP28</b>					35	07-Jan-25	10-Feb-25	
TD1000	CP28 - WB - Temporary Platform setup & Tympanum CH8787	35	07-Jan-25	10-Feb-25				
<b>Cross Passages @ CKL Tunnel (CP30 to CP33)</b>					133	01-Nov-24	13-Mar-25	
<b>10 East Ventilation Building - EVB</b>					351	15-Mar-24 A	28-Feb-25	
<b>Structure Works</b>					145	05-Oct-24 A	26-Feb-25	
<b>R/F Walls &amp; UR/F Slab</b>					145	05-Oct-24 A	26-Feb-25	
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25				
EVB1520	EVB - Remaining Planter Walls	28	29-Jan-25	26-Feb-25				
<b>ABWF Works</b>					222	22-Jul-24 A	28-Feb-25	
<b>ABWF - Works prior to BYME access</b>					117	22-Jul-24 A	15-Nov-24	
EVB1350	EVB - ABWF works (G/F)	117	22-Jul-24 A	15-Nov-24	EVB - ABWF works (G/F)			
<b>ABWF - Door &amp; Louvre installation</b>					120	01-Nov-24	28-Feb-25	
EVB1510	EVB - Door installation	107	01-Nov-24*	15-Feb-25				
EVB1530	EVB - Louvre installation	120	01-Nov-24*	28-Feb-25				
<b>E&amp;M Works (by BYME)</b>					273	15-Mar-24 A	15-Feb-25	
EVB1210	EVB - E&M works (B/F)	202	15-Mar-24 A	18-Nov-24	EVB - E&M works (B/F)			
EVB1300	EVB - E&M works (LG3/F)	179	26-Apr-24 A	28-Nov-24	EVB - E&M works (LG3/F)			
EVB1360	EVB - E&M works (LG2/F)	172	21-May-24 A	12-Dec-24	EVB - E&M works (LG2/F)			
EVB1440	EVB - E&M works (LG1/F)	170	10-Jul-24 A	03-Feb-25				
EVB1500	EVB - E&M works (G/F)	157	07-Aug-24 A	15-Feb-25				
<b>Footbridge FB03</b>					138	15-Aug-24 A	30-Dec-24	
<b>VO - Remedial works and Footing Construction</b>					22	20-Oct-24 A	10-Nov-24	

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
EVB1640	VO - Footing construction	22	20-Oct-24 A	10-Nov-24	VO - Footing construction		
<b>Original Scope</b>		138	15-Aug-24 A	30-Dec-24			
EVB1375	FB-03 - Fabrication & Ready for delivery	94	15-Aug-24 A	16-Nov-24	FB-03 - Fabrication & Ready for delivery		
EVB1385	FB03 - Bearing installation (subject to Footing readiness on LSJV)	12	17-Nov-24	28-Nov-24	FB03 - Bearing installation (subject to Footing readiness on LSJV side)		
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read	38	17-Nov-24	24-Dec-24	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing readiness on LSJV side)		
EVB1420	FB-03 - Steel Bridge Installation	6	25-Dec-24	30-Dec-24	FB-03 - Steel Bridge Installation		
<b>Statutory Procedures</b>		162	01-Sep-24 A	09-Feb-25			
<b>GBP &amp; VAC submission</b>		130	03-Oct-24 A	09-Feb-25			
EVB1570	GBP Final amendment submission & approval	37	03-Oct-24 A	08-Nov-24	GBP Final amendment submission & approval		
EVB1580	VAC submission & 3 mth approval period by FSD	93	09-Nov-24	09-Feb-25			
<b>Power Enderization</b>		122	01-Sep-24 A	31-Dec-24			
EVB1390	CLP Rm - Inspection + Installation	77	15-Sep-24 A	30-Nov-24	CLP Rm - Inspection + Installation		
EVB1393	Trench excavation & UU protection for exposing CLP lead in cables	91	01-Sep-24 A	30-Nov-24	Trench excavation & UU protection for exposing CLP lead in cables		
EVB1395	CLP Cable Lead in connection + cable laying + T&C	31	01-Dec-24	31-Dec-24	CLP Cable Lead in connection + cable laying + T&C		
<b>Dangerous Goods Licenses</b>		43	01-Nov-24	13-Dec-24			
EVB1330	DG Licenses inspection	36	01-Nov-24	06-Dec-24	DG Licenses inspection		
EVB1340	Issuance of Certificate from FSD	7	07-Dec-24	13-Dec-24	Issuance of Certificate from FSD		
<b>Lift Installation</b>		121	11-Sep-24 A	09-Jan-25			
EVB1370	Lift Shaft - Lift Installation (by OTIS)	81	11-Sep-24 A	30-Nov-24	Lift Shaft - Lift Installation (by OTIS)		
EVB1430	Lift Shaft - T&C & LE5 submission	28	01-Dec-24	28-Dec-24	Lift Shaft - T&C & LE5 submission		
EVB1450	EMSD inspection & Issue Use Permit	12	29-Dec-24	09-Jan-25	EMSD inspection & Issue Use Permit		
<b>FS Water Supply</b>		154	01-Sep-24 A	01-Feb-25			
EVB1410	EVB - Final Watermain installation after given full access	24	16-Nov-24	09-Dec-24	EVB - Final Watermain installation after given full access		
EVB1405	External - Fire hydrants construction (by LCSJV)	122	01-Sep-24 A	31-Dec-24	External - Fire hydrants construction (by LCSJV)		
EVB1460	EVB - WWO 046 Part IV application & inspection	29	10-Dec-24	07-Jan-25	EVB - WWO 046 Part IV application & inspection		
EVB1470	EVB - Water sampling test (by WSD)	12	08-Jan-25	19-Jan-25	EVB - Water sampling test		
EVB1490	EVB - Watermeter installation	11	22-Jan-25	01-Feb-25	EVB - Watermeter installation		
<b>11 Tunnel E&amp;M Installation</b>		263	12-Aug-24 A	01-May-25			
<b>E&amp;M - Cabling works</b>		263	12-Aug-24 A	01-May-25			
<b>AGR &amp; DPR</b>		120	02-Jan-25	01-May-25			
DPR10060	DPR - EB E&M Installation	120	02-Jan-25	01-May-25			
DPR10080	DPR - WB E&M Installation	120	02-Jan-25	01-May-25			
<b>SUS to CKL</b>		256	12-Aug-24 A	25-Apr-25			
<b>Eastbound</b>		177	20-Sep-24 A	15-Mar-25			
E&MC1050	EB TSS - CP7-11 - E&M installation	101	20-Sep-24 A	29-Dec-24	EB TSS - CP7-11 - E&M installation		
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Nov-24*	29-Jan-25			
E&MC1010	EB SUS - E&M Installation	120	22-Oct-24 A	18-Feb-25			
E&MC1100	EB TSS - CP16-22 E&M installation	90	16-Dec-24	15-Mar-25			
<b>Westbound</b>		256	12-Aug-24 A	25-Apr-25			
E&MC1041	WB TSS - CP7-11 - E&M installation	133	12-Aug-24 A	22-Dec-24	WB TSS - CP7-11 - E&M installation		
E&MC1060	WB TSS - CP11-16 E&M installation	120	27-Sep-24 A	25-Jan-25	WB TSS -		
E&MC1030	WB SUS - E&M Installation	120	25-Oct-24 A	22-Feb-25			
E&MC1070	WB TSS - CP16-21 E&M installation	90	11-Dec-24	11-Mar-25			
E&MC1090	WB TSS - CP21-24 E&M installation	90	25-Jan-25	25-Apr-25			
<b>14 Projectwide Final Works</b>		52	22-Dec-24	12-Feb-25			
<b>Tunnel Cladding (VE Panel)</b>		52	22-Dec-24	12-Feb-25			
<b>Eastbound</b>		45	30-Dec-24	12-Feb-25			
<b>Typical Subframe &amp; Niche</b>		45	30-Dec-24	12-Feb-25			
VE10260	VE Panel - Subframe - EB TSS CP7-11 CPS & NCPS	21	30-Dec-24*	19-Jan-25	VE Panel - Subframe - E		
VE10280	VE Panel - Subframe - EB TSS CP11-16 CPS & NCPS	14	30-Jan-25*	12-Feb-25			
<b>Westbound</b>		46	22-Dec-24	06-Feb-25			
<b>Typical Subframe &amp; Niche</b>		46	22-Dec-24	06-Feb-25			
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	22-Dec-24*	12-Jan-25	VE Panel - Subframe - WB TSS CP7-11 C		
VE10070	VE Panel - Subframe - WB TSS CP11-16 CPS & NCPS	12	25-Jan-25*	06-Feb-25			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025
					Nov	Dec	Jan
<b>Infrastructure Works</b>							
<b>05 Common Utility Enclosure (CUE) (KD-39)</b>							
<b>VO - Plantroom for CUE Sprinkler System</b>							
<b>Power Energization</b>							
CUE10510	T&C	21	01-Nov-24	26-Nov-24	T&C		
<b>Overall T&amp;C and FSI</b>							
CUE10530	Waiting Period	11	01-Nov-24	13-Nov-24	Waiting Period		
CUE10550	CUE FSI	6	26-Nov-24	02-Dec-24	CUE FSI		
CUE10551	Waiting Period for Issuance of Certificate	11	02-Dec-24	14-Dec-24	Waiting Period for Issuance of Certificate		
<b>06 Road S20</b>							
<b>VO - Charging Station Run-in</b>							
A229447410	Pavement and Finishing	16	01-Nov-24	16-Nov-24	Pavement and Finishing		
<b>VO - KFR Watermain modification</b>							
A229448990	Carriageway - pipe installation (10m)	7	01-Nov-24	07-Nov-24	Carriageway - pipe installation (10m)		
A229449000	T&C and connection	14	08-Nov-24	21-Nov-24	T&C and connection		
A229449010	Reinstatement	7	22-Nov-24	28-Nov-24	Reinstatement		
<b>07 Road L10(N)</b>							
<b>L10(N) Landscape (KD-26)</b>							
LN10110	L10(N) - Landscape softwork (TBC)	26	30-Nov-24	02-Jan-25	L10(N) - Landscape softwork (TBC)		
<b>L10(N) Remaining works</b>							
LN10080	Road L10N - Fresh Watermain T&C	90	15-Aug-24 A	12-Nov-24	Road L10N - Fresh Watermain T&C		
LN10075	Road L10N - Salt Watermain T&C	84	21-Aug-24 A	12-Nov-24	Road L10N - Salt Watermain T&C		
LN10100	Road L10N - Drainage T&C	21	12-Nov-24	03-Dec-24	Road L10N - Drainage T&C		
LN10140	Road L10N - Road Lighting	60	01-Jan-25	01-Mar-25			
LN10130	Road L10N - Street furniture & road signage	61	01-Jan-25	02-Mar-25			
<b>08 Road L10(S) &amp; L18</b>							
<b>L10(S) &amp; L18 Landscape (KD-24)</b>							
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	01-Nov-24*	29-Nov-24	L10 (S) & L18 - Landscape softwork (TBC)		
<b>L10(S) &amp; L18 Remaining works</b>							
<b>Miscellaneous road works</b>							
A229448740	Street furniture & road signage	61	01-Nov-24*	31-Dec-24	Street furniture & road signage		
A229448760	L10 (S) & L18 - Road Lighting	61	01-Nov-24*	31-Dec-24	L10 (S) & L18 - Road Lighting		
<b>Preparation for road opening</b>							
A229448700	NAH Sewage Tapping Replacement Work - Part 4	21	21-Oct-24 A	10-Nov-24	NAH Sewage Tapping Replacement Work - Part 4		
A229448710	L10 (S) & L18 - Footpath reinstatement	14	11-Nov-24	24-Nov-24	L10 (S) & L18 - Footpath reinstatement		
A229448711	L10 (S) & L18 - Diversion of public footpath	14	25-Nov-24	08-Dec-24	L10 (S) & L18 - Diversion of public footpath		
A229448720	Container walkway removal	21	09-Dec-24	29-Dec-24	Container walkway removal		
A229448721	L10 (S) & L18 - Drainage T&C	36	30-Dec-24	03-Feb-25			
<b>Roadside Area adjacent to L10(S)</b>							
<b>Roadworks</b>							
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Nov-24*	30-Nov-24	Roadside Area adjacent to L10S - Road works		
<b>Landscape</b>							
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	03-Jan-25	01-Feb-25			
<b>09 Footbridge FB-02 (KD-17 achieved)</b>							
<b>FB-02 Remaining works</b>							
FB211100	Planter Drainboard installation	14	01-Nov-24*	14-Nov-24	Planter Drainboard installation		
FB211060	FB-02 Cladding	283	24-Feb-24 A	28-Nov-24	FB-02 Cladding		
FB211080	HyD VO - Drainage Enhancement	38	22-Oct-24 A	29-Nov-24	HyD VO - Drainage Enhancement		
FB211110	Soft landscape	28	15-Nov-24	12-Dec-24	Soft landscape		
<b>KF64 reinstatement</b>							
FB211120	KF64 reinstatement - Canopy	30	01-Nov-24*	30-Nov-24	KF64 reinstatement - Canopy		
FB211130	KF64 reinstatement - Finishing works	30	01-Dec-24	30-Dec-24	KF64 reinstatement - Finishing works		

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov24-Jan25)



Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>HKT2 P65Bis Programme DD 01Dec24</b>					553	26-Nov-23 A	31-May-25	
<b>Construction</b>					553	26-Nov-23 A	31-May-25	
<b>Trunk Road T2</b>					553	26-Nov-23 A	31-May-25	
<b>01 West Ventilation Building - WVB</b>					151	01-Oct-24 A	28-Feb-25	
<b>WVB - Remaining works after FSI</b>					151	01-Oct-24 A	28-Feb-25	
<b>External Works</b>					151	01-Oct-24 A	28-Feb-25	
WVB1780	WVB - External Drainage (KFR side)	76	01-Oct-24 A	15-Dec-24	WVB - External Drainage (KFR side)			
WVB1820	WVB - External Drainage (EVA side)	30	16-Dec-24	14-Jan-25	WVB - External Drainage (EVA side)			
WVB1770	WVB - External Drainage (DPR side)	45	15-Jan-25	28-Feb-25	WVB - External Drainage (DPR side)			
<b>Architectural Finishes</b>					136	01-Oct-24 A	13-Feb-25	
WVB1790	WVB - Fins & Cladding (DPR side)	75	01-Oct-24 A	14-Dec-24	WVB - Fins & Cladding (DPR side)			
WVB1840	WVB - External Painting	68	01-Nov-24 A	07-Jan-25	WVB - External Painting			
WVB1800	WVB - Fins & Cladding (EVA side)	75	01-Nov-24 A	14-Jan-25	WVB - Fins & Cladding (EVA side)			
WVB1760	WVB - Fins & Cladding (KFR side)	122	15-Oct-24 A	13-Feb-25	WVB - Fins & Cladding (KFR side)			
<b>Final works</b>					59	01-Jan-25	28-Feb-25	
WVB1900	WVB - Landscaping works	59	01-Jan-25*	28-Feb-25	WVB - Landscaping works			
<b>02 AtGrade Road -AGR</b>					269	15-Jun-24 A	10-Mar-25	
<b>Kiosk</b>					91	15-Nov-24 A	07-Mar-25	
AGR1030	Kiosk - procurement, fabrication & delivery	74	15-Nov-24 A	17-Feb-25	Kiosk - procurement, fabrication & delivery			
AGR1060	Kiosk - On site installation	16	17-Feb-25	07-Mar-25	Kiosk - On site installation			
<b>AGR - Road &amp; Drainage works</b>					269	15-Jun-24 A	10-Mar-25	
AGR1020	AGR - WB Drainage & Gully Installation	171	15-Jun-24 A	08-Jan-25	AGR - WB Drainage & Gully Installation			
AGR1021	AGR - TCSS Provision CH5860-5962	36	09-Jan-25	22-Feb-25	AGR - TCSS Provision CH5860-5962			
AGR1050	AGR - WB Road Side Barrier	60	09-Jan-25	09-Mar-25	AGR - WB Road Side Barrier			
AGR1040	AGR - EB Drainage & Gully Installation	49	09-Jan-25	10-Mar-25	AGR - EB Drainage & Gully Installation			
<b>03 Depressed Road - DPR</b>					226	01-Oct-24 A	15-May-25	
<b>DPR - Structure Works</b>					30	16-Dec-24	14-Jan-25	
<b>DPR - Remaining Structure</b>					30	16-Dec-24	14-Jan-25	
<b>MJ</b>					30	16-Dec-24	14-Jan-25	
A229450060	Remaining Top slab structure at Portal (2 pours)	30	16-Dec-24	14-Jan-25	Remaining Top slab structure at Portal (2 pours)			
<b>DPR - Road Works</b>					182	01-Oct-24 A	31-Mar-25	
<b>Temporary Platform Removal</b>					76	01-Oct-24 A	15-Dec-24	
DPR10000	DPR - Temporary Platform removal	76	01-Oct-24 A	15-Dec-24	DPR - Temporary Platform removal			
<b>Sign Gantry</b>					59	01-Feb-25	31-Mar-25	
DPR10030	DPR - Sign Gantry & Civil Provision	59	01-Feb-25	31-Mar-25	DPR - Sign Gantry & Civil Provision			
<b>Street Furniture</b>					47	16-Dec-24	31-Jan-25	
DPR10020	DPR - EB Road Barrier	47	16-Dec-24	31-Jan-25	DPR - EB Road Barrier			
DPR10090	DPR - WB Road Barrier	47	16-Dec-24	31-Jan-25	DPR - WB Road Barrier			
<b>Rising Main</b>					84	16-Dec-24	29-Mar-25	
A229449960	Rising Main Steel Tower	14	16-Dec-24	03-Jan-25	Rising Main Steel Tower			
A229449970	Rising Main Pillar Box	16	03-Jan-25	22-Jan-25	Rising Main Pillar Box			
A229426391	DPR - E&M - Sump pit pumps and watermain installation	54	22-Jan-25	29-Mar-25	DPR - E&M - Sump pit pumps and watermain installation			
<b>DPR - Final Works</b>					166	30-Nov-24 A	15-May-25	
<b>GRC Panel</b>					166	30-Nov-24 A	15-May-25	
DPR10040	DPR - GRC Panel installation	166	30-Nov-24 A	15-May-25	DPR - GRC Panel installation			
<b>05 Supporting Underground Structure - SUS</b>					45	01-Dec-24	14-Jan-25	
<b>SUS - Tunnel Civil Works</b>					45	01-Dec-24	14-Jan-25	
<b>Eastbound TCW</b>					45	01-Dec-24	14-Jan-25	
<b>EB TCSS provision</b>					24	01-Dec-24	24-Dec-24	
SUS10070	SUS EB - TCSS provision	24	01-Dec-24	24-Dec-24	SUS EB - TCSS provision			
<b>EB Road Barrier</b>					45	01-Dec-24	14-Jan-25	
SUS10060	SUS EB - Road Barrier	45	01-Dec-24	14-Jan-25*	SUS EB - Road Barrier			
<b>Westbound TCW</b>					45	01-Dec-24	14-Jan-25	
<b>WB TCSS provision</b>					24	01-Dec-24	24-Dec-24	

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
SUS10090	SUS WB - TCSS provision	24	01-Dec-24	24-Dec-24	SUS WB - TCSS provision			
<b>WB Road Barrier</b>		45	01-Dec-24	14-Jan-25				
SUS10080	SUS WB - Road Barrier	45	01-Dec-24	14-Jan-25	SUS WB - Road Barrier			
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		178	28-Sep-24 A	24-Mar-25				
<b>LSCC - Structure works</b>		151	28-Sep-24 A	25-Feb-25				
<b>Cut &amp; Cover Tunnel</b>		60	01-Dec-24	29-Jan-25				
<b>C&amp;C OHVD</b>		60	01-Dec-24	29-Jan-25				
LSCC10215	C&C EB OHVD - Pour 2 (6m)	15	01-Dec-24	15-Dec-24	C&C EB OHVD - Pour 2 (6m)			
LSCC10220	C&C EB OHVD - Pour 3 (5m)	15	16-Dec-24	30-Dec-24	C&C EB OHVD - Pour 3 (5m)			
LSCC10235	C&C WB OHVD - Pour 2 (6m)	15	31-Dec-24	14-Jan-25	C&C WB OHVD - Pour 2 (6m)			
LSCC10240	C&C WB OHVD - Pour 3 (5m)	15	15-Jan-25	29-Jan-25	C&C WB OHVD - Pour 3 (5m)			
<b>Launching Shaft</b>		151	28-Sep-24 A	25-Feb-25				
<b>Late Stitch/C&amp;C</b>		65	01-Dec-24	03-Feb-25				
LSCC10330	Late Stitch/C&C - Base Slab to Road Slab (NCPS)	14	01-Dec-24	14-Dec-24	Late Stitch/C&C - Base Slab to Road Slab (NCPS)			
LSCC10340	Late Stitch/C&C - NCPS Walls + Formwork removal	13	15-Dec-24	27-Dec-24	Late Stitch/C&C - NCPS Walls + Formwork removal			
LSCC10342	Road Diversion	3	28-Dec-24	30-Dec-24	Road Diversion			
LSCC10343	Late Stitch/C&C - Massfill breaking	7	31-Dec-24	06-Jan-25	Late Stitch/C&C - Massfill breaking			
LSCC10350	Late Stitch/C&C - Base Slab to Road Slab (CPS)	18	07-Jan-25	24-Jan-25	Late Stitch/C&C - Base Slab to Road Slab (CPS)			
LSCC10360	Late Stitch/C&C - CPS Middle wall	10	25-Jan-25	03-Feb-25	Late Stitch/C&C - CPS Middle wall			
<b>Late Stitch/TSS</b>		120	28-Sep-24 A	25-Jan-25				
LSCC10320	Late Stitch/TSS - BRL slab - Curved formwork	71	28-Sep-24 A	07-Dec-24	Late Stitch/TSS - BRL slab - Curved formwork			
LSCC10369	Preparation works and UU diversion at NCPS	7	08-Dec-24	14-Dec-24	Preparation works and UU diversion at NCPS			
LSCC10370	Late Stitch/TSS - NCPS Curved Wall	21	15-Dec-24	04-Jan-25	Late Stitch/TSS - NCPS Curved Wall			
LSCC10380	Late Stitch/TSS - CPS Curved Middle Wall	21	05-Jan-25	25-Jan-25	Late Stitch/TSS - CPS Curved Middle Wall			
<b>LS - Miscellaneous Structural Openings</b>		87	01-Dec-24	25-Feb-25				
<b>01 Massfill at cable trench (subject to temporary cable relocation)</b>		14	12-Jan-25	25-Jan-25				
A229448630	Clearance and Massfill the trench	14	12-Jan-25	25-Jan-25	Clearance and Massfill the trench			
<b>02 Road slab opening &amp; Drainage works (subject to temporary cable relocation)</b>		42	01-Dec-24	11-Jan-25				
A229448640	RC Slab, Manhole, drainage pipe construction and massfill	42	01-Dec-24	11-Jan-25	RC Slab, Manhole, drainage pipe construction and massfill			
<b>04 In situ SG at LSTSS connection (subject to temporary works to maintain tunn)</b>		31	26-Jan-25	25-Feb-25				
A229448570	EB & WB in situ Service Gallery CPS - Part 1	7	26-Jan-25	01-Feb-25	EB & WB in situ Service Gallery CPS - Part 1			
A229448580	EB & WB in situ Service Gallery CPS - Part 2	7	02-Feb-25	08-Feb-25	EB & WB in situ Service Gallery CPS - Part 2			
A229448581	Road Diversion	3	09-Feb-25	11-Feb-25	Road Diversion			
A229448590	EB & WB in situ Service Gallery NCPS - Part 1	7	12-Feb-25	18-Feb-25	EB & WB in situ Ser			
A229448600	EB & WB in situ Service Gallery NCPS - Part 2	7	19-Feb-25	25-Feb-25	EB			
<b>05 RC works at MMEP Opening for Service Galleries Works (subject to BYME &amp;</b>		49	01-Dec-24	18-Jan-25				
A229448650	Stage 1 - Narrow the opening to 3.5m*2m RC works	28	01-Dec-24*	28-Dec-24	Stage 1 - Narrow the opening to 3.5m*2m RC works			
A229449020	Stage 1a - Emergency staircase corridor RC works	21	29-Dec-24	18-Jan-25	Stage 1a - Emergency staircase corridor RC works			
<b>LSCC - Backfilling &amp; Dwall Dismantling</b>		175	01-Oct-24 A	24-Mar-25				
A229447770	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3	92	01-Oct-24 A	31-Dec-24	Stage 2a subject to RC completion (from -10.5mPD to +1.0mPD) 3000m3			
A229447780	D-wall dismantling at LCS side (from +1.0mPD to +4.0mPD) TBC	45	01-Jan-25	14-Feb-25	D-wall dismantling at LCS side			
A229447781	D-wall dismantling (from +1.0mPD to +4.0mPD) ~3050 m3 TBC	38	15-Feb-25	24-Mar-25				
<b>LSCC - Tunnel Civil Works</b>		28	04-Feb-25	03-Mar-25				
<b>Eastbound TCW</b>		27	04-Feb-25	02-Mar-25				
LSCC10050	LSCC EB - Road Barrier*	15	04-Feb-25	18-Feb-25	LSCC EB - Road Ba			
LSCC10070	LSCC EB - Fireboard	12	19-Feb-25	02-Mar-25				
<b>Westbound TCW</b>		28	04-Feb-25	03-Mar-25				
LSCC10040	LSCC WB - Road Barrier*	14	04-Feb-25	17-Feb-25	LSCC WB - Road Barr			
LSCC10060	LSCC WB - Fireboard	14	18-Feb-25	03-Mar-25				
<b>07 Tunnel Sub-sea (TSS)</b>		494	26-Nov-23 A	02-Apr-25				
<b>Tunnel Advance Excavation - D&amp;Br from CKL</b>		32	01-Dec-24	01-Jan-25				
CKL1100	WB - Civil Provision	32	01-Dec-24	01-Jan-25	WB - Civil Provision			
<b>Tunnel Excavation - TBM from Kai Tak</b>		417	11-Feb-24 A	02-Apr-25				
<b>Eastbound (EB) - TBM S1282</b>		396	11-Feb-24 A	12-Mar-25				
<b>TBM Tunnelling</b>		396	11-Feb-24 A	12-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>CP21-26</b>		295	11-Feb-24 A	01-Dec-24				
EBTBM1250	EB TBM stop (restart target under review due to uncertainty)	295	11-Feb-24 A	01-Dec-24	■ EB TBM stop (restart target under review due to uncertainty)			
<b>CP26-30</b>		101	02-Dec-24	12-Mar-25				
EBTBM1260	EB TBM Tunnelling CH8632-8675 (Seawall section)	26	02-Dec-24	27-Dec-24	■ EB TBM Tunnelling CH8632-8675 (Seawall section)			
EBTBM1270	EB TBM Tunnelling CH8675-8748 (Seawall section)	43	28-Dec-24	08-Feb-25	■ EB TBM Tunnelling CH8675-8748 (Seawall section)			
EBTBM1280	EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	10	09-Feb-25	18-Feb-25			■ EB TBM Tunnelling CH8748-8775 (Pilot TBM Section)	
EBTBM1290	EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	22	19-Feb-25	12-Mar-25			■ EB TBM Tunnelling CH8775-8831 (Pilot tunnel section)	
<b>Westbound (WB) - TBM S1281</b>		143	11-Nov-24 A	02-Apr-25				
<b>TBM Tunneling</b>		143	11-Nov-24 A	02-Apr-25				
<b>CP26-31</b>		143	11-Nov-24 A	02-Apr-25				
A229449562A	WB TBM Stoppage at CH8829 (Pilot tunnel section)	21	11-Nov-24 A	01-Dec-24	■ WB TBM Stoppage at CH8829 (Pilot tunnel section)			
A229449562C	WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)	47	02-Dec-24	17-Jan-25	■ WB TBM Tunnelling CH8829-8875 (Pilot tunnel section)			
A229449563	WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)	39	18-Jan-25	25-Feb-25			■ WB TBM Tunnelling CH8875-8975 (Pilot tunnel section)	
A229449564	WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	36	26-Feb-25	02-Apr-25			■ WB TBM Tunnelling CH8975-9068 (Pilot tunnel section)	
<b>Tunnel Civil Works before TBM breakthrough</b>		469	26-Nov-23 A	08-Mar-25				
<b>Eastbound (EB)</b>		469	26-Nov-23 A	08-Mar-25				
<b>Temporary Services</b>		7	09-Feb-25	16-Feb-25				
<b>TBM slurry pipe relocation</b>		7	09-Feb-25	16-Feb-25				
A229447680	TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-Feb-25	16-Feb-25			■ TSS - EB NCPS Wall Pipe Relocation from CP23 to CP24	
<b>Service Gallery</b>		282	08-Mar-24 A	05-Mar-25				
<b>CP21-26</b>		282	08-Mar-24 A	05-Mar-25				
A229446190	EB TSS - ISIG Stoppage at CH8446	228	08-Mar-24 A	28-Dec-24	■ EB TSS - ISIG Stoppage at CH8446			
A229428552	EB TSS - Service Gallery up to CP 25	13	28-Dec-24	13-Jan-25	■ EB TSS - Service Gallery up to CP 25			
A229428562	EB TSS - Service Gallery up to CP 26	13	19-Feb-25	05-Mar-25			■ EB TSS - Service Gallery up to CP 26	
<b>Below Road Level Installation</b>		28	01-Dec-24	28-Dec-24				
<b>FSIRoom</b>		21	01-Dec-24	21-Dec-24				
<b>FSIRoom 3 @ CP14</b>		21	01-Dec-24	21-Dec-24				
A229450010	EB TSS - FSI Room 3 - civil works (completed)	21	01-Dec-24	21-Dec-24	■ EB TSS - FSI Room 3 - civil works (completed)			
<b>FSIRoom 5 @ CP16</b>		21	01-Dec-24	21-Dec-24				
A229450000	EB TSS - FSI Room 5 - civil works (completed)	21	01-Dec-24	21-Dec-24	■ EB TSS - FSI Room 5 - civil works (completed)			
<b>FSIRoom 7 @ CP21</b>		21	01-Dec-24	21-Dec-24				
A229449990	EB TSS - FSI Room 7 - civil works (completed)	21	01-Dec-24	21-Dec-24	■ EB TSS - FSI Room 7 - civil works (completed)			
<b>Low Point @ CP12</b>		28	01-Dec-24	28-Dec-24				
TC11320	EB TSS - Low Point Sump Pit - RC works (completed)	28	01-Dec-24	28-Dec-24	■ EB TSS - Low Point Sump Pit - RC works (completed)			
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	28	01-Dec-24	28-Dec-24	■ EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)			
<b>Corbel</b>		469	26-Nov-23 A	08-Mar-25				
<b>CP21-26</b>		469	26-Nov-23 A	08-Mar-25				
A229415982	EB TSS - Corbel Stoppage at CP23	398	26-Nov-23 A	27-Dec-24	■ EB TSS - Corbel Stoppage at CP23			
A229415952	EB TSS - Corbel Structure up to CP24	8	28-Dec-24	07-Jan-25	■ EB TSS - Corbel Structure up to CP24			
A229415962	EB TSS - Corbel Structure up to CP25	8	27-Feb-25	08-Mar-25			■ EB TSS - Corbel Structure up to CP25	
<b>OHVD</b>		26	20-Jan-25	14-Feb-25				
TC305	EB - ISSG Transfer & Reassembly (subject to ISSG availability)	14	20-Jan-25*	02-Feb-25			■ EB - ISSG Transfer & Reassembly (subject to ISSG availability)	
TC320	EB TSS - OHVD up to CP24	4	03-Feb-25	06-Feb-25			■ EB TSS - OHVD up to CP24	
TC330	EB TSS - OHVD up to CP25	4	07-Feb-25	10-Feb-25			■ EB TSS - OHVD up to CP25	
TC340	EB TSS - OHVD up to CP26	4	11-Feb-25	14-Feb-25			■ EB TSS - OHVD up to CP26	
<b>Road Barrier</b>		91	01-Dec-24	01-Mar-25				
<b>CPS</b>		5	24-Feb-25	01-Mar-25				
TC11120	EB TSS - Road Barrier CPS up to CP24	5	24-Feb-25	01-Mar-25			■ EB TSS - Road Barrier CPS up to CP24	
<b>NCPS</b>		86	01-Dec-24	24-Feb-25				
TC10150	EB TSS - Road Barrier NCPS from CP22 to CP23	8	01-Dec-24	08-Dec-24	■ EB TSS - Road Barrier NCPS from CP22 to CP23			
TC10160	EB TSS - Road Barrier NCPS up to CP24	8	16-Feb-25	24-Feb-25			■ EB TSS - Road Barrier NCPS up to CP24	
<b>Westbound (WB)</b>		297	13-May-24 A	05-Mar-25				
<b>Temporary Services</b>		7	09-Feb-25	16-Feb-25				
<b>TBM slurry pipe relocation</b>		7	09-Feb-25	16-Feb-25				
A229447540	TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	7	09-Feb-25	16-Feb-25			■ TSS - WB NCPS Wall Pipe Relocation from CP23 to CP24	
<b>Service Gallery</b>		95	01-Dec-24	05-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>CP26-31</b>		95	01-Dec-24	05-Mar-25				
A229424680	WB TSS - Service Gallery up to CP 27	8	01-Dec-24	08-Dec-24				
A229446380	WB TSS - Service Gallery up to CP 28	8	26-Feb-25	05-Mar-25				
<b>Below Road Level Installation</b>		28	01-Dec-24	28-Dec-24				
<b>Low Point @ CP12</b>		28	01-Dec-24	28-Dec-24				
TC11340	WB TSS - Low Point Sump Pit - RC works (completed)	28	01-Dec-24	28-Dec-24				
<b>FSIRoom</b>		21	01-Dec-24	21-Dec-24				
<b>FSIRoom 2 @ CP14</b>		21	01-Dec-24	21-Dec-24				
TC11350	EB TSS - FSI Room 2 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 4 @ CP16</b>		21	01-Dec-24	21-Dec-24				
TC11360	EB TSS - FSI Room 4 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 6 @ CP21</b>		21	01-Dec-24	21-Dec-24				
TC11370	EB TSS - FSI Room 6 - civil works (completed)	21	01-Dec-24	21-Dec-24				
<b>FSIRoom 8 @ CP25</b>		21	01-Dec-24	21-Dec-24				
A229450020	EB TSS - FSI Room 8 - civil works	21	01-Dec-24	21-Dec-24				
<b>Corbel</b>		14	09-Dec-24	24-Dec-24				
<b>CP21-26</b>		14	09-Dec-24	24-Dec-24				
A229415242	WB TSS - Corbel Structure & Curing up to CP27	14	09-Dec-24	24-Dec-24				
<b>OHVD</b>		20	17-Dec-24	05-Jan-25				
<b>CP26-30</b>		20	17-Dec-24	05-Jan-25				
TC3120	WB TSS - OHVD up to CP25	4	17-Dec-24	20-Dec-24				
TC3130	WB TSS - OHVD up to CP26	4	25-Dec-24	28-Dec-24				
TC3140	WB TSS - OHVD up to CP27	4	02-Jan-25	05-Jan-25				
<b>Fire Board - Tunnel Crown</b>		123	01-Sep-24 A	01-Jan-25				
D12535	WB TSS - Fire board - Tunnel Crown up to CP25	99	01-Sep-24 A	08-Dec-24				
D12545	WB TSS - Fire board - Tunnel Crown up to CP26	8	09-Dec-24	16-Dec-24				
D12555	WB TSS - Fire board - Tunnel Crown up to CP27	8	17-Dec-24	24-Dec-24				
D12565	WB TSS - Fire board - Tunnel Crown up to CP28	8	25-Dec-24	01-Jan-25				
<b>Fire Board - Road level</b>		14	16-Feb-25	02-Mar-25				
A229446460	WB TSS - Fire Board - Road level up to CP24	14	16-Feb-25	02-Mar-25				
<b>Road Barrier</b>		210	13-May-24 A	09-Dec-24				
A229447850	WB TSS - Road Barrier CPS up to CP26	6	02-Dec-24	09-Dec-24				
<b>CPS</b>		202	13-May-24 A	01-Dec-24				
TC10800	WB TSS - Road Barrier CPS at CH8381	202	13-May-24 A	01-Dec-24				
<b>NCPS</b>		195	20-May-24 A	01-Dec-24				
TC11000	WB TSS - Road Barrier NCPS at CH8318	195	20-May-24 A	01-Dec-24				
<b>E&amp;M Brackets</b>		6	01-Dec-24	06-Dec-24				
TC11060	WB TSS - E&M Brackets up to CP23	6	01-Dec-24	06-Dec-24				
<b>Tunnel Civil Works after TBM breakthrough</b>		27	07-Feb-25	05-Mar-25				
<b>Eastbound (EB)</b>		27	07-Feb-25	05-Mar-25				
<b>Fire Board - Tunnel Crown with deletion up to Ch8850</b>		27	07-Feb-25	05-Mar-25				
<b>CP21-26</b>		27	07-Feb-25	05-Mar-25				
TC560	EB TSS - Fire Board - Tunnel Crown up to CP24	9	07-Feb-25	15-Feb-25				
TC570	EB TSS - Fire Board - Tunnel Crown up to CP25	9	16-Feb-25	24-Feb-25				
TC580	EB TSS - Fire Board - Tunnel Crown up to CP26	9	25-Feb-25	05-Mar-25				
<b>08 CKL Tunnel</b>		97	25-Nov-24 A	01-Mar-25				
<b>Tunnel Structure before TBM breakthrough</b>		41	25-Nov-24 A	04-Jan-25				
<b>Eastbound (EB)</b>		41	25-Nov-24 A	04-Jan-25				
<b>EB Type C</b>		18	25-Nov-24 A	14-Dec-24				
<b>OHVD</b>		18	25-Nov-24 A	14-Dec-24				
A2050	EB Type C - OHVD Formwork Modification & Relocation	18	25-Nov-24 A	14-Dec-24				
<b>EB Type AD&amp;Br</b>		21	15-Dec-24	04-Jan-25				
<b>OHVD</b>		21	15-Dec-24	04-Jan-25				
A1800	EB D&Br - A1 OHVD Bay 5-7 (subject to TBM2 restart)	21	15-Dec-24	04-Jan-25				
<b>Tunnel Civil Works before TBM breakthrough</b>		72	02-Dec-24	01-Mar-25				
<b>Eastbound (EB)</b>		72	02-Dec-24	01-Mar-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
<b>EB Type A</b>								
<b>Road Barrier</b>								
A229444530	EB - Type A - Road Barrier	36	16-Jan-25	01-Mar-25				
<b>EB Type C</b>								
<b>Barrier</b>								
A229444520	EB - Type C - Road Barrier	24	16-Dec-24	15-Jan-25				
<b>EB Type AD&amp;Br</b>								
<b>MIMEP</b>								
A229444700	EB Type A Dr&BI - MIMEP module installation	36	02-Dec-24	15-Jan-25				
<b>09 Cross Passages</b>								
<b>Cross Passages @ TSS (CP7 to CP29)</b>								
<b>CP25 to CP29</b>								
<b>CP25</b>								
TD0100	CP25 - EB - Tympanum Civil works CH8489	27	13-Jan-25	09-Feb-25				
A7950	CP25 - CP TBM cycle	18	09-Feb-25	27-Feb-25				
A8260	CP25 - Internal & Collar Structure & ABWF	60	27-Feb-25	28-Apr-25				
<b>CP27</b>								
TD0310	CP27 - WB - Tympanum Civil works CH8688	27	19-Feb-25	17-Mar-25				
<b>Cross Passages @ CKL Tunnel (CP30 to CP33)</b>								
<b>10 East Ventilation Building - EVB</b>								
<b>Structure Works</b>								
<b>R/F Walls &amp; UR/F Slab</b>								
EVB1480	EVB - RC works (R/F wall & UR/F slab)	117	05-Oct-24 A	29-Jan-25				
EVB1520	EVB - Remaining Planter Walls	28	29-Jan-25	26-Feb-25				
<b>ABWF Works</b>								
<b>ABWF - Works prior to BYME access</b>								
EVB1350	EVB - ABWF works (G/F)	147	22-Jul-24 A	15-Dec-24				
<b>ABWF - Door &amp; Louvre installation</b>								
EVB1510	EVB - Door installation	78	01-Dec-24*	16-Feb-25				
EVB1530	EVB - Louvre installation	111	10-Nov-24 A	28-Feb-25				
<b>E&amp;M Works (by BYME)</b>								
EVB1210	EVB - E&M works (B/F)	228	15-Mar-24 A	18-Dec-24				
EVB1300	EVB - E&M works (LG3/F)	205	26-Apr-24 A	31-Dec-24				
EVB1360	EVB - E&M works (LG2/F)	198	21-May-24 A	15-Jan-25				
EVB1440	EVB - E&M works (LG1/F)	196	10-Jul-24 A	05-Mar-25				
EVB1500	EVB - E&M works (G/F)	183	07-Aug-24 A	18-Mar-25				
<b>Footbridge FB03</b>								
<b>Original Scope</b>								
EVB1385	FB03 - Bearing installation (subject to Footing readiness on LSJV side)	12	01-Dec-24	12-Dec-24				
EVB1380	FB-03 - Bridge Deck Delivery & Assembly (subject to Footing read)	38	16-Nov-24 A	23-Dec-24				
EVB1420	FB-03 - Steel Bridge Installation	6	24-Dec-24	29-Dec-24				
<b>Statutory Procedures</b>								
<b>GBP &amp; VAC submission</b>								
EVB1570	GBP Final amendment submission & approval	62	03-Oct-24 A	04-Dec-24 A				
EVB1580	VAC submission & 3 mth approval period by FSD	69	01-Dec-24	07-Feb-25				
<b>Power Engerization</b>								
EVB1390	CLP Rm - Inspection + Installation	107	15-Sep-24 A	30-Dec-24				
EVB1393	Trench excavation & UU protection for exposing CLP lead in cables	121	01-Sep-24 A	30-Dec-24				
EVB1395	CLP Cable Lead in connection + cable laying + T&C	31	31-Dec-24	30-Jan-25				
<b>Dangerous Goods Licenses</b>								
EVB1330	DG Licenses inspection	36	01-Dec-24	05-Jan-25				
EVB1340	Issuance of Certificate from FSD	7	06-Jan-25	12-Jan-25				
<b>Lift Installation</b>								
EVB1370	Lift Shaft - Lift Installation (by OTIS)	111	11-Sep-24 A	30-Dec-24				
EVB1430	Lift Shaft - T&C & LE5 submission	28	31-Dec-24	27-Jan-25				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved



Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
EVB1450	EMSD inspection & Issue Use Permit	12	28-Jan-25	08-Feb-25				EMSD inspection & Issue Use Permit
<b>FS Water Supply</b>		184	01-Sep-24 A	03-Mar-25				
EVB1405	External - Fire hydrants construction (by LCSJV)	122	01-Sep-24 A	31-Dec-24				External - Fire hydrants construction (by LCSJV)
EVB1410	EVB - Final Watermain installation after given full access	24	16-Dec-24	08-Jan-25				EVB - Final Watermain installation after given full access
EVB1460	EVB - WWO 046 Part IV application & inspection	29	09-Jan-25	06-Feb-25				EVB - WWO 046 Part IV application & inspection
EVB1470	EVB - Water sampling test (by WSD)	12	07-Feb-25	18-Feb-25				EVB - Water sampling
EVB1490	EVB - Watermeter installation	11	21-Feb-25	03-Mar-25				
<b>11 Tunnel E&amp;M Installation</b>		293	12-Aug-24 A	31-May-25				
<b>E&amp;M - Cabling works</b>		293	12-Aug-24 A	31-May-25				
<b>AGR &amp; DPR</b>		120	01-Feb-25	31-May-25				
DPR10060	DPR - EB E&M Installation	120	01-Feb-25	31-May-25				
DPR10080	DPR - WB E&M Installation	120	01-Feb-25	31-May-25				
<b>SUS to CKL</b>		286	12-Aug-24 A	25-May-25				
<b>Eastbound</b>		207	20-Sep-24 A	14-Apr-25				
E&MC1050	EB TSS - CP7-11 - E&M installation	131	20-Sep-24 A	28-Jan-25				EB TSS - CP7-11 - E&M installation
E&MC1080	EB TSS - CP11-16 E&M installation	90	01-Dec-24*	28-Feb-25				
E&MC1010	EB SUS - E&M Installation	150	22-Oct-24 A	20-Mar-25				
E&MC1100	EB TSS - CP16-22 E&M installation	90	15-Jan-25	14-Apr-25				
<b>Westbound</b>		286	12-Aug-24 A	25-May-25				
E&MC1041	WB TSS - CP7-11 - E&M installation	163	12-Aug-24 A	21-Jan-25				WB TSS - CP7-11 - E&M installation
E&MC1060	WB TSS - CP11-16 E&M installation	150	27-Sep-24 A	24-Feb-25				WB TSS - CP11-16 E&M installation
E&MC1030	WB SUS - E&M Installation	150	25-Oct-24 A	24-Mar-25				
E&MC1070	WB TSS - CP16-21 E&M installation	90	10-Jan-25	10-Apr-25				
E&MC1090	WB TSS - CP21-24 E&M installation	90	24-Feb-25	25-May-25				
<b>14 Projectwide Final Works</b>		46	21-Jan-25	08-Mar-25				
<b>Tunnel Cladding (VE Panel)</b>		46	21-Jan-25	08-Mar-25				
<b>Eastbound</b>		21	29-Jan-25	18-Feb-25				
<b>Typical Subframe &amp; Niche</b>		21	29-Jan-25	18-Feb-25				
VE10260	VE Panel - Subframe - EB TSS CP7-11 CPS & NCPS	21	29-Jan-25*	18-Feb-25				VE Panel - Subframe - EB TSS CP7-11 CPS & NCPS
<b>Westbound</b>		46	21-Jan-25	08-Mar-25				
<b>Typical Subframe &amp; Niche</b>		46	21-Jan-25	08-Mar-25				
VE10060	VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS	21	21-Jan-25*	11-Feb-25				VE Panel - Subframe - WB TSS CP7-11 CPS & NCPS
VE10070	VE Panel - Subframe - WB TSS CP11-16 CPS & NCPS	12	24-Feb-25*	08-Mar-25				
<b>Infrastructure Works</b>		403	24-Feb-24 A	01-Apr-25				
<b>05 Common Utility Enclosure (CUE) (KD-39)</b>		20	21-Nov-24 A	13-Dec-24				
<b>VO - Plantroom for CUE Sprinkler System</b>		20	21-Nov-24 A	13-Dec-24				
<b>Overall T&amp;C and FSI</b>		20	21-Nov-24 A	13-Dec-24				
CUE10551	Waiting Period for Issuance of Certificate	20	21-Nov-24 A	13-Dec-24				Waiting Period for Issuance of Certificate
<b>06 Road S20</b>		16	22-Nov-24 A	07-Dec-24				
<b>VO - KFR Watermain modification</b>		16	22-Nov-24 A	07-Dec-24				
A229449010	Reinstatement	16	22-Nov-24 A	07-Dec-24				Reinstatement
<b>07 Road L10(N)</b>		122	01-Dec-24	01-Apr-25				
<b>L10(N) Landscape (KD-26)</b>		26	03-Jan-25	05-Feb-25				
LN10110	L10(N) - Landscape softwork (TBC)	26	03-Jan-25	05-Feb-25				L10(N) - Landscape softwork (TBC)
<b>L10(N) Remaining works</b>		122	01-Dec-24	01-Apr-25				
LN10100	Road L10N - Drainage T&C	21	01-Dec-24	21-Dec-24				Road L10N - Drainage T&C
LN10140	Road L10N - Road Lighting	60	31-Jan-25	31-Mar-25				
LN10130	Road L10N - Street furniture & road signage	61	31-Jan-25	01-Apr-25				
<b>08 Road L10(S) &amp; L18</b>		113	15-Nov-24 A	07-Mar-25				
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		25	02-Dec-24	02-Jan-25				
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	02-Dec-24*	02-Jan-25				L10 (S) & L18 - Landscape softwork (TBC)
<b>L10(S) &amp; L18 Remaining works</b>		113	15-Nov-24 A	07-Mar-25				
<b>Miscellaneous road works</b>		77	15-Nov-24 A	30-Jan-25				
A229448740	Street furniture & road signage	77	15-Nov-24 A	30-Jan-25				Street furniture & road signage

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Dec24-Feb25)



Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2024		2025	
					Dec	Jan	Feb	
A229448760	L10 (S) & L18 - Road Lighting	61	01-Dec-24*	30-Jan-25	L10 (S) & L18 - Road Lighting			
<b>Preparation for road opening</b>		91	01-Dec-24	01-Mar-25				
A229448711	L10 (S) & L18 - Diversion of public footpath	14	01-Dec-24	14-Dec-24	L10 (S) & L18 - Diversion of public footpath			
A229448720	Container walkway removal	21	15-Dec-24	04-Jan-25	Container walkway removal			
A229448721	L10 (S) & L18 - Drainage T&C	36	05-Jan-25	09-Feb-25	L10 (S) & L18 - Drainage T&C			
A229448730	L10 (S) & L18 - Final Paving works & Road Marking	20	10-Feb-25	01-Mar-25				
<b>Roadside Area adjacent to L10(S)</b>		97	01-Dec-24	07-Mar-25				
<b>Roadworks</b>		30	01-Dec-24	30-Dec-24				
A229448810	Roadside Area adjacent to L10S - Road works	30	01-Dec-24*	30-Dec-24	Roadside Area adjacent to L10S - Road works			
<b>Landscape</b>		30	06-Feb-25	07-Mar-25				
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	06-Feb-25	07-Mar-25				
<b>09 Footbridge FB-02 (KD-17 achieved)</b>		341	24-Feb-24 A	29-Jan-25				
<b>FB-02 Remaining works</b>		341	24-Feb-24 A	29-Jan-25				
FB211110	Soft landscape	28	01-Dec-24	28-Dec-24	Soft landscape			
FB211080	HyD VO - Drainage Enhancement	68	22-Oct-24 A	29-Dec-24	HyD VO - Drainage Enhancement			
FB211060	FB-02 Cladding	315	24-Feb-24 A	31-Dec-24	FB-02 Cladding			
<b>KF64 reinstatement</b>		60	01-Dec-24	29-Jan-25				
FB211120	KF64 reinstatement - Canopy	30	01-Dec-24*	30-Dec-24	KF64 reinstatement - Canopy			
FB211130	KF64 reinstatement - Finishing works	30	31-Dec-24	29-Jan-25	KF64 reinstatement - Finishing works			

- ◆ Milestones
- Planned Bar
- Actual Bar



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025	
										Nov 35	Dec 36	Jan 37	Feb 38	Jan 37	Feb 38
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>															
<b>Summary by Cost Center</b>															
<b>Cost Center B - Central System</b>															
SC1070	SCT Plan Submission & Approval for Central System	84					06-Jul-24	12-Nov-24	DS2940: SS						
<b>Cost Center C - Traffic Control Devices</b>															
SC1150	Installation Drawing Preparation, Submission & Approval for Traffic Control Devices	72	02-Dec-24	26-Dec-24	31-Aug-23	30-Aug-24	31-Aug-23		DS5890: SS						
SC1190	Equipment Manufacturing & Delivery for Traffic Control Devices	135	01-Dec-24	30-Dec-24	16-Sep-23	13-Dec-24	16-Sep-23		EM1320: SS						
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	84	02-Dec-24	14-Jan-25	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS						
<b>Cost Center D - Communication System</b>															
SC1340	SCT Plan Submission & Approval for Communication System	84					14-Aug-24	18-Nov-24	DS3020: SS						
<b>Cost Center E - CCTV System</b>															
SC1410	Installation Drawing Preparation, Submission & Approval for CCTV System	99	02-Dec-24	09-Dec-24	01-Mar-23	24-Apr-27	01-Mar-23		DS5970: SS						
SC1460	SCT Plan Submission & Approval for CCTV System	84	02-Dec-24	11-Jan-25	24-Jun-24	03-Feb-25	24-Jun-24		DS3060: SS						
<b>Cost Center F - PABX System</b>															
SC1560	Installation Drawing Preparation, Submission & Approval for PABX System	68	02-Dec-24	24-Dec-24	27-Jul-23	31-Oct-24	27-Jul-23		DS6010: SS						
SC1600	SCT Plan Submission & Approval for PABX System	84					28-Jun-24	07-Nov-24	DS3100: SS						
SC1590	Site Installation of PABX System	119	02-Dec-24	03-Apr-25	01-Nov-24	07-Apr-25	01-Nov-24		SW2380: SS						
SC1610	SAT Plan Submission & Approval for PABX System	78	02-Dec-24	14-Feb-25	01-Nov-24	18-Oct-25	01-Nov-24		DS3660: SS						
<b>Cost Center G - ET System</b>															
SC1730	SCT Plan Submission & Approval for ET System	84					13-Aug-24	07-Nov-24	DS3140: SS						
<b>Cost Center H - PA System</b>															
SC1850	SCT Plan Submission & Approval for PA System	84	02-Dec-24	30-Dec-24	11-Jun-24	22-Mar-25	11-Jun-24		DS3180: SS						
SC1860	Site Installation of PA System	108	02-Dec-24	21-Mar-25	01-Nov-24	22-Mar-25	01-Nov-24		SW2370: SS						
<b>Cost Center I - Radio System</b>															
SC1980	SCT Plan Submission & Approval for Radio System	84	02-Dec-24	12-Feb-25	03-Sep-24	15-Mar-25	03-Sep-24		DS3220: SS						
SC1990	Site Installation of Radio System	106	02-Dec-24	10-Apr-25	25-Nov-24	21-Apr-25	25-Nov-24		SW2390: SS						
<b>Cost Center J - Detection System</b>															
SC2060	Installation Drawing Preparation, Submission & Approval for Detection System	124	02-Dec-24	27-Dec-24	24-May-23	24-Apr-27	24-May-23		DS6170: SS						
<b>Cost Center K - Manual Fallback System</b>															
SC2190	Installation Drawing Preparation, Submission & Approval for Manual Fallback System	60	02-Dec-24	27-Dec-24	31-Aug-23	05-Feb-25	31-Aug-23		DS6210: SS						
SC2250	SCT Plan Submission & Approval for Manual Fallback System	84					06-Jul-24	12-Nov-24	DS3300: SS						
SC2200	Post FAT Configuration for Manual Fallback System	90	01-Dec-24	10-Dec-24	24-Jul-24	05-Feb-25	23-Jul-24		EM1540: FS						
<b>Cost Center L - Speed Enforcement System</b>															
SC2370	SCT Plan Submission & Approval for Speed Enforcement System	84	02-Dec-24	30-Dec-24	28-Aug-24	22-Mar-25	28-Aug-24		DS3380: SS						
<b>Cost Center M - Power Distribution System</b>															
SC2490	SCT Plan Submission & Approval for Power Distribution System	84	02-Dec-24	12-Feb-25	04-Sep-24	21-Nov-24	04-Sep-24		DS3420: SS						
<b>Cost Center N - Government Optical Fibre System</b>															
SC2580	SCT Plan Submission & Approval for Government Optical Fibre System	84					29-Aug-24	25-Nov-24	DS3460: SS						
<b>Operation Facilities</b>															
SC2660	FAT of Operation Facilities	78					01-Aug-23	29-Nov-24	EM1560: SS						
SC2650	FAT Plan Submission & Approval for Operation Facilities	81					10-Jul-24	12-Nov-24	DS4600: SS						
SC2690	SCT Plan Submission & Approval for Operation Facilities	84	02-Dec-24	30-Dec-24	28-Aug-24	02-May-25	28-Aug-24		DS3340: SS						
SC2670	Equipment Manufacturing & Delivery for Operation Facilities	90	01-Dec-24	28-Feb-25	27-Aug-24	27-Aug-24	29-Nov-24		EM1550: FS						
<b>Design &amp; Submissions</b>															
		304	02-Dec-24	30-Dec-24	31-Jul-24	25-Jun-25	29-Aug-23								



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024		2025	
										Nov 35	Dec 36	Jan 37	Feb 38
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		304	02-Dec-24	30-Dec-24	31-Jul-24	25-Jun-25	29-Aug-23						
<b>FSP Batch 1 Submission</b>		304	02-Dec-24	30-Dec-24	31-Jul-24	25-Jun-25	29-Aug-23						
<b>Central System</b>		304	02-Dec-24	30-Dec-24	31-Jul-24	25-Jun-25	29-Aug-23						
<b>Traffic Plan Review &amp; Combine</b>		140	02-Dec-24	30-Dec-24	31-Jul-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	02-Dec-24	30-Dec-24	31-Jul-24	27-Aug-24	28-Dec-23		DS1830: FS				
<b>IT Security Risk Assessment Plan</b>		30	02-Dec-24	02-Dec-24	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	02-Dec-24	02-Dec-24	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
<b>Interface Coordination &amp; Integration with Other Parties</b>		98	02-Dec-24	09-Dec-24	26-Mar-27	24-Apr-27	17-May-24						
<b>Interfacing Coordination with CKR (KTE)</b>		7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24						
<b>Detail Interfacing Management Plan (DIMP)</b>		7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24						
DS6640	Approval of DIMP with CKR (KTE)	7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24		DS6630: FS				
<b>Interfacing Coordination with CKR (BEM)</b>		7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24						
<b>Detail Interfacing Management Plan (DIMP)</b>		7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24						
DS6720	Approval of DIMP with CKR (BEM)	7	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	22-Oct-24		DS6710: FS				
<b>Interfacing Coordination with TKO-LTT (Civil)</b>		17	02-Dec-24	02-Dec-24	26-Mar-27	26-Mar-27	17-May-24						
<b>Detail Interfacing Management Plan (DIMP)</b>		17	02-Dec-24	02-Dec-24	26-Mar-27	26-Mar-27	17-May-24						
DS6780	Comment on DIMP with TKO-LTT (Civil)	17	02-Dec-24	02-Dec-24	26-Mar-27	26-Mar-27	17-May-24		DS6770: FS				
<b>Interfacing Coordination with TKO-LTT (TCSS)</b>		10	02-Dec-24	02-Dec-24	16-Apr-27	16-Apr-27	17-May-24						
<b>Detail Interfacing Management Plan (DIMP)</b>		10	02-Dec-24	02-Dec-24	16-Apr-27	16-Apr-27	17-May-24						
DS6860	Comment on DIMP with TKO-LTT (TCSS)	10	02-Dec-24	02-Dec-24	16-Apr-27	16-Apr-27	17-May-24		DS6850: FS				
<b>Interfacing Coordination with T2</b>		12	02-Dec-24	06-Dec-24	20-Apr-27	24-Apr-27	22-Oct-24						
<b>Detail Interfacing Management Plan (DIMP)</b>		12	02-Dec-24	06-Dec-24	20-Apr-27	24-Apr-27	22-Oct-24						
DS6960	Approval of DIMP with T2	12	02-Dec-24	06-Dec-24	20-Apr-27	24-Apr-27	22-Oct-24		DS6950: FS				
<b>Drawing &amp; Installation Method Statement Submissions</b>		303	02-Dec-24	13-Dec-24	07-Aug-24	24-Apr-27	10-Aug-23						
<b>Installation Drawing Submission</b>		303	02-Dec-24	12-Dec-24	07-Aug-24	24-Apr-27	08-Sep-23						
<b>Traffic Control Devices</b>		12	02-Dec-24	11-Dec-24	07-Aug-24	16-Aug-24	04-May-24						
DS8240	Resubmit Installation Drawing for Traffic Control Devices	12	02-Dec-24	11-Dec-24	07-Aug-24	16-Aug-24	04-May-24		DS5920: FS				
<b>CCTV System</b>		12	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	26-Oct-24						
DS8030	Approval of Installation Drawing for CCTV System	12	02-Dec-24	09-Dec-24	17-Apr-27	24-Apr-27	26-Oct-24		DS8020: FS, SC1410: FF				
<b>PABX System</b>		12	02-Dec-24	10-Dec-24	08-Oct-24	17-Oct-24	08-Sep-23						
DS6030	Resubmit Installation Drawing for PABX System	12	02-Dec-24	10-Dec-24	08-Oct-24	17-Oct-24	08-Sep-23		DS6020: FS				
<b>Detection System</b>		24	02-Dec-24	12-Dec-24	30-Mar-27	10-Apr-27	09-Dec-23						
DS8280	Resubmit Installation Drawing for Detection System	24	02-Dec-24	12-Dec-24	30-Mar-27	10-Apr-27	09-Dec-23		DS6200: FS				
<b>Manual Fallback Control System</b>		12	02-Dec-24	12-Dec-24	08-Jan-25	18-Jan-25	04-May-24						
DS8300	Resubmit Installation Drawing for Manual Fallback Control System	12	02-Dec-24	12-Dec-24	08-Jan-25	18-Jan-25	04-May-24		DS6240: FS				
<b>Installation Method Statement Submission</b>		6	02-Dec-24	13-Dec-24	29-Mar-27	10-Apr-27	10-Aug-23						
<b>Power Distribution System</b>		6	02-Dec-24	13-Dec-24	29-Mar-27	10-Apr-27	10-Aug-23						
DS6550	Resubmit Installation Method Statement for Power Distribution System	6	02-Dec-24	13-Dec-24	29-Mar-27	10-Apr-27	10-Aug-23		DS6540: FS				
<b>FAT Plan Submissions, Equipment Procurement &amp; Manufacturing</b>		372	01-Dec-24	28-Feb-25	30-May-24	24-Apr-27	01-Aug-23						
<b>PA System</b>		89	01-Dec-24	30-Dec-24	26-Mar-27	24-Apr-27	01-Aug-23						
<b>Equipment FAT &amp; Manufacturing</b>		89	01-Dec-24	30-Dec-24	26-Mar-27	24-Apr-27	01-Aug-23						
EM1080	Manufacturing & Delivery of PA System	89	01-Dec-24	30-Dec-24	26-Mar-27	24-Apr-27	01-Aug-23		DS7590: FS, DS2292: FS				
<b>Traffic Control Devices</b>		117	01-Dec-24	30-Dec-24	01-Aug-24	13-Dec-24	10-Oct-23						
<b>Equipment FAT &amp; Manufacturing</b>		117	01-Dec-24	30-Dec-24	01-Aug-24	13-Dec-24	10-Oct-23						
<b>PVMS</b>		85	01-Dec-24	30-Dec-24	14-Nov-24	13-Dec-24	10-Oct-23						
EM1030	Post-FAT Manufacturing & Delivery of Traffic Control Devices (PVMS)	85	01-Dec-24	30-Dec-24	14-Nov-24	13-Dec-24	10-Oct-23		DS4290: FF, SC1190: FF, EM1460: FS				
<b>LED Signage</b>		85	01-Dec-24	30-Dec-24	01-Aug-24	30-Aug-24	12-Mar-24						
EM1650	Post-FAT Manufacturing & Delivery of Traffic Control Devices (LED Signage)	85	01-Dec-24	30-Dec-24	01-Aug-24	30-Aug-24	12-Mar-24		EM1461: FS, SC1190: FF, DS4291: FS, DS8160: FS				
<b>Operation Facilities</b>		74	01-Dec-24	28-Feb-25	30-May-24	27-Aug-24	23-Oct-24						
<b>FAT Plan Submission</b>		12					23-Oct-24	12-Nov-24					
DS8620	Approval of FAT Plan for Operation Facility	12					23-Oct-24	12-Nov-24	DS8610: FS, SC2650: FF				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025		
										Nov 35	Dec 36	Jan 37	Feb 38	Jan	Feb	
<b>Equipment FAT &amp; Manufacturing</b>		92	01-Dec-24	28-Feb-25	30-May-24	27-Aug-24	28-Nov-24									
EM1550	FAT of Operation Facilities	2					28-Nov-24	29-Nov-24	SC2660: FF, DS7310: FS, EM1560: FS, DS7550: FS, DS7670: FS, DS8620: FS							
EM1120	Post-FAT Manufacturing & Delivery of Operation Facilities	90	01-Dec-24	28-Feb-25	30-May-24	27-Aug-24	30-Nov-24		EM1550: FS, DS4640: FF, SC2670: FF, DS2530: FS, DS2532: FS							
<b>Manual Fallback Control System</b>		90	01-Dec-24	10-Dec-24	27-Jan-25	05-Feb-25	01-Aug-24									
<b>Equipment FAT &amp; Manufacturing</b>		90	01-Dec-24	10-Dec-24	27-Jan-25	05-Feb-25	01-Aug-24									
EM1110	Post-FAT Configuration of Manual Fallback Control System	90	01-Dec-24	10-Dec-24	27-Jan-25	05-Feb-25	01-Aug-24		EM1540: FS, DS4790: FF, SC2200: FF							
<b>SCT Plan Submissions</b>		107	02-Dec-24	11-Jan-25	12-Sep-24	02-May-25	14-Aug-24									
<b>Central System</b>		50	02-Dec-24	30-Dec-24	15-Feb-25	14-Mar-25	23-Oct-24									
DS8680	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	12-Nov-24	DS8670: FS, SC1070: FF							
DS8730	Resubmission of SCT Plan for Central System	12					13-Nov-24	21-Nov-24	DS8680: FS							
DS8740	Approval of SCT Plan for Central System	24	02-Dec-24	30-Dec-24	15-Feb-25	14-Mar-25	22-Nov-24		DS8730: FS							
<b>Traffic Control Devices</b>		58	02-Dec-24	14-Dec-24	09-Jan-25	22-Jan-25	23-Oct-24									
DS2990	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	27-Nov-24	DS2980: FS							
DS3000	Resubmission of SCT Plan for Traffic Control Devices	12	02-Dec-24	14-Dec-24	09-Jan-25	22-Jan-25	28-Nov-24		DS2990: FS							
<b>Communication System</b>		44	02-Dec-24	14-Dec-24	20-Nov-24	03-Dec-24	23-Oct-24									
DS3050	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	18-Nov-24	DS3040: FS, SC1340: FF							
DS4030	Resubmission of SCT Plan for Communication System	12	02-Dec-24	14-Dec-24	20-Nov-24	03-Dec-24	19-Nov-24		DS3050: FS							
<b>CCTV System</b>		12	02-Dec-24	12-Dec-24	20-Dec-24	02-Jan-25	14-Aug-24									
DS3080	Resubmission of SCT Plan for CCTV System	12	02-Dec-24	12-Dec-24	20-Dec-24	02-Jan-25	14-Aug-24		DS3070: FS							
<b>PABX System</b>		27	02-Dec-24	03-Jan-25	06-Feb-25	08-Mar-25	23-Oct-24									
DS8640	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	07-Nov-24	DS8630: FS, SC1600: FF							
DS8710	Resubmission of SCT Plan for PABX System	12	02-Dec-24	03-Jan-25	06-Feb-25	08-Mar-25	08-Nov-24		DS8640: FS							
<b>ET System</b>		37	02-Dec-24	30-Dec-24	10-Feb-25	08-Mar-25	23-Oct-24									
DS3170	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	07-Nov-24	DS3160: FS, SC1730: FF							
DS3990	Resubmission of SCT Plan for ET System	7					08-Nov-24	15-Nov-24	DS3170: FS							
DS4000	Approval of SCT Plan for ET System	24	02-Dec-24	30-Dec-24	10-Feb-25	08-Mar-25	16-Nov-24		DS3990: FS							
<b>PA System</b>		25	02-Dec-24	30-Dec-24	24-Feb-25	22-Mar-25	30-Oct-24									
DS8650	Resubmission of SCT Plan for PA System	12					30-Oct-24	25-Nov-24	DS8600: FS							
DS8660	Approval of SCT Plan for PA System	24	02-Dec-24	30-Dec-24	24-Feb-25	22-Mar-25	26-Nov-24		DS8650: FS, SC1850: FF							
<b>Radio System</b>		12	02-Dec-24	11-Jan-25	04-Jan-25	15-Feb-25	26-Oct-24									
DS3240	Resubmission of SCT Plan for Radio System	12	02-Dec-24	11-Jan-25	04-Jan-25	15-Feb-25	26-Oct-24		DS3230: FS							
<b>Manual Fallback Control System</b>		50	02-Dec-24	30-Dec-24	15-Feb-25	14-Mar-25	23-Oct-24									
DS8700	Comment on SCT Plan/ Workshops (System Briefing & Comment Discussion)	24					23-Oct-24	12-Nov-24	DS8690: FS, SC2250: FF							
DS8750	Resubmission of SCT Plan for Manual Fallback Control System	12					13-Nov-24	21-Nov-24	DS8700: FS							
DS8760	Approval of SCT Plan for Manual Fallback Control System	24	02-Dec-24	30-Dec-24	15-Feb-25	14-Mar-25	22-Nov-24		DS8750: FS							
<b>Operation Facility</b>		25	02-Dec-24	30-Dec-24	03-Apr-25	02-May-25	26-Oct-24									
DS3360	Resubmission of SCT Plan for Operation Facility	12					26-Oct-24	06-Nov-24	DS3350: FS							
DS3370	Approval of SCT Plan for Operation Facility	24	02-Dec-24	30-Dec-24	03-Apr-25	02-May-25	07-Nov-24		DS3360: FS, SC2690: FF							
<b>Speed Enforcement System</b>		25	02-Dec-24	30-Dec-24	24-Feb-25	22-Mar-25	26-Oct-24									
DS3400	Resubmission of SCT Plan for Speed Enforcement System	12					26-Oct-24	27-Nov-24	DS3390: FS							
DS3410	Approval of SCT Plan for Speed Enforcement System	24	02-Dec-24	30-Dec-24	24-Feb-25	22-Mar-25	28-Nov-24		DS3400: FS, SC2370: FF							
<b>Power Distribution System</b>		12	02-Dec-24	11-Jan-25	12-Sep-24	24-Oct-24	31-Oct-24									
DS3440	Resubmission of SCT Plan for Power Distribution System	12	02-Dec-24	11-Jan-25	12-Sep-24	24-Oct-24	31-Oct-24		DS3430: FS							
<b>Government Optical Fibre System</b>		26					26-Oct-24	25-Nov-24								
DS3480	Resubmission of SCT Plan for Government Optical Fibre System	12					26-Oct-24	01-Nov-24	DS3470: FS							



■ Remaining Work    ◆ Milestone  
■ Actual Work  
■ Critical Activity

Date	Revision	Checked	Approved
30-Nov-24	Rev. 0	FC	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2024				2025			
										Nov	Dec	Jan	Feb	Nov	Dec	Jan	Feb
										35	36	37	38				
DS3490	Approval of SCT Plan for Government Optical Fibre System	24					02-Nov-24	25-Nov-24	DS3480: FS, SC2580: FF								
<b>SAT Plan Submissions</b>		48	02-Dec-24	30-Dec-24	08-Aug-25	04-Sep-25	01-Nov-24										
<b>PABX System</b>		48	02-Dec-24	30-Dec-24	08-Aug-25	04-Sep-25	01-Nov-24										
DS3660	Submission of PABX System SAT Plan	24					01-Nov-24	21-Nov-24	DS3100: FS 48								
DS3670	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	02-Dec-24	30-Dec-24	08-Aug-25	04-Sep-25	22-Nov-24		DS3660: FS								
<b>Site Installation and Testing &amp; Commissioning</b>		278	02-Dec-24	03-Apr-25	13-Jul-24	24-Apr-27	01-Apr-24										
<b>Installation &amp; Testing Related to Stage 2 of Works</b>		152	02-Dec-24	03-Apr-25	23-Aug-24	24-Apr-27	21-Oct-24										
<b>Installation</b>		152	02-Dec-24	03-Apr-25	23-Aug-24	24-Apr-27	21-Oct-24										
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		152	02-Dec-24	03-Apr-25	23-Aug-24	24-Apr-27	21-Oct-24										
SW2080	Install Cable Containments	75	02-Dec-24	04-Mar-25	23-Aug-24	24-Apr-27	21-Oct-24		SW2300: SS, SW2400: SS, SW2510: SS, SW2600: SS, SW2720: SS								
SW2110	Install Radio System in Service Gallery	101	02-Dec-24	03-Apr-25	25-Nov-24	24-Apr-27	25-Nov-24		SW2390: SS, SW2470: SS, SW2570: SS, SW2660: SS, SW2800: SS								
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		68	09-Dec-24	03-Mar-25	13-Jul-24	03-Dec-24	08-Nov-24										
<b>Installation Works</b>		68	09-Dec-24	03-Mar-25	13-Jul-24	03-Dec-24	08-Nov-24										
SW1040	Install Cable Containments	68	09-Dec-24	03-Mar-25	13-Jul-24	02-Oct-24	08-Nov-24		DS6400: FS, DS6540: FS, SW1020: SS 2								
SW1080	Laying of Signal Cable - the 1st Section	44	09-Dec-24	03-Feb-25	14-Oct-24	03-Dec-24	08-Nov-24		SW1040: SS, SW1930: SS, DS8480: FS, DS8580: FS								
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		242	02-Dec-24	17-Mar-25	06-Sep-24	08-Mar-25	01-Apr-24										
<b>Tunnel Section</b>		116	02-Dec-24	07-Feb-25	12-Sep-24	08-Mar-25	21-Oct-24										
<b>Tunnel Section - CH 6+568 to CH 7+100</b>		116	02-Dec-24	07-Feb-25	12-Sep-24	08-Mar-25	21-Oct-24										
<b>Installation Works</b>		116	02-Dec-24	07-Feb-25	12-Sep-24	08-Mar-25	21-Oct-24										
SW2300	Install Cable Containment	75	02-Dec-24	21-Dec-24	12-Sep-24	04-Oct-24	21-Oct-24		SC2480: FF, DS6540: FS, AC1050: SS								
SW2370	Install PA in Service Gallery	50					01-Nov-24	20-Nov-24	SW2300: SS 40, DS4240: FS, DS6480: FS, DS6120: FS								
SW2380	Install PABX in Service Gallery	54					01-Nov-24	20-Nov-24	SW2370: SS 7, DS4140: FS, DS6480: FS, DS6040: FS								
SW2390	Install Radio System in Service Gallery	54	02-Dec-24	07-Feb-25	02-Jan-25	08-Mar-25	25-Nov-24		SW2380: SS, DS4390: FS, DS6520: FS								
<b>Tunnel Section - CH 7+100 to CH 7+600</b>		75	02-Dec-24	04-Jan-25	17-Sep-24	22-Oct-24	22-Nov-24										
<b>Installation Works</b>		75	02-Dec-24	04-Jan-25	17-Sep-24	22-Oct-24	22-Nov-24										
SW2400	Install Cable Containment	75	02-Dec-24	04-Jan-25	17-Sep-24	22-Oct-24	22-Nov-24		SC2480: FF, DS6404: FS, DS6540: FS, AC1060: SS								
<b>West Ventilation Building</b>		225	02-Dec-24	17-Mar-25	06-Sep-24	01-Mar-25	01-Apr-24										
<b>Installation Works</b>		225	02-Dec-24	17-Mar-25	06-Sep-24	01-Mar-25	01-Apr-24										
SW1650	Install Cable Containments	24	02-Dec-24	22-Feb-25	06-Sep-24	26-Nov-24	01-Apr-24		SC2480: FF, DS6400: FS, DS6540: FS								
SW1690	Install PABX Equipment	54	10-Jan-25	17-Mar-25	24-Dec-24	01-Mar-25	25-Nov-24		SW1650: SS 18, SC1590: FF, DS4140: FS, DS6480: FS, SW1720: SS 25								



■ Remaining Work ◆ ◆ Milestone  
■ Actual Work  
■ Critical Activity

Date	Revision	Checked	Approved
30-Nov-24	Rev. 0	FC	