

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
<b>HKT2 P80 Programme DD 31Oct25</b>		1022	26-Nov-23 A	13-Sep-26			
<b>Construction</b>		1022	26-Nov-23 A	13-Sep-26			
<b>Trunk Road T2</b>		1022	26-Nov-23 A	13-Sep-26			
<b>02 At-Grade Road - AGR</b>		353	15-Feb-25 A	02-Feb-26			
<b>Kiosk</b>		126	30-Sep-25 A	02-Feb-26			
AGR1030	Kiosk - fabrication & delivery	54	30-Sep-25 A	22-Nov-25	Kiosk - fabrication & delivery		
AGR1060	Kiosk - Civil	21	22-Nov-25	13-Dec-25	Kiosk - Civil		
AGR1090	Kiosk - E&M + T&C	21	13-Dec-25	03-Jan-26	Kiosk - E&M + T&C		
AGR1100	Kiosk - TCSS	30	03-Jan-26	02-Feb-26			
<b>AGR - Road &amp; Drainage works</b>		275	15-Feb-25 A	17-Nov-25			
AGR1150	AGR - Central Barrier (subject to CKR interface and TBM haul road)	12	31-Oct-25	11-Nov-25	AGR - Central Barrier (subject to CKR interface and TBM haul road arrangement)		
<b>Westbound</b>		275	15-Feb-25 A	17-Nov-25			
AGR1050	AGR - WB Road Side Barrier	275	15-Feb-25 A	17-Nov-25	AGR - WB Road Side Barrier		
<b>03 Depressed Road - DPR</b>		113	31-Oct-25	20-Feb-26			
<b>DPR - Road Works</b>		113	31-Oct-25	20-Feb-26			
<b>Rising Main</b>		113	31-Oct-25	20-Feb-26			
A229450170	DPR - Civil - Perm civil provision (sump pit)	19	31-Oct-25	18-Nov-25	DPR - Civil - Perm civil provision (sump pit)		
A229426391	DPR - E&M - Sump pit pumps and watermain installation (remainir	60	22-Nov-25	21-Jan-26	DPR - E&M - Sump p		
A229450390	DPR - Civil - Remaining Civil Works	30	21-Jan-26	20-Feb-26			
<b>DPR - Final Works</b>		36	31-Oct-25	11-Dec-25			
<b>Landscape work (TBC)</b>		36	31-Oct-25	11-Dec-25			
A12991	Landscape Soil Filling	24	31-Oct-25	27-Nov-25	Landscape Soil Filling		
A12992	Planter works	12	28-Nov-25	11-Dec-25	Planter works		
<b>05 Supporting Underground Structure - SUS</b>		185	30-Jun-25 A	31-Dec-25			
<b>SUS - Tunnel Civil Works</b>		185	30-Jun-25 A	31-Dec-25			
A229450470	SUS VE Panel Design Review (EB)	185	30-Jun-25 A	31-Dec-25	SUS VE Panel Design Review (EB)		
A229450490	SUS VE Panel Design Review (WB)	145	30-Jun-25 A	21-Nov-25	SUS VE Panel Design Review (WB)		
A229450450	Parapet Defect Rectification (WB CP side) (Design TBC)	14	31-Oct-25	13-Nov-25	Parapet Defect Rectification (WB CP side) (Design TBC)		
A229450460	Parapet Defect Rectification (WB NCP side) (Design TBC)	14	14-Nov-25	27-Nov-25	Parapet Defect Rectification (WB NCP side) (Design TBC)		
<b>06 Launching Shaft &amp; C&amp;C Tunnel - LSCC</b>		15	31-Oct-25	15-Nov-25			
<b>LSCC - Tunnel Civil Works</b>		15	31-Oct-25	15-Nov-25			
<b>Eastbound TCW</b>		15	31-Oct-25	15-Nov-25			
LSCC10110	LSCC EB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC EB - TCSS provision		
LSCC10431	LSCC EB - Road Barrier (CPS)	15	31-Oct-25*	15-Nov-25	LSCC EB - Road Barrier (CPS)		
<b>Westbound TCW</b>		14	31-Oct-25	14-Nov-25			
LSCC10100	LSCC WB - TCSS provision	6	31-Oct-25	06-Nov-25	LSCC WB - TCSS provision		
LSCC10451	LSCC WB - Road Barrier (CPS)	14	31-Oct-25	14-Nov-25	LSCC WB - Road Barrier (CPS)		
<b>07 Tunnel Sub-sea (TSS)</b>		878	26-Nov-23 A	22-Apr-26			
<b>TSS - TBM Excavation from Kai Tak</b>		221	13-Sep-25 A	22-Apr-26			
<b>Westbound - TBM S1281</b>		109	13-Sep-25 A	30-Dec-25			
<b>TBM1 Dismantling</b>		109	13-Sep-25 A	30-Dec-25			
<b>TBM1 Dismantling</b>		109	13-Sep-25 A	30-Dec-25			
TA325	WB TBM dismantling - CKL side (98d)	109	13-Sep-25 A	30-Dec-25	WB TBM dismantling - CKL side (98d)		
TA85	WB TBM dismantling - TSS side (46d)	66	18-Sep-25 A	22-Nov-25	WB TBM dismantling - TSS side (46d)		
<b>TSS side</b>		33	20-Oct-25 A	22-Nov-25			
<b>TSS side - breakdown</b>		33	20-Oct-25 A	22-Nov-25			
<b>Backup Ganties</b>		27	20-Oct-25 A	16-Nov-25			
TA1631	Gantry 1-3 (Level 2) Dismantling	16	20-Oct-25 A	05-Nov-25	Gantry 1-3 (Level 2) Dismantling		
TA1641	Gantry 1-3 (Level 1) + Boggies Dismantling	8	05-Nov-25	13-Nov-25	Gantry 1-3 (Level 1) + Boggies Dismantling		
TA1651	Oxycut Platform Demo	3	13-Nov-25	16-Nov-25	Oxycut Platform Demo		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					Erector /XB/MD		
TA1311	X Beam Extraction	4	30-Oct-25 A	03-Nov-25			
TA1321	X Beam Dismantling	4	03-Nov-25	07-Nov-25			
TA1331	Main Drive Extraction	5	03-Nov-25	08-Nov-25			
TA1341	Main Drive Dismantling	7	08-Nov-25	15-Nov-25			
TA1351	Concrete Slab + HAG System Demo	7	15-Nov-25	22-Nov-25			
<b>CKL Side</b>		68	23-Oct-25 A	30-Dec-25			
<b>CKL side - breakdown</b>		68	23-Oct-25 A	30-Dec-25			
Spherical Bearing							
TA91	WB TBM dismantling - CKL Civil Works #2	9	23-Oct-25 A	01-Nov-25			
TA92	WB TBM dismantling - Spherical Bearing	4	08-Nov-25	12-Nov-25			
Shield							
TA1561	WB TBM dismantling - CKL Civil Works #3	3	12-Nov-25	15-Nov-25			
TA93	WB TBM dismantling - Shield Part 1	15	15-Nov-25	30-Nov-25			
TA1501	WB TBM dismantling - CKL Civil Works #4	15	30-Nov-25	15-Dec-25			
TA95	WB TBM dismantling - Shield Part 2	15	15-Dec-25	30-Dec-25			
<b>Eastbound - TBM S1282</b>		177	27-Oct-25 A	22-Apr-26			
<b>TBM2 Tunneling</b>		79	27-Oct-25 A	14-Jan-26			
<b>CP26-30</b>		79	27-Oct-25 A	14-Jan-26			
EBTBM1550	EB TBM Tunnelling Pilot tunnel section CH8748-8804 (56m; 8.5R/	19	27-Oct-25 A	15-Nov-25			
EBTBM1290	EB TBM Tunnelling Pilot tunnel section CH8804-8860 (56m; 8.5R/	21	15-Nov-25	06-Dec-25			
EBTBM1310	EB TBM Tunnelling Cavern section CH8860-8900 (Pilot tunnel sec	13	06-Dec-25	19-Dec-25			
EBTBM1320	EB TBM Tunnelling Cavern section CH8900-8977 (Pilot tunnel sec	26	19-Dec-25	14-Jan-26			
<b>TBM2 Dismantling</b>		98	14-Jan-26	22-Apr-26			
<b>TBM2 Dismantling</b>		98	14-Jan-26	22-Apr-26			
TA040	EB TBM dismantling - TSS side (46d)	46	14-Jan-26	01-Mar-26			
TA1231	EB TBM dismantling - CKL side (98d)	98	14-Jan-26	22-Apr-26			
<b>TSS side</b>		18	14-Jan-26	01-Feb-26			
TA020	EB TBM - Last 5 Rings Installation	2	14-Jan-26	16-Jan-26			
TA1661	Last ring securing + Tailskin Cutting + Erector Prep	7	16-Jan-26	23-Jan-26			
<b>TSS side - breakdown</b>		16	16-Jan-26	01-Feb-26			
Backup Gantries							
TA1671	Gantry 4 (Level 1-3) Dismantling	7	16-Jan-26	23-Jan-26			
TA1681	G1 / Erector Disconnection + Gantries Pulling	2	23-Jan-26	25-Jan-26			
TA1691	Gantry 1-3 (Level 3) Dismantling	7	25-Jan-26	01-Feb-26			
Erector /XB/MD							
TA1731	Concrete Slab + HAG System Erection	7	25-Jan-26	01-Feb-26			
<b>CKL Side</b>		26	16-Jan-26	11-Feb-26			
<b>CKL side - breakdown</b>		26	16-Jan-26	11-Feb-26			
Cutterhead							
TA1811	CKL Civil Works #1	12	16-Jan-26	28-Jan-26			
TA1821	Cutterhead dismantling Part 1 & Rotation	14	28-Jan-26	11-Feb-26			
<b>TSS - Tunnel Civil Works</b>		809	26-Nov-23 A	11-Feb-26			
<b>Westbound (WB)</b>		225	02-Jul-25 A	11-Feb-26			
<b>WB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		61	20-Oct-25 A	20-Dec-25			
<b>CP7 to CP25</b>		61	20-Oct-25 A	20-Dec-25			
A229447630	TSS - WB NCPS Wall Pipe Dismantling from CP16 to CP21	25	20-Oct-25 A	14-Nov-25			
A229447620	TSS - WB NCPS Wall Pipe Dismantling from CP11 to CP16	18	14-Nov-25	02-Dec-25			
A229447610	TSS - WB NCPS Wall Pipe Dismantling from FT to CP11	18	02-Dec-25	20-Dec-25			
<b>WB TSS - Service Gallery</b>		60	22-Nov-25	21-Jan-26			
<b>Gallery Installation After TBM1 Dismantling</b>		28	22-Nov-25	20-Dec-25			

- ◆ ◆ Milestones
- █ Planned Bar
- █ Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					TC3020	WB TSS - Service Gallery up to CP29 to CP30 (100m)	14
TC3030	WB TSS - Service Gallery up to CP30 to CP31 (100m)	14	06-Dec-25	20-Dec-25			
<b>ISIG Dismantling &amp; Last Galleries</b>		32	20-Dec-25	21-Jan-26			
TC3060	WB TSS - ISIG Dismantling & Last SG @ TSS	18	20-Dec-25	07-Jan-26			
TC3070	WB TSS - 17 SG by Overhead rail & 4 by Sliding	14	07-Jan-26	21-Jan-26			
<b>WB TSS - Below Road Level Installation</b>		104	31-Oct-25	11-Feb-26			
<b>Service Gallery Civil Provision</b>		87	31-Oct-25	25-Jan-26			
TC1100	WB TSS - Service Gallery Civil Provision up to CP29	18	31-Oct-25	17-Nov-25			
TC1130	WB TSS - Service Gallery Civil Provision up to CP30	18	06-Dec-25	24-Dec-25			
TC1140	WB TSS - Service Gallery Civil Provision up to CP31	18	20-Dec-25	07-Jan-26			
TC1150	WB TSS - Service Gallery Civil Provision up to CP32	18	07-Jan-26	25-Jan-26			
<b>MiMEP</b>		24	07-Jan-26	31-Jan-26			
TC11310	WB TSS - Service Gallery MiMEP up to CP28	6	07-Jan-26	13-Jan-26			
TC1160	WB TSS - Service Gallery MiMEP up to CP29	6	13-Jan-26	19-Jan-26			
TC1170	WB TSS - Service Gallery MiMEP up to CP30	6	19-Jan-26	25-Jan-26			
TC1180	WB TSS - Service Gallery MiMEP up to CP31	6	25-Jan-26	31-Jan-26			
<b>FS Control Room</b>		21	21-Jan-26	11-Feb-26			
TC920	WB TSS - FS Control Room Construction	21	21-Jan-26	11-Feb-26			
<b>WB TSS - Corbel</b>		165	24-Aug-25 A	04-Feb-26			
<b>Corbel Construction Before TBM1 Dismantling</b>		83	24-Aug-25 A	14-Nov-25			
TC11200	WB TSS - Corbel Structure & Curing up to CH8875 (R1017W)	83	24-Aug-25 A	14-Nov-25			
<b>Corbel Construction After TBM1 Dismantling</b>		97	31-Oct-25	04-Feb-26			
TC1930	WB TSS Final - Corbel Structure from CP28 to CP29	7	31-Oct-25	06-Nov-25			
TC1940	WB TSS Final - Corbel Structure from CP29 to CP30	7	06-Dec-25	13-Dec-25			
TC1960	WB TSS Final - Corbel Structure from CP30 to CP31	7	20-Dec-25	27-Dec-25			
TC1970	WB TSS - Corbel Structure from CP31 to last 3 ring	7	21-Jan-26	28-Jan-26			
<b>Concrete curing</b>		90	07-Nov-25	04-Feb-26			
TC1330	WB TSS - Corbel Structure up to CP29 (concrete curing)	7	07-Nov-25	13-Nov-25			
TC1340	WB TSS - Corbel Structure up to CP30 (concrete curing)	7	13-Dec-25	20-Dec-25			
TC1350	WB TSS - Corbel Structure up to CP31 (concrete curing)	7	27-Dec-25	03-Jan-26			
TC1660	WB TSS - Corbel Structure up to last 3 ring (concrete curing)	7	28-Jan-26	04-Feb-26			
<b>Monorail Removal</b>		7	28-Jan-26	04-Feb-26			
TC1090	WB TSS - Monorail Removal for final dismantling	7	28-Jan-26	04-Feb-26			
<b>WB TSS - OHVD</b>		77	31-Oct-25	15-Jan-26			
<b>OHVD installation Before TBM1 Dismantling</b>		7	31-Oct-25	06-Nov-25			
TC11470	WB TSS - OHVD from CH8530 to CP26	4	31-Oct-25	03-Nov-25			
TC11400	WB TSS - OHVD up to CP"26.5" blocked by CP27 WB Tym	3	04-Nov-25	06-Nov-25			
<b>OHVD installation After TBM1 Dismantling</b>		47	29-Nov-25	15-Jan-26			
TC3140	WB TSS Final - OHVD from CP26 to CP27	3	29-Nov-25	02-Dec-25			
TC11390	WB TSS Final - OHVD from CP27 to CP28	4	06-Dec-25	10-Dec-25			
TC1190	WB TSS Final - OHVD from CP28 to CP29	4	03-Jan-26	07-Jan-26			
TC1200	WB TSS Final - OHVD from CP29 to CP30	4	07-Jan-26	11-Jan-26			
TC1210	WB TSS Final - OHVD from CP30 to CP30.5	4	11-Jan-26	15-Jan-26			
<b>WB TSS - Fire Board - Tunnel Crown with deletion up Ch8924</b>		42	22-Nov-25	03-Jan-26			
<b>Fire Board (Crown) Installation After TBM1 Dismantling</b>		42	22-Nov-25	03-Jan-26			
D12565	WB TSS - Fire board (Crown) by Aerial Platform from CP27 to CP28	7	22-Nov-25	29-Nov-25			
TC1110	WB TSS - Fire board (Crown) by Aerial Platform from CP28 to CP29	7	29-Nov-25	06-Dec-25			
TC11580	WB TSS - Fire board (Crown) by Aerial Platform from CP29 to CP29.5	7	20-Dec-25	27-Dec-25			
TC11410	WB TSS - Aerial Platform dismantling	7	27-Dec-25	03-Jan-26			
<b>WB TSS - Fire Board - Road level with deletion up Ch8924</b>		56	10-Dec-25	04-Feb-26			
<b>After TBM1 Dismantling</b>		56	10-Dec-25	04-Feb-26			

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Nov	Dec	Jan	
TC11440	WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27	7	10-Dec-25	17-Dec-25				WB TSS - Fire Board - Walls & OHVD soffit - from CP26 to CP27
TC11450	WB TSS - Fire Board - Walls & OHVD soffit - from CP27 to CP28	14	07-Jan-26	21-Jan-26				WB TSS - Fire Board
TC1000	WB TSS - Fire Board - Walls & OHVD soffit - from CP28 to CP29	14	21-Jan-26	04-Feb-26				
<b>Defect</b>		42	17-Dec-25	28-Jan-26				
TC11610	WB TSS - inspection before black paint & E&M bracket CP26 to C	7	17-Dec-25	24-Dec-25				WB TSS - inspection before black paint & E&M bracket CP26 to CP27
TC11620	WB TSS - inspection before black paint & E&M bracket CP27 to C	7	21-Jan-26	28-Jan-26				WB
<b>WB TSS - Road Barrier</b>		15	07-Jan-26	22-Jan-26				
<b>Road Barriers After TBM1 Dismantling</b>		15	07-Jan-26	22-Jan-26				
<b>CPS</b>		15	07-Jan-26	22-Jan-26				
A229450740	WB TSS - Road Barrier CPS up to CP29	7	07-Jan-26	14-Jan-26				WB TSS - Road Barrier CPS up to CP
TC11220	WB TSS - Road Barrier CPS up to CP30	4	14-Jan-26	18-Jan-26				WB TSS - Road Barrier CPS
TC11230	WB TSS - Road Barrier CPS up to CP30.5	4	18-Jan-26	22-Jan-26				WB TSS - Road B
<b>WB TSS - E&amp;M Brackets</b>		186	02-Jul-25 A	03-Jan-26				
<b>E&amp;M Brackets Installation Before TBM1 Dismantling</b>		160	02-Jul-25 A	08-Dec-25				
<b>CPS</b>		160	02-Jul-25 A	08-Dec-25				
TC11030	WB TSS - E&M Brackets up to CP26	160	02-Jul-25 A	08-Dec-25				WB TSS - E&M Brackets up to CP26
<b>E&amp;M Brackets Installation After TBM1 Dismantling</b>		6	28-Dec-25	03-Jan-26				
<b>CPS</b>		6	28-Dec-25	03-Jan-26				
TC11040	WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)	6	28-Dec-25	03-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (CPS)
<b>NCPS</b>		6	28-Dec-25	03-Jan-26				
TC11760	WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)	6	28-Dec-25	03-Jan-26				WB TSS Final - E&M Brackets from CP26 to CP27 (NCPS)
<b>WB TSS - Black paint</b>		39	24-Dec-25	01-Feb-26				
<b>After TBM1 Dismantling</b>		39	24-Dec-25	01-Feb-26				
TC1490	WB TSS - Black paint from CP26 to CP27	4	24-Dec-25	28-Dec-25				WB TSS - Black paint from CP26 to CP27
TC11590	WB TSS - Black paint from CP27 to CP28	4	28-Jan-26	01-Feb-26				
<b>WB TSS - TCSS Civil provision at OHVD soffit</b>		7	03-Jan-26	10-Jan-26				
<b>After TBM1 Dismantling</b>		7	03-Jan-26	10-Jan-26				
TC11650	WB TSS Final - TCSS Civil provision from CP26 to CP27	7	03-Jan-26	10-Jan-26				WB TSS Final - TCSS Civil provision from CP26
<b>Eastbound (EB)</b>		803	26-Nov-23 A	06-Feb-26				
<b>EB TSS - TBM Slurry Pipes &amp; Temporary Services</b>		21	16-Jan-26	06-Feb-26				
<b>Pipe dismantling &amp; relocation after TBM2 Breakthrough</b>		21	16-Jan-26	06-Feb-26				
<b>CP22 to Back of TBM</b>		21	16-Jan-26	06-Feb-26				
A229447750	TSS - EB NCPS Wall Pipe Dismantling from CP22 to CP27 (back	21	16-Jan-26	06-Feb-26				
<b>EB TSS - Service Gallery</b>		96	31-Oct-25	03-Feb-26				
<b>Gallery Installation Before TBM2 Dismantling</b>		96	31-Oct-25	03-Feb-26				
EBTBM1430	EB TSS - Service Gallery up to CH8548	25	31-Oct-25	24-Nov-25				EB TSS - Service Gallery up to CH8548
EBTBM1440	EB TSS - Service Gallery up to CH8578	14	25-Nov-25	08-Dec-25				EB TSS - Service Gallery up to CH8578
EBTBM1460	EB TSS - Service Gallery up to CH8588 and allow start of CP26 E	5	09-Dec-25	13-Dec-25				EB TSS - Service Gallery up to CH8588 and allow start of CP26 EB Tym
EBTBM1510	EB TSS - Service Gallery up to CH8661	30	14-Dec-25	12-Jan-26				EB TSS - Service Gallery up to CH8661
EBTBM1480	EB TSS - Service Gallery up to CH8688 and allow start of CP27 E	9	13-Jan-26	21-Jan-26				EB TSS - Service Ga
EBTBM1520	EB TSS - Service Gallery up to CH8730	13	22-Jan-26	03-Feb-26				
<b>EB TSS - Below Road Level Installation</b>		284	17-Feb-25 A	27-Nov-25				
<b>CP26-30 MiMEP</b>		18	31-Oct-25	17-Nov-25				
TC11080	EB TSS - Service Gallery MiMEP up to CP25	6	31-Oct-25	05-Nov-25				EB TSS - Service Gallery MiMEP up to CP25
TC11100	EB TSS - Service Gallery MiMEP up to CP26	6	06-Nov-25	11-Nov-25				EB TSS - Service Gallery MiMEP up to CP26
TC11110	EB TSS - Service Gallery MiMEP up to CP27	6	12-Nov-25	17-Nov-25				EB TSS - Service Gallery MiMEP up to CP27
<b>Low Point Sump Pit</b>		284	17-Feb-25 A	27-Nov-25				
<b>Low Point @ CP12</b>		284	17-Feb-25 A	27-Nov-25				
TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	284	17-Feb-25 A	27-Nov-25				EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)
<b>EB TSS - Corbel</b>		732	26-Nov-23 A	26-Nov-25				
<b>Corbel Construction Before TBM2 Dismantling</b>		732	26-Nov-23 A	26-Nov-25				

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026	
					Nov	Dec	Jan	
A229415982	EB TSS - Corbel Stoppage at CP23	732	26-Nov-23 A	26-Nov-25	EB TSS - Corbel Stoppage at CP23			
<b>08 CKL Tunnel</b>		49	30-Dec-25	17-Feb-26				
<b>Westbound (WB)</b>		49	30-Dec-25	17-Feb-26				
<b>WB CKL -After TBM breakthrough</b>		49	30-Dec-25	17-Feb-26				
<b>Westbound (WB) Final Structure Works</b>		49	30-Dec-25	17-Feb-26				
<b>Service Gallery</b>		36	30-Dec-25	04-Feb-26				
TB1090	WB - Concrete Breaking & Temp fill removal	7	30-Dec-25	06-Jan-26			WB - Concrete Breaking & Temp fill removal	
TB1110	WB - Remaining precast SG (7 nos.)	5	06-Jan-26	11-Jan-26			WB - Remaining precast SG (7 nos.)	
TB1120	WB - In-situ SG at End Wall	10	11-Jan-26	21-Jan-26			WB - In-situ SG at End Wall	
TB1180	WB - Drainage & Road Slab	14	21-Jan-26	04-Feb-26				WB - Drainage & Road Slab
<b>Lining - End Wall</b>		27	21-Jan-26	17-Feb-26				
TB1150	WB - End Wall Kicker	6	21-Jan-26	27-Jan-26				WB - End Wall Kicker
TB1220	WB - End Wall Wall & Crown	21	27-Jan-26	17-Feb-26				WB - End Wall Wall & Crown
<b>09 Cross Passages</b>		127	15-Oct-25 A	19-Feb-26				
<b>Cross Passages @ TSS &amp; CKL Tunnel (CP7 to CP33)</b>		127	15-Oct-25 A	19-Feb-26				
<b>CP25 by Mini TBM</b>		118	24-Oct-25 A	19-Feb-26				
A229450640	CP25 - CP TBM mining	8	24-Oct-25 A	01-Nov-25	CP25 - CP TBM mining			
A7950	CP25 - Lining Grouting	6	01-Nov-25	07-Nov-25	CP25 - Lining Grouting			
A8260	CP25 - Internal & Collar Structure & ABWF	60	07-Nov-25	06-Jan-26	CP25 - Internal & Collar Structure & ABWF			
A8280	CP25 - E&M Installation	14	06-Jan-26	20-Jan-26			CP25 - E&M Installation	
A8340	Remaining Civil Works	30	20-Jan-26	19-Feb-26				Remaining Civil Works
<b>CP26 by Mini TBM</b>		53	14-Dec-25	04-Feb-26				
TD0200	CP26 - EB - Tympanum Civil works CH8588	27	14-Dec-25	09-Jan-26			CP26 - EB - Tympanum Civil works CH8588	
A7960	CP26 - Mobilisation	6	10-Jan-26	15-Jan-26			CP26 - Mobilisation	
TD1430	CP25 - EB - Tympanum Strength Gain	14	10-Jan-26	23-Jan-26			CP25 - EB - Tympanum Strength Gain	
A229450650	CP26 - CP TBM mining	6	24-Jan-26	29-Jan-26				CP26 - CP TBM mining
A229450660	CP26 - Lining Grouting	6	30-Jan-26	04-Feb-26				CP26 - Lining Grouting
<b>CP27 by Mini TBM</b>		110	31-Oct-25	17-Feb-26				
TD0310	CP27 - WB - Tympanum Civil works CH8688 R0936W	27	31-Oct-25	26-Nov-25	CP27 - WB - Tympanum Civil works CH8688 R0936W			
TD0300	CP27 - EB - Tympanum Civil works CH8688 R0930E	27	22-Jan-26	17-Feb-26				CP27 - EB - Tympanum Civil works CH8688 R0930E
<b>CP28 by D&amp;Br</b>		56	15-Nov-25	10-Jan-26				
TD1480	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progr	16	15-Nov-25	01-Dec-25	CP28 - Excavation from WB (Part 2 - 4m subject to EB TBM progress)			
TD1500	CP28 - Advance Lining	33	01-Dec-25	03-Jan-26			CP28 - Advance Lining	
TD1260	CP28 - Final Break-out	7	03-Jan-26	10-Jan-26			CP28 - Final Break-out	
<b>CP29 by D&amp;Br</b>		114	15-Oct-25 A	06-Feb-26				
TD1330	CP29 - Excavation from WB (Part 1)	55	15-Oct-25 A	08-Dec-25	CP29 - Excavation from WB (Part 1)			
TD1490	CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	16	19-Dec-25	04-Jan-26			CP29 - Excavation from WB (Part 2 subject to EB TBM progress)	
TD1510	CP29 - Advance Lining	33	04-Jan-26	06-Feb-26				CP29 - Advance Lining
<b>CP30 Remaining Works</b>		56	13-Dec-25	07-Feb-26				
<b>CP30 remaining works</b>		56	13-Dec-25	07-Feb-26				
TD1140	CP30 WB TSS - Sawcut & final breaking work CP30	18	13-Dec-25	31-Dec-25			CP30 WB TSS - Sawcut & final breaking work CP30	
TD1150	CP30 - Waterproofing	3	31-Dec-25	03-Jan-26			CP30 - Waterproofing	
TD1160	CP30 - Collar structure at WB TSS	16	03-Jan-26	19-Jan-26				CP30 - Collar structure at WB TSS
TD1200	CP30 - Remaining lining structure	19	19-Jan-26	07-Feb-26				CP30 - Remaining lining structure
<b>10 East Ventilation Building - EVB</b>		92	31-Oct-25	30-Jan-26				
<b>EVB Remaining Works (TBC)</b>		92	31-Oct-25	30-Jan-26				
<b>Landscape works</b>		92	31-Oct-25	30-Jan-26				
EVB1650	EVB - Hard Landscape - Above G/F	92	31-Oct-25	30-Jan-26				EVB - Hard Landscape - Above G/F
<b>11 Tunnel E&amp;M Installation</b>		150	08-Sep-25 A	04-Feb-26				
<b>WB - E&amp;M Works</b>		97	31-Oct-25	04-Feb-26				
<b>WB - HV Cabling &amp; HV Power On</b>		14	21-Jan-26	04-Feb-26				

- ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
TE1140	WB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
<b>WB - LV Cabling &amp; LV Power On</b>		90	31-Oct-25	28-Jan-26			
TF170	WB CKL - CP32-EVB Portal E&M installation	90	31-Oct-25*	28-Jan-26	WB		
E&MC1180	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. WB SUS CP1 to CP12 - E&M Installation (Final Stage)		
<b>WB - Below Road Level E&amp;M Installation</b>		12	19-Jan-26	31-Jan-26			
<b>MiMEP</b>		12	19-Jan-26	31-Jan-26			
TC1240	WB TSS - Service Gallery MiMEP Connection up to CP29	6	19-Jan-26	25-Jan-26			WB TSS - S
TC1250	WB TSS - Service Gallery MiMEP Connection up to CP30	6	25-Jan-26	31-Jan-26			
<b>EB - E&amp;M Works</b>		150	08-Sep-25 A	04-Feb-26			
<b>EB - HV Cabling &amp; HV Power On</b>		14	21-Jan-26	04-Feb-26			
TE1200	EB Tunnel - Temporary HV Cable laying	14	21-Jan-26	04-Feb-26			
<b>EB - LV Cabling &amp; LV Power On</b>		113	08-Sep-25 A	30-Dec-25			
E&MC1140	12. EB CKL - BT & S01 - E&M installation	62	08-Sep-25 A	08-Nov-25	12. EB CKL - BT & S01 - E&M installation		
E&MC1130	11. EB CKL - CP31 to EVB Portal - E&M installation	37	29-Sep-25 A	04-Nov-25	11. EB CKL - CP31 to EVB Portal - E&M installation		
E&MC1150	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)	60	31-Oct-25	30-Dec-25	01b. EB SUS to TSS CP12 - E&M Installation (Final Stage)		
<b>12 Projectwide TCSS Installation</b>		601	20-Jan-25 A	13-Sep-26			
<b>WB - TCSS Installation</b>		326	20-Jan-25 A	11-Dec-25			
TF030	WB - TBM Tunnel - TCSS fibre cabling	326	20-Jan-25 A	11-Dec-25	WB - TBM Tunnel - TCSS fibre cabling		
TF040	WB - TBM Tunnel - TCSS Signage Installation	320	20-Jan-25 A	05-Dec-25	WB - TBM Tunnel - TCSS Signage Installation		
<b>EB - TCSS Installation</b>		601	20-Jan-25 A	13-Sep-26			
TE130	EB - TBM Tunnel - TSSC Fibre Cabling	601	20-Jan-25 A	13-Sep-26			
TE170	EB - TBM Tunnel - TSSC Sign Installation	595	20-Jan-25 A	07-Sep-26			
<b>14 Projectwide Final Works</b>		143	30-Sep-25 A	20-Feb-26			
<b>Cladding</b>		141	30-Sep-25 A	17-Feb-26			
<b>Eastbound</b>		141	30-Sep-25 A	17-Feb-26			
<b>Typical Subframe &amp; Cladding</b>		141	30-Sep-25 A	17-Feb-26			
<b>EB CPS</b>		69	16-Nov-25	24-Jan-26			
VE10280	3. VE Panel - EB TSS CP7-12 (CPS) 500m	24	16-Nov-25	10-Dec-25	3. VE Panel - EB TSS CP7-12 (CPS) 500m		
VE10220	1. VE Panel - EB SUS (CPS) 400m	24	01-Jan-26	24-Jan-26			1. VE Panel -
<b>EB NCPS</b>		141	30-Sep-25 A	17-Feb-26			
VE10591	3. VE Panel - EB TSS CP7-12 (NCPS) 500m	36	30-Sep-25 A	04-Nov-25	3. VE Panel - EB TSS CP7-12 (NCPS) 500m		
VE10601	4. VE Panel - EB TSS CP12-17 (NCPS) 500m	33	15-Oct-25 A	16-Nov-25	4. VE Panel - EB TSS CP12-17 (NCPS) 500m		
VE10571	1. VE Panel - EB SUS (NCPS) 400m	24	25-Jan-26	17-Feb-26			
<b>Westbound</b>		24	30-Dec-25	23-Jan-26			
<b>Typical Subframe &amp; Cladding</b>		24	30-Dec-25	23-Jan-26			
<b>WB CPS</b>		24	30-Dec-25	23-Jan-26			
VE10060	3. VE Panel - WB TSS CP7-12 (CPS) 500m	24	30-Dec-25	23-Jan-26			3. VE Panel - W
<b>Pavement</b>		28	23-Jan-26	20-Feb-26			
<b>Westbound</b>		28	23-Jan-26	20-Feb-26			
PAV10010	Pavement - WB Initial Layers TSS CP7 to CP17 (Leaming Curve)	28	23-Jan-26	20-Feb-26			
<b>Infrastructure Works</b>		336	01-Mar-25 A	30-Jan-26			
<b>06 Road S20</b>		180	31-Mar-25 A	22-Nov-25			
<b>Addition of Planter (Non Critical)</b>		180	31-Mar-25 A	22-Nov-25			
A1140	S20 - Construction of Remaining Planter	180	31-Mar-25 A	22-Nov-25	S20 - Construction of Remaining Planter		
<b>VO - Modification of Irrigation System at Charging Station Run-in</b>		12	31-Oct-25	13-Nov-25			
A1070	S20 - Shrubs Reinstatement (Non Critical)	12	31-Oct-25	13-Nov-25	S20 - Shrubs Reinstatement (Non Critical)		
<b>07 Road L10(N)</b>		306	01-Mar-25 A	31-Dec-25			
<b>L10(N) Landscape (KD-26)</b>		26	29-Nov-25	31-Dec-25			
LN10110	L10(N) - Landscape softwork (TBC)	26	29-Nov-25	31-Dec-25			L10(N) - Landscape softwork (TBC)
<b>L10(N) Remaining works</b>		21	31-Oct-25	20-Nov-25			
LN10150	Road L10N - Final Paving works & Road Marking	20	31-Oct-25	19-Nov-25	Road L10N - Final Paving works & Road Marking		

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Dur	Start	Finish	2025		2026
					Nov	Dec	Jan
					LN10100	Road L10N - Drainage T&C	21
<b>L10 (N) Remaining Road Works (Subject to Manpower)</b>		207	01-Mar-25 A	24-Nov-25			
A229450270	L10 (N) - Remaining Road Signage	207	01-Mar-25 A	24-Nov-25			
<b>08 Road L10(S) &amp; L18</b>		92	31-Oct-25	30-Jan-26			
<b>L10(S) &amp; L18 Landscape (KD-24)</b>		25	31-Oct-25	28-Nov-25			
A229445710	L10 (S) & L18 - Landscape softwork (TBC)	25	31-Oct-25*	28-Nov-25			
<b>L10(S) &amp; L18 Remaining works</b>		92	31-Oct-25	30-Jan-26			
<b>Roadside Area adjacent to L10(S)</b>		92	31-Oct-25	30-Jan-26			
<b>Roadworks</b>		30	31-Oct-25	29-Nov-25			
A229448810	Roadside Area adjacent to L10S - Road works	30	31-Oct-25*	29-Nov-25			
<b>Landscape</b>		30	01-Jan-26	30-Jan-26			
A229448820	Roadside Area adjacent to L10S - Landscape (TBC)	30	01-Jan-26	30-Jan-26			

- ◆ ◆ Milestones
- Planned Bar
- Actual Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works  
for Developments at South Apron  
Three Months Rolling Programme (Nov25-Jan26)

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov 47	Dec 48	Jan 49	Feb 50
<b>Trunk Road T2 - Traffic Control &amp; Surveillance System &amp; Associated Works</b>													
<b>Access Dates</b>													
AC1030	Portion 4 - TKO-LTT (LT Interchange)	0	01-Dec-25		30-Jun-25								
AC1040	Underpass S21	0	01-Dec-25		30-Dec-24								
AC1050i	Portion 2 - LS - CKL Tunnel CP7 to CP11 (Niche cabinet) - EB	0	01-Dec-25		15-Feb-25								
AC1060i	Portion 2 - LS - CKL Tunnel CP11 to CP16 (Niche Cabinet) - EB	0	01-Dec-25		31-Oct-26								
AC1070i	Portion 2 - LS - CKL Tunnel CP16 to CP21 (Niche Cabinet) - EB	0	01-Dec-25		31-Oct-26								
AC1090e	Portion 2 - LS - CKL Main Tunnel CP29 to CP32 (Road Level) - EB	0	01-Dec-25		02-Sep-24								
AC1090g	Portion 2 - LS - CKL Main Tunnel CP30 to CP32 (Road Level) - WB	0	01-Dec-25		17-Sep-24								
<b>Milestones of Contract T2</b>													
KD1050	Commencement of Project-wide FSD Inspection - Contract T2	0	01-Dec-25	01-Dec-25	27-Mar-25	27-Mar-25							
<b>Summary by Cost Center</b>													
<b>Cost Center B - Central System</b>													
SC1090	SAT Plan Submission & Approval for Central System	78	01-Dec-25	10-Jan-26	11-Apr-25	11-Apr-25	22-Jul-25		DS3500: SS				
SC1080	Site Installation of Central System	25	01-Dec-25	19-Mar-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1090: SS, SW1670: SS, SW1770: SS				
<b>Cost Center C - Traffic Control Devices</b>													
SC1200	SCT Plan Submission & Approval for Traffic Control Devices	0	01-Dec-25	10-Jan-26	23-Sep-24	22-Feb-25	23-Sep-24		DS2980: SS				
SC1210	Site Installation of Traffic Control Devices	166	01-Dec-25	15-Jul-26	05-Mar-25	22-Aug-25	05-Mar-25		SW1110: SS				
SC1220	SAT Plan Submission & Approval for Traffic Control Devices	84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25			DS3540: SS				
<b>Cost Center D - Communication System</b>													
SC1330	Site Installation of Communication System	30	01-Dec-25	19-Mar-26	16-Aug-24	14-Mar-25	01-Sep-25		SW1100: SS, SW1120: SS, SW1960: SS, SW1670: SS				
<b>Cost Center E - CCTV System</b>													
SC1480	SAT Plan Submission & Approval for CCTV System	0	01-Dec-25	10-Jan-26	18-Nov-24	06-Mar-25	18-Nov-24		DS3620: SS				
SC1470	Site Installation of CCTV System	76	01-Dec-25	15-Jul-26	04-Feb-25	04-Feb-25	31-Mar-25		SW1060: SS, SW1940: SS				
<b>Cost Center F - PABX System</b>													
SC1590	Site Installation of PABX System	120	01-Dec-25	13-Jul-26	27-Dec-24	07-Apr-25	27-Dec-24		SW2380: SS				
SC1620	SCT of PABX System	210	11-Dec-25	24-Aug-26	11-Jan-25	21-May-25			SW2770: SS, SW2770a: SS				
<b>Cost Center G - ET System</b>													
SC1740	SAT Plan Submission & Approval for ET System	0	01-Dec-25	10-Jan-26	27-Dec-24	03-Apr-25	27-Dec-24		DS3700: SS				
SC1720	Site Installation of ET System	74	01-Dec-25	28-Jul-26	02-Jan-25	06-Feb-25	02-Jan-25		SW2340: SS				
<b>Cost Center H - PA System</b>													
SC1860	Site Installation of PA System	130	01-Dec-25	29-Jun-26	01-Nov-24	29-Jun-26	01-Nov-24		SW2370: SS, SW3170: FF				
SC1870	SAT Plan Submission & Approval for PA System	0					18-Nov-24	07-Nov-25	DS3740: SS				
<b>Cost Center I - Radio System</b>													
SC2000	SAT Plan Submission & Approval for Radio System	84	01-Dec-25	10-Jan-26	03-Apr-25	03-Apr-25	04-Jul-25		DS3780: SS				
SC1930	Installation Drawing Preparation, Submission & Approval for Radio System	60					23-Jul-25	04-Nov-25	DS6130: SS				
SC1990	Site Installation of Radio System	106	01-Dec-25	20-Jul-26	06-Feb-25	06-Feb-25	18-Aug-25		SW2390: SS				
SC2010	SCT of Radio System	187	13-Feb-26	29-Sep-26	17-Mar-25	21-May-25			TC1400: SS				
<b>Cost Center J - Detection System</b>													
SC2120	Site Installation of Detection System	156	01-Dec-25	15-Jul-26	17-Jan-25	17-Jan-25	31-Mar-25		SW1070: SS, SW1250: SS				
SC2130	SAT Plan Submission & Approval for Detection System	84	01-Dec-25	10-Jan-26	16-Apr-25	16-Apr-25	05-Aug-25		DS3820: SS				

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
<b>Cost Center K - Manual Fallback System</b>		284	01-Dec-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24						
SC2240	Site Installation of Manual Fallback System	0	01-Dec-25	05-Feb-26	01-Aug-24	30-Sep-25	01-Aug-24		EM1110: SS				
SC2270	SAT Plan Submission & Approval for Manual Fallback System	84	01-Dec-25	10-Jan-26	22-Feb-25	22-Feb-25	22-Jul-25		DS3860: SS				
<b>Cost Center L - Speed Enforcement System</b>		361	01-Dec-25	09-Sep-26	18-Oct-24	21-May-25	21-Dec-24						
SC2380	Reliability Test Plan Submission & Approval for Speed Enforcement System	84	01-Dec-25	10-Jan-26	21-Dec-24	11-Apr-25	21-Dec-24		DS3940: SS				
SC2340	Installation Drawing Preparation, Submission & Approval for Speed Enforcement System	60	01-Dec-25	26-Dec-25	10-Mar-25	10-Mar-25	12-Jul-25		DS6290: SS				
SC2400	SCT of Speed Enforcement System	102	01-Dec-25	09-Sep-26	21-May-25	21-May-25	21-Aug-25		DS8860: FS				
SC2390	Site Installation of Speed Enforcement System	185	01-Dec-25	15-Jul-26	18-Oct-24	22-Mar-25			SW2330: SS				
<b>Cost Center M - Power Distribution System</b>		98	01-Dec-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24						
SC2480	Site Installation of Power Distribution System	98	01-Dec-25	24-Jul-26	01-Apr-24	26-Mar-25	01-Apr-24		SW1920: SS, SW2250: SS, SW1650: SS				
<b>Operation Facilities</b>		358	01-Dec-25	13-Mar-26	19-Aug-24	31-Oct-26	31-Dec-24						
SC2680	Site Installation of Operation Facilities	0	01-Dec-25	11-Mar-26	02-Jan-25	31-Oct-26	31-Dec-24		EM1120: FS				
SC2630	Installation Drawing Preparation, Submission & Approval for Operation Facilities	53	01-Dec-25	02-Feb-26	19-Aug-24	22-Oct-24			DS6250: SS				
SC2710	SAT Plan Submission & Approval for Operation Facilities	84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25			DS3900: SS				
<b>Design &amp; Submissions</b>		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Submissions (42 Working Days after Commencement of FSP)</b>		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
<b>FSP Batch 1 Submission</b>		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Central System</b>		304	01-Dec-25	01-Dec-25	27-Aug-24	25-Jun-25	29-Aug-23						
<b>Traffic Plan Review &amp; Combine</b>		140	01-Dec-25	01-Dec-25	27-Aug-24	27-Aug-24	28-Dec-23						
DS7300	Traffic Plan Review & Combine Workshop	140	01-Dec-25	01-Dec-25	27-Aug-24	27-Aug-24	28-Dec-23		DS1830: FS 22				
<b>IT Security Risk Assessment Plan</b>		30	01-Dec-25	01-Dec-25	25-Jun-25	25-Jun-25	29-Aug-23						
DS7440	Approval on IT Security Risk Assessment Plan	30	01-Dec-25	01-Dec-25	25-Jun-25	25-Jun-25	29-Aug-23		DS7430: FS				
<b>Interface Coordination &amp; Integration with Other Parties</b>		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
<b>Interfacing Coordination with T2</b>		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
<b>Preliminary Interfacing Management Plan (PIMP)</b>		72	01-Dec-25	27-Feb-26	06-Apr-24	03-Jul-24							
DS6890	Prepare & Submit PIMP with T2	24	01-Dec-25	29-Dec-25	06-Apr-24	04-May-24			DS2680: FS 211				
DS6900	Comment on PIMP with T2	24	30-Dec-25	27-Jan-26	06-May-24	03-Jun-24			DS6890: FS				
DS6910	Resubmit PIMP with T2	12	28-Jan-26	10-Feb-26	04-Jun-24	18-Jun-24			DS6900: FS				
DS6920	Approval of PIMP with T2	12	11-Feb-26	27-Feb-26	19-Jun-24	03-Jul-24			DS6910: FS				
<b>Drawing &amp; Installation Method Statement Submissions</b>		92	01-Dec-25	02-Feb-26	19-Aug-24	10-Mar-25	05-Aug-25						
<b>Installation Drawing Submission</b>		92	01-Dec-25	02-Feb-26	19-Aug-24	10-Mar-25	05-Aug-25						
<b>Radio System</b>		12					24-Oct-25	04-Nov-25					
DS9260	Approval of Installation Drawing for Radio System	12					24-Oct-25	04-Nov-25	DS9250: FS, SC1930: FF				
<b>Operation Facility</b>		53	01-Dec-25	02-Feb-26	19-Aug-24	22-Oct-24							
DS6250	Prepare & Submit Installation Drawing for Operation Facility	5	01-Dec-25	05-Dec-25	19-Aug-24	23-Aug-24			DS2532: FS				
DS6260	Comment on Installation Drawing for Operation Facility	24	06-Dec-25	05-Jan-26	24-Aug-24	21-Sep-24			DS6250: FS				
DS6270	Resubmit Installation Drawing for Operation Facility	12	06-Jan-26	19-Jan-26	23-Sep-24	07-Oct-24			DS6260: FS				
DS6280	Approval of Installation Drawing for Operation Facility	12	20-Jan-26	02-Feb-26	08-Oct-24	22-Oct-24			DS6270: FS, SC2630: FF				
<b>Speed Enforcement System</b>		61	01-Dec-25	26-Dec-25	13-Feb-25	10-Mar-25	05-Aug-25						
DS6310	Resubmit Installation Drawing for Speed Enforcement System	12	01-Dec-25	11-Dec-25	13-Feb-25	24-Feb-25	05-Aug-25		DS6300: FS				
DS6320	Approval of Installation Drawing for Speed Enforcement System	12	12-Dec-25	26-Dec-25	25-Feb-25	10-Mar-25			DS6310: FS, SC2340: FF				
<b>SCT Plan Submissions</b>		47	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	17-Oct-25						
<b>Traffic Control Devices</b>		47	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	17-Oct-25						
DS9270	Resubmission of SCT Plan for Traffic Control Devices	12	01-Dec-25	11-Dec-25	11-Jan-25	22-Jan-25	17-Oct-25		DS9180: FS				
DS9280	Approval of SCT Plan for Traffic Control Devices	24	12-Dec-25	10-Jan-26	23-Jan-25	22-Feb-25			DS9270: FS, SC1200: FF				
<b>SAT Plan Submissions</b>		212	01-Dec-25	13-Mar-26	30-Dec-24	16-Apr-25	22-Feb-25						
<b>Central System</b>		46	01-Dec-25	10-Jan-26	03-Mar-25	11-Apr-25	01-Oct-25						
DS3520	Resubmission of SAT Plan for Central System	12	01-Dec-25	11-Dec-25	03-Mar-25	13-Mar-25	01-Oct-25		DS3510: FS				
DS3530	Approval of SAT Plan for Central System	24	12-Dec-25	10-Jan-26	14-Mar-25	11-Apr-25			SC1090: FF, DS3520: FS				
<b>Traffic Control Devices</b>		84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25							

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov 47	Dec 48	Jan 49	Feb 50
DS3540	Submission of Traffic Control Devices System SAT Plan	24	01-Dec-25	29-Dec-25	30-Dec-24	27-Jan-25			DS2980: FS				
DS3550	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Dec-25	27-Jan-26	28-Jan-25	27-Feb-25			DS3540: FS				
DS3560	Resubmission of SAT Plan for Traffic Control Devices	12	28-Jan-26	10-Feb-26	28-Feb-25	13-Mar-25			DS3550: FS				
DS3570	Approval of SAT Plan for Traffic Control Devices	24	11-Feb-26	13-Mar-26	14-Mar-25	11-Apr-25			SC1220: FF, DS3560: FS				
<b>CCTV System</b>		36	01-Dec-25	10-Jan-26	23-Jan-25	06-Mar-25	21-Oct-25						
DS9290	Resubmission of SAT Plan for CCTV System	12	01-Dec-25	11-Dec-25	23-Jan-25	06-Feb-25	21-Oct-25		DS3650: FS				
DS9300	Approval of SAT Plan for CCTV System	24	12-Dec-25	10-Jan-26	07-Feb-25	06-Mar-25			SC1480: FF, DS9290: FS				
<b>ET System</b>		76	01-Dec-25	10-Jan-26	24-Feb-25	03-Apr-25	04-Sep-25						
DS9210	Resubmission of SAT Plan for ET System	12	01-Dec-25	11-Dec-25	24-Feb-25	06-Mar-25	04-Sep-25		DS3730: FS				
DS9220	Approval of SAT Plan for ET System	24	12-Dec-25	10-Jan-26	07-Mar-25	03-Apr-25			SC1740: FF, DS9210: FS				
<b>PA System</b>		64					04-Sep-25	07-Nov-25					
DS9230	Resubmission of SAT Plan for PA System	12					04-Sep-25	31-Oct-25	DS9140: FS				
DS9240	Approval of SAT Plan for PA System	24					01-Nov-25	07-Nov-25	SC1870: FF, DS9230: FS				
<b>Radio System</b>		85	01-Dec-25	10-Jan-26	24-Feb-25	03-Apr-25	22-Aug-25						
DS3800	Resubmission of SAT Plan for Radio System	12	01-Dec-25	11-Dec-25	24-Feb-25	06-Mar-25	22-Aug-25		DS3790: FS				
DS3810	Approval of SAT Plan for Radio System	24	12-Dec-25	10-Jan-26	07-Mar-25	03-Apr-25			SC2000: FF, DS3800: FS				
<b>Detection System</b>		58	01-Dec-25	10-Jan-26	07-Mar-25	16-Apr-25	03-Oct-25						
DS3840	Resubmission of SAT Plan for Detection System	12	01-Dec-25	11-Dec-25	07-Mar-25	18-Mar-25	03-Oct-25		DS3830: FS				
DS3850	Approval of SAT Plan for Detection System	24	12-Dec-25	10-Jan-26	19-Mar-25	16-Apr-25			SC2130: FF, DS3840: FS				
<b>Manual Fallback Control System</b>		46	01-Dec-25	10-Jan-26	11-Jan-25	22-Feb-25	01-Oct-25						
DS3880	Resubmission of SAT Plan for Manual Fallback Control System	12	01-Dec-25	11-Dec-25	11-Jan-25	22-Jan-25	01-Oct-25		DS3870: FS				
DS3890	Approval of SAT Plan for Manual Fallback Control System	24	12-Dec-25	10-Jan-26	23-Jan-25	22-Feb-25			SC2270: FF, DS3880: FS				
<b>Operation Facility</b>		84	01-Dec-25	13-Mar-26	30-Dec-24	11-Apr-25							
DS3900	Submission of Operation Facility SAT Plan	24	01-Dec-25	29-Dec-25	30-Dec-24	27-Jan-25			DS3340: FS				
DS3910	Comment on SAT Plan/ Workshops (System Briefing & Comment Discussion)	24	30-Dec-25	27-Jan-26	28-Jan-25	27-Feb-25			DS3900: FS				
DS3920	Resubmission of SAT Plan for Operation Facility	12	28-Jan-26	10-Feb-26	28-Feb-25	13-Mar-25			DS3910: FS				
DS3930	Approval of SAT Plan for Operation Facility	24	11-Feb-26	13-Mar-26	14-Mar-25	11-Apr-25			SC2710: FF, DS3920: FS				
<b>Speed Enforcement System</b>		162	01-Dec-25	10-Jan-26	03-Mar-25	11-Apr-25	22-Feb-25						
DS3960	Resubmission of Reliability Test Plan for Speed Enforcement System	12	01-Dec-25	11-Dec-25	03-Mar-25	13-Mar-25	22-Feb-25		DS3950: FS				
DS3970	Approval of Reliability Test Plan for Speed Enforcement System	24	12-Dec-25	10-Jan-26	14-Mar-25	11-Apr-25			SC2380: FF, DS3960: FS				
<b>Training Document &amp; O&amp;M Manual Submission for T2/TKOLTT TCSS</b>		65	01-Dec-25	16-Feb-26	06-Jun-26	22-Aug-26							
DS3980	Submit Document for System Description	6	01-Dec-25	06-Dec-25	06-Jun-26	12-Jun-26			DS3580: SS 30				
DS4010	Submit System Administration Manual	11	08-Dec-25	19-Dec-25	13-Jun-26	26-Jun-26			DS3980: FS				
DS4020	Submit Training Manual	48	20-Dec-25	16-Feb-26	27-Jun-26	22-Aug-26			DS4010: FS				
<b>Site Installation and Testing &amp; Commissioning</b>		465	01-Dec-25	25-Aug-26	14-Jun-24	29-Jun-26	01-Nov-24						
<b>Portion 4 - TKO-LTT (LT Interchange)</b>		233	01-Dec-25	23-Apr-26	14-Jun-24	26-Aug-25	30-Jun-25						
SW1020	Inspect Civil Provisions & Submit Inspection Report	12	01-Dec-25	13-Dec-25	30-Jun-25	14-Jul-25	30-Jun-25		DS6600: FS, DS6680: FS, DS6760: FS, DS6840: FS, AC1030: SS				
SW1030	Rectify Civil Provision Defects by Others	18	15-Dec-25	26-Dec-25	15-Aug-25	26-Aug-25	15-Jul-25		SW1020: FS				
<b>Installation Works</b>		233	01-Dec-25	23-Apr-26	14-Jun-24	03-Feb-25	30-Jun-25						
SW1080	Laying of Signal Cable - the 1st Section	38	01-Dec-25	31-Dec-25	24-Jul-24	22-Aug-24	30-Jun-25		DS8480: FS, DS8580: FS				
SW1040	Install Cable Containments	98	01-Dec-25	19-Dec-25	14-Jun-24	04-Jul-24	25-Aug-25		DS6400: FS, DS6540: FS, SW1030: SS 8				
SW1050	Install Equipment Racks	24	01-Dec-25	10-Jan-26	08-Jul-24	15-Aug-24	25-Aug-25		SW1040: SS				
SW1060	Install CCTV Camera	115	01-Dec-25	10-Jan-26	20-Dec-24	03-Feb-25	25-Aug-25		DS4090: FS, DS6440: FS, SW1040: SS, SW1930: SS				
SW1070	Install Detection Camera	115	01-Dec-25	10-Jan-26	07-Dec-24	17-Jan-25	25-Aug-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1040: SS, SW1930: SS				



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026	
										Nov	Dec	Jan	Feb	Jan	Feb
										47	48	49	50	49	50
SW1110	Install Traffic Control Devices	115	01-Dec-25	10-Jan-26	05-Aug-24	12-Sep-24	25-Aug-25		DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS, SW1930: SS						
SW1090	Install Video Wall Equipment (Administration Building)	21	01-Dec-25	24-Dec-25	03-Sep-24	27-Sep-24			SC1330: FF, DS4440: FS, DS4340: FS, DS4440: FF, SW1040: SS 68, SW1930: SS 68						
SW1130	Install VLSL on Gantry	14	01-Dec-25	16-Dec-25	02-Sep-24	17-Sep-24			SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14						
SW1140	Install PVMS on Gantry	14	01-Dec-25	16-Dec-25	07-Oct-24	23-Oct-24			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW1040: SS 14						
SW1170	Install Manual Barriers	24	22-Dec-25	20-Jan-26	29-Oct-24	25-Nov-24			SW1130: FS, SW1140: SS 18						
SW1100	Install Server Equipment	36	12-Jan-26	25-Feb-26	16-Aug-24	27-Sep-24			DS4440: FS, DS4340: FS, SW1050: FS						
SW1120	Install Equipment in Kiosk C	12	12-Jan-26	24-Jan-26	13-Sep-24	27-Sep-24			DS4340: FS, DS4440: FS, SW1050: FS						
SW1160	Laying of Leaky Cable	48	21-Jan-26	20-Mar-26	23-Aug-24	21-Oct-24			SW1040: FS, SW1930: FS, SW1080: FS						
SW1150	Laying of Signal Cable - the 2nd Section	48	26-Feb-26	23-Apr-26	28-Sep-24	25-Nov-24			SW1080: FS, SW1120: FS, SW1090: FS, SW1040: FS, SW1100: FS, SW1110: SS 46, SW1130: SS 22, SW1930: FS						
<b>Portion 1 - South Apron Up to SUS</b>		<b>192</b>	<b>01-Dec-25</b>	<b>14-Feb-26</b>	<b>25-Sep-24</b>	<b>08-Apr-25</b>	<b>24-Mar-25</b>								
SW1210	Inspect Civil Provisions & Submit Inspection Report	12	01-Dec-25	13-Dec-25	22-Mar-25	04-Apr-25	24-Mar-25		AC1000: SS						
SW1220	Rectify Civil Provision Defects by Others	18	15-Dec-25	13-Jan-26	24-Dec-24	22-Jan-25	07-Apr-25		SW1210: FS						
<b>Installation Works</b>		<b>192</b>	<b>01-Dec-25</b>	<b>14-Feb-26</b>	<b>25-Sep-24</b>	<b>08-Apr-25</b>	<b>24-Mar-25</b>								
SW1230	Install Cable Containments - the 1st Section	48	01-Dec-25	16-Dec-25	25-Sep-24	12-Oct-24	24-Mar-25		SC2480: FF, DS6404: FS, DS6540: FS						
SW1260	Signal Cable Laying - the 1st Section	14	01-Dec-25	16-Dec-25	09-Nov-24	25-Nov-24	24-Mar-25		SW1230: SS						
SW1240	Install CCTV Camera	24	01-Dec-25	31-Jan-26	21-Nov-24	22-Jan-25	02-Jul-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1230: SS 42						
SW1250	Install Detection Cameras	24	01-Dec-25	31-Jan-26	16-Nov-24	17-Jan-25	02-Jul-25		DS4490: FS, DS6440: FS, DS7500: FS, SW1230: SS, SW2000: SS						
SW1270	Install Traffic Control Devices	36	01-Dec-25	31-Jan-26	19-Dec-24	22-Feb-25	02-Jul-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1240: SS, SW1250: SS, SW1230: SS 30, SW2010: SS, SW2000: SS 30						
SW1320	Install Cable Containments - the 2nd Section	24	01-Dec-25	16-Dec-25	25-Sep-24	12-Oct-24	04-Jul-25		SC2480: FF, DS6404: FS, DS6540: FS, SW1230: SS						
SW1350	Signal Cable Laying - the 2nd Section	54	01-Dec-25	16-Dec-25	09-Nov-24	25-Nov-24	04-Jul-25		SW1260: SS						
SW1330	Install Manual Barriers	18	01-Dec-25	20-Dec-25	18-Mar-25	08-Apr-25			SW1300: FS, SW1310: FS						
SW1340	Laying of Leaky Cable	48	01-Dec-25	27-Jan-26	18-Nov-24	14-Jan-25			SW1320: SS 22						
SW1280	Install Equipment in Kiosk F	12	02-Feb-26	14-Feb-26	01-Mar-25	14-Mar-25			SC1080: FF, SC1330: FF, DS4340: FS, DS4440: FS, SW1240: FS, SW1250: FS, SW1230: SS 24						
SW1290	Install Radio Antenna	10	02-Feb-26	12-Feb-26	23-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1240: FS, SW1230: SS 24, DS9260: FS, SW1220: FS						
<b>Portion 2 - Tunnel Section, Service Gallery, WVB &amp; EVB</b>		<b>465</b>	<b>01-Dec-25</b>	<b>25-Aug-26</b>	<b>08-Aug-24</b>	<b>29-Jun-26</b>	<b>01-Nov-24</b>								
<b>Tunnel Section</b>		<b>405</b>	<b>01-Dec-25</b>	<b>19-May-26</b>	<b>08-Aug-24</b>	<b>29-Jun-26</b>	<b>01-Nov-24</b>								
<b>Tunnel Section - CP7 to CP11</b>		<b>384</b>	<b>01-Dec-25</b>	<b>19-May-26</b>	<b>08-Aug-24</b>	<b>21-May-25</b>	<b>01-Nov-24</b>								
<b>East Bound</b>		<b>341</b>	<b>01-Dec-25</b>	<b>30-Apr-26</b>	<b>08-Aug-24</b>	<b>21-May-25</b>	<b>01-Nov-24</b>								
<b>CP Side</b>		<b>191</b>	<b>01-Dec-25</b>	<b>30-Apr-26</b>	<b>11-Sep-24</b>	<b>21-May-25</b>	<b>23-Jun-25</b>								
SW4060a	TCSS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	30-Apr-26	11-Sep-24	21-Feb-25	23-Jun-25		SW4060: SS, SW2330a: SS						



■ Remaining Work ◆ ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
SW2330	Install SEC Camera - CP7 to CP11	17	01-Dec-25	19-Dec-25	18-Oct-24	06-Nov-24			EM1130: FS, DS7410: FS, SW2300: FS, AC1050d: SS	47	48	49	50
SW2330a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	01-Nov-24	24-Jan-25			SW2330: SS				
SW2340b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	01-Nov-24	24-Jan-25			SW2340: SS, SW2330a: SS				
SW2360	Install VLSL - CP7 to CP11	13	15-Dec-25	30-Dec-25	01-Nov-24	15-Nov-24			SW2300: FS, DS2810: FS, EM1650: FS, DS8250: FS, AC1050g: SS, SW2330: SS 12				
SW2360a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	31-Dec-25	27-Mar-26	16-Nov-24	22-Feb-25			SW2330a: SS, SW2360: FS				
SW2330b	SEC Camera - Physical Inspection and Function Test - CP7 to CP11	50	24-Jan-26	26-Mar-26	18-Mar-25	21-May-25			SW2330a: FF 24				
SW2340c	ET - Physical Inspection and Function Test - CP7 to CP11	25	27-Feb-26	27-Mar-26	06-Mar-25	03-Apr-25			SW2340b: FS				
<b>OHVD</b>		<b>231</b>	<b>01-Dec-25</b>	<b>30-Apr-26</b>	<b>08-Aug-24</b>	<b>22-Feb-25</b>	<b>05-Mar-25</b>						
SW2350	Install Traffic Control Devices - CP7 to CP11	25	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	05-Mar-25		SW2300: FS, SC1210: SS, DS2810: FS, EM1650: FS, AC1050b: SS, DS5920: FS				
SW2350a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	30-Apr-26	08-Aug-24	04-Jan-25	05-Mar-25		SW2350: SS, SW2340d: SS				
SW4080	Install LCX Bracket - CP7 to CP11	25	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	02-Jun-25		AC1050b: SS				
SW2310b	CCTV - Physical Inspection - CP7 to CP11	30	01-Dec-25	06-Jan-26	19-Dec-24	24-Jan-25			SW2310a: SS 45, SW2310a: FS				
SW2320b	Detection Camera - Physical Inspection - CP7 to CP11	30	01-Dec-25	06-Jan-26	12-Dec-24	17-Jan-25			SW2320a: FS				
<b>Service Gallery</b>		<b>320</b>	<b>01-Dec-25</b>	<b>03-Mar-26</b>	<b>06-Sep-24</b>	<b>08-Mar-25</b>	<b>01-Nov-24</b>						
SW2370	Install PA in Service Gallery - CP7 to CP11	17					01-Nov-24	26-Nov-25	DS4240: FS, DS6480: FS, DS6120: FS, AC1050e: SS				
SW2340d	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	94	01-Dec-25	15-Jan-26	06-Sep-24	23-Oct-24	10-Jul-25		SW2340a: FS, SW2340b: SS				
SW2390	Install LCX Bracket - CP7 to CP11	61	01-Dec-25	30-Jan-26	28-Oct-24	26-Dec-24	18-Aug-25		SW2310: SS, DS4390: FS, DS6520: FS, AC1050e: SS, SW2340a: FS, SW2340d: SS 33				
SW2390a	Install LCX Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	26-Nov-24	20-Feb-25			SW2390: SS 25				
SW2390b	Install RAD Feeder Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	26-Nov-24	20-Feb-25			SW2390a: SS				
SW2390c	Install RAD Equipment & Coupler - CP7 to CP11	51	30-Dec-25	03-Mar-26	24-Dec-24	08-Mar-25			SW2390b: SS 24				
SW2340e	ET - Physical Inspection - CP7 to CP11	25	16-Jan-26	13-Feb-26	26-Dec-24	24-Jan-25			SW2340d: FS				
<b>West Bound</b>		<b>384</b>	<b>01-Dec-25</b>	<b>19-May-26</b>	<b>14-Aug-24</b>	<b>21-May-25</b>	<b>14-Jan-25</b>						
<b>CP Side</b>		<b>217</b>	<b>01-Dec-25</b>	<b>30-Apr-26</b>	<b>14-Aug-24</b>	<b>21-May-25</b>	<b>15-Feb-25</b>						
SW3240	Install ET (Road Level) - CP7 to CP11	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-Feb-25						
SW4100a	TCCS Cabinet - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	30-Apr-26	14-Aug-24	10-Jan-25	23-Jun-25		AC1050j: SS, SW4100: SS				
SW3230	Install SEC Camera - CP7 to CP11	17	01-Dec-25	19-Dec-25	02-Oct-24	22-Oct-24			SW3200: FS, AC1050d: SS				
SW3230a	SEC Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	02-Oct-24	24-Dec-24			SW3230: SS				
SW3240b	ET - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	02-Oct-24	24-Dec-24			SW3230a: SS				
SW3260	Install VLSL - CP7 to CP11	14	01-Dec-25	16-Dec-25	24-Dec-24	10-Jan-25			SW3200: FS, AC1050g: SS, SW3210: SS 16, SW3240: SS				
SW3260a	VLSL - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	71	01-Dec-25	26-Feb-26	16-Nov-24	22-Feb-25			SW3230a: SS				
SW3230b	SEC Camera - Physical Inspection - CP7 to CP21	50	24-Jan-26	26-Mar-26	10-Jan-25	22-Mar-25			SW3230a: FF 24				
SW3240c	ET - Physical Inspection - CP7 to CP21	25	27-Feb-26	27-Mar-26	26-Dec-24	24-Jan-25			SW3240b: FS				
SW3260b	VLSL - Physical Inspection and Function Test - CP7 to CP21	26	27-Feb-26	28-Mar-26	16-Apr-25	21-May-25			SW3260a: FS				
<b>OHVD</b>		<b>80</b>	<b>01-Dec-25</b>	<b>09-Mar-26</b>	<b>06-Sep-24</b>	<b>04-Jan-25</b>							
SW3210a	CCTV - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	09-Mar-26	13-Sep-24	18-Dec-24			SW3210: SS, SW3220a: SS				
SW3220a	Detection Camera - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	80	01-Dec-25	09-Mar-26	06-Sep-24	11-Dec-24			SW3220: FS, SW2340d: SS				
SW3250a	Traffic Control Devices - SCT Cable Test & Final Circuit Wiring - CP7 to CP11	77	01-Dec-25	05-Mar-26	04-Oct-24	04-Jan-25			SW2460: SS, SW3250: SS, SW2340d: SS				
<b>Service Gallery</b>		<b>384</b>	<b>01-Dec-25</b>	<b>19-May-26</b>	<b>10-Sep-24</b>	<b>10-Mar-25</b>	<b>14-Jan-25</b>						
SW3270	Install PA in Service Gallery - CP7 to CP11	17					14-Jan-25	26-Nov-25	AC1050h: SS				
SW3290	Install LCX Bracket - CP7 to CP11	61	01-Dec-25	30-Jan-26	10-Sep-24	11-Nov-24	18-Aug-25		AC1050h: SS, SW3270: SS, SW3250: FS, SW3240d: SS 33				
SW3240e	ET - Physical Inspection & Functional Test - CP7 to CP11	25	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25			SW3240d: FS				



■ Remaining Work ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026						
										Nov	Dec	Jan	Feb	Nov	Dec	Jan	Feb			
										47	48	49	50							
SW3290a	Cable Test & Install LCX Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	10-Sep-24	22-Nov-24			SW3290: SS											
SW3290b	Install RAD Feeder Cable - CP7 to CP11	61	01-Dec-25	11-Feb-26	10-Sep-24	22-Nov-24			SW3290a: SS											
SW3290c	Install RAD Equipment & Coupler - CP7 to CP11	78	12-Feb-26	19-May-26	23-Nov-24	10-Mar-25			SW3290b: FS											
<b>Tunnel Section - CP11 to CP16</b>																				
<b>East Bound</b>																				
<b>CP Side</b>																				
SW2480	Install ET (Road Level) - CP11 to CP16	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-May-25		SC1720: SS, DS4190: FS, DS6080: FS, DS6480: FS											
SW4160	Install SEC Camera - CP11 to CP16	17	20-Dec-25	10-Jan-26	12-Feb-25	03-Mar-25			SW2330: FS, AC1060d: SS											
SW2420	Install VLSL - CP11 to CP16	12	31-Dec-25	14-Jan-26	10-Jan-25	23-Jan-25			SW2400: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1060g: SS, SW2360: FS											
<b>OHVD</b>																				
SW2460	Install Traffic Control Devices - CP11 to CP16	23	01-Dec-25	30-Mar-26	04-Oct-24	12-Feb-25	10-Apr-25		SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FF, AC1060b: SS											
<b>Service Gallery</b>																				
SW2480a	Install ET in Service Gallery - CP11 to CP16	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	06-Dec-24		AC1060e: SS											
SW2410	Install PA in Service Gallery - CP11 to CP16	17					29-Jan-25	26-Nov-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1060e: SS											
<b>West Bound</b>																				
<b>CP Side</b>																				
SW3360	Install ET (Road Level) - CP11 to CP16	16	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	15-May-25		SW3300: FS											
SW3330	Install VLSL - CP11 to CP16	12	16-Dec-25	30-Dec-25	10-Jan-25	23-Jan-25			SW3300: SS 18, AC1060g: SS, SW3260: SS 13											
SW4210	Install SEC Camera - CP11 to CP16	17	20-Dec-25	10-Jan-26	12-Feb-25	03-Mar-25			SW3230: FS, AC1060d: SS											
<b>OHVD</b>																				
SW3370	Install Traffic Control Devices - CP11 to CP16	22	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	01-Apr-25		SW3300: FS, AC1060b: SS, SW3250: FS											
<b>Tunnel Section - CP16 to CP21</b>																				
<b>East Bound</b>																				
<b>CP Side</b>																				
SW2510	Install Cable Containment - CP16 to CP21	28	01-Dec-25	29-Dec-25	10-Sep-24	09-Oct-24	26-Dec-24		SC2480: FF, EM1620: FF, DS6404: FS, DS6540: FS, SW2910: FS, AC1070a: SS											
SW2590	Install ET (Road Level) - CP16 to CP21	70	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	07-Aug-25		SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS											
SW4260	Install SEC Camera - CP16 to CP21	17	12-Jan-26	30-Jan-26	04-Mar-25	22-Mar-25			SW4160: FS, AC1070d: SS											
SW2520	Install VLSL - CP16 to CP21	14	15-Jan-26	30-Jan-26	24-Jan-25	22-Feb-25			SW2510: SS 12, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, AC1070g: SS, SW2420: FS											
<b>OHVD</b>																				
SW2540	Install Traffic Control Devices - CP16 to CP21	31	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	30-May-25		SW2510: SS, SC1210: SS, DS2810: FS, EM1650: FS, DS8250: FS, AC1070b: SS, SW2460: SS											
SW4270	Install LCX Bracket - CP18 to CP21	26	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	30-Aug-25		SW4170: FS, AC1070b: SS											
<b>Service Gallery</b>																				
SW2530	Install PA in Service Gallery - CP16 to CP21	17					25-Feb-25	26-Nov-25	SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1070e: SS											
SW2590a	Install ET in Service Gallery - CP16 to CP21	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	26-Feb-25		AC1070e: SS											
<b>West Bound</b>																				
<b>CP Side</b>																				
SW3470	Install ET (Road Level) - CP16 to CP21	70	01-Dec-25	30-Jan-26	25-Nov-24	24-Jan-25	07-Aug-25		SW3360: SS, AC1070j: SS											



Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025				2026	
										Nov 47	Dec 48	Jan 49	Feb 50	Jan	Feb
SW3440	Install VLSL - CP16 to CP21	14	31-Dec-25	16-Jan-26	24-Jan-25	22-Feb-25			SW3410: SS 12, AC1070g: SS, SW3330: FS						
SW4310	Install SEC Camera - CP16 to CP21	17	12-Jan-26	30-Jan-26	04-Mar-25	22-Mar-25			SW4210: FS, AC1070d: SS						
<b>OHVD</b>		<b>122</b>	<b>01-Dec-25</b>	<b>30-Mar-26</b>	<b>28-Aug-24</b>	<b>22-Feb-25</b>	<b>30-May-25</b>								
SW3420	Install CCTV Camera - CP16 to CP21	23	01-Dec-25	30-Mar-26	28-Sep-24	24-Jan-25	30-May-25		AC1070b: SS, SW3310: FS						
SW3480	Install Traffic Control Devices - CP16 to CP21	31	01-Dec-25	30-Mar-26	16-Oct-24	22-Feb-25	30-May-25		SW3410: FS, AC1070b: SS						
SW4320	Install LCX Bracket - CP18 to CP21	26	01-Dec-25	30-Mar-26	28-Aug-24	23-Dec-24	30-Aug-25		AC1070b: SS						
<b>Service Gallery</b>		<b>17</b>	<b>01-Dec-25</b>	<b>30-Dec-25</b>	<b>26-Dec-24</b>	<b>24-Jan-25</b>	<b>26-Feb-25</b>								
SW3450	Install PA in Service Gallery - CP16 to CP21	17					26-Feb-25	26-Nov-25	AC1070h: SS						
SW3470a	Install ET in Service Gallery - CP16 to CP21	17	01-Dec-25	30-Dec-25	26-Dec-24	24-Jan-25	26-Feb-25		AC1070h: SS						
<b>Tunnel Section - CP21 to CP26</b>		<b>186</b>	<b>01-Dec-25</b>	<b>10-Apr-26</b>	<b>09-Aug-24</b>	<b>29-Jun-26</b>	<b>01-May-25</b>								
SW2920	Inspect Civil Provisions & Submit Inspection Report	3	31-Mar-26	02-Apr-26	22-Sep-25	24-Sep-25	22-Sep-25		AC1080a: SS						
SW2930	Rectify Civil Provision Defects by Others	6	03-Apr-26	10-Apr-26	28-Aug-24	03-Sep-24	25-Sep-25		SW2920: FS						
<b>East Bound</b>		<b>148</b>	<b>01-Dec-25</b>	<b>29-Jan-26</b>	<b>26-Sep-24</b>	<b>29-Jun-26</b>	<b>01-May-25</b>								
<b>East Bound - Tunnel Section - CP21 to CP24</b>		<b>148</b>	<b>01-Dec-25</b>	<b>29-Jan-26</b>	<b>26-Sep-24</b>	<b>29-Jun-26</b>	<b>01-May-25</b>								
SW3980	Install PA in Service Gallery	50	01-Dec-25	30-Dec-25	30-May-26	29-Jun-26	01-May-25		AC1080j: SS, SW4040a: SS						
SW4040a	Install ET (Service Gallery)	50	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-May-25		AC1080j: SS						
SW4040	Install ET (Road Level)	38	15-Dec-25	29-Jan-26	26-Sep-24	11-Nov-24			SW2510: SS 13, SW1710a: FS 6						
<b>East Bound - Tunnel Section - CP24 to CP26</b>		<b>9</b>	<b>01-Dec-25</b>	<b>30-Dec-25</b>	<b>06-Jan-25</b>	<b>29-Jun-26</b>	<b>01-May-25</b>								
SW2620	Install PA in Service Gallery	9	01-Dec-25	30-Dec-25	30-May-26	29-Jun-26	01-May-25		SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS						
SW2680a	Install ET (Service Gallery)	4	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-May-25		DS6480: FS						
<b>West Bound</b>		<b>43</b>	<b>01-Dec-25</b>	<b>21-Jan-26</b>	<b>09-Aug-24</b>	<b>29-Jun-26</b>									
SW3620	Inspect Civil Provisions & Submit Inspection Report	3	01-Dec-25	03-Dec-25	09-Aug-24	12-Aug-24			AC1080c: SS						
SW3630	Rectify Civil Provision Defects by Others	6	04-Dec-25	10-Dec-25	13-Aug-24	19-Aug-24			SW3620: FS						
<b>West Bound - Tunnel Section - CP21 to CP24</b>		<b>43</b>	<b>01-Dec-25</b>	<b>21-Jan-26</b>	<b>20-Aug-24</b>	<b>29-Jun-26</b>									
SW3540	Install PA in Service Gallery	15	01-Dec-25	17-Dec-25	11-Jun-26	29-Jun-26			AC1080e: SS						
SW3550	Install PABX in Service Gallery	15	01-Dec-25	17-Dec-25	20-Mar-25	07-Apr-25			AC1080e: SS						
SW3560	Install ET (Road Level)	8	01-Dec-25	09-Dec-25	25-Jan-25	06-Feb-25			AC1080i: SS						
SW3560a	Install ET (Service Gallery)	8	01-Dec-25	09-Dec-25	25-Jan-25	06-Feb-25			AC1080e: SS						
SW3580	Install Radio System in Service Gallery	15	01-Dec-25	17-Dec-25	17-Jan-25	06-Feb-25			AC1080e: SS						
SW3500	Install Cable Containment (CP Side)	15	11-Dec-25	29-Dec-25	20-Aug-24	05-Sep-24			SW3630: FS						
SW3530	Install VLSL (CP Side)	11	26-Dec-25	08-Jan-26	25-Jan-25	10-Feb-25			SW3500: SS 12, AC1080h: SS						
SW3500a	Install Cable Containment (NCP Side)	15	30-Dec-25	16-Jan-26	06-Sep-24	24-Sep-24			SW3500: FS						
SW3510	Install CCTV Camera	11	30-Dec-25	12-Jan-26	11-Sep-24	24-Sep-24			SW3500: FS						
SW3520	Install Detection Camera	11	30-Dec-25	12-Jan-26	11-Sep-24	24-Sep-24			SW3500: FS						
SW3590	Install SEC Camera	11	30-Dec-25	12-Jan-26	11-Mar-25	22-Mar-25			SW3500: FS						
SW3570	Install Traffic Control Devices	11	03-Jan-26	15-Jan-26	11-Sep-24	24-Sep-24			SW3500: SS 18, SW3500: FS						
SW3530a	Install VLSL (NCP Side)	11	09-Jan-26	21-Jan-26	11-Feb-25	22-Feb-25			SW3530: FS, AC1080h: SS						
<b>Tunnel Section - CP26 to CP32</b>		<b>38</b>	<b>01-Dec-25</b>	<b>15-Jan-26</b>	<b>02-Sep-24</b>	<b>22-Mar-25</b>									
SW2940	Inspect Civil Provisions & Submit Inspection Report	1	01-Dec-25	01-Dec-25	02-Sep-24	02-Sep-24			AC1090e: SS						
SW2950	Rectify Civil Provision Defects by Others	4	02-Dec-25	05-Dec-25	03-Sep-24	06-Sep-24			SW2940: FS						
<b>East Bound</b>		<b>38</b>	<b>01-Dec-25</b>	<b>15-Jan-26</b>	<b>12-Sep-24</b>	<b>22-Mar-25</b>									
<b>East Bound - Tunnel Section - CP29 to CP32 (CKL Main Tunnel)</b>		<b>38</b>	<b>01-Dec-25</b>	<b>15-Jan-26</b>	<b>12-Sep-24</b>	<b>22-Mar-25</b>									
SW2740a	Install PA in Service Gallery	10	01-Dec-25	11-Dec-25	04-Jan-25	15-Jan-25			SC1860: FF, DS4240: FS, DS6480: FS, DS6120: FS, AC1090f: SS						
SW2820c	Install ET (Service Gallery)	6	01-Dec-25	06-Dec-25	28-Jan-25	06-Feb-25			AC1090f: SS						
SW2720b	Install Cable Containment (CP Side)	12	06-Dec-25	19-Dec-25	12-Sep-24	26-Sep-24			SC2480: FF, SW2950: FS, DS6404: FS, DS6540: FS, AC1090e: SS						
SW2770a	Install PABX in Service Gallery	11	11-Dec-25	23-Dec-25	15-Jan-25	27-Jan-25			SW2740a: SS 9, SC1590: FF, DS4140: FS, DS6040: FS, DS6480: FS, AC1090f: SS						
SW2800a	Install Radio System in Service Gallery	11	18-Dec-25	31-Dec-25	22-Jan-25	06-Feb-25			SW2770a: SS 6, SC1990: FF, DS4390: FS, DS6520: FS, AC1090f: SS						



■ Remaining Work    ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov 47	Dec 48	Jan 49	Feb 50
SW2720c	Install Cable Containment (NCP Side)	12	20-Dec-25	05-Jan-26	27-Sep-24	12-Oct-24			SW2720b: FS				
SW2730b	Install VLSL (CP Side)	7	20-Dec-25	29-Dec-25	07-Feb-25	14-Feb-25			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2750a	Install Traffic Control Devices	9	20-Dec-25	31-Dec-25	01-Nov-24	11-Nov-24			SW2720b: FS, SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS				
SW2760a	Install CCTV Camera	9	20-Dec-25	31-Dec-25	01-Nov-24	11-Nov-24			SC1470: FF, DS4090: FS, DS6440: FS, SW2720b: FS				
SW2810a	Install Detection Camera	6	20-Dec-25	27-Dec-25	05-Nov-24	11-Nov-24			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW2720b: FS				
SW2830a	Install SEC Camera	9	20-Dec-25	31-Dec-25	13-Mar-25	22-Mar-25			SC2390: FF, EM1130: FS, DS7410: FS, SW2720b: FS				
SW2840a	Install PVMS	6	20-Dec-25	27-Dec-25	17-Feb-25	22-Feb-25			SC1210: FF, EM1030: FS, DS2810: FS, EM1650: FS, DS8250: FS, SW2720b: FS				
SW2790b	Signal Cable Laying and Termination (CP29 to CP32) (CP Side)	6	02-Jan-26	08-Jan-26	12-Nov-24	18-Nov-24			SW2720b: FS, SC2480: FF, SW2760a: FS, SW2810a: FS, SW2750a: FS				
SW2730c	Install VLSL (NCP Side)	7	06-Jan-26	13-Jan-26	15-Feb-25	22-Feb-25			SW2720c: FS, SW2730b: FS				
SW2820b	Install ET (Road Level)	9	06-Jan-26	15-Jan-26	24-Jan-25	06-Feb-25			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW2720c: FS				
SW2780a	Install GOFS (CP29 to CP32)	6	09-Jan-26	15-Jan-26	11-Mar-25	17-Mar-25			SC2570: FF, DS8560: FS, SW2720c: FS, SW2790b: FS				
SW2790c	Signal Cable Laying and Termination (CP29 to CP32) (NCP Side)	6	09-Jan-26	15-Jan-26	19-Nov-24	25-Nov-24			SW2720c: FS, SW2790b: FS				
SW2850a	Laying of Leaky Cable	6	09-Jan-26	15-Jan-26	28-Jan-25	06-Feb-25			SW2720c: FS, SW2790b: FS				
<b>West Bound</b>		<b>28</b>	<b>01-Dec-25</b>	<b>03-Jan-26</b>	<b>17-Sep-24</b>	<b>22-Mar-25</b>							
<b>West Bound - Tunnel Section - CP30 to CP32 (CKL Main Tunnel)</b>		<b>28</b>	<b>01-Dec-25</b>	<b>03-Jan-26</b>	<b>17-Sep-24</b>	<b>22-Mar-25</b>							
SW3760b	Install Cable Containment (CP Side)	10	01-Dec-25	11-Dec-25	17-Sep-24	28-Sep-24			AC1090g: SS				
SW3800a	Install PA in Service Gallery	8	01-Dec-25	09-Dec-25	04-Jan-25	13-Jan-25			AC1090h: SS				
SW3820c	Install ET (Service Gallery)	5	01-Dec-25	05-Dec-25	01-Feb-25	06-Feb-25			AC1090h: SS				
SW3810a	Install PABX in Service Gallery	9	10-Dec-25	19-Dec-25	14-Jan-25	23-Jan-25			AC1090h: SS, SW3800a: FS				
SW3760c	Install Cable Containment (NCP Side)	10	12-Dec-25	23-Dec-25	30-Sep-24	12-Oct-24			SW3760b: FS				
SW3770a	Install CCTV Camera	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3780a	Install Detection Camera	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS				
SW3790b	Install VLSL (CP Side)	6	12-Dec-25	18-Dec-25	10-Feb-25	15-Feb-25			SW3760b: FS				
SW3820b	Install ET (Road Level)	5	12-Dec-25	17-Dec-25	01-Feb-25	06-Feb-25			SW3760b: FS				
SW3830a	Install Traffic Control Devices	8	12-Dec-25	20-Dec-25	05-Nov-24	13-Nov-24			SW3760b: FS, SW3760b: FF				
SW3850a	Install SEC Camera	8	12-Dec-25	20-Dec-25	14-Mar-25	22-Mar-25			SW3760b: FS				
SW3880a	Install PVMS	5	12-Dec-25	17-Dec-25	18-Feb-25	22-Feb-25			SW3760b: FS				
SW3790c	Install VLSL (NCP Side)	6	19-Dec-25	26-Dec-25	17-Feb-25	22-Feb-25			SW3790b: FS				
SW3840a	Install Radio System in Service Gallery	9	20-Dec-25	31-Dec-25	24-Jan-25	06-Feb-25			AC1090h: SS, SW3810a: FS				
SW3870b	Signal Cable Laying and Termination (CP30 to CP32) (CP Side)	5	22-Dec-25	27-Dec-25	14-Nov-24	19-Nov-24			SW3760b: FS, SW3770a: FS, SW3780a: FS, SW3830a: FS				
SW3860a	Install GOFS (CP30 to CP32)	5	29-Dec-25	03-Jan-26	12-Mar-25	17-Mar-25			SW3760c: FS, SW3870b: FS				
SW3870c	Signal Cable Laying and Termination (CP30 to CP32) (NCP Side)	5	29-Dec-25	03-Jan-26	20-Nov-24	25-Nov-24			SW3760c: FS, SW3870b: FS				
SW3890a	Laying of Leaky Cable	5	29-Dec-25	03-Jan-26	01-Feb-25	06-Feb-25			SW3760c: FS, SW3870b: FS				
<b>West Ventilation Building</b>		<b>242</b>	<b>01-Dec-25</b>	<b>10-Jan-26</b>	<b>11-Sep-24</b>	<b>03-Apr-25</b>	<b>24-Mar-25</b>						
<b>Installation Works</b>		<b>242</b>	<b>01-Dec-25</b>	<b>10-Jan-26</b>	<b>11-Sep-24</b>	<b>03-Apr-25</b>	<b>24-Mar-25</b>						
SW1740	Signal Cable Laying	15	01-Dec-25	30-Dec-25	28-Oct-24	25-Nov-24	24-Mar-25		SW1650: SS				
SW1710a	Install LCX Bracket	21	01-Dec-25	06-Dec-25	11-Sep-24	17-Sep-24	25-Apr-25		SW4340: FS, DS3250: FS				
SW1710	Install RAD Equipment & Coupler	28	01-Dec-25	30-Dec-25	06-Jan-25	06-Feb-25	01-Sep-25		SC1990: FF, DS4390: FS, DS6520: FS				
SW1710c	RAD Connection & SCT	28	01-Dec-25	03-Jan-26	03-Mar-25	03-Apr-25			SW1710: SS				



■ Remaining Work ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
SW1710b	Install LCX Cable	28	08-Dec-25	10-Jan-26	02-Jan-25	06-Feb-25			SW1710a: FS, DS3790: FS 5	47	48	49	50
<b>East Ventilation Building</b>		179	01-Dec-25	11-Mar-26	24-Aug-24	06-Feb-25	23-Jun-25						
<b>Installation Works</b>		179	01-Dec-25	11-Mar-26	24-Aug-24	06-Feb-25	23-Jun-25						
SW1750	Install Cable Containments	24	01-Dec-25	31-Dec-25	24-Aug-24	24-Sep-24	23-Jun-25		SC2480: FF, DS6400: FS, DS6540: FS				
SW1810	Install Radio Equipment	12	01-Dec-25	13-Dec-25	21-Jan-25	06-Feb-25			SC1990: FF, DS4390: FS, DS6520: FS, SW1790: FS, DS9260: FS				
SW1830	Install ET Equipment	12	01-Dec-25	13-Dec-25	25-Oct-24	07-Nov-24			SC1720: FF, DS4190: FS, DS6080: FS, DS6480: FS, SW1820: SS				
SW1760	Position Equipment Rack	12	02-Jan-26	15-Jan-26	25-Sep-24	09-Oct-24			SW1750: FS				
SW1770	Install Network Equipment	36	02-Jan-26	12-Feb-26	25-Sep-24	07-Nov-24			SC1330: FF, DS4340: FS, DS4440: FS, SW1760: SS				
SW1780	Install Manual Fallback Control Equipment	24	09-Jan-26	05-Feb-26	10-Oct-24	07-Nov-24			SC2240: FF, DS6240: FS, DS7370: FS, DS8310: FS, SW1770: SS 6, EM1110: FS				
SW1800	Install Operation Facilities Equipment	14	03-Feb-26	21-Feb-26	23-Oct-24	07-Nov-24			SC2680: FF, DS6280: FS, SW1770: SS, EM1120: FS				
SW1840	Signal Cable Laying	15	23-Feb-26	11-Mar-26	08-Nov-24	25-Nov-24			SW1770: FS, SW1780: FS, SW1800: FS, SW1820: FS, SW1830: FS, SW1790: FS				
<b>Site Commissioning Test</b>		48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26						
TC1310	SCT of PA System	48	30-Jun-26	25-Aug-26	10-Mar-25	07-May-25	30-Jun-26		SW2370: FS, SW2410: FS, SW2530: FS, SW2620: FS, SW2740: FS, SC1880: FF, SW3980: FS, SW3270: FS, SW3340: FS, SW3450: FS, SW2740a: FS, DS8660: FS, SW3540: FS, SW3680: FS, SW3170: FS, SW1820: FS, SW1720: FS				
<b>Portion 3 - CKL Branch Tunnel in TKO-LTT Site</b>		101	01-Dec-25	16-Mar-26	26-Oct-24	19-Jun-25	15-Oct-25						
<b>Installation Works</b>		66	01-Dec-25	30-Jan-26	26-Oct-24	26-Mar-25	15-Oct-25						
SW1910	Laying of Leaky Cable	51	01-Dec-25	31-Dec-25	04-Jan-25	06-Feb-25	15-Oct-25		SW1890: SS				
SW1920	Signal Cable Laying	51	01-Dec-25	31-Dec-25	26-Oct-24	25-Nov-24	15-Oct-25		SW1890: SS				
SW1870	Install CCTV Camera	51	01-Dec-25	29-Dec-25	18-Nov-24	14-Dec-24	30-Oct-25		SC1470: FF, DS4090: FS, DS6440: FS, SW1860: FS, SW1920: SS 12				
SW1900	Install Traffic Control Devices	51	01-Dec-25	29-Dec-25	23-Jan-25	22-Feb-25	30-Oct-25		SC1210: FF, DS2810: FS, EM1650: FS, DS8250: FS, SW1870: SS, SW2220: SS				
SW1880	Install Detection Camera	51	01-Dec-25	30-Jan-26	18-Nov-24	17-Jan-25			SC2120: FF, DS4490: FS, DS6440: FS, DS7500: FS, SW1860: FS, SW1870: SS				
SW1890	Install Cable Containments	36	01-Dec-25	13-Jan-26	13-Feb-25	26-Mar-25			SC2480: FF, DS6404: FS, DS6540: FS, SW1860: FS				
<b>Site Commissioning Test</b>		86	01-Dec-25	16-Mar-26	17-Mar-25	02-May-25							
TC1370	SCT of ET System	10	01-Dec-25	11-Dec-25	21-Apr-25	02-May-25			SC1750: FF, DS8960: FS, SW1920: SS 18, SW1910: SS 18, SW2250: SS 18, SW2240: SS 18				
TC1380	SCT of Power Distribution System	15	14-Jan-26	30-Jan-26	27-Mar-25	14-Apr-25			SC2500: FF, SW1890: FS, SW1910: SS 28, SW2230: FS, SW2240: SS 24, DS9040: FS				
TC1390	SCT of CCTV System	5	29-Jan-26	03-Feb-26	09-Apr-25	14-Apr-25			SC1500: FF, DS8940: FS, SW1870: FS, SW1920: SS 24, SW1910: SS 18, SW2220: FS, SW2250: SS 24, SW2240: SS 18				



■ Remaining Work ◆ ◆ Milestone  
■ Critical Activity  
■ Actual Work

Date	Revision	Checked	Approved
30-Nov-25	Rev. 0	MY	

Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Actual Start	Actual Finish	Predecessor Details	2025		2026	
										Nov	Dec	Jan	Feb
										47	48	49	50
TC1400	SCT of Radio System	24	13-Feb-26	16-Mar-26	17-Mar-25	14-Apr-25			SW1710: FS, SW1810: FS, SW1290: FS, SW1910: FF 3, DS3250: FS, SW2240: FF 8, DS9000: FS, DS9080: FS				
<b>Submit Site Commissioning Test Report</b>		68	12-Dec-25	06-Mar-26	22-May-25	19-Jun-25							
DS5160	Submit ET System SCT Test Report	24	12-Dec-25	10-Jan-26	22-May-25	19-Jun-25			TC1370: FS				
DS5190	Submit Power Distribution System SCT Test Report	24	31-Jan-26	03-Mar-26	22-May-25	19-Jun-25			TC1380: FS				
DS5170	Submit CCTV System SCT Test Report	24	04-Feb-26	06-Mar-26	22-May-25	19-Jun-25			TC1390: FS				



**High Level 3-month Look Ahead Programme**

Activities	Nov-25	Dec-25	Jan-26
Lam Tin Interchange			
Soft Landscape			
Stage 1 & 2 Commissioning Outstanding Works			

**High Level 3-month Look Ahead Programme**

Activities	Jan-26	Feb-26	Mar-26
<b>Lam Tin Interchange</b>			
Defect Rectification Works after Handover Inspection with Authorities			