

Activity ID	Activity Name	Dur	Start	Finish	2026		
					May	Jun	Jul
HKT2 "Mid Oct26" Revised Accelerated Programme DD 30A		712	02-Dec-24 A	13-Nov-26			
Construction		712	02-Dec-24 A	13-Nov-26			
Trunk Road T2		712	02-Dec-24 A	13-Nov-26			
01 West Ventilation Building - WVB		600	02-Dec-24 A	24-Jul-26			
WVB - Remaining works after FSI		600	02-Dec-24 A	24-Jul-26			
External Works		566	02-Dec-24 A	20-Jun-26			
WVB1820	WVB - External Drainage (EVA side)	515	02-Dec-24 A	30-Apr-26 A	WVB - External Drainage (EVA side)		
WVB1950	WVB - Fence Wall (KFR Side)	64	02-Mar-26 A	05-May-26	WVB - Fence Wall (KFR Side)		
WVB1960	WVB- Gate Design Confirmation	0		01-May-26*	WVB- Gate Design Confirmation		
WVB1970	WVB - Gate Installation	50	02-May-26	20-Jun-26	WVB - Gate Installation		
Final works		95	20-Apr-26 A	24-Jul-26			
WVB1980	WVB - Road Side Kerb and Channel (EVA side)	19	20-Apr-26 A	09-May-26	WVB - Road Side Kerb and Channel (EVA side)		
WVB1880	WVB - Backfilling and Subbase	42	10-May-26	20-Jun-26	WVB - Backfilling and Subbase		
WVB1990	WVB - Road Side Kerb and Channel (KFR side)	21	10-May-26	30-May-26	WVB - Road Side Kerb and Channel (KFR side)		
WVB2000	WVB - Remaining Soft Landscape	31	31-May-26	30-Jun-26	WVB - Remaining Soft Landscape		
WVB1860	WVB - Flexible Pavement	14	21-Jun-26	04-Jul-26	WVB - Flexible Pavement		
WVB1901	KD-29 - Completion of Section 9G - Remaining Landscape	0		30-Jun-26*	KD-29 - Completion of Section 9G - Remaining Landscape		
WVB1930	WVB - Handover with HyD	20	05-Jul-26	24-Jul-26	WVB - Handover with HyD		
02 AtGrade Road -AGR		139	03-Apr-26 A	19-Aug-26			
Kiosk		64	03-Apr-26 A	05-Jun-26			
AGR1100	Kiosk - TCSS	58	03-Apr-26 A	30-May-26	Kiosk - TCSS		
AGR1110	Kiosk - Reday for FSI	6	31-May-26	05-Jun-26*	Kiosk - Reday for FSI		
AGR - Road & Drainage works		99	13-Apr-26 A	20-Jul-26			
AGR1170	AGR - Central Divider	18	13-Apr-26 A	30-Apr-26 A	AGR - Central Divider		
AGR1150	AGR - Remaining Barrier (after ramp demobilisation)	6	15-Jul-26	20-Jul-26	AGR - Remaining Barrier		
AGR - Road Lighting		30	21-Jul-26	19-Aug-26			
AGR1160	AGR & DPR - Road Lighting Installation	30	21-Jul-26	19-Aug-26			
Temporary Ramp for CKR Opening		24	21-Jun-26	14-Jul-26			
A229450400	DPR - WB Temp. Ramp demolision (after last usage of MSV)	24	21-Jun-26	14-Jul-26	DPR - WB Temp. Ramp demolision (after last usage of MSV)		
03 Depressed Road - DPR		122	01-Mar-26 A	30-Jun-26			
DPR - Road Works		122	01-Mar-26 A	30-Jun-26			
Rising Main		78	13-Apr-26 A	29-Jun-26			
A229450390	DPR - Civil - Pillar Box	48	13-Apr-26 A	30-May-26	DPR - Civil - Pillar Box		
A229450410	DPR - Civil - Central Divider	30	31-May-26	29-Jun-26	DPR - Civil - Central Divider		
Movement Joint and Cut-off Drain		122	01-Mar-26 A	30-Jun-26			
A229451140	DPR - MJ & Cut-off Drain Westbound batch 1	77	01-Mar-26 A	16-May-26	DPR - MJ & Cut-off Drain Westbound batch 1		
A229451160	DPR - MJ & Cut-off Drain Eastbound batch 1	48	13-Apr-26 A	30-May-26	DPR - MJ & Cut-off Drain Eastbound batch 1		
A229451150	DPR - MJ & Cut-off Drain Westbound batch 2	28	17-May-26	13-Jun-26	DPR - MJ & Cut-off Drain Westbound batch 2		
A229451170	DPR - MJ & Cut-off Drain Eastbound batch 2	31	31-May-26	30-Jun-26	DPR - MJ & Cut-off Drain Eastbound batch 2		
06 Launching Shaft & C&C Tunnel - LSCC		181	01-Dec-25 A	30-May-26			
LSCC - Structure works		58	03-Apr-26 A	30-May-26			
Launching Shaft		58	03-Apr-26 A	30-May-26			
LS - Miscellaneous Structural Openings		58	03-Apr-26 A	30-May-26			
WB NCP wall box out structure (subject to temporary cable relocation, TBM BT 8)		58	03-Apr-26 A	30-May-26			
LSCC10200	LSCC - WB NCP wall box out structure	44	03-Apr-26 A	16-May-26	LSCC - WB NCP wall box out structure		
LSCC10461	LSCC - WB NCP remaining internal structure work	14	17-May-26	30-May-26	LSCC - WB NCP remaining internal structure work		
LSCC - Backfilling & Dwall Dismantling		173	01-Dec-25 A	22-May-26			
LSCC1000	Demoliton of Strutting Beams, C&C Bulkhead Wall	173	01-Dec-25 A	22-May-26	Demoliton of Strutting Beams, C&C Bulkhead Wall		
07 Tunnel Sub-sea (TSS)		518	17-Feb-25 A	19-Jul-26			
TSS - TBM Excavation from Kai Tak		214	18-Dec-25 A	19-Jul-26			

Activity ID		Activity Name		Dur	Start	Finish	2026		
							May	Jun	Jul
		Eastbound - TBM S1282		214	18-Dec-25 A	19-Jul-26			
		TBM2 Rescue		214	18-Dec-25 A	19-Jul-26			
		Seawall Reinstatement		214	18-Dec-25 A	19-Jul-26			
	A229451020	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		187	18-Dec-25 A	22-Jun-26	Phase 5 (Bay 4 to Bay 5) Seawall Reinstatement		
	A229450970	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		105	16-Jan-26 A	01-May-26	Phase 3 (Bay 6 to Bay 8) Seawall Reinstatement		
	A229451010	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		127	16-Feb-26 A	22-Jun-26	Phase 4 (Bay 1 to Bay 3) Seawall Reinstatement		
	A229451040	Target Handover to VTC		0		19-Jul-26*	Target Handover to VTC		
		TSS - Tunnel Civil Works		502	17-Feb-25 A	03-Jul-26			
		Westbound (WB)		107	14-Feb-26 A	31-May-26			
		WB TSS - Black paint		76	14-Feb-26 A	30-Apr-26 A			
		After TBM1 Dismantling		76	14-Feb-26 A	30-Apr-26 A			
	TC1490	WB TSS - Black paint from CP26 to CP29		76	14-Feb-26 A	30-Apr-26 A	WB TSS - Black paint from CP26 to CP29		
	TC11590	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		38	24-Mar-26 A	30-Apr-26 A	WB TSS - Black paint from CP29 to CP31 (no fireboard area)		
		WB TSS - Below Road Level Installation		62	31-Mar-26 A	31-May-26			
		Low Point @ CP12		62	31-Mar-26 A	31-May-26			
	TC11380	WB TSS - Low Point Sump Pit Waterproofing and Testing		62	31-Mar-26 A	31-May-26	WB TSS - Low Point Sump Pit Waterproofing and Testing		
		Low Point @ CP27		58	03-Apr-26 A	30-May-26			
	TC1450	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		58	03-Apr-26 A	30-May-26	WB TBM Tunnel - Low Point Sump Pit waterproofing & testing		
		Eastbound (EB)		502	17-Feb-25 A	03-Jul-26			
		EB TSS - TBM Slurry Pipes & Temporary Services		64	26-Feb-26 A	30-Apr-26 A			
		Pipe dismantling & relocation after TBM2 Breakthrough		64	26-Feb-26 A	30-Apr-26 A			
		CP7 to CP22		64	26-Feb-26 A	30-Apr-26 A			
	A229447730	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		64	26-Feb-26 A	30-Apr-26 A	TSS - EB NCPS Wall Pipe Dismantling from FT to CP22		
		EB TSS - Civil Works After TBM2 Dismantled		118	08-Mar-26 A	03-Jul-26			
		EB TSS - Service Gallery		28	24-Apr-26 A	21-May-26			
	TC0030	EB TSS - Service Gallery R1007 to R1039		7	24-Apr-26 A	01-May-26	EB TSS - Service Gallery R1007 to R1039		
	TC0060	EB TSS - ISIG Dismantling Stage		6	01-May-26	06-May-26	EB TSS - ISIG Dismantling Stage		
	TC0090	EB TSS - Service Gallery R1060 to R1056 (Reverse Installation by Sliding)		6	07-May-26	12-May-26	EB TSS - Service Gallery R1060 to R1056 (Reverse Installation by Sliding)		
	TC0070	EB TSS - Service Gallery R1040 to 1056 (Monorail)		9	13-May-26	21-May-26	EB TSS - Service Gallery R1040 to 1056 (Monorail)		
		EB TSS - Corbel		32	20-Apr-26 A	21-May-26			
	TC220	EB TSS - Corbel Structure from CP27 to CP28 (3R/d)		17	20-Apr-26 A	06-May-26	EB TSS - Corbel Structure from CP27 to CP28 (3R/d)		
	TC230	EB TSS - Corbel Structure from CP28 to CP29 (R1021) (6R/d)		8	07-May-26	14-May-26	EB TSS - Corbel Structure from CP28 to CP29 (R1021) (6R/d)		
	TC300	EB TSS - Corbel Curing up to CP28		7	07-May-26	13-May-26	EB TSS - Corbel Curing up to CP28		
	TC240	EB TSS - Corbel Structure from R1021 to R1059 (before EW) (6R/d)		7	15-May-26	21-May-26	EB TSS - Corbel Structure from R1021 to R1059 (before EW) (6R/d)		
		EB TSS - OHVD		41	30-Apr-26 A	09-Jun-26			
	TC340	EB TSS - OHVD up to CP26		13	30-Apr-26 A	12-May-26	EB TSS - OHVD up to CP26		
	TC350	EB TSS - OHVD up to CP27 (R930)		7	14-May-26	20-May-26	EB TSS - OHVD up to CP27 (R930)		
	TC360	EB TSS - OHVD up to CP28 (R975)		7	21-May-26	27-May-26	EB TSS - OHVD up to CP28 (R975)		
	TC380	EB TSS - OHVD R975 to R1040		12	29-May-26*	09-Jun-26	EB TSS - OHVD R975 to R1040		
		EB TSS - Road Barrier		31	01-May-26	31-May-26			
	TC10160	EB TSS - Road Barrier up to CP25		8	01-May-26	08-May-26	EB TSS - Road Barrier up to CP25		
	TC10190	EB TSS - Road Barrier up to R954		8	09-May-26	16-May-26	EB TSS - Road Barrier up to R954		
	TC11160	EB TSS - Road Barrier R955 to R1034		9	17-May-26	25-May-26	EB TSS - Road Barrier R955 to R1034		
	TC11170	EB TSS - Road Barrier R1035 to R1061		6	26-May-26	31-May-26	EB TSS - Road Barrier R1035 to R1061		
		EB TSS - Fire Board - Tunnel Crown with deletion up to Ch8850		39	25-Apr-26 A	02-Jun-26			
	D12605	EB TSS - Fire board (Crown) up to CP26		10	25-Apr-26 A	04-May-26	EB TSS - Fire board (Crown) up to CP26		
	D12615	EB TSS - Fire board (Crown) up to CP27		8	05-May-26	12-May-26	EB TSS - Fire board (Crown) up to CP27		
	TC270	EB TSS - Fire board (Crown) CP27 (R930) to CP28 (R975)		8	13-May-26	20-May-26	EB TSS - Fire board (Crown) CP27 (R930) to CP28 (R975)		
	TC280	EB TSS - Fire board (Crown) R975 to R1005		13	21-May-26	02-Jun-26	EB TSS - Fire board (Crown) R975 to R1005		
		EB TSS - Fire Board - Road level with deletion up to Ch8850		112	08-Mar-26 A	27-Jun-26			
	TC430	EB TSS - Fire Board - Walls & OHVD Softfit up to CP25		60	08-Mar-26 A	06-May-26	EB TSS - Fire Board - Walls & OHVD Softfit up to CP25		

Activity ID		Activity Name	Dur	Start	Finish	2026		
						May	Jun	Jul
	TC440	EB TSS - Fire Board - Walls & OHVD Softfit up to CP26	8	07-May-26	14-May-26	EB TSS - Fire Board - Walls & OHVD Softfit up to CP26		
	TC450	EB TSS - Fire Board - Walls & OHVD Softfit up to CP27	10	15-May-26	24-May-26	EB TSS - Fire Board - Walls & OHVD Softfit up to CP27		
	TC11740	EB TSS - HyD inspection before black paint & E&M bracket CP25	7	15-May-26	21-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP25 to CP26		
	TC11710	EB TSS - HyD inspection before black paint & E&M bracket CP26	7	25-May-26	31-May-26	EB TSS - HyD inspection before black paint & E&M bracket CP26 to CP27		
	TC460	EB TSS - Fire Board - Walls & OHVD Softfit up to CP28	14	25-May-26	07-Jun-26	EB TSS - Fire Board - Walls & OHVD Softfit up to CP28		
	TC470	EB TSS - Fire Board - Walls & OHVD Softfit from CP28 to R1005	12	08-Jun-26	19-Jun-26	EB TSS - Fire Board - Walls & OHVD Softfit from CP28 to R1005		
	TC480	EB TSS - Fire Board - Gantry dismantling at CKL	8	20-Jun-26	27-Jun-26	EB TSS - Fire Board - Gantry dismantling at CKL		
	EB TSS - E&M Brackets & Final TCSS Civil Provision		75	20-Apr-26 A	03-Jul-26			
	TC630	EB TSS - E&M Brackets CP23 to CP24	21	20-Apr-26 A	10-May-26	EB TSS - E&M Brackets CP23 to CP24		
	TC640	EB TSS - E&M Brackets CP24 to CP25	8	11-May-26	18-May-26	EB TSS - E&M Brackets CP24 to CP25		
	TC650	EB TSS - E&M Brackets CP25 to CP26	9	19-May-26	27-May-26	EB TSS - E&M Brackets CP25 to CP26		
	TC660	EB TSS - E&M Brackets CP26 to CP27 (R930)	9	28-May-26	05-Jun-26	EB TSS - E&M Brackets CP26 to CP27 (R930)		
	TC670	EB - TBM Tunnel - E&M Bracket CP27 to CP28	3	08-Jun-26	10-Jun-26	EB - TBM Tunnel - E&M Bracket CP27 to CP28		
	TC690	EB - TBM Tunnel - E&M Bracket CP28 to CP29	3	20-Jun-26	22-Jun-26	EB - TBM Tunnel - E&M Bracket CP28 to CP29		
	TC710	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit	7	27-Jun-26	03-Jul-26	EB - TBM Tunnel - TCSS Final Civil provision at OHVD soffit		
	EB TSS - Black paint		33	01-Jun-26	03-Jul-26			
	TC720	EB - TBM Tunnel - Black paint CP25 to CP27	7	01-Jun-26	07-Jun-26	EB - TBM Tunnel - Black paint CP25 to CP27		
	TC730	EB - TBM Tunnel - Black paint from CP27 up to end wall	7	27-Jun-26	03-Jul-26	EB - TBM Tunnel - Black paint from CP27 up to end wall		
	EB TSS - Below Road Level Installation		495	17-Feb-25 A	26-Jun-26			
	CP26-30 MiMEP		14	22-May-26	04-Jun-26			
	TC11110	EB TSS - HyD Inspection for SG Installation	7	22-May-26	28-May-26	EB TSS - HyD Inspection for SG Installation		
	TC0130	EB TSS - All Remaining Service Gallery MiMEP & Civil Provision	7	29-May-26	04-Jun-26	EB TSS - All Remaining Service Gallery MiMEP & Civil Provision		
	Low Point Sump Pit		495	17-Feb-25 A	26-Jun-26			
	Low Point @CP12		468	17-Feb-25 A	30-May-26			
	TC11330	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM c	468	17-Feb-25 A	30-May-26	EB TSS - Low Point Sump Pit waterproofing & testing (after TBM dismantling)		
	CP27		69	19-Apr-26 A	26-Jun-26			
	TC700	EB TSS - Low Point Sump Pit waterproofing & testing	69	19-Apr-26 A	26-Jun-26	EB TSS - Low Point Sump Pit waterproofing & testing		
	FSIRoom		21	01-May-26	21-May-26			
	TC070	EB TSS - FSI Room 9 - civil works	21	01-May-26*	21-May-26	EB TSS - FSI Room 9 - civil works		
	EB TSS - Plant Demobilisation		12	22-May-26	02-Jun-26			
	Corbel Gantry Dismantling		7	27-May-26	02-Jun-26			
	TC250	EB - TBM Tunnel - ISCG Corbel Gantry & Formwork dismantling a	7	27-May-26	02-Jun-26	EB - TBM Tunnel - ISCG Corbel Gantry & Formwork dismantling at CKL		
	Monorail Dismantling		7	22-May-26	28-May-26			
	TC0080	EB TBM Tunnel - Monorail Removal for final dismantling	7	22-May-26	28-May-26	EB TBM Tunnel - Monorail Removal for final dismantling		
	08 CKL Tunnel & End Wall Transition		66	27-Apr-26 A	01-Jul-26			
	Eastbound (EB)		66	27-Apr-26 A	01-Jul-26			
	EB CKL -After TBM breakthrough		66	27-Apr-26 A	01-Jul-26			
	EB Remaining Civil Works Summary		61	27-Apr-26 A	26-Jun-26			
	TA1371	Summary - EB Remaining Civil Work (TB1000 to TC11690)	61	27-Apr-26 A	26-Jun-26	Summary - EB Remaining Civil Work (TB1000 to TC11690)		
	Eastbound (EB) Final Civil Works		66	27-Apr-26 A	01-Jul-26			
	Service Gallery		16	27-Apr-26 A	12-May-26			
	TB1000	EB - Concrete Breaking & Temp fill removal	5	27-Apr-26 A	01-May-26	EB - Concrete Breaking & Temp fill removal		
	TB1020	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing	8	02-May-26	09-May-26	EB - CKL & Endwall Precast/In-situ SG Installation, Waterproofing		
	TB1040	EB - Drainage & Road Slab for Precast & In-situ SG	3	10-May-26	12-May-26	EB - Drainage & Road Slab for Precast & In-situ SG		
	End Wall Civil & Structure Works		55	02-May-26	25-Jun-26			
	TB1010	EB - Preparation for Endwall Construction	2	02-May-26	03-May-26	EB - Preparation for Endwall Construction		
	TB1030	EB - End Wall Kicker & Wall	18	04-May-26	21-May-26	EB - End Wall Kicker & Wall		
	TB1060	EB - TSS/CKL End Wall - Corbel (R1059-EW)	5	22-May-26	26-May-26	EB - TSS/CKL End Wall - Corbel (R1059-EW)		
	TB1080	EB - End Wall Parapet	3	27-May-26	29-May-26	EB - End Wall Parapet		
	TB1100	EB - Temporary L-frame Construction	1	30-May-26	30-May-26	EB - Temporary L-frame Construction		
	TB1390	EB - End Wall Crown Falsework/Formwork Erection	8	31-May-26	07-Jun-26	EB - End Wall Crown Falsework/Formwork Erection		

Activity ID		Activity Name	Dur	Start	Finish	2026		
						May	Jun	Jul
	TB1400	EB - End Wall Crown Concreting & Falsework Dismantling	6	08-Jun-26	13-Jun-26		EB - End Wall Crown Concreting & Falsework Dismantling	
	TB1160	EB- TSS/CKL End Wall E&M Bracket (CP29-EW)	3	23-Jun-26	25-Jun-26		EB- TSS/CKL End Wall E&M Bracket (CP29-EW)	
	OHVD		14	13-May-26	26-May-26			
	TB1070	EB D&Br - Type A OHVD (2 bay)	4	13-May-26	16-May-26	EB D&Br - Type A OHVD (2 bay)		
	TB1130	EB D&Br - Type A OHVD (Last 2 bays)	4	17-May-26	20-May-26	EB D&Br - Type A OHVD (Last 2 bays)		
	TB1170	EB D&Br - Type A OHVD Formwork Dismantling	6	21-May-26	26-May-26	EB D&Br - Type A OHVD Formwork Dismantling		
	Barrier		3	27-May-26	29-May-26			
	TB1190	EB - Type A Dr&Br - Remaining Parapet	3	27-May-26	29-May-26	EB - Type A Dr&Br - Remaining Parapet		
	E&M Brackets & Black paint		10	27-May-26	05-Jun-26			
	TB1360	EB - Defect Rectification and HyD inspection, Black paint	3	27-May-26	29-May-26	EB - Defect Rectification and HyD inspection, Black paint		
	TB1370	EB - Type A Dr&Br - Remaining Bracket	7	30-May-26	05-Jun-26	EB - Type A Dr&Br - Remaining Bracket		
	EB TSS Final OHVDs		18	14-Jun-26	01-Jul-26			
	TC400	EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	7	14-Jun-26	20-Jun-26		EB TSS - OHVD Lifting Batch 1-3 (16 pcs)	
	TC11690	EB TSS - Final Cast in-situ OHVD (5 pcs)	6	21-Jun-26	26-Jun-26		EB TSS - Final Cast in-situ OHVD (5 pcs)	
	TC11700	Tunnel - Provision for Cleaning	5	27-Jun-26	01-Jul-26		Tunnel - Provision for Cleaning	
	TC11750	EB TSS - OHVD Formwork Dismantling	4	27-Jun-26	30-Jun-26		EB TSS - OHVD Formwork Dismantling	
	EB CKL - TCSS Civil Provision		3	06-Jun-26	08-Jun-26			
	TB1210	EB - Type A Dr&Br - Remaining TCSS Civil Provision	3	06-Jun-26	08-Jun-26		EB - Type A Dr&Br - Remaining TCSS Civil Provision	
	09 Cross Passages		112	28-Feb-26 A	19-Jun-26			
	Cross Passages @ TSS & CKL Tunnel (CP7 to CP33)		112	28-Feb-26 A	19-Jun-26			
	CP25 by Mini TBM		85	28-Feb-26 A	23-May-26			
	A8340	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E	71	28-Feb-26 A	09-May-26	CP25 - EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
	A8280	CP25 - E&M Installation	14	10-May-26	23-May-26	CP25 - E&M Installation		
	CP26 by Mini TBM		28	17-Apr-26 A	14-May-26			
	A8370	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Pain	14	17-Apr-26 A	30-Apr-26 A	CP26 - WB/EB Tym Remaining Civil Works (Fireboard, Black Paint & E&M Brackets)		
	A8300	CP26 - E&M Installation	14	01-May-26	14-May-26	CP26 - E&M Installation		
	CP27 by Mini TBM		61	17-Apr-26 A	16-Jun-26			
	A8350	CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	14	17-Apr-26 A	30-Apr-26 A	CP27 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
	A8360	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard,	9	25-May-26	02-Jun-26	CP27 - EB Tympanum Remaining Civil Work (Parapet, Fireboard, Black Paint & E&M Brackets)		
	A8310	CP27 - E&M Installation	14	03-Jun-26	16-Jun-26	CP27 - E&M Installation		
	CP28 by D&Br		47	01-May-26	16-Jun-26			
	TD1510	CP28 - Remaining Collar/Lining structure (EB side)	24	01-May-26	24-May-26	CP28 - Remaining Collar/Lining structure (EB side)		
	TD1340	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, E	9	25-May-26	02-Jun-26	CP28 - EB Remaining Civil Work at Special Segment (Fireboard, Black Paint & E&M Brackets) (subj. to CP28 Crown FB)		
	TD1300	CP28 - E&M Installation	14	03-Jun-26	16-Jun-26	CP28 - E&M Installation		
	CP29 by D&Br		64	17-Apr-26 A	19-Jun-26			
	TD1460	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Pa	14	17-Apr-26 A	30-Apr-26 A	CP29 - WB Tympanum Remaining Civil Work (Fireboard, Black Paint & E&M Brackets)		
	TD1500	CP29 - Remaining Collar/Lining structure (EB side)	21	01-May-26	21-May-26	CP29 - Remaining Collar/Lining structure (EB side)		
	TD1470	CP29 - EB Remaining Civil Work at Special Segment (Black Paint	3	03-Jun-26	05-Jun-26	CP29 - EB Remaining Civil Work at Special Segment (Black Paint & E&M Brackets)		
	TD1390	CP29 - E&M Installation	14	06-Jun-26	19-Jun-26	CP29 - E&M Installation		
	CP30 Remaining Works		12	01-May-26	12-May-26			
	CP30 remaining works		12	01-May-26	12-May-26			
	TD1210	CP30 - E&M Installation	12	01-May-26	12-May-26	CP30 - E&M Installation		
	CP31 Remaining Works		12	01-May-26	12-May-26			
	CP31 remaining works		12	01-May-26	12-May-26			
	TD1240	CP31 - E&M Installation	12	01-May-26	12-May-26	CP31 - E&M Installation		
	10 East Ventilation Building - EVB		92	01-May-26	31-Jul-26			
	VO - Recovery Vehicle Base (RVB) Construction		92	01-May-26	31-Jul-26			
	EVB1715	RVB - Strudtual Works and Canopy	40	01-May-26	09-Jun-26	RVB - Strudtual Works and Canopy		
	EVB1630	RVB - Drainage works	21	10-Jun-26	30-Jun-26		RVB - Drainage works	
	EVB1695	RVB - Paving works	31	01-Jul-26	31-Jul-26			
	11 Tunnel E&M Installation		125	29-Mar-26 A	31-Jul-26			

Activity ID		Activity Name		Dur	Start	Finish	2026		
							May	Jun	Jul
Key Handover Date to E&M Team				33	31-May-26	03-Jul-26			
TC770	EB - Full Access for HV Cable/FS Water Installation	0		31-May-26	◆ EB - Full Access for HV Cable/FS Water Installation				
TC760	EB - Full Access for MIMEP connection after MIMEP installation	0		04-Jun-26	◆ EB - Full Access for MIMEP connection after MIMEP installation				
TC740	EB - Full Access for LV Cable Installation (After Formwork Dism.)	0		30-Jun-26					◆ EB - Full Access for LV Cable Installation (After Formwork Dism.)
TC780	EB - Full Access for TVS/Damper Installation (After Final Cleaning)	0		01-Jul-26					◆ EB - Full Access for TVS/Damper Installation (After Final Cleaning)
TC750	EB - Full Access for Tunnel Lighting (After Black Paint)	0		03-Jul-26					◆ EB - Full Access for Tunnel Lighting (After Black Paint)
TC11820	EB - Full Access for TCSS Installation (After TCSS Civil Provision)	0		03-Jul-26					◆ EB - Full Access for TCSS Installation (After TCSS Civil Provision)
WB - E&M Works				93	29-Mar-26 A	29-Jun-26			
WB - HV Cabling & HV Power On				30	01-May-26	30-May-26			
TE1180	WB Tunnel - Permanent HV Cable laying (Final Section)	18	01-May-26	18-May-26	WB Tunnel - Permanent HV Cable laying (Final Section)				
TE1220	WB Tunnel - Final HV Power On Change Over	12	19-May-26	30-May-26	WB Tunnel - Final HV Power On Change Over				
WB - LV Cabling & LV Power On				83	08-Apr-26 A	29-Jun-26			
E&MC1200	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last Bracket available)	36	08-Apr-26 A	13-May-26	WB TSS - CP24-EVB E&M installation (Final Stage subject to Last Bracket available)				
E&MC1190	WB SUS to CP2 - E&M Installation (Final Stage)	30	31-May-26	29-Jun-26	WB SUS to CP2 - E&M Installation (Final Stage)				
WB - Below Road Level E&M Installation				51	29-Mar-26 A	18-May-26			
MiMEP				51	29-Mar-26 A	18-May-26			
TF070	WB TSS - Service Gallery E&M Installation	51	29-Mar-26 A	18-May-26	WB TSS - Service Gallery E&M Installation				
EB - E&M Works				83	10-May-26	31-Jul-26			
EB - HV Cabling & HV Power On				11	01-Jun-26	11-Jun-26			
TE1190	EB Tunnel - Permanent HV Cable laying (Final Section)	8	01-Jun-26	08-Jun-26	EB Tunnel - Permanent HV Cable laying (Final Section)				
TE230	EB Tunnel - Final HV Power On Change Over	3	09-Jun-26	11-Jun-26	EB Tunnel - Final HV Power On Change Over				
EB - LV Cabling & LV Power On				83	10-May-26	31-Jul-26			
E&MC1100	EB TSS - CP16-20 E&M installation	35	10-May-26	13-Jun-26	EB TSS - CP16-20 E&M installation				
E&MC1120	EB TSS - CP20-28 - E&M installation	25	03-Jun-26	27-Jun-26	EB TSS - CP20-28 - E&M installation				
E&MC2100	EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stage)	5	01-Jul-26	05-Jul-26	EB TSS - E&M Installation CP28 to EVB for VAC T&C (Final Stage)				
E&MC2120	EB TSS - Final Tunnel Lighting	26	06-Jul-26	31-Jul-26					
E&MC2130	EB TSS - Final LV Cabling	26	06-Jul-26	31-Jul-26					
EB - Below Road Level E&M Installation				55	22-May-26	15-Jul-26			
MiMEP				30	05-Jun-26	04-Jul-26			
TE1230	EB TSS - Window for Final (LV Cable) MIMEP Connection & Connection	30	05-Jun-26	04-Jul-26	EB TSS - Window for Final (LV Cable) MIMEP Connection & Connection				
FS Room				28	22-May-26	18-Jun-26			
TC150	EB TBM Tunnel - FS Control Room E&M Installation	28	22-May-26	18-Jun-26	EB TBM Tunnel - FS Control Room E&M Installation				
Low Point Sump				19	27-Jun-26	15-Jul-26			
TE190	EB TSS - Low Point Sump installation CP27	14	27-Jun-26	10-Jul-26	EB TSS - Low Point Sump installation CP27				
TE250	EB TSS - Low Point Sump T&C CP27	5	11-Jul-26	15-Jul-26	EB TSS - Low Point Sump T&C CP27				
12 Projectwide Installation by Others (TCSS/MNO/FNO)				244	15-Mar-26 A	13-Nov-26			
TCSS Tunnel Installation				197	01-May-26	13-Nov-26			
TCSS1010	Temporary Power provide by BTP for TCSS	0		01-Jun-26*	◆ Temporary Power provide by BTP for TCSS				
EB - TCSS Installation				144	23-Jun-26	13-Nov-26			
TCSS1020	EB - Window for Final TCSS Installation (before T2 Opening)	144	23-Jun-26	13-Nov-26					
Radio System Installation				117	01-May-26	25-Aug-26			
TCSS1040	TCSS Installation concurrent with E&M installation (Radio System)	117	01-May-26	25-Aug-26					
FNO (Fixed Network Operator)				162	01-Apr-26 A	09-Sep-26			
FNO1030	FNO Cable Containment Installation at WVB	59	01-Apr-26 A	29-May-26	FNO Cable Containment Installation at WVB				
FNO1000	FNO Cable Containment Installation at EVB	29	30-May-26	27-Jun-26	FNO Cable Containment Installation at EVB				
FNO1040	FNO Cable Laying at WVB	29	30-May-26	27-Jun-26	FNO Cable Laying at WVB				
FNO1010	FNO Cable Containment Installation at WB	29	28-Jun-26	26-Jul-26	FNO Cable Containment Installation at WB				
FNO1050	FNO Cable Laying at EVB	29	28-Jun-26	26-Jul-26	FNO Cable Laying at EVB				
FNO1020	FNO Cable Containment Installation at EB	29	27-Jul-26	24-Aug-26					
FNO1060	FNO Cable Laying at WB & EB	45	27-Jul-26	09-Sep-26					
MNO (Mobile Network Operator)				165	15-Mar-26 A	26-Aug-26			

Activity ID		Activity Name	Dur	Start	Finish	2026		
						May	Jun	Jul
	MNO1000	MNO - WB & EB Cable Containment Installation + Cable Pulling W	105	15-Mar-26 A	27-Jun-26	MNO - WB & EB Cable Containment Installation + Cable Pulling WVB-CP19		
	MNO1010	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	28-Jun-26	27-Jul-26	MNO		
	MNO1020	MNO - WB & EB Cable Containment Installation + Cable Pulling at	30	28-Jul-26	26-Aug-26			
13 Projectwide Final Works (Cladding & Pavement)			192	13-Feb-26 A	23-Aug-26			
Cladding			187	13-Feb-26 A	18-Aug-26			
Eastbound			106	24-Apr-26 A	07-Aug-26			
Typical Subframe & Cladding			106	24-Apr-26 A	07-Aug-26			
EB CPS (include Niche)			94	01-May-26	02-Aug-26			
	VE10811	VE Panel - EB SUS (CPS) to CP8 Remaining	20	01-May-26	20-May-26	VE Panel - EB SUS (CPS) to CP8 Remaining		
	VE10300	VE Panel - EB TSS CP16-20 (CPS)	20	25-May-26	13-Jun-26	VE Panel - EB TSS CP16-20 (CPS)		
	VE10781	VE Panel - EB TSS CP20-28 (CPS)	36	28-Jun-26	02-Aug-26			
EB NCPS (include Niche)			106	24-Apr-26 A	07-Aug-26			
	VE10581	VE Panel - EB SUS to CP8 (NCPS)	55	24-Apr-26 A	17-Jun-26	VE Panel - EB SUS to CP8 (NCPS)		
	VE10611	VE Panel - EB TSS CP16-20 (NCPS)	17	18-Jun-26	04-Jul-26	VE Panel - EB TSS CP16-20 (NCPS)		
	VE10791	VE Panel - EB TSS CP20-28 (NCPS)	34	05-Jul-26	07-Aug-26			
Westbound			187	13-Feb-26 A	18-Aug-26			
Typical Subframe & Cladding			187	13-Feb-26 A	18-Aug-26			
WB CPS (include Niche)			174	13-Feb-26 A	05-Aug-26			
	VE10080	VE Panel - WB TSS CP16-20 (CPS)	112	13-Feb-26 A	04-Jun-26	VE Panel - WB TSS CP16-20 (CPS)		
	VE10471	VE Panel - WB TSS CP20-24 (CPS)	26	05-Jun-26	30-Jun-26	VE Panel - WB TSS CP20-24 (CPS)		
	VE10180	VE Panel - WB TSS CP24-EVB (CPS)	26	01-Jul-26	26-Jul-26	VE Panel		
	VE10022	VE Panel - WB SUS to CP7 (CPS) Remaining	10	27-Jul-26	05-Aug-26			
WB NCPS (include Niche)			147	25-Mar-26 A	18-Aug-26			
	VE10711	VE Panel - WB SUS to CP8 (NCPS)	107	25-Mar-26 A	09-Jul-26	VE Panel - WB SUS to CP8 (NCPS)		
	VE10731	VE Panel - WB TSS CP20-24 (NCPS)	20	10-Jul-26*	29-Jul-26	V		
	VE10771	VE Panel - WB TSS CP24-EVB (NCPS)	20	30-Jul-26	18-Aug-26	█		
Pavement			133	13-Apr-26 A	23-Aug-26			
Westbound (SUS to CKL)			91	08-May-26	06-Aug-26			
	PAV10020	Pavement - WB Initial Layers TSS CP16 to CP25	9	08-May-26*	16-May-26	Pavement - WB Initial Layers TSS CP16 to CP25		
	PAV40030	Pavement - WB Initial Layers TSS CP31 - EVB	2	17-May-26*	18-May-26	Pavement - WB Initial Layers TSS CP31 - EVB		
	PAV10000	Pavement - WB Initial Layers SUS to LSCC	4	19-May-26	22-May-26	Pavement - WB Initial Layers SUS to LSCC		
	PAV40020	Pavement - WB Initial Layers TSS CP25 to 31	9	08-Jun-26*	16-Jun-26	Pavement - WB Initial Layers TSS CP25 to 31		
	PAV10010B	Pavement - WB Top Layers SUS to CKL	30	08-Jul-26	06-Aug-26			
Eastbound (SUS to CKL)			56	12-Jun-26	06-Aug-26			
	PAV10050	Pavement - EB Initial Layers TSS LSCC/CP7 to CP16	9	12-Jun-26	20-Jun-26	Pavement - EB Initial Layers TSS LSCC/CP7 to CP16		
	PAV10040	Pavement - EB Initial Layers SUS to LSCC	7	21-Jun-26	27-Jun-26	Pavement - EB Initial Layers SUS to LSCC		
	PAV40040	Pavement - EB Initial Layers TSS EVB to CP16 (include Branch Ti	11	27-Jun-26*	07-Jul-26	Pavement - EB Initial Layers TSS EVB to CP16 (include		
	PAV10040B	Pavement - EB Top Layers SUS to CKL (include Branch Tunnel, S	30	08-Jul-26	06-Aug-26			
AGR & DPR			4	21-Jul-26	24-Jul-26			
	PAV20000	Pavement - DPR Initial Layers	2	21-Jul-26	22-Jul-26	Pavement - DPR I		
	PAV20010	Pavement - AGR/DPR Top Layers	2	23-Jul-26	24-Jul-26	Pavement - A		
TKOLTT Interchange (Top Layer Only)			42	13-Apr-26 A	24-May-26			
	PAV30000	Pavement - TKOLTT Interchage Top Layer	42	13-Apr-26 A	24-May-26	Pavement - TKOLTT Interchage Top Layer		
Road Marking			30	25-Jul-26	23-Aug-26			
	PAV40000	Pavement - Final Road Marking for All Areas	30	25-Jul-26	23-Aug-26			
14 Projectwide Testing and Commisioning			202	09-Feb-26 A	29-Aug-26			
FS Water			90	01-Jun-26	29-Aug-26			
	FSW00	FS Water - Final FS Water Pipe Connection (after last parapet ava	9	01-Jun-26	09-Jun-26	FS Water - Final FS Water Pipe Connection (after last parapet available)		
	TE210	EB TSS - Window for Final (FS Water) MiMEP Connection & Contr	25	05-Jun-26	29-Jun-26	EB TSS - Window for Final (FS Water) MiMEP Connection & Connection to		
	FSW10	FS Water - WWO 46 - Part IV Submission	0		30-Jun-26*	◆ FS Water - WWO 46 - Part IV Submission		
	FSW20	FS Water - WSD Pipeline Inspection	60	01-Jul-26	29-Aug-26			

Activity ID		Activity Name	Dur	Start	Finish	2026		
						May	Jun	Jul
	Early E&M T&C (Level 1-Level 2 Testing)		147	09-Feb-26 A	05-Jul-26			
	Westbound (Unfinished scope to be continue in Final T&C)		147	09-Feb-26 A	05-Jul-26			
	ETC1000	WB- Tunnel Damper Function Test	147	09-Feb-26 A	05-Jul-26	WB- Tunnel Damper Function Test		
	ETC1010	WB- Tunnel Lighting Functional Test	131	25-Feb-26 A	05-Jul-26	WB- Tunnel Lighting Functional Test		
	ETC1020	WB- Cable Insulation Test	128	28-Feb-26 A	05-Jul-26	WB- Cable Insulation Test		
	ETC1040	WB- AFA System Functional Test	88	09-Apr-26 A	05-Jul-26	WB- AFA System Functional Test		
	ETC1050	WB- AQMS/CMCS Point to Point Test	69	28-Apr-26 A	05-Jul-26	WB- AQMS/CMCS Point to Point Test		
	ETC1100	WB- Fire Hydrant Pump Functional Test	15	15-Jun-26*	29-Jun-26	WB- Fire Hydrant Pump Functional Test		
	Eastbound (Unfinished scope to be continue in Final T&C)		128	28-Feb-26 A	05-Jul-26			
	ETC1030	EB- Tunnel Damper Function Test	128	28-Feb-26 A	05-Jul-26	EB- Tunnel Damper Function Test		
	ETC1060	EB- Tunnel Lighting Functional Test	65	02-May-26*	05-Jul-26	EB- Tunnel Lighting Functional Test		
	ETC1070	EB- AQMS/CMCS Point to Point Test	60	07-May-26*	05-Jul-26	EB- AQMS/CMCS Point to Point Test		
	ETC1080	EB- AFA System Functional Test	58	09-May-26*	05-Jul-26	EB- AFA System Functional Test		
	ETC1090	EB- Cable Insulation Test	37	30-May-26*	05-Jul-26	EB- Cable Insulation Test		
	Final E&M/VAC T&C (Level 1-3 Testing)		87	01-Jun-26	26-Aug-26			
	FTC1000	WB - Service Gallery MiMEP T&C	21	01-Jun-26	21-Jun-26	WB - Service Gallery MiMEP T&C		
	FTC1050	TBM Tunnel - Tunnel Air Flow Measurement	52	06-Jul-26	26-Aug-26			
	FTC1040	TBM Tunnel - FS AFA and FS Water System Test	52	06-Jul-26*	26-Aug-26			
	FTC1010	EB - Service Gallery MiMEP T&C	41	16-Jul-26	25-Aug-26			
	15 Projectwide Statutory Inspection and Handover		0	19-Jul-26	19-Jul-26			
	Incentive Payment Milestones		0	19-Jul-26	19-Jul-26			
	IPM0021	M3 - Seawall Reinstatment Area ready for handover to VTC & EB	0		19-Jul-26*	◆ M3 - Seawall Reinstatmen		
	Infrastructure Works		106	30-Apr-26 A	14-Aug-26			
	10 Lam Chak Street / Kai Hing Road Modification		106	30-Apr-26 A	14-Aug-26			
	LCS/KHR Modification (KD-19)		106	30-Apr-26 A	14-Aug-26			
	Stage 2 Works - New Roundabout		106	30-Apr-26 A	14-Aug-26			
	LCS10028	LCS/KHR - Advanced Drainage Construction	62	30-Apr-26 A	01-Jul-26	LCS/KHR - Advanced Drainage Construction		
	LCS10020	LCS / KHR - Site Formation	16	02-Jul-26	17-Jul-26	LCS / KHR - Site Formation		
	LCS10025	LCS / KHR - Drainage	28	18-Jul-26	14-Aug-26			



