## **Civil Engineering and Development Department**

## **Trunk Road T2**

## Monthly Environmental Monitoring and Audit Report (under EP-451/2013)

September 2023

(Version 1.0)

Approved By	Jac -
	(Environmental Team Leader: Mr. KS Lee)

**REMARKS**:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



12 October 2023

Ref.: CEDKTDT2EM00\_0\_0497L.23

By Post and Email

Hyder-Meinhardt Joint Venture 1605-12, 16/F., Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

#### Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

## Monthly EM&A Report (September 2023) for EP-451/2013

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for September 2023 (Version 1.0) certified by the ET Leader and provided to us via e-mail on 11 October 2023. We are pleased to inform you that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui Independent Environmental Checker

c.c.

CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee Fax: 2739 0076 By email Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj\_Mgt\02 Corr\CEDKTDT2EM00\_0\_0497L.23.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

## Table of contents

		Page
EX	<b>KECUTIVE SUMMARY</b>	1
	Introduction Summary of Main Works Undertaken and Key Measures Implemented	
	Summary of Exceedances, Investigation and Follow-up	
	Complaint Handling, Prosecution and Public Engagement	
	Reporting Changes	
	Future Key Issues	
1	Review of Status and Location of Monitoring Stations	
1		
	Background	
	Purpose of the Report	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month Status of Environmental Licensing and Permitting	
•		
2	AIR QUALITY	
	Monitoring Requirement	
	Monitoring Locations	
	Monitoring Parameters and Frequency	
	Monitoring Equipment	
	Monitoring Methodology	
	Results and Observations Comparison of EM&A Result with EIA Prediction	
3	NOISE	
	Monitoring Requirements	16
	Monitoring Locations	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Equipment	
	Monitoring Methodology and QA/QC Procedure	17
	Maintenance and Calibration	
	Results and Observations	
	Comparison of EM&A Result with EIA Prediction	
4	WATER QUALITY	
	Monitoring Requirement	
5	MARINE ECOLOGY	20
6	FISHERIES	20
7	LANDSCAPE AND VISUAL	21
8	CULTURAL HERITAGE	24
9	WASTE MANAGEMENT	24

10	ENVIRONMENTAL AUDIT	25
	Site Audits	25
	Implementation Status of Environmental Mitigation Measures	25
	Implementation Status of Event and Action Plans	
	Status of Required Submission under Environmental Permit	
11	ENVIRONMENTAL NON-CONFORMANCE	
	Summary of Complaint, Warning, Notification of any Summons and Successful Pros Summary of Exceedance	
12	FUTURE KEY ISSUES	
	Monitoring Schedule	
13	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	

## LIST OF TABLES

Table I	Summary of Key Construction Work in the Reporting Month
Table II	Summary of Key Mitigation Measures Implemented in the Reporting Month
Table III	Summary of Complaint/Summons/Prosecution in the Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table V	Summary Table for Review of Status and Location of Monitoring Stations
Table 1.1	Key Project Contacts
Table 1.2	Summary of Key Construction Work in the Reporting Month
Table 1.3	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (not used)
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Major Noise Source during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report
Table 3.7	Additional Noise Monitoring Results
Table 7.1	Construction Phase Landscape and Visual Mitigation Measures
Table 7.2	Construction Phase Audit Checklist for Landscape and Visual Mitigation Measures
Table 10.1	Observations and Recommendations of Site Audit
Table 10.2	Status of Required Submission under Environmental Permit
Table 12.1	Summary Table for Site Activities and the Key Environmental Issues in the next
	Reporting Period

#### LIST OF FIGURES

- Figure 1.1 Layout Plan of the Project Site
- Figure 1.2 Project Organisation for Environmental Monitoring and Audit
- Figure 2 Locations of Air Quality and Construction Noise Monitoring Stations

#### LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Environmental Monitoring Schedules
- Appendix C Copies of Calibration Certificates for Air Quality Monitoring
- Appendix D Weather Information
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations (not used)
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Copies of Calibration Certificates for Noise Monitoring
- Appendix H Noise Monitoring Results and Graphical Presentations
- Appendix I Site Audit Summary
- Appendix J Event and Action Plans
- Appendix K Environmental Mitigation Implementation Schedule (EMIS)
- Appendix L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix M Summary of Exceedance
- Appendix N Tentative Construction Programme
- Appendix O Waste Generated in the Reporting Month

## **EXECUTIVE SUMMARY**

#### Introduction

1. This is the 43<sup>rd</sup> Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for "Trunk Road T2". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-451/2013 and in accordance with the EM&A Manual (AEIAR-174/2013) during the reporting month of September 2023.

#### Summary of Main Works Undertaken and Key Measures Implemented

2. The main works of each works contracts undertaken during the reporting period are as follows:

#### Table I Summary of Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	<ul> <li>Depressed Road – Portal Structure</li> <li>West Ventilation Building RC Structure, ABWF, E&amp;M</li> <li>South Apron Adit –RC structure.</li> <li>Launching Shaft / Cut &amp; Cover RC Structure</li> <li>Westbound TBM Tunnelling</li> <li>Eastbound TBM Tunnelling</li> <li>EB Service Gallery Installation</li> <li>WB Service Gallery Installation</li> <li>CP Tympanum Construction</li> <li>CP TBM Excavation</li> <li>Cross Passage Finishing</li> <li>Sub-sea Corbel Construction</li> <li>Sub-sea Road Level Fire Board</li> <li>Sub-sea Parapet Installation</li> <li>SUS Remaining Internal Wall</li> <li>SUS OHVB In-situ Slab</li> <li>SUS Fire Board Road Level</li> <li>Tunnel Segment delivery</li> </ul>
ED/2020/03	Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works <sup>(1)</sup>	N/A

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

3. Implementation of the key mitigation measures during the reporting period are as follows:

Table II Summary	of Key Mitigation Measures Implemented in the Reporting Month
Contract No. and Project Title	Key Mitigation Measures Implemented
ED/2018/04 - Trunk Road T2 and Infrastructure	<ul><li><i>Air Quality</i></li><li>Water spraying regularly on construction site area to avoid dust</li></ul>
Works for Developments at South Apron	<ul><li>generation.</li><li>Excavated dusty materials were covered by impervious sheets.</li></ul>
South Apron	<ul> <li>Noise</li> <li>Air compressor was operated with door closed and have valid noise labels.</li> <li>Use of Quality Powered Mechanical Equipment (QPME)</li> <li>Erecting noise barriers on site to minimize noise impact generated from breaking activities.</li> </ul>
	Water Quality
	• WetSep was constructed to treat the surface runoff prior to discharge.
	Landscape and Visual
	• Tree protection zone were fenced off to protect the existing tree.
ED/2020/03 - Trunk Road T2 - Traffic Control And Surveillance	N/A
System (TCSS) and Associated Works <sup>(1)</sup> Notes:	

## Table II Summary of Key Mitigation Measures Implemented in the Reporting Month

(1): No major construction work was undertaken during reporting month. N/A: Not applicable

#### Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (September 2023) and the investigation results and/or follow-up actions:

#### Air Quality Monitoring

- No Action Level exceedance for 24-hour TSP was recorded. •
- No Limit Level exceedance for 24-hour TSP was recorded. •

#### Construction Noise Monitoring

No Limit Level exceedance for day time construction noise was recorded in this reporting • month.

• No Action Level exceedance was recorded in this reporting month.

Landscape and Visual Monitoring and Audit

• No non-compliance of the landscape and visual impact was recorded in the reporting month. The implementation of landscape and visual and mitigation measures was checked by a Registered Landscape Architect (RLA) during the environmental site inspections.

#### **Complaint Handling, Prosecution and Public Engagement**

Table III Summary of Complaint/Summons/Prosecution in the Reporting Month				
Event	Event Details		Follow-up/ Remedial Actions	Status/
Event	Number	<b>Brief Description</b>		Remarks
Complaints	0			
Received	0	-	-	-
Notification of				
Summons and	0			
Prosecutions		-	-	-
Received				
Public				
Engagement	0	-	-	-
Activities				

#### Table III Summary of Complaint/Summons/Prosecution in the Reporting Month

## **Reporting Changes**

5. No reporting change in this reporting month.

#### **Future Key Issues**

6. The key works or activities will be anticipated in the next reporting period are as follows:

Т	able IV	Summary	Ta	ble for Site Activities in the next Reporting	Perio	d
			_			

Contract No. and		<b>Key Environmental</b>
<b>Project Title</b>	Site Activities (October 2023)	Issues
ED/2018/04 - Trunk	1) Depressed Road – Portal Structure	
Road T2 and	2) West Ventilation Building RC Structure,	
Infrastructure Works	ABWF, E&M	
for Developments at	3) South Apron Adit –RC Structure	
South Apron	4) Launching Shaft / Cut & Cover RC	
	Structure	
	5) Westbound TBM Tunnelling	
	6) Eastbound TBM Tunnelling	(A) / (B) / (C) / (D)
	7) EB Service Gallery Installation	
	8) WB Service Gallery Installation	
	9) CP Tympanum Construction	
	10) CP TBM Excavation	
	11) Cross Passage Finishing	
	12) Sub-sea Corbel Construction	
	13) Sub-sea Crown Fire Board	

	14) Sub-sea Road Level Fire Board
	15) Sub-sea OHVD Soffit Fire Board
	16) Sub-sea Parapet Installation
	17) SUS Remaining Internal Wall
	18) SUS OHVB In-situ Slab
	19) SUS Fire Board Road Level
	20) Tunnel Segment delivery
	21) Sub-sea OHVD Slab Installation
	22) MiMEP Installation
ED/2020/03 - Trunk	
Road T2 - Traffic	
Control And	N/A
Surveillance System	IN/A
(TCSS) and	
Associated Works <sup>(1)</sup>	

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

- (A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works
- (C) Runoff from exposed slope or site area; and
- (D) Wastewater and runoff discharge from site.

## **Review of Status and Location of Monitoring Stations**

7. According to the EM&A Manual (AEIAR-174/2013), the number and location of the monitoring stations and parameters should be reviewed in every six months, or on as -needed basis, in order to cater for any changes in the surrounding environmental and the nature of works in progress. The latest review was conducted in June 2023 and the review of status and location of monitoring stations are summarized as follow:

Monitoring Station ID	Review Status	Follow-up Action/ Recommendation
KTD 2d	ET has reviewed the status and location	
KER1	of KER1, KTD 1, KTD2d, CKL1 and CKL2. To conclude, the environmental	
KTD 1	monitoring conducted at KER1, KTD 1, KTD2d, CKL 1 and CKL 2 are appropriate, and the monitoring results	N/A
CKL 1	reflect how the sensitive receiver(s) is/are impacted by the construction	
CKL 2	activities of the Project.	

Table V Summary Table for Review of Status and Location of Monitoring Stations

N/A: Not Applicable

#### 1 INTRODUCTION

#### Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.4km long with about 3.1km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. Moreover, the Contract No. ED/2020/03 is the other contract under Truck Road T2 Project which comprises mainly design and construction of the TCSS for this Project. The EM&A programme at Kai Tak area under the Contract ED/2018/04 and ED/2020/03 are governed by the EP-451/2013 and EM&A Manual (AEIAR-174/2013). The work areas of the Trunk Road T2 Project are shown in Figure 1 and the works to be executed under each Contract and corresponding EP are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>ED/2018/04</u>
	• Construction of highway and sub-sea tunnel connecting between
	Central Kowloon Route and Cha Kwo Ling Tunnel
	Western & Eastern Ventilation Buildings
	<u>ED/2020/03</u>
	Design and construction of TCSS for Trunk Road T2

#### Monitoring Works in Kai Tak under EP-451/2013

1.4 Under Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Development at the Southern Part of the Former Runway ("T2 Advance Works"), the baseline monitoring works in Kai Tak under the EM&A Manual (AEIAR-174/2013) were conducted by the Environmental Team (ET) for the Contract No. KL/2014/03 at the approved relocated monitoring locations (EPD reference: EP2/K19/A/21 pt.5), namely KTD1a, KTD2a & KER1a. During the impact monitoring period, monitoring locations KTD 2a and KER 1a were relocated to new locations, i.e. KTD 2b and KER 1b (EPD reference: () in EP2/K19/A/21 pt. 6 and () in EP2/K19/A/21 pt. 5) respectively. Location KTD2b was then further relocated to location KTD2c, the proposal of such relocation was submitted to EPD on 24 March 2020 and was approved by EPD on 6 April 2020 (EPD reference: () in EP2/K19/A/21 pt.7). The aforementioned relocation was effective from 9 April 2020. Since the major part of work under

Contract No. KL/2014/03 has been completed and monitoring works conducted by the ET of Contract No. KL/2014/03 was determined to be ceased, the impact monitoring within the Kai Tak area was then handed over to the ET of Contract No. ED/2018/04 on 1 August 2020. The monitoring location has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to the monitoring location KTD1 and KER1 on 3 August 2020, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Location KTD2c was then further relocated to location KTD2d, the proposal of such relocation was submitted on 9 March 2021 and was approved by EPD on 3 27<sup>th</sup> 2021 (EPD reference: ( ) in EP2/K19/A/21 pt.8). The aforementioned relocation was effective from 24 May 2021. The impact monitoring for the three stations KTD1, KTD2d and KER1 are currently conducted by the ET of T2 Main Works

## Monitoring Works in Cha Kwo Ling under EP-451/2013

- 1.5 The environmental impact of the remaining works in Cha Kwo Ling, under EP-451/2013, shall be monitored at the two proposed stations, namely CKL1, CKL2, in accordance to the EM&A Manual (AEIAR-174/2013). The impact monitoring for the two proposed stations shall be conducted by the ET of T2 Main Works.
- 1.6 Cinotech Consultants Ltd. Was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project") and "Trunk Road T2 –Traffic Control & Surveillance System (TCSS) and Associated Works".

## **Purpose of the Report**

1.7 This is the 43<sup>rd</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in September 2023.

## **Project Organizations**

- 1.8 Different Parties with different levels of involvement in the Project organization include:
  - Permit Holder Civil Engineering and Development Department (CEDD)
  - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
  - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
  - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
  - Contractor Bouygues Travaux Publics (BTP) (For ED/2018/04) & GTECH Services (Hong Kong) Limited (For ED/2020/03)

## 1.9 The key contacts of the Project are shown in **Table 1.1**.

Party	Role	Contact Person	Phone No.
CEDD	Permit Holder Mr. Wong Chi Wai, Tommy		3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Circetash		Mr. KS Lee (ETL)	2151 2091
Cinotech	Environmental Team	Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker Mr. YH Hui		3465 2850
BTP	Contractor (ED/2018/04)	Mr. Roy Leung	6628 2685
GTECH	Contractor (ED/2020/03)	Mr. Stephen Chen	9871 6750

1.10 The Organizational Structure for Environmental Management is shown in Figure 1.2.

## Construction Activities undertaken during the Reporting Month

1.11 The major site activities undertaken in the reporting month included:

 Table 1.2
 Summary of Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities
ED/2018/04	Trunk Road T2 and	• Depressed Road – Portal Structure
	Infrastructure Works for	• West Ventilation Building RC Structure,
	Developments at South	ABWF, E&M
	Apron	• South Apron Adit –RC structure.
		• Launching Shaft / Cut & Cover RC
		Structure
		Westbound TBM Tunnelling
		• Eastbound TBM Tunnelling
		• EB Service Gallery Installation
		WB Service Gallery Installation
		CP Tympanum Construction
		CP TBM Excavation
		Cross Passage Finishing
		Sub-sea Corbel Construction
		Sub-sea Crown Fire Board
		Sub-sea Road Level Fire Board
		• Sub-sea OHVD Soffit Fire Board
		Sub-sea Parapet Installation
		SUS Remaining Internal Wall
		SUS OHVB In-situ Slab
		SUS Fire Board Road Level

			Tunnel Segment delivery
ED/20	020/03	Trunk Road T2 – Traffic Control And Surveillance System (TCSS) and Associated Works <sup>(1)</sup>	N/A

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

- 1.12 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 10** of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in August 2023.

## Status of Environmental Licensing and Permitting

1.15 All permits/licenses obtained for the Project are summarized in **Table 1.3**.

Contract	Permit / License No.	Valid Period		64-4
No.	). Permit / License No.		То	Status
Environment	al Permit (EP)			
N/A	EP-451/2013	19 Sep 2013	N/A	Valid
Notification p	oursuant to Air Pollution (Construction	on Dust) Regula	tion	
ED/2018/04	Ref. No.: 451120	20 Nov 2019	N/A	Valid
ED/2020/03	Ref. No.: 483143	15 Aug 2022	N/A	Valid
Billing Accou	Billing Account for Construction Waste Disposal			
ED/2018/04	A/C No.: 7036016	09 Dec 2019	N/A	Valid
ED/2020/03	A/C No.: 7043158	31 Jan 2022	N/A	Valid
Billing Account for Vessel Disposal				
ED/2018/04	A/C No.:7037747 (Application No.: CEDD01204)	26 Jul 2023	25 Oct 2023	Valid
Construction Noise Permit				

 Table 1.3
 Summary of Environmental License and Permit

Trunk Road T2 Monthly EM&A Report – September 2023

Contract	Permit / License No.	Valid Period		Status
No.	No. Fernint / License No.		То	Status
ED/2018/04	CNP No. (For Depressed Road): GW-RE0792-23	26 Jul 2023	25 Oct 2023	Valid
ED/2018/04	CNP No. (For Launching Shaft and Barging Point): GW- RE0823-23	29 Jul 2023	28 Oct 2023	Valid
Wastewater I	Discharge License			
	WT00036183-2020 (For Depressed Road Area)	27 Jul 2020	31 Jul 2025	Valid
ED/2018/04	WT00039117-2021 (For Site Office and Support Area)	28 Sep 2021	30 Sep 2026	Valid
	WT00036228-2020 (For Launching Shaft)	10 Nov 2021	31 Jul 2025	Valid
Chemical Wa	ste Producer License			
ED/2018/04	WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid
Marine Dumping Permit				
ED/2018/04	EP/MD/24-015	1 Jul 2023	30 Sep 2023	Valid

## 2. AIR QUALITY

#### **Monitoring Requirement**

2.1 According to the EM&A Manual (AEIAR-174/2013), 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. In case of complaints, 1-hour TSP monitoring should be conducted at least three times in every six days when the highest dust impacts are likely to occur. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

- 2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.
- 2.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

<b>Monitoring Stations</b>	Location	
KTD1	Centre of Excellence in Paediatrics (Children's Hospital)	
KTD2d	Next to the SOR Office of Trunk Road T2 in Kai Tak Area	
KER1	Future Residential Development at Kerry Godown	
CKL1	Flat 121 Cha Kwo Ling Village	
CKL2	Flat 103 Cha Kwo Ling Village	

#### Table 2.1 Air Quality Monitoring Locations

#### **Monitoring Parameters and Frequency**

2.4 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Monitoring Stations	Parameter	Period	Frequency
KTD1, KTD2d, KER1, CKL1 & CKL2	1-hour TSP	0700 - 1900	3 times per 6 days (as required in case of complaints)
KTD1, KTD2d, KER1, CKL1 & CKL2	24-hour TSP	24 hours	Once every 6 days

 Table 2.2 Frequency and Parameters of Air Quality Monitoring

## **Monitoring Equipment**

- 2.5 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-174/2013), Section 2.2.1.4, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.6 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House, Lam Tin for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each. Wind data is attached in **Appendix D**.
- 2.7 **Table 2.3** summarizes the equipment used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

Equipment	Model	Quantity
HVS Sampler	TISCH Model: TE-5170 (Serial no. 0723, 1956, 10595, 1316, 5280)	5
Calibrator	TISCH Model: TE-5025A (Serial no. 3864)	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440 (Serial no. MC01010A44)	1

 Table 2.3
 Air Quality Monitoring Equipment

## **Monitoring Methodology**

## **1-hour TSP Monitoring**

Measuring Procedures

2.8 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-3B/LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.

- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

#### Maintenance/Calibration

- 2.9 The following maintenance/calibration is required for the 1-hour dust meter:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

## 24-hour TSP Monitoring

#### Instrumentation

- 2.10 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.
- 2.11 The positioning of the HVS samplers are as follows:
  - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - No two samplers shall be placed less than 2 meter apart;
  - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
  - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
  - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
  - No furnace or incinerator flue is nearby;
  - Airflow around the sampler is unrestricted;
  - The sampler is more than 20 metres from the dripline;
  - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
  - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
  - A secured supply of electricity is needed to operate the samplers.

#### Operating/analytical procedures for the operation of HVS

- 2.12 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
  - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m<sup>3</sup>/min. and 1.7 m<sup>3</sup>/min.) in accordance with the EM&A manual (AEIAR-174/2013). The flow rate shall be indicated on the flow rate chart.
  - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
  - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
  - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
  - The shelter lid was closed and secured with the aluminum strip.
  - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
  - After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
  - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.13 The following maintenance/calibration is required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

- 2.14 Impact air quality monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.15 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month. No exceedance of 24-hour TSP were considered as <u>project related</u> and no 24-hour TSP were considered as <u>non-project related</u>. Details of the exceedance are presented in Appendix M.
- 2.16 The air temperature, relative humidity, and the precipitation data were obtained from daily extracts of Hong Kong Observatory Climate Information Service. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 24-hour TSP monitoring results are shown in **Appendix F**.
- 2.18 According to field observations observed in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	<ul> <li>Project related construction activities (i.e., Loading and unloading of C&amp;D wastes, drilling, crushing of material);</li> <li>Vehicle movement in the site;</li> </ul>
KER 1 – Future Residential Development at Kerry Godown	<ul> <li>Construction activities at the nearby construction sites of New Acute Hospital; and,</li> <li>Road traffic along Shing Fung Road, Shing Cheong Road, Cheung Yip Street, Kai Hing Road and Kwun Tong Bypass.</li> </ul>
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	<ul> <li>Project related construction activities (i.e., Loading and unloading of C&amp;D material, crushing of material);</li> <li>Vehicle movement in the site; and,</li> <li>Non-project related construction activities (i.e excavating work, Loading and unloading of C&amp;D wastes at the nearby construction site of Additional District Cooling System at Kai Tak Development, Paul Y. Engineering.)</li> </ul>
CKL1 - Flat 121 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road
CKL2 - Flat 103 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road

#### Table 2.4 Major Dust Source during Air Quality Monitoring

#### Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in Table 4.14 of EIA Report, AEIAR-174/2013 (as approved in 2013) as summarised in **Table 2.6** for 24-hour TSP.

 Table 2.6
 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 174/2013), μg/m <sup>3</sup>	Maximum 24-hr TSP Concentration in the Reporting Month (September 2023), µg/m <sup>3</sup>
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	KTD3	126	60.6
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	57.4
KER 1 – Future Residential Development at Kerry Godown	KTD6	169	79.2
CKL1 - Flat 121 Cha Kwo Ling Village	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	82.4
CKL2 - Flat 103 Cha Kwo Ling Village	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	80.1

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-174/2013)

2.20 In the reporting month the 24-hour TSP concentration at KTD1 & KER1 were lower than the prediction in the EIA Report, AEIAR-174/2013 (as approved in 2013). No Action and no Limit level exceedance for 24-hour TSP was recorded in the reporting period.

## 3 NOISE

## **Monitoring Requirements**

3.1 According to the EM&A Manual (AEIAR-174/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

- 3.2 Noise monitoring was conducted at five designated monitoring stations, namely KTD1, KTD2d, KER1, CKL1 and CKL2 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.
- 3.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

Monitoring Stations	Location	
KTD1 Centre of Excellence in Paediatrics (Children's Hospital)		
KTD2d	Next to the SOR Office of Trunk Road T2 in Kai Tak Area	
KER1	Future Residential Development at Kerry Godown	
CKL1	Flat 121 Cha Kwo Ling Village	
CKL2	Flat 103 Cha Kwo Ling Village	

#### Table 3.1 Noise Monitoring Stations

#### **Monitoring Parameters, Frequency and Duration**

3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

1 able 3.2	Frequency and Parameters of Noise Monitoring				
Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
KTD1					Façade Measurement
KTD2d				L <sub>10</sub> (30 min.) dB(A)	Free Field Measurement
KER1	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L <sub>90</sub> (30 min.) dB(A)	Free Field Measurement
CKL1	weekuays			L <sub>eq</sub> (30 min.) dB(A)	Free Field Measurement
CKL2					Free Field Measurement

## Table 3.2 Frequency and Parameters of Noise Monitoring

## **Monitoring Equipment**

3.5 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used within the reporting period. Copies of calibration certificates are attached in **Appendix G**.

Table 3.3Noise Monitoring Equipment
-------------------------------------

Equipment	Model	Quantity
Integrating Sound Level Meter	BSWA 308 (Serial no. 570183, 570187)	2
Calibrator	ST-120 (Serial no. 181001637) AWA6021A (Serial no. 1023253)	2

## Monitoring Methodology and QA/QC Procedure

- 3.6 The monitoring procedures are as follows:
  - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
  - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
  - The battery condition was checked to ensure the correct functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
    - Frequency weighting: A
    - Time weighting: Fast
    - Time measurement: 30 minutes
  - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.

- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

#### Maintenance and Calibration

- 3.7 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.8 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.10 Impact noise monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**. No Action and Level exceedance was recorded for day time construction noise monitoring in the reporting month.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix H.
- 3.12 According to field observations observed in the reporting period, the major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Monitoring Stations	Major Noise Source	
KTD 1	<ul> <li>Project related construction activities (Loading and unloading of C&amp;D waste, travel of vehicles, use of PME and other plants, and other construction activities);</li> <li>Vehicle movement in the site;</li> </ul>	
	<ul> <li>Road traffic along Shing Cheong Road; and,</li> <li>Non-project related construction activities at the nearby construction site of New Acute Hospital.</li> </ul>	
KTD 2d	<ul> <li>Project related construction activities (Loading and unloading or C&amp;D waste, travel of vehicles, use of PME and other plants, and other construction activities);</li> <li>Vehicle movement in the site; and,</li> <li>Non-project related construction activities. (i.e excavating work Loading and unloading of C&amp;D wastes at the nearby construction site of Additional District Cooling System at Kai Tak Development, Paul Y. Engineering.)</li> </ul>	
KER 1	<ul> <li>Road traffic along Kai Hing Road.</li> <li>Project related construction activities (Travel of vehicles, use of PME and other plants, and other construction activities)</li> </ul>	
CKL1	Road traffic along Cha Kwo Ling Road.	

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
CKL2	Road traffic along Cha Kwo Ling Road

3.13 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

 Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
KTD1	78	
KTD2d	64	
KER1	65	75
CKL1	72.4	
CKL2	71.4	

#### Comparison of EM&A Result with EIA Prediction

3.14 The noise monitoring data was compared with the predictions in Table 5.13 of EIA Report (AEIAR-174/2013) as summarised in **Table 3.6**.

 Table 3.6
 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 174/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (September 2023), Leq (30min) dB(A)
KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)	KTD1	74	74.3
KTD2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	N/A <sup>(1)</sup>	N/A <sup>(1)</sup>	63.0
KER1 – Future Residential Development at Kerry Godown	KER1	75	69.0
CKL1 - Flat 121 Cha Kwo Ling Village	CKL4	71	73.0
CKL2 - Flat 103 Cha Kwo Ling Village	CKL5	69	75.0

Remarks:

(1): No Maximum Predicted Mitigated Construction Noise Levels was predicted in EIA Report (AEIAR-174/2013)

3.15 The results at CKL1,CKL2 and KTD1 were higher than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-174/2013 (as approved in 2013), this may be due to fluctuations of traffic flow along the traffic flow along Cha Kwo Ling Road throughout

the day and the non project related construction activities (New Acute Hospital). Besides, the result at KER1 were lower than the maximum predicted mitigated construction noise level in the EIA Report. No Action and Limit Level exceedance were recorded in the reporting period.

## 4 WATER QUALITY

## **Monitoring Requirement**

- 4.1 According to Section 4.3.1.1 of EM&A Manual (AEIAR-174/2013), no water quality monitoring is required during the construction phase.
- 4.2 According to Section 4.3.1.5 of EM&A Manual (AEIAR-174/2013), compliance site audits are to be undertaken by the Engineer and ET and escorted by the Contractor to ensure that a valid discharge license has been issued by the EPD prior to the discharge of the effluent from the construction activities of the Project site. Monitoring of the quality of the treated effluent from the works areas should be carried out in accordance with the Water Pollution Control Ordinance (WPCO) license. The audit results reflect whether the effluent quality is in compliance with the discharge license requirements, the summaries of site audits are attached in **Appendix I**.
- 4.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.

## 5 MARINE ECOLOGY

- 5.1 According to Section 5.3.1.1 of EM&A Manual (AEIAR-174/2013), ET will be required to undertake audit of good site practice for habitat protection as detailed below. The summaries of site audits are attached in **Appendix I**.
  - Avoid damage and disturbance to the remaining and surrounding natural habitat;
  - Ensure placement of equipment is within designated areas within the existing disturbed land;
  - Ensure construction activities are restricted to within the proposed works boundary;
  - Ensure spoil heaps are be covered at all times;
  - Ensure that disturbed areas are reinstated immediately after completion of the works; and
  - Ensure enhancement planting works undertaken.

#### 6 FISHERIES

- 6.1 According to Section 6.3.1.2 of EM&A Manual (AEIAR-174/2013), no specific fisheries monitoring and audit programme is required during the construction phase.
- 6.2 The implementation of the water quality mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 6 of the EIA Report (AEIAR-174/2013)) will be audited as part of the EM&A procedures during the construction period and the details are presented in **Section**

4.2 of this Report. The summaries of site audits are attached in Appendix I.

## 7 LANDSCAPE AND VISUAL

7.1 According to the EM&A Manual (AEIAR-174/2013), a series of mitigation measures were recommended to ameliorate the landscape and visual impacts of the Project. The mitigation measures for construction stage are summarized in Table 7.1 below and provided in Appendix K:

ID No.	Landscape and Visual Mitigation Measure
CM1	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.
CM2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.
CM3	Not used.
CM4	Not used.
CM5	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.
CM6	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance
CM7	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.
CM8	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.

 Table 7.1
 Construction Phase Landscape and Visual Mitigation Measures

- 7.2 A specialist Landscape Sub-Contractor should be employed by the Contractor for the implementation of landscape construction works and subsequent maintenance operations during the establishment period. It is proposed that the planting works will be on-site and the planting should be completed during the construction contract. The monitoring of the planting establishment should be undertaken for a 12 month period which could extend throughout the Contractor's one-year maintenance period, which will be within the first operational year of the Project.
- 7.3 All measures undertaken by both the Contractor and the specialist Landscape Sub-Contractor during the construction phase and first year of the operational phase shall be audited by a

Registered Landscape Architect (RLA), as a member of the Environmental Team (ET), on a regular basis to ensure compliance with the intended aims of the measures. To fulfil the aforementioned requirements, on-site landscape and visual mitigation measures were audited by RLA in the reporting month.

- 7.4 According to Section 7.3.1.2 of the EM&A Manual (AEIAR-174/2013), site audits shall be undertaken at least once every two weeks throughout the construction period to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project.
- 7.5 The broad scope of the audit is detailed below but should also be undertaken with reference to the more specific checklist provided in **Table 7.2**. The summaries of site audits are attached in **Appendix I**:
  - The extent of the agreed works areas should be regularly checked during the construction phase. Any trespass by the Contractor outside the limit of the works, including any damage to existing trees and soft landscape areas shall be prohibited;
  - the progress of the engineering works should be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken;
  - all existing trees and vegetation within the study area which are not directly affected by the works are retained and protected;
  - the methods of protecting existing vegetation proposed by the Contractor are acceptable and enforced;
  - preparation, lifting transport and re-planting operations for any transplanted trees;
  - all landscaping works are carried out in accordance with the specifications;
  - the planting of new trees, shrubs, groundcover, climbers, ferns, grasses and other plans, together with the replanting of any transplanted trees are carried out properly and within the right season; and
  - all necessary horticultural operations and replacement planting are undertaken throughout the Establishment Period to ensure the healthy establishment and growth of both transplanted trees and all newly established plants.

# Table 7.2Construction Phase Audit Checklist for Landscape and Visual Mitigation<br/>Measures

Area of Works	Items to be Monitored
Advance planting	Monitoring of implementation and maintenance of planting, and against possible incursion, physical damage, fire, pollution, surface erosion, etc.

Area of Works	Items to be Monitored
Protection of all trees and existing soft landscape areas to be retained	Identification and demarcation of trees / vegetation to be retained, erection of physical protection (e.g. fencing), monitoring against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Clearance of existing vegetation	Identification and demarcation of trees / vegetation to be cleared, checking of extent of works to minimise damage, monitoring of adjacent areas against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Pruning of trees	Identification and demarcation of trees / vegetation to be pruned, monitoring of extent of pruning to minimise damage, timing of operations, implementation of all stages of preparatory and pruning works, and maintenance of pruned vegetation, etc.
Plant supply	Monitoring of operations relating to the supply of specialist plant material (including the collecting, germination and growth of plants from seed) to ensure that plants will be available in time to be used within the construction works.
Soiling, planting, etc.	Monitoring of implementation and maintenance of soiling and planting works and against possible incursion, physical damage, fire, pollution, surface erosion, etc.
Site fencing and hoarding	Implementation and maintenance, to ensure compliance with agreed designs and check that it matches the surrounding environment and does not cause visual intrusion.
Architectural treatment of engineering works.	Implementation and maintenance of mitigation measures, to ensure compliance with agreed designs as applicable.
Establishment Works	Monitoring of implementation of maintenance operations during Establishment Period.

- 7.6 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.
- 7.7 In the reporting month, no non-compliance of the landscape and visual mitigation measures was recorded by RLA.

#### 8 CULTURAL HERITAGE

- 8.1 According to Section 8.3.1.1 of EM&A Manual (AEIAR-174/2013), as a precautionary measure, it is recommended that if any antiquity or supposed antiquity is discovered during the course of the excavation works undertaken by the Contractor, the discovery shall be reported to the AMO immediately and all necessary measures taken to preserve it.
- 8.2 According to Section 8.3.1.2 of EM&A Manual (AEIAR-174/2013), no EM&A is required during the construction and operational phase.

#### 9 WASTE MANAGEMENT

- 9.1 According to Section 9.3.1.1 of EM&A Manual (AEIAR-174/2013), the effective management of waste arisings during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out by the Engineer, ET and Contractor to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor. The summaries of site audits are attached in **Appendix I**.
- 9.2 According to Sections 9.3.1.3 and 9.3.1.4 of EM&A Manual (AEIAR-174/2013), documents including licenses, permits, disposal and recycling records should be reviewed and audited during site audits for the compliance with the legislation and contract requirements to ensure proper records are being maintained and procedures undertaken in accordance with the Waste Management Plan.
- 9.3 With reference to the relevant handing records of this Project, the quantities of different types of waste generated in the reporting month are summarized and presented in the **Appendix O**.

#### 10 ENVIRONMENTAL AUDIT

## Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 10.2 Site audits for the each contract were conducted as follows.
  - ED/2018/04 Site audit were conducted on 07, 14, 21 and 28 September 2023 in the reporting month. Site inspection of the IEC was conducted on 14 September 2023. No non-compliance was observed during the site audit.
  - ED/2020/03 Site audit was conducted on 15 September 2023 in the reporting month.

## **Implementation Status of Environmental Mitigation Measures**

- 10.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix K**.
- 10.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 10.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
	31 Aug 2023	More than 20 bags of cement should be covered or sheltered on top and 3 side. The used cement bag should be disposed properly at WVB.	The contractor had covered the cement bags.
Air Quality	14 Sep 2023	The cement bags should be covered when not in used.	The contractor had covered the cement bags.
	21 Sep 2023	The cement bags should be covered when not in used	The cement bags had been covered.
	28 Sep 2023	Water spraying should be applied during rock breaking.	To be reported in the next reporting month.
Noise	N/A	There was no observation in the reporting period.	N/A

<b>Table 10.1</b>	<b>Observations and Recommendations of Site Audit</b>
-------------------	---

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	28 Sep 2023	Stagnant water was observed in the tray (WVB).	To be reported in the next reporting month.
Ecology	N/A	There was no observation in the reporting period.	N/A
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Waste/ Chemical Management	31 Aug 2023	Drip tray should be provided to oil drum at WVB.	The contractor had removed the oil drum.
	7 Sep 2023	Drip tray should be provided for chemical containers to prevent chemical leakage.	The contractor had removed the chemical containers.
	14 Sep 2023	Drip tray should be provided for chemical containers to prevent chemical leakage.	The contractor had removed the chemical containers.
	14 Sep 2023	The waste containers were accumulated in WVB.	The contractor had removed the waste containers.
	21 Sep 2023	Drip tray should be provided for chemical containers to prevent chemical leakage.	The contractor had removed the chemical containers.
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

## **Implementation Status of Event and Action Plans**

10.5 The Event and Action Plans for air quality, construction noise, and landscape and visual are presented in **Appendix J**.

Air Quality Monitoring

• No Action and no Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

• No Action and Limit Level exceedance was recorded in the reporting month.

Landscape and Visual

• No landscape and visual non-conformity was recorded.

## Status of Required Submission under Environmental Permit

10.6 According the Section 11.3.2.1 (c) of the EM&A Manual (AEIAR-174/2013), status of required submission under EP-451/2013 during the reporting period are summarized in **Table 10.2**.

EP Condition	Submission	Submission Date		
EP-451/2013				
Condition 2.3	Management Organization of Main Construction Companies	20 January 2020		
Condition 2.4	Design Drawing of the Project	20 January 2020		
Condition 2.5	Landscape Mitigation Plan (Rev. F)	25 November 2022		
Condition 2.10 (a)	Supplementary Contamination Assessment Plan	18 December 2015		
Condition 2.10 (b)	Supplementary Contamination Assessment Report	6 December 2016		
Condition 3.3	Updated Baseline Monitoring Report	3 November 2020		
Condition 3.4	Monthly EM&A Report (August 2023)	13 September 2023		

 Table 10.2
 Status of Required Submission under Environmental Permit

#### 11 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

11.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

#### **Summary of Exceedance**

- 11.2 The summary of exceedance record in the reporting month is shown in Appendix M.
- 11.3 No non-conformity was recorded for landscape and visual inspections conducted in the reporting month.

#### **12 FUTURE KEY ISSUES**

Tentative construction programmes for the next three months are provided in Appendix N.

12.1 Major site activities undertaken for the coming months and the key environmental issues are summarized as follows:

<b>Table 12.1</b>	Summary Table for Site Activities and the Key Environmental Issues in the
	next Reporting Period

Contract No. and Project Title	Site Activities (October 2023)	Key Environmental Issues
ED/2018/04 - Trunk Road T2 and Infrastructure Works for Developments at South Apron	<ol> <li>Depressed Road – Portal Structure</li> <li>West Ventilation Building RC Structure, ABWF, E&amp;M</li> <li>South Apron Adit –RC Structure</li> <li>Launching Shaft / Cut &amp; Cover RC Structure</li> <li>Westbound TBM Tunnelling</li> <li>Eastbound TBM Tunnelling</li> <li>Eastbound TBM Tunnelling</li> <li>EB Service Gallery Installation</li> <li>WB Service Gallery Installation</li> <li>WB Service Gallery Installation</li> <li>CP Tympanum Construction</li> <li>CP TBM Excavation</li> <li>Cross Passage Finishing</li> <li>Sub-sea Corbel Construction</li> <li>Sub-sea Road Level Fire Board</li> <li>Sub-sea Parapet Installation</li> <li>Sub-sea Parapet Installation</li> <li>SUS OHVB In-situ Slab</li> </ol>	<ul> <li>Wheel washing bay at site exits;</li> <li>Temporary noise barriers for PMEs;</li> <li>Sedimentation tank for settling muddy water; and</li> <li>Make sure open stockpiles are covered during rainstorm.</li> </ul>

Contract No. and Project Title	Site Activities (October 2023)	Key Environmental Issues
	19) SUS Fire Board Road Level	
	20) Tunnel Segment delivery	
	21) Sub-sea OHVD Slab Installation	
	22) MiMEP Installation	
ED/2020/03 - Trunk		
Road T2 - Traffic		
Control And		
Surveillance		
System (TCSS) and	N/A	
Associated Works <sup>(1)</sup>		

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

## **Monitoring Schedule**

12.2 The tentative environmental monitoring schedule for the next three months are shown in **Appendix B**.

#### **13 CONCLUSIONS AND RECOMMENDATIONS**

#### Conclusions

13.1 This is the 43<sup>rd</sup> Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-174/2013) and the requirement under EP.

#### Air Quality Monitoring

13.2 No Action and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

#### Construction Noise Monitoring

- 13.3 No Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month.
- 13.4 No Action Level exceedance was recorded in the reporting month.

#### Site Audit

- 13.5 4 (Four) ET joint weekly environmental site inspections were conducted for the Contact No. ED/2018/04 in the reporting month.
- 13.6 1 (One) ET joint environmental site inspections were conducted for the Contact No. ED/2020/03 in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

13.7 No environmental complaint was received in the reporting month. No notifications of summons and successful prosecutions were received in the reporting month.

#### Recommendations

13.8 According to the environmental audit performed in the reporting month, the following recommendations was made:

#### ED/2018/04

#### Air quality

- The cement bags should be covered when not in used.
- More than 20 cement bags should be covered.
- Water spraying should be applied when conducting dust generating activities.


#### Water Quality

• The stagnant water in the tray should be removed regularly, make sure the drainage system should be well maintenance and avoid water ponding.

Waste / Chemical Management

- The drip tray should be provided for the chemical container to avoid the chemical leakage.
- The wasted chemical containers should be disposed properly.

FIGURES



**Cinotech Consul** 


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel


Ventilation Building


			r Baa	
Ante		1192 - 53 1192 - 53		
V)			SUM: "11' L	)'.´````
		/6 2		ť ~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV











APPENDIX A ACTION AND LIMIT LEVELS

## **Appendix A - Action and Limit Levels**

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
KTD1	285	
KTD2d	279	
KER1	295	500
CKL1	323	
CKL2	327	

 Table A-1
 Action and Limit Levels for 1-hour TSP (in case of complaints)

### Table A-2Action and Limit Levels for 24-hour TSP

Location Action Level, μg/m <sup>3</sup>		Limit Level, µg/m <sup>3</sup>
KTD1	177	
KTD2d	157	
KER1	172	260
CKL1	191	
CKL2	183	

### Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) <sup>(1)</sup>	

Note:

(1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

#### Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (September 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Sep	2-Sep
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
	(1)			241 750		(2)
	24-hr TSP			24-hr TSP		Noise
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep
			24 ha TSD	Noise		
			24-hr TSP	INDISE		
17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep
		24-hr TSP	Noise			
		24-III 15F	INDISE			
24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep
	24-hr TSP	Noise			24-hr TSP	
	24-111 1 Sr	110150			24-111 1 Sr	

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown

KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

\*\*24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

(1) Air monitorings on 01 September 2023 was rescheduled to 04 September 2023 due to typhoon signal no.8.& above signal.

(2) Nois	e monitorings on 0	8 September 2023 was	rescheduled to 09 September 2023	due to black	rainstorm	warning.
Air Oua	ality Monitoring S	station			Noise M	Ionitoring Station

Air Quality	Monitoring Sta	tion
24-hr TSP		

24-111	151
KTD1	- Centre of Excellence in Paediatrics (Children's Hospital)

KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (October 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct
			24-hr TSP	Noise		
8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct
		24-hr TSP	Noise			
15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct
	24-hr TSP	Noise			24-hr TSP	
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct
				24-hr TSP	Noise	
29-Oct	30-Oct	31-Oct				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

\*\*24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Air Quality Monitoring Station

24-hr TSP

- KTD1 Centre of Excellence in Paediatrics (Children's Hospital)
- KTD2d Next to the SOR Office of Trunk Road T2 in Kai Tak Area
- KER1 Future Residential Development at Kerry Godown
- CKL1 Flat 121 Cha Kwo Ling Village
- CKL2 Flat 103 Cha Kwo Ling Village

#### Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (November 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Nov	2-Nov	3-Nov	4-Nov
			24-hr TSP	Noise		
5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
		24-hr TSP	Noise			
12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov
	24-hr TSP	Noise			24-hr TSP	
19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov
				24-hr TSP	Noise	
26-Nov	27-Nov	28-Nov	29-Nov	30-Nov		
			24-hr TSP	Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

\*\*24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Air Quality Monitoring Station

24-hr TSP

- KTD1 Centre of Excellence in Paediatrics (Children's Hospital)
- KTD2d Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

- CKL1 Flat 121 Cha Kwo Ling Village
- CKL2 Flat 103 Cha Kwo Ling Village

#### Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (December 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Dec	2-Dec
3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec
			Nutri			
		24-hr TSP	Noise			
10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec
		NY 1				
	24-hr TSP	Noise			24-hr TSP	
17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec
				24-hr TSP	Noise	
24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec
			24-hr TSP	Noise		

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

\*\*24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

#### Air Quality Monitoring Station

24-hr TSP

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)

KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

#### **Noise Monitoring Station**

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

\*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING



File No. MA20003/18/021

						File No.	MA20003/18/021
Project No.	CKL 1 - Flat 12	1 Cha Kwo Ling	Village			_	
Date:	4-Ju	ıl-23	Next Due Date:	4-5	Sep-23	Operator:	SK
Equipment No.:	Equipment No.: A-01-18				E 5170		0723
			Ambient	Condition			
Temperatu	re, Ta (K)	302.3	Pressure, Pa	(mmHg)		756.6	
		O	rifice Transfer Sta	andard Inform	nation		
Serial	No.	3864	Slope, mc	0.05928	Intercept		-0.03491
Last Calibra	ation Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibra	ation Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				nc
			Calibration of	f TSP Sampler			
Calibration		Or	fice			HVS	
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	[ΔW x (Pa/76	0) x (298/Ta)] <sup>1/2</sup> Y- axis
1	12.6		3.52	59.91	9.6		3.07
2	9.8		3.10	52.90	7.6	2.73	
3	8.1	,	2.82	48.15	5.4	2.30	
4	4 5.8 2		2.39	40.83	3.3	3.3 1.80	
5	3.0		1.72	29.53	1.7		1.29
By Linear Regr		K					
Slope , mw =		_		Intercept, bw :	-0.567	79	
Correlation	coefficient* =	0	.9932				

\*If Correlation Coefficient < 0.990, check and recalibrate.

#### **Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

### mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$

4.24

Therefore, Set Point; W = ( mw x Qstd + bw )<sup>2</sup> x ( 760 / Pa ) x ( Ta / 298 ) =

Remarks:			
Conducted by:	Wong Shing Kwai	Signature: Date: 4-Jul-23	
Checked by:	Henry Leung	Signature: <u>leng X27</u> Date: <u>4-Jul-23</u>	



File No. MA20003/55/020

Project No.	CKL 2 - Flat 10	3 Cha Kwo Ling	Village			-	
Date:	4-Ju	1-23	Next Due Date:	4-Sep-23		Operator:	SK
Equipment No.:	A-0	1-55			TE 5170		1956
			Ambient C	ondition			
Temperatur	re, Ta (K)	302.3	Pressure, Pa	(mmHg)		756.6	
		Ori	fice Transfer Sta	ndard Inform	ation		
Serial	No.	3864	Slope, mc	0.05928	Intercept	t, bc	-0.03491
Last Calibra		16-Jan-23			$c = [\Delta H \times (Pa/760)]$		
Next Calibra	ation Date:	16-Jan-24		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/2	Га)] <sup>1/2</sup> -bc} / 1	nc
			Calibration of				
		Or	Calibration of '	ISP Sampler		HVS	
Calibration Point	$\Delta H$ (orifice), in. of water		0) x $(298/Ta)$ ] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.9		3.56	60.61	9.8		3.10
2	10.9		3.27	55.76	7.8		2.77
3	8.8	,	2.94		6.0		2.43
4	5.0	,	2.22	37.96	2.8		1.66
5	3.0		1.72	29.53	1.7		1.29
By Linear Regr Slope , mw = Correlation ( *If Correlation C	0.0589 coefficient* =	0	9977	Intercept, bw = -	-0.505	59	
From the TSP Fi From the Regres	sion Equation, th	ne "Y" value acco mw x Q		x (Pa/760) x (29	98/Ta)] <sup>1/2</sup> 4.18		
Remarks:	a i omi, w – ( m	w x Qsiu + 0w )	x (700/1a)x (	14 / 290 ) -			
Conducted by:	Wong Sh Henry	0	Signature: Signature:		X.	Date: _	4-Jul-23 4-Jul-23



#### File No. MA20003/04/0019

Project No. KER 1 - Future Residential Development at Kerry Godown							
Date:	10-J	ul-23	Next Due Date:	10-Sep-23		Operator:	SK
Equipment No.:	A-0	1-04		TE 5170			10595
1 1						· -	
			Ambient C	ondition			
Temperatur	re, Ta (K)	303.7	Pressure, Pa	(mmHg)		756.4	
		Ori	ifice Transfer Star	ndard Informa	ation		
Serial	No.	3864	Slope, mc	0.05928	Intercept		-0.03491
Last Calibra	ation Date:	16-Jan-23			$c = [\Delta H \times (Pa/760)]$		
Next Calibra	ation Date:	16-Jan-24		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/7	$[a]^{1/2} - bc \} / 1$	mc
	ŀ		Calibration of 7	<b>FSP Sampler</b>			
Calibration		Or	fice			HVS	1/2
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water		760) x (298/Ta)] <sup>1/2</sup> <b>Y-axis</b>
1	12.7		3.52	60.00	9.2		3.00
2	10.2		3.16	53.83	7.0		2.61
3	8.2	,	2.83	48.33	5.5		2.32
4	5.3	,	2.28	38.97	3.3		1.80
5	3.1		1.74	29.94	1.8		1.33
By Linear Regr	ession of Y on Y	X					
Slope , mw =	0.0554	_	]	ntercept, bw =	-0.349	2	
Correlation	coefficient* =	0	.9996				
*If Correlation C	Coefficient < 0.99	90, check and rec	alibrate.				
			Set Point Ca	lculation			
From the TSP Fi		-					
From the Regres	sion Equation, th	ne "Y" value acco	ording to				
		mu v O	$\mathbf{b}\mathbf{x} = [\Delta \mathbf{W} \mathbf{x}]$	(Do/760) v (20	$(12)^{1/2}$		
		mw x Q	$f_{\text{stu}} + b_{\text{w}} = [\Delta w] \mathbf{x}$	$(1 a / 100) \times (2)$	(0/1a)]		
Therefore, Se	et Point; W = ( n	$1 \le 1 \le$	<sup>2</sup> x ( 760 / Pa ) x ( 7	Га / 298 ) =	4.23		
Remarks:							
iveniarity.							
				10	- 1		

Conducted by:	Wong Shing Kwai	Signature:	M.	Date:	10-Jul-23	
F:\Cihecked.by;	hipment/CHEDITYn LEHIPES\new\MA2000	03_202307 Signature:01-04)	lem, day	Date:	10-Jul-23	



#### File No. MA20003/44/0018

Project No.	KTD1 - Centre	of Excellence in	Paediatrics (Childr	en's Hospital)			
Date:	10-J	ul-23	Next Due Date:	10-Sep-23		Operator:	SK
Equipment No.:	A-0	1-44	Model No.:	TE	2-5170	Serial No.	1316
			Ambient C	ondition			
Temperatur	re, Ta (K)	303.7	Pressure, Pa	(mmHg)		756.4	
~			fice Transfer Star			.	0.00404
Serial		3864	Slope, mc	0.05928	Intercept c = [ΔH x (Pa/760		-0.03491
Last Calibra		16-Jan-23			$(Pa/760) \times (298/7)$		
Next Calibra	ation Date:	16-Jan-24		<b>ζεια –</b> {[ΔΠ <b>x</b>	(1 a/ 700) x (290/ 1		
		•	Calibration of 7	<b>FSP Sampler</b>			
Calibration		Or	fice	•		HVS	
Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water		60) x (298/Ta)] <sup>1/2</sup> Y-axis
1	12.7		3.52	60.00	9.4		3.03
2	10.5		3.20	54.61	7.2		2.65
3	8.4		2.86	48.90	5.4		2.30
4	5.8		2.38	40.74	3.5		1.85
5	3.2		1.77	30.41	2.0		1.40
By Linear Regr Slope , mw = Correlation & *If Correlation C	0.0549 coefficient* =	0.	9956	intercept, bw :	-0.333	4	
		o, eneck and ree					
Errore 4h a TCD E	ald Calibratian (	Commentation October	Set Point Ca	lculation			
From the TSP Fi From the Regres							
FIOIII the Regres	sion Equation, u	le i value acco					
		mw x Q	$std + bw = [\Delta W x]$	(Pa/760) x (29	<b>98/Ta</b> )] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m	w x Qstd + bw)	<sup>2</sup> x ( 760 / Pa ) x ( 7	ſa / 298 ) =	4.22		
Remarks:							
Conducted by:	Wong Sh	iing Kwai	Signature:	k	<u>у</u> .	Date:	10-Jul-23

F: Checkedubyinstequipment cheney bennessinew MA20003\_202307 Signed Life: 01-44) - Centry Cheny

Date: 10-Jul-23



#### File No. MA20003/41/0019

Project No.	KTD 2D - Next	to the SOR Offi	ce of Trunk Road	Г2 in Kai Tak A	Area	1 no 1 to. <u>-</u>	1120000/11/001/
Date:	10-J	ul-23	Next Due Date:	: 9-Sep-23		Operator:	SK
Equipment No.:	A-0	1-41	Model No.:	TE	E 5170	Serial No.	5280
			Ambient C	Condition			
Temperatu	re, Ta (K)	303.7	Pressure, Pa	(mmHg)		756.4	
		Ori	fice Transfer Sta	ndard Inform	ation		
Serial	No.	3864	Slope, mc	0.05928	Intercept	t, bc	-0.03491
Last Calibra		16-Jan-23			$c = [\Delta H \times (Pa/760)]$		
Next Calibra		16-Jan-24			(Pa/760) x (298/		
		0-	Calibration of	TSP Sampler		III/C	
Calibration Point	ΔH (orifice), in. of water		fice (0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water		50) x (298/Ta)] <sup>1/2</sup> <b>-axis</b>
1	13.2		3.59	61.16	9.6	,	3.06
2	10.8		3.25	55.37	8.2	,	2.83
3	8.8		2.93	50.04	6.2	,	2.46
4	6.4		2.50	42.76	4.0		1.98
5	3.5		1.85	31.78	2.0		1.40
By Linear Regr Slope , mw = Correlation ( *If Correlation C	0.0585 coefficient* =	0	.9976	Intercept, bw : -	-0.476	3	
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration (	Curve, take Qstd	= 43 CFM				
From the Regres	sion Equation, tl	ne "Y" value acco	ording to				
		mw x Q	$\mathbf{std} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>		
Therefore, Se	et Point; W = ( m	nw x Qstd + bw )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Ta / 298 ) =	4.26		
Remarks:							
Conducted by:	Wong Sh	ning Kwai	Signature:	k	<u>Д</u> .	Date:	10-Jul-23
Checked by:	Henry	Leung	Signature:	lem	y Xoz	Date:	10-Jul-23

F:\Cinotech Solutions\Equipment\Calibration Cert\HVS\new\MA20003\_20230710\_KTD2D\_(A-01-41)



Project No.	CKL 1 - Flat 1	21 Cha Kwo Ling				
Date:	4-S	Sep-23	Next Due Date:	5-Nov-23	Operator:	SK
Equipment No.:	A-	01-18	Model No.:	TE 5170	Serial No.	0723
			Ambient Condi	ition		
Temperatu	re, Ta (K)	302.9	Pressure, Pa (mml	Hg)	751.6	

Orifice Transfer Standard Information								
Serial No.         3864         Slope, mc         0.05928         Intercept, bc         -0.03491								
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \ \mathbf{x} ] \}$	$(Pa/760) \times (298/Ta)]^{1/2} - bc$	/ mc			

Calibration of TSP Sampler									
Calibratian		Orfice		HVS					
Calibration Point	$\Delta H$ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ge (Pa/760) \ge (298/Ta)]^{1/2}$ Y- axis				
1	13.2	3.58	61.04	9.3	3.01				
2	9.9	3.10	52.94	7.4	2.68				
3	8.2	2.82	48.24	5.3	2.27				
4	5.9	2.40	41.01	3.2	1.76				
5	3.1	1.74	29.89	1.6	1.25				
Slope, mw =			Intercept, bw	-0.559	0				
	coefficient* =	0.9933							
*If Correlation C	coefficient < 0.99	), check and recalibrate.							
		Set Point	t Calculation						
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM							
From the Regres	sion Equation, the	e "Y" value according to							
Therefore, Se	t Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]^{2} \mathbf{x} (760 / Pa) \mathbf{x}$							
Remarks:									
Conducted by:	Wong Shi	ng Kwai Signatur	re:	<u>Д.</u>	Date: 4-Sep-23				
Checked by:	Henry I	Leung Signatur	re: \-lem	j Xoz j	Date: 4-Sep-23				



File No. MA20003/55/021

Project No.	CKL 2 - Flat 1	03 Cha Kwo Lin					
Date:	4-8	Sep-23	Next Due Date:	4-Nov-23	Operator:	SK	
Equipment No.:	A-	01-55	Model No.:	TE 5170	Serial No.	1956	
			Ambient Condit	on			
Temperatu	re, Ta (K)	302.9	Pressure, Pa (mmH	łg)	751.6		

Orifice Transfer Standard Information								
Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491								
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x} ] \}$	$(Pa/760) \ge (298/Ta)]^{1/2} -bc \} /$	mc			

		Calibration of	TSP Sampler				
Galiburtian		Orfice	r i i i i i i i i i i i i i i i i i i i		HVS		
Calibration Point	$\Delta H$ (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.1	3.57	60.81	9.7	3.07		
2	11.1	3.29	56.03	7.7	2.74		
3	8.9	2.94	50.23	5.9	2.40		
4	5.2	2.25	38.53	2.7	1.62		
5	3.2	1.76	30.35	1.6	1.25		
By Linear Regression of Y on X Slope , mw =0.0606 Intercept, bw :0.6460							
Correlation	coefficient* =	0.9981					
*If Correlation C	Coefficient < 0.990	), check and recalibrate.					
		Set Point C	alculation				
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
		$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>			
Therefore, Se	et Point; W = ( mv	$v x Qstd + bw)^2 x (760 / Pa) x ($	Ta / 298 ) =	3.95			
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	<u>Д</u> .	Date: 4-Jul-23		
Checked by:	Henry I	Leung Signature	:len	<u>7</u> ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	Date: 4-Jul-23		

# CIN@TECH 🤳

File No. MA20003/04/0020

Project No.	KER 1 - Future Residential Development at Kerry Godown					
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK
Equipment No.:	A-(	01-04	Model No.:	TE 5170	Serial No.	10595
			Ambient Condit	tion		
Temperatu	ıre, Ta (K)	298.8	Pressure, Pa (mml	Hg)	756.3	

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc         0.05928         Intercept, bc         -0.03491					
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x} ] \}$	$\left( Pa/760\right) x \left( 298/Ta\right) ]^{1/2} \ \text{-bc} \} \ /$	mc		

		Calibration of	TSP Sampler				
Calibration		Orfice			HVS		
Point	$\Delta H$ (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	12.8	3.56	60.71	9.0	2.99		
2	10.3	3.20	54.52	6.9	2.62		
3	8.3	2.87	49.00	5.4	2.32		
4	5.4	2.32	39.64	3.2	1.78		
5	3.2	1.78	30.65	1.8	1.34		
Slope, mw =	By Linear Regression of Y on X Slope , mw = <u>0.0550</u> Intercept, bw : <u>-0.3739</u> Correlation coefficient* = 0.9995						
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.					
		Set Point C	alculation				
		urve, take Qstd = $43 \text{ CFM}$					
From the Regres	sion Equation, the	e "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>			
Therefore, Se	et Point; W = ( my	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298 ) =	4.00			
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	火.	Date: 10-Sep-23		
Checked by:	Henry I	Leung Signature	: \-len	, May	Date: 10-Sep-23		



File No. MA20003/44/0019

Project No.	KTD1 - Centre	of Excellence ir	n Paediatrics (Children's H	Iospital)		
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK
Equipment No.:	A-01-44		Model No.:	TE-5170	Serial No.	1316
			Ambient Condit	tion		
Temperatu	ıre, Ta (K)	298.8	Pressure, Pa (mml	Hg)	756.3	

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc         0.05928         Intercept, bc         -0.03491					
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	16-Jan-24		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} \mathbf{x} ] \}$	$\left( Pa/760\right) x \left( 298/Ta\right) ]^{1/2} \ \text{-bc} \} \ /$	mc		

		Calibration of	TSP Sampler				
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \ge (Pa/760) \ge (298/Ta)]^{1/2}$ Y-axis		
1	12.9	3.58	60.95	9.2	3.02		
2	10.7	3.26	55.56	7.0	2.64		
3	8.5	2.90	49.58	5.2	2.27		
4	5.9	2.42	41.41	3.4	1.84		
5	3.3	1.81	31.12	2.0	1.41		
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = 0.0537 Intercept, bw : -0.3295 Correlation coefficient* = 0.9944 *If Correlation Coefficient < 0.990, check and recalibrate.						
From the TSP Fi	eld Calibration Cu	Set Point ( urve, take Qstd = 43 CFM	Calculation				
From the Regression Equation, the "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = \left[\Delta \mathbf{W} \mathbf{x} \left(\mathbf{Pa}/760\right) \mathbf{x} \left(298/\mathbf{Ta}\right)\right]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) =							
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature		火	Date: 10-Sep-23		
Checked by:	Henry I	Leung Signature	- lem	, Xoy	Date: 10-Sep-23		



#### File No. MA20003/41/0020

Project No.	KTD 2D - Nex	t to the SOR Of	fice of Trunk Road T2 in k	Kai Tak Area		
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK
Equipment No.:	A-	01-41	Model No.:	TE 5170	Serial No.	5280
			Ambient Condit	ion		
Temperatu	ire, Ta (K)	298.8	Pressure, Pa (mmI	Hg)	756.3	
				-		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491					
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	16-Jan-24		$Qstd = \{ [\Delta H x ] \}$	$\left( Pa/760\right) x \left( 298/Ta\right) ]^{1/2} \ \text{-bc} \} \ /$	mc		

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	$\Delta H$ (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] <b>Y-axis</b>	1/2	
1	13.4	3.65	62.11	9.0	2.99		
2	10.9	3.29	56.07	8.0	2.82		
3	8.9	2.97	50.72	6.0	2.44		
4	6.5	2.54	43.43	3.8	1.94		
5	3.6	1.89	32.47	1.9	1.37		
By Linear Regression of Y on X         Slope , mw =0.0572       Intercept, bw :0.4875         Correlation coefficient* =0.9945         *If Correlation Coefficient < 0.990, check and recalibrate.							
		Set Point C	alculation				
		urve, take Qstd = 43 CFM "Y" value according to					
Therefore, Se	et Point; W = ( mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw ) <sup>2</sup> x ( 760 / Pa ) x (					
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	<u></u> .	Date: 10-Sep-23		
Checked by:	Henry I	Leung Signature	: \-len	N- Janj	Date: 10-Sep-23		



RECALIBRATION

**DUE DATE:** 

January 16, 2024

Certificate of Calibration

			Calibration					014
Cal. Date:	January 16	, 2023	Roots	meter S/N:	438320	Та:	293	℃К
Operator:	Jim Tisch					Pa:	749.0	mm Hg
Calibration	Model #:	TE-5025A	Calib	prator S/N:	3864			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4440	3.2	2.00	1
	2	3	4	1	1.0220	6.4	4.00	
	3	5	6	1	0.9100	8.0	5.00	
	4	7	8	1	0.8710	8.8	5.50	
	5	9	10	1	0.7210	12.8	8.00	
			[	Data Tabula	tion			]
	Vstd	Qstd	√∆H( <u>Pa</u> Pstd	)( <u>Tstd</u> ) Ta)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9981	0.6912	1.4159		0.9957	0.6896	0.8845	
	0.9938	0.9724	2.0024		0.9915	0.9701	1.2509	
	0.9917	1.0898			0.9893	1.0872	1.3985	
	0.9906	1.1373	2.3480		0.9883	1.1346	1.4668	
	0.9853	1.3665	2.83		0.9829	1.3633	1.7690	
		m=	2.094			m=	1.31155	
	QSTD	b=	-0.034		QA	b=	-0.02182	
		r=	0.999	995		ľ=	0.99995	
				Calculatio				
			)/Pstd)(Tstd/Ta	a)	Va= \DVol((Pa-\DP)/Pa)			
	Qstd=	Vstd/∆Time			-	Va/∆Time		
			For subsequ	ient flow ra	te calculatio	ns:		
	<b>Qstd=</b> $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) \right)$			-))-ь)	Qa=	1/m ((√∆H	l(Ta/Pa))-b)	
		Conditions						
Tstd						RECA	LIBRATION	
Pstd		mm Hg			US FPA rec	ommends a	nnual recalibratio	on ner 1999
Key ΔH: calibrator manometer reading (in H2O)						Regulations Part !		
		eter reading					, Reference Meth	
		perature (°K)					ended Particulat	
		ressure (mm				•	ere, 9.2.17, page	
b: intercept						c Annospin	, J.z.z/, page	
m: slope								

# CIN@TECH 🤳

## **Certificate of Calibration - Wind Monitoring Station**

Description:	Yau Lai Estate, Bik Lai House
Manufacturer:	Davis Instruments
Model No.:	<u>Davis7440</u>
Serial No.:	<u>MC01010A44</u>
Equipment No.:	<u>SA-03-04</u>
Date of Calibration	<u>18-Aug-2023</u>
Next Due Date	<u>18-Feb-2024</u>

#### 1. Performance check of Wind Speed

Wind Speed, m/s		Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.4	0.1
4.0	3.9	0.1

### 2. Performance check of Wind Direction

Wind Direction (°)		Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

**Test Specification:** 

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX D WEATHER INFORMATION

Date	Mean Air Temperature (°C) <sup>1</sup>	Mean Relative Humidity (%) <sup>2</sup>	Precipitation (mm) <sup>3</sup>
1-Sep-23	26.9	81	98.9
2-Sep-23	26.2	92	80.4
3-Sep-23	29.4	76	0.1
4-Sep-23	29.9	73	Trace
5-Sep-23	29.1	73	0.4
6-Sep-23	29.4	72	0.0
7-Sep-23	27.7	89	215.7
8-Sep-23	25.7	94	425.0
9-Sep-23	26.2	92	9.8
10-Sep-23	25.8	93	67.4
11-Sep-23	26.5	93	20.5
12-Sep-23	27.0	89	0.9
13-Sep-23	27.9	88	2.5
14-Sep-23	26.9	92	103.5
15-Sep-23	27.3	89	28.5
16-Sep-23	27.1	89	4.3
17-Sep-23	28.5	85	0.0
18-Sep-23	29.2	80	0.0
19-Sep-23	29.5	79	0.0
20-Sep-23	29.6	76	0.0
21-Sep-23	30.0	77	0.0
22-Sep-23	30.2	75	Trace
23-Sep-23	30.1	74	0.0
24-Sep-23	29.9	75	0.0
25-Sep-23	29.8	76	1.5
26-Sep-23	30.0	75	0.0
27-Sep-23	30.3	72	Trace
28-Sep-23	30.3	71	0.0
29-Sep-23	29.8	78	7.7
30-Sep-23	30.0	75	0.0

#### Appendix D - Weather Conditions During Impact Monitoring Period

(Reporting Month:September 2023)

Remarks:

Source - Hong Kong Observatory

 $^{1\text{-3}}$  Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
1 Sep 2023	12:00 AM	S	3.9
1 Sep 2023	1:00 AM	S	3.5
1 Sep 2023	2:00 AM	S	3.4
1 Sep 2023	3:00 AM	S	3.2
1 Sep 2023	4:00 AM	S	3.1
1 Sep 2023	5:00 AM	S	2.7
1 Sep 2023	6:00 AM	S	2.3
1 Sep 2023	7:00 AM	S	3.0
1 Sep 2023	8:00 AM	S	4.2
1 Sep 2023	9:00 AM	S	3.9
1 Sep 2023	10:00 AM	S	3.7
1 Sep 2023	11:00 AM	SSW	2.9
1 Sep 2023	12:00 PM	S	3.5
1 Sep 2023	1:00 PM	S	4.4
1 Sep 2023	2:00 PM	S	4.3
1 Sep 2023	3:00 PM	S	3.6
1 Sep 2023	4:00 PM	S	4.4
1 Sep 2023	5:00 PM	S	5.2
1 Sep 2023	6:00 PM	S	6.6
1 Sep 2023	7:00 PM	S	6.5
1 Sep 2023	8:00 PM	S	9.8
1 Sep 2023	9:00 PM	S	10.3
1 Sep 2023	10:00 PM	S	7.6
1 Sep 2023	11:00 PM	SW	7.1
2 Sep 2023	12:00 AM	SSW	5.7
2 Sep 2023	1:00 AM	SSW	3.9
2 Sep 2023	2:00 AM	SSW	1.9
2 Sep 2023	3:00 AM	SSW	2.2
2 Sep 2023	4:00 AM	SW	2.9

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
2 Sep 2023	5:00 AM	SSW	1.2
2 Sep 2023	6:00 AM	SSW	3.3
2 Sep 2023	7:00 AM	SSW	2.4
2 Sep 2023	8:00 AM	SW	2.7
2 Sep 2023	9:00 AM	SSW	1.2
2 Sep 2023	10:00 AM	SSW	1.9
2 Sep 2023	11:00 AM	SSW	1.7
2 Sep 2023	12:00 PM	S	1.4
2 Sep 2023	1:00 PM	S	1.5
2 Sep 2023	2:00 PM	SSW	1.8
2 Sep 2023	3:00 PM	SSW	2.1
2 Sep 2023	4:00 PM	SSW	2.3
2 Sep 2023	5:00 PM	SW	2.3
2 Sep 2023	6:00 PM	SW	1.2
2 Sep 2023	7:00 PM	SSW	1.3
2 Sep 2023	8:00 PM	SSW	1.1
2 Sep 2023	9:00 PM	SW	1.5
2 Sep 2023	10:00 PM	SW	0.7
2 Sep 2023	11:00 PM	SW	1.8
3 Sep 2023	12:00 AM	SSW	1.8
3 Sep 2023	1:00 AM	SW	1.3
3 Sep 2023	2:00 AM	SW	1.0
3 Sep 2023	3:00 AM	SSW	0.5
3 Sep 2023	4:00 AM	WSW	0.6
3 Sep 2023	5:00 AM	SW	0.7
3 Sep 2023	6:00 AM	SSW	1.0
3 Sep 2023	7:00 AM	S	0.8
3 Sep 2023	8:00 AM	S	0.6
3 Sep 2023	9:00 AM	SSW	1.9

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
3 Sep 2023	10:00 AM	SW	1.3
3 Sep 2023	11:00 AM	SSW	1.4
3 Sep 2023	12:00 PM	SW	1.2
3 Sep 2023	1:00 PM	S	1.1
3 Sep 2023	2:00 PM	S	1.1
3 Sep 2023	3:00 PM	SW	1.1
3 Sep 2023	4:00 PM	SSW	0.8
3 Sep 2023	5:00 PM	ESE	0.8
3 Sep 2023	6:00 PM	S	0.6
3 Sep 2023	7:00 PM	S	0.5
3 Sep 2023	8:00 PM	SSE	0.3
3 Sep 2023	9:00 PM	SSE	0.2
3 Sep 2023	10:00 PM	S	1.0
3 Sep 2023	11:00 PM	SSW	0.3
4 Sep 2023	12:00 AM	S	0.2
4 Sep 2023	1:00 AM	S	0.2
4 Sep 2023	2:00 AM	SSW	0.3
4 Sep 2023	3:00 AM	SSW	0.3
4 Sep 2023	4:00 AM	S	0.8
4 Sep 2023	5:00 AM	SSW	1.1
4 Sep 2023	6:00 AM	S	0.4
4 Sep 2023	7:00 AM	SSE	0.9
4 Sep 2023	8:00 AM	SSE	1.7
4 Sep 2023	9:00 AM	S	2.1
4 Sep 2023	10:00 AM	S	1.8
4 Sep 2023	11:00 AM	S	2.1
4 Sep 2023	12:00 PM	SSE	1.9
4 Sep 2023	1:00 PM	SSE	2.0
4 Sep 2023	2:00 PM	SE	1.0

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
4 Sep 2023	3:00 PM	SE	1.1
4 Sep 2023	4:00 PM	S	1.0
4 Sep 2023	5:00 PM	SSE	1.3
4 Sep 2023	6:00 PM	S	1.5
4 Sep 2023	7:00 PM	S	1.3
4 Sep 2023	8:00 PM	SSE	1.4
4 Sep 2023	9:00 PM	S	0.4
4 Sep 2023	10:00 PM	SSE	0.1
4 Sep 2023	11:00 PM	SSE	0.3
5 Sep 2023	12:00 AM	S	0.2
5 Sep 2023	1:00 AM	S	0.2
5 Sep 2023	2:00 AM	S	0.6
5 Sep 2023	3:00 AM	S	0.5
5 Sep 2023	4:00 AM	SE	1.1
5 Sep 2023	5:00 AM	SSW	0.9
5 Sep 2023	6:00 AM	SSE	1.0
5 Sep 2023	7:00 AM	SSE	1.5
5 Sep 2023	8:00 AM	SSE	1.7
5 Sep 2023	9:00 AM	SSE	1.3
5 Sep 2023	10:00 AM	S	1.6
5 Sep 2023	11:00 AM	SSE	1.9
5 Sep 2023	12:00 PM	SE	1.1
5 Sep 2023	1:00 PM	SSE	1.3
5 Sep 2023	2:00 PM	SSE	1.4
5 Sep 2023	3:00 PM	SSE	2.3
5 Sep 2023	4:00 PM	SSE	1.8
5 Sep 2023	5:00 PM	S	2.3
5 Sep 2023	6:00 PM	SSE	1.6
5 Sep 2023	7:00 PM	SSE	1.5

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
5 Sep 2023	8:00 PM	S	1.4
5 Sep 2023	9:00 PM	SSE	0.6
5 Sep 2023	10:00 PM	SSE	1.0
5 Sep 2023	11:00 PM	SSE	1.0
6 Sep 2023	12:00 AM	SE	0.8
6 Sep 2023	1:00 AM	SSE	1.0
6 Sep 2023	2:00 AM	SSE	0.9
6 Sep 2023	3:00 AM	S	0.6
6 Sep 2023	4:00 AM	SSW	0.5
6 Sep 2023	5:00 AM	SSE	1.1
6 Sep 2023	6:00 AM	S	0.8
6 Sep 2023	7:00 AM	SSE	1.2
6 Sep 2023	8:00 AM	S	1.1
6 Sep 2023	9:00 AM	SE	1.4
6 Sep 2023	10:00 AM	S	1.5
6 Sep 2023	11:00 AM	SE	1.5
6 Sep 2023	12:00 PM	SE	1.3
6 Sep 2023	1:00 PM	SE	2.2
6 Sep 2023	2:00 PM	SSE	2.0
6 Sep 2023	3:00 PM	SSE	1.4
6 Sep 2023	4:00 PM	SE	0.7
6 Sep 2023	5:00 PM	SE	0.9
6 Sep 2023	6:00 PM	SE	0.8
6 Sep 2023	7:00 PM	SSE	1.1
6 Sep 2023	8:00 PM	S	1.0
6 Sep 2023	9:00 PM	SE	0.8
6 Sep 2023	10:00 PM	S	0.4
6 Sep 2023	11:00 PM	SE	0.9
7 Sep 2023	12:00 AM	SSE	0.7

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
7 Sep 2023	1:00 AM	SSE	0.7
7 Sep 2023	2:00 AM	SE	0.7
7 Sep 2023	3:00 AM	SSE	0.7
7 Sep 2023	4:00 AM	SE	0.3
7 Sep 2023	5:00 AM	SSW	0.4
7 Sep 2023	6:00 AM	SW	0.6
7 Sep 2023	7:00 AM	SSE	0.5
7 Sep 2023	8:00 AM	SSE	0.7
7 Sep 2023	9:00 AM	S	0.5
7 Sep 2023	10:00 AM	SSW	0.5
7 Sep 2023	11:00 AM	SSW	0.7
7 Sep 2023	12:00 PM	S	0.9
7 Sep 2023	1:00 PM	S	1.2
7 Sep 2023	2:00 PM	SSE	1.2
7 Sep 2023	3:00 PM	SSE	1.0
7 Sep 2023	4:00 PM	S	0.8
7 Sep 2023	5:00 PM	WSW	0.6
7 Sep 2023	6:00 PM	S	0.7
7 Sep 2023	7:00 PM	WSW	1.5
7 Sep 2023	8:00 PM	SSW	0.6
7 Sep 2023	9:00 PM	SW	0.9
7 Sep 2023	10:00 PM	SSW	1.0
7 Sep 2023	11:00 PM	SSW	0.8
8 Sep 2023	12:00 AM	SSW	0.9
8 Sep 2023	1:00 AM	S	1.2
8 Sep 2023	2:00 AM	S	0.9
8 Sep 2023	3:00 AM	S	1.0
8 Sep 2023	4:00 AM	WNW	1.5
8 Sep 2023	5:00 AM	WSW	2.2

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
8 Sep 2023	6:00 AM	SW	1.2
8 Sep 2023	7:00 AM	SSW	0.8
8 Sep 2023	8:00 AM	SW	1.2
8 Sep 2023	9:00 AM	SSW	1.3
8 Sep 2023	10:00 AM	SSE	1.2
8 Sep 2023	11:00 AM	S	1.1
8 Sep 2023	12:00 PM	SSE	0.9
8 Sep 2023	1:00 PM	S	1.1
8 Sep 2023	2:00 PM	SSE	1.2
8 Sep 2023	3:00 PM	SSE	1.0
8 Sep 2023	4:00 PM	SSE	0.7
8 Sep 2023	5:00 PM	S	0.5
8 Sep 2023	6:00 PM	SSE	0.1
8 Sep 2023	7:00 PM	SSW	0.9
8 Sep 2023	8:00 PM	SSW	0.5
8 Sep 2023	9:00 PM	SSE	0.4
8 Sep 2023	10:00 PM	SSE	0.8
8 Sep 2023	11:00 PM	SSE	0.8
9 Sep 2023	12:00 AM	SSE	0.3
9 Sep 2023	1:00 AM	S	0.8
9 Sep 2023	2:00 AM	SE	0.4
9 Sep 2023	3:00 AM	S	0.2
9 Sep 2023	4:00 AM	WSW	0.9
9 Sep 2023	5:00 AM	W	1.2
9 Sep 2023	6:00 AM	SSW	0.3
9 Sep 2023	7:00 AM	S	0.6
9 Sep 2023	8:00 AM	SSW	1.1
9 Sep 2023	9:00 AM	SSW	0.8
9 Sep 2023	10:00 AM	SW	0.8

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
9 Sep 2023	11:00 AM	SW	1.3
9 Sep 2023	12:00 PM	W	1.9
9 Sep 2023	1:00 PM	W	1.8
9 Sep 2023	2:00 PM	SW	1.6
9 Sep 2023	3:00 PM	S	0.6
9 Sep 2023	4:00 PM	WNW	1.4
9 Sep 2023	5:00 PM	W	1.5
9 Sep 2023	6:00 PM	SW	0.9
9 Sep 2023	7:00 PM	SW	0.5
9 Sep 2023	8:00 PM	SSW	0.5
9 Sep 2023	9:00 PM	W	1.2
9 Sep 2023	10:00 PM	W	1.3
9 Sep 2023	11:00 PM	WSW	1.9
10 Sep 2023	12:00 AM	W	1.5
10 Sep 2023	1:00 AM	SW	0.8
10 Sep 2023	2:00 AM	S	0.6
10 Sep 2023	3:00 AM	S	0.5
10 Sep 2023	4:00 AM	WSW	0.9
10 Sep 2023	5:00 AM	SW	0.8
10 Sep 2023	6:00 AM	W	2.5
10 Sep 2023	7:00 AM	WSW	2.0
10 Sep 2023	8:00 AM	S	0.4
10 Sep 2023	9:00 AM	S	0.2
10 Sep 2023	10:00 AM	WSW	0.9
10 Sep 2023	11:00 AM	SSE	0.4
10 Sep 2023	12:00 PM	WSW	1.0
10 Sep 2023	1:00 PM	SE	0.5
10 Sep 2023	2:00 PM	ESE	0.4
10 Sep 2023	3:00 PM	SSE	0.4

Appendix D - Weather Conditions During Impact Monitoring Period				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
10 Sep 2023	4:00 PM	SW	1.0	
10 Sep 2023	5:00 PM	ESE	0.2	
10 Sep 2023	6:00 PM	ESE	0.3	
10 Sep 2023	7:00 PM	SSE	0.2	
10 Sep 2023	8:00 PM	SW	0.9	
10 Sep 2023	9:00 PM	S	0.2	
10 Sep 2023	10:00 PM	SSE	0.3	
10 Sep 2023	11:00 PM	W	1.1	
11 Sep 2023	12:00 AM	SW	0.8	
11 Sep 2023	1:00 AM	WSW	0.9	
11 Sep 2023	2:00 AM	W	1.1	
11 Sep 2023	3:00 AM	WNW	1.5	
11 Sep 2023	4:00 AM	W	1.3	
11 Sep 2023	5:00 AM	SSW	1.1	
11 Sep 2023	6:00 AM	SSE	0.3	
11 Sep 2023	7:00 AM	SSE	0.3	
11 Sep 2023	8:00 AM	S	0.6	
11 Sep 2023	9:00 AM	S	0.6	
11 Sep 2023	10:00 AM	W	1.8	
11 Sep 2023	11:00 AM	SW	1.8	
11 Sep 2023	12:00 PM	W	3.4	
11 Sep 2023	1:00 PM	WSW	1.5	
11 Sep 2023	2:00 PM	W	2.2	
11 Sep 2023	3:00 PM	SSW	1.1	
11 Sep 2023	4:00 PM	WSW	0.9	
11 Sep 2023	5:00 PM	SSW	0.9	
11 Sep 2023	6:00 PM	SW	0.8	
11 Sep 2023	7:00 PM	S	0.8	
11 Sep 2023	8:00 PM	WSW	1.1	

Appendix D - Weather Conditions During Impact Monitoring Period				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
11 Sep 2023	9:00 PM	WSW	0.4	
11 Sep 2023	10:00 PM	SW	0.8	
11 Sep 2023	11:00 PM	S	1.0	
12 Sep 2023	12:00 AM	S	0.5	
12 Sep 2023	1:00 AM	S	0.4	
12 Sep 2023	2:00 AM	SSE	0.1	
12 Sep 2023	3:00 AM	WSW	0.4	
12 Sep 2023	4:00 AM	SSW	0.4	
12 Sep 2023	5:00 AM	SSE	0.1	
12 Sep 2023	6:00 AM	S	0.0	
12 Sep 2023	7:00 AM	S	0.5	
12 Sep 2023	8:00 AM	SW	1.1	
12 Sep 2023	9:00 AM	SW	1.4	
12 Sep 2023	10:00 AM	SW	1.1	
12 Sep 2023	11:00 AM	WSW	1.7	
12 Sep 2023	12:00 PM	S	1.2	
12 Sep 2023	1:00 PM	SSW	1.5	
12 Sep 2023	2:00 PM	SSW	1.5	
12 Sep 2023	3:00 PM	SW	2.3	
12 Sep 2023	4:00 PM	WSW	1.5	
12 Sep 2023	5:00 PM	W	1.4	
12 Sep 2023	6:00 PM	SW	1.0	
12 Sep 2023	7:00 PM	SSW	0.8	
12 Sep 2023	8:00 PM	SSW	1.0	
12 Sep 2023	9:00 PM	SW	0.6	
12 Sep 2023	10:00 PM	SW	0.8	
12 Sep 2023	11:00 PM	S	1.1	
13 Sep 2023	12:00 AM	S	0.4	
13 Sep 2023	1:00 AM	S	0.6	

Appendix D - Weather Conditions During Impact Monitoring Period				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
13 Sep 2023	2:00 AM	SSW	0.3	
13 Sep 2023	3:00 AM	SW	0.5	
13 Sep 2023	4:00 AM	WSW	0.5	
13 Sep 2023	5:00 AM	WSW	0.6	
13 Sep 2023	6:00 AM	SW	0.7	
13 Sep 2023	7:00 AM	S	0.5	
13 Sep 2023	8:00 AM	SSW	0.7	
13 Sep 2023	9:00 AM	WSW	1.3	
13 Sep 2023	10:00 AM	SSW	1.4	
13 Sep 2023	11:00 AM	SSW	0.9	
13 Sep 2023	12:00 PM	SSW	1.3	
13 Sep 2023	1:00 PM	SW	1.8	
13 Sep 2023	2:00 PM	SW	1.6	
13 Sep 2023	3:00 PM	SW	2.0	
13 Sep 2023	4:00 PM	SW	1.4	
13 Sep 2023	5:00 PM	WSW	1.4	
13 Sep 2023	6:00 PM	SW	1.3	
13 Sep 2023	7:00 PM	SSW	1.1	
13 Sep 2023	8:00 PM	SW	1.3	
13 Sep 2023	9:00 PM	SW	1.0	
13 Sep 2023	10:00 PM	SSW	1.1	
13 Sep 2023	11:00 PM	S	0.5	
14 Sep 2023	12:00 AM	SSW	0.9	
14 Sep 2023	1:00 AM	S	1.1	
14 Sep 2023	2:00 AM	SSW	1.1	
14 Sep 2023	3:00 AM	S	0.6	
14 Sep 2023	4:00 AM	S	0.6	
14 Sep 2023	5:00 AM	SSW	0.3	
14 Sep 2023	6:00 AM	S	0.1	

Appendix D - Weather Conditions During Impact Monitoring Period				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
14 Sep 2023	7:00 AM	SSE	0.4	
14 Sep 2023	8:00 AM	S	0.8	
14 Sep 2023	9:00 AM	S	0.3	
14 Sep 2023	10:00 AM	S	0.9	
14 Sep 2023	11:00 AM	S	0.3	
14 Sep 2023	12:00 PM	ESE	0.2	
14 Sep 2023	1:00 PM	S	0.6	
14 Sep 2023	2:00 PM	S	0.9	
14 Sep 2023	3:00 PM	WSW	0.6	
14 Sep 2023	4:00 PM	SW	0.5	
14 Sep 2023	5:00 PM	WNW	0.9	
14 Sep 2023	6:00 PM	SSW	0.3	
14 Sep 2023	7:00 PM	SSE	0.4	
14 Sep 2023	8:00 PM	SSE	0.3	
14 Sep 2023	9:00 PM	SSW	0.6	
14 Sep 2023	10:00 PM	S	0.9	
14 Sep 2023	11:00 PM	SSW	0.3	
15 Sep 2023	12:00 AM	S	1.1	
15 Sep 2023	1:00 AM	SSE	0.8	
15 Sep 2023	2:00 AM	SSE	0.4	
15 Sep 2023	3:00 AM	S	0.2	
15 Sep 2023	4:00 AM	SSE	0.5	
15 Sep 2023	5:00 AM	SSE	0.4	
15 Sep 2023	6:00 AM	S	0.4	
15 Sep 2023	7:00 AM	SSE	0.6	
15 Sep 2023	8:00 AM	SW	1.0	
15 Sep 2023	9:00 AM	W	2.1	
15 Sep 2023	10:00 AM	W	2.1	
15 Sep 2023	11:00 AM	SW	1.2	

Appendix D - Weather Conditions During Impact Monitoring Period				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
15 Sep 2023	12:00 PM	WSW	1.5	
15 Sep 2023	1:00 PM	SSE	1.1	
15 Sep 2023	2:00 PM	S	1.3	
15 Sep 2023	3:00 PM	WSW	1.6	
15 Sep 2023	4:00 PM	WSW	1.1	
15 Sep 2023	5:00 PM	S	1.8	
15 Sep 2023	6:00 PM	S	1.3	
15 Sep 2023	7:00 PM	S	0.9	
15 Sep 2023	8:00 PM	SSW	1.6	
15 Sep 2023	9:00 PM	S	1.3	
15 Sep 2023	10:00 PM	SSE	0.6	
15 Sep 2023	11:00 PM	S	0.4	
16 Sep 2023	12:00 AM	S	1.0	
16 Sep 2023	1:00 AM	S	0.7	
16 Sep 2023	2:00 AM	SSE	1.0	
16 Sep 2023	3:00 AM	S	1.0	
16 Sep 2023	4:00 AM	S	0.6	
16 Sep 2023	5:00 AM	SSW	0.9	
16 Sep 2023	6:00 AM	SSE	0.9	
16 Sep 2023	7:00 AM	S	0.7	
16 Sep 2023	8:00 AM	S	0.8	
16 Sep 2023	9:00 AM	SSE	1.0	
16 Sep 2023	10:00 AM	S	1.4	
16 Sep 2023	11:00 AM	SSW	1.0	
16 Sep 2023	12:00 PM	S	1.0	
16 Sep 2023	1:00 PM	WSW	0.9	
16 Sep 2023	2:00 PM	SSW	1.3	
16 Sep 2023	3:00 PM	SSW	1.0	
16 Sep 2023	4:00 PM	SW	1.4	

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
16 Sep 2023	5:00 PM	SW	0.9
16 Sep 2023	6:00 PM	W	1.1
16 Sep 2023	7:00 PM	W	0.8
16 Sep 2023	8:00 PM	SSW	0.5
16 Sep 2023	9:00 PM	S	0.1
16 Sep 2023	10:00 PM	SSE	0.3
16 Sep 2023	11:00 PM	SSW	0.2
17 Sep 2023	12:00 AM	SSE	0.3
17 Sep 2023	1:00 AM	S	0.1
17 Sep 2023	2:00 AM	SSE	0.4
17 Sep 2023	3:00 AM	S	0.2
17 Sep 2023	4:00 AM	S	0.1
17 Sep 2023	5:00 AM	S	0.0
17 Sep 2023	6:00 AM	S	0.0
17 Sep 2023	7:00 AM	SSE	0.2
17 Sep 2023	8:00 AM	S	1.4
17 Sep 2023	9:00 AM	SW	1.2
17 Sep 2023	10:00 AM	S	0.8
17 Sep 2023	11:00 AM	SSW	0.8
17 Sep 2023	12:00 PM	SSW	1.3
17 Sep 2023	1:00 PM	SW	1.2
17 Sep 2023	2:00 PM	S	1.3
17 Sep 2023	3:00 PM	WSW	1.3
17 Sep 2023	4:00 PM	SSW	1.0
17 Sep 2023	5:00 PM	W	1.5
17 Sep 2023	6:00 PM	NW	2.1
17 Sep 2023	7:00 PM	NW	1.7
17 Sep 2023	8:00 PM	SW	0.9
17 Sep 2023	9:00 PM	WSW	0.8

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
17 Sep 2023	10:00 PM	WSW	1.2
17 Sep 2023	11:00 PM	SSW	0.6
18 Sep 2023	12:00 AM	SSW	0.8
18 Sep 2023	1:00 AM	S	0.4
18 Sep 2023	2:00 AM	S	0.3
18 Sep 2023	3:00 AM	S	0.2
18 Sep 2023	4:00 AM	SSE	0.3
18 Sep 2023	5:00 AM	SSE	0.0
18 Sep 2023	6:00 AM	S	0.3
18 Sep 2023	7:00 AM	S	0.5
18 Sep 2023	8:00 AM	SSW	0.7
18 Sep 2023	9:00 AM	SW	0.6
18 Sep 2023	10:00 AM	SW	0.9
18 Sep 2023	11:00 AM	S	0.7
18 Sep 2023	12:00 PM	SSW	1.3
18 Sep 2023	1:00 PM	SSW	1.3
18 Sep 2023	2:00 PM	SW	1.8
18 Sep 2023	3:00 PM	WSW	1.5
18 Sep 2023	4:00 PM	SSW	1.1
18 Sep 2023	5:00 PM	WNW	2.1
18 Sep 2023	6:00 PM	WNW	1.9
18 Sep 2023	7:00 PM	WSW	1.2
18 Sep 2023	8:00 PM	S	0.6
18 Sep 2023	9:00 PM	SSE	0.6
18 Sep 2023	10:00 PM	SSW	0.3
18 Sep 2023	11:00 PM	S	0.4
19 Sep 2023	12:00 AM	SSE	0.4
19 Sep 2023	1:00 AM	SSW	0.6
19 Sep 2023	2:00 AM	S	0.3

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
19 Sep 2023	3:00 AM	S	0.3
19 Sep 2023	4:00 AM	S	0.4
19 Sep 2023	5:00 AM	S	0.5
19 Sep 2023	6:00 AM	SSE	0.2
19 Sep 2023	7:00 AM	S	0.3
19 Sep 2023	8:00 AM	S	0.9
19 Sep 2023	9:00 AM	WSW	0.9
19 Sep 2023	10:00 AM	SW	0.8
19 Sep 2023	11:00 AM	SSE	1.3
19 Sep 2023	12:00 PM	SSE	1.6
19 Sep 2023	1:00 PM	SSE	1.4
19 Sep 2023	2:00 PM	SE	1.5
19 Sep 2023	3:00 PM	SSE	1.5
19 Sep 2023	4:00 PM	S	1.3
19 Sep 2023	5:00 PM	WSW	1.5
19 Sep 2023	6:00 PM	SSE	0.8
19 Sep 2023	7:00 PM	SSE	1.0
19 Sep 2023	8:00 PM	SSW	1.0
19 Sep 2023	9:00 PM	S	0.7
19 Sep 2023	10:00 PM	S	0.9
19 Sep 2023	11:00 PM	S	0.9
20 Sep 2023	12:00 AM	SW	1.0
20 Sep 2023	1:00 AM	SSW	0.9
20 Sep 2023	2:00 AM	W	1.3
20 Sep 2023	3:00 AM	SSW	0.3
20 Sep 2023	4:00 AM	S	0.1
20 Sep 2023	5:00 AM	SSW	0.3
20 Sep 2023	6:00 AM	S	0.4
20 Sep 2023	7:00 AM	SSW	0.7

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
20 Sep 2023	8:00 AM	SW	0.6
20 Sep 2023	9:00 AM	W	1.0
20 Sep 2023	10:00 AM	SW	1.2
20 Sep 2023	11:00 AM	S	1.3
20 Sep 2023	12:00 PM	S	1.3
20 Sep 2023	1:00 PM	SSW	1.4
20 Sep 2023	2:00 PM	S	1.4
20 Sep 2023	3:00 PM	WSW	2.2
20 Sep 2023	4:00 PM	SW	1.7
20 Sep 2023	5:00 PM	WSW	1.3
20 Sep 2023	6:00 PM	SW	1.0
20 Sep 2023	7:00 PM	WSW	1.5
20 Sep 2023	8:00 PM	WSW	0.6
20 Sep 2023	9:00 PM	SW	0.3
20 Sep 2023	10:00 PM	SSW	0.4
20 Sep 2023	11:00 PM	SSW	0.2
21 Sep 2023	12:00 AM	S	0.0
21 Sep 2023	1:00 AM	SSW	0.2
21 Sep 2023	2:00 AM	SSW	0.6
21 Sep 2023	3:00 AM	SSE	0.2
21 Sep 2023	4:00 AM	S	0.0
21 Sep 2023	5:00 AM	S	0.0
21 Sep 2023	6:00 AM	SSW	0.2
21 Sep 2023	7:00 AM	S	0.4
21 Sep 2023	8:00 AM	SSE	1.3
21 Sep 2023	9:00 AM	SSE	1.4
21 Sep 2023	10:00 AM	SSE	1.2
21 Sep 2023	11:00 AM	S	1.3
21 Sep 2023	12:00 PM	SSE	0.9

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
21 Sep 2023	1:00 PM	SSW	1.2
21 Sep 2023	2:00 PM	SSW	1.1
21 Sep 2023	3:00 PM	W	1.7
21 Sep 2023	4:00 PM	S	1.0
21 Sep 2023	5:00 PM	SE	0.7
21 Sep 2023	6:00 PM	S	0.6
21 Sep 2023	7:00 PM	S	0.4
21 Sep 2023	8:00 PM	SSW	1.0
21 Sep 2023	9:00 PM	SW	0.8
21 Sep 2023	10:00 PM	SSE	0.2
21 Sep 2023	11:00 PM	S	0.4
22 Sep 2023	12:00 AM	S	0.5
22 Sep 2023	1:00 AM	SSW	0.3
22 Sep 2023	2:00 AM	SSW	0.6
22 Sep 2023	3:00 AM	SW	0.8
22 Sep 2023	4:00 AM	SSE	0.4
22 Sep 2023	5:00 AM	SSW	0.4
22 Sep 2023	6:00 AM	SSE	0.2
22 Sep 2023	7:00 AM	SSE	0.8
22 Sep 2023	8:00 AM	S	0.8
22 Sep 2023	9:00 AM	WSW	0.9
22 Sep 2023	10:00 AM	S	0.7
22 Sep 2023	11:00 AM	WSW	1.1
22 Sep 2023	12:00 PM	WSW	1.5
22 Sep 2023	1:00 PM	S	1.3
22 Sep 2023	2:00 PM	SW	0.9
22 Sep 2023	3:00 PM	SSW	1.3
22 Sep 2023	4:00 PM	SSW	0.8
22 Sep 2023	5:00 PM	W	1.2

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
22 Sep 2023	6:00 PM	W	0.7
22 Sep 2023	7:00 PM	W	0.5
22 Sep 2023	8:00 PM	SW	0.4
22 Sep 2023	9:00 PM	SW	0.7
22 Sep 2023	10:00 PM	SSW	0.6
22 Sep 2023	11:00 PM	S	0.2
23 Sep 2023	12:00 AM	SSE	0.1
23 Sep 2023	1:00 AM	S	0.0
23 Sep 2023	2:00 AM	S	0.0
23 Sep 2023	3:00 AM	S	0.1
23 Sep 2023	4:00 AM	SSE	0.1
23 Sep 2023	5:00 AM	S	0.1
23 Sep 2023	6:00 AM	SSE	0.0
23 Sep 2023	7:00 AM	SE	0.2
23 Sep 2023	8:00 AM	SSW	1.2
23 Sep 2023	9:00 AM	SSW	2.0
23 Sep 2023	10:00 AM	SSW	1.8
23 Sep 2023	11:00 AM	SSW	1.7
23 Sep 2023	12:00 PM	WSW	1.9
23 Sep 2023	1:00 PM	SW	2.1
23 Sep 2023	2:00 PM	SW	2.2
23 Sep 2023	3:00 PM	SW	1.9
23 Sep 2023	4:00 PM	W	2.0
23 Sep 2023	5:00 PM	NW	2.6
23 Sep 2023	6:00 PM	W	2.6
23 Sep 2023	7:00 PM	W	2.0
23 Sep 2023	8:00 PM	SSW	1.0
23 Sep 2023	9:00 PM	S	1.0
23 Sep 2023	10:00 PM	S	0.9

Appendix D - Weather Conditions During Impact Monitoring Period			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
23 Sep 2023	11:00 PM	SSW	1.6
24 Sep 2023	12:00 AM	SW	1.5
24 Sep 2023	1:00 AM	SW	1.0
24 Sep 2023	2:00 AM	S	1.4
24 Sep 2023	3:00 AM	S	1.0
24 Sep 2023	4:00 AM	S	1.1
24 Sep 2023	5:00 AM	S	1.1
24 Sep 2023	6:00 AM	SSW	1.0
24 Sep 2023	7:00 AM	S	1.1
24 Sep 2023	8:00 AM	S	1.5
24 Sep 2023	9:00 AM	SW	2.0
24 Sep 2023	10:00 AM	SSW	2.6
24 Sep 2023	11:00 AM	SSW	2.4
24 Sep 2023	12:00 PM	SSW	2.2
24 Sep 2023	1:00 PM	SW	2.5
24 Sep 2023	2:00 PM	SW	2.6
24 Sep 2023	3:00 PM	SSW	2.0
24 Sep 2023	4:00 PM	SW	1.6
24 Sep 2023	5:00 PM	SW	1.4
24 Sep 2023	6:00 PM	W	1.9
24 Sep 2023	7:00 PM	WSW	1.4
24 Sep 2023	8:00 PM	SW	1.8
24 Sep 2023	9:00 PM	SSW	1.6
24 Sep 2023	10:00 PM	SW	1.0
24 Sep 2023	11:00 PM	SW	1.2
25 Sep 2023	12:00 AM	SW	1.2
25 Sep 2023	1:00 AM	SSW	0.9
25 Sep 2023	2:00 AM	SW	1.0
25 Sep 2023	3:00 AM	SSW	0.9

Appendix D - Weather Conditions During Impact Monitoring Period										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
25 Sep 2023	4:00 AM	SW	0.7							
25 Sep 2023	5:00 AM	SSW	0.8							
25 Sep 2023	6:00 AM	SW	1.0							
25 Sep 2023	7:00 AM	SW	1.6							
25 Sep 2023	8:00 AM	SSW	2.2							
25 Sep 2023	9:00 AM	SW	2.6							
25 Sep 2023	10:00 AM	SSW	2.2							
25 Sep 2023	11:00 AM	SSW	2.6							
25 Sep 2023	12:00 PM	SSW	2.0							
25 Sep 2023	1:00 PM	SSW	1.8							
25 Sep 2023	2:00 PM	SSW	1.9							
25 Sep 2023	3:00 PM	WNW	2.8							
25 Sep 2023	4:00 PM	WNW	3.7							
25 Sep 2023	5:00 PM	WSW	1.9							
25 Sep 2023	6:00 PM	W	2.6							
25 Sep 2023	7:00 PM	WSW	1.9							
25 Sep 2023	8:00 PM	WSW	1.3							
25 Sep 2023	9:00 PM	SSW	1.8							
25 Sep 2023	10:00 PM	SW	1.6							
25 Sep 2023	11:00 PM	SSW	1.5							
26 Sep 2023	12:00 AM	SSW	1.2							
26 Sep 2023	1:00 AM	SSW	0.9							
26 Sep 2023	2:00 AM	SSW	1.2							
26 Sep 2023	3:00 AM	SSW	1.6							
26 Sep 2023	4:00 AM	SW	1.7							
26 Sep 2023	5:00 AM	WSW	1.1							
26 Sep 2023	6:00 AM	SW	2.1							
26 Sep 2023	7:00 AM	SW	2.0							
26 Sep 2023	8:00 AM	SSW	1.6							

Appendix D - Weather Conditions During Impact Monitoring Period										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
26 Sep 2023	9:00 AM	SW	1.6							
26 Sep 2023	10:00 AM	SSW	2.1							
26 Sep 2023	11:00 AM	SSW	2.2							
26 Sep 2023	12:00 PM	S	2.1							
26 Sep 2023	1:00 PM	SW	2.4							
26 Sep 2023	2:00 PM	SW	2.0							
26 Sep 2023	3:00 PM	SW	2.5							
26 Sep 2023	4:00 PM	WSW	2.6							
26 Sep 2023	5:00 PM	W	2.2							
26 Sep 2023	6:00 PM	WNW	1.9							
26 Sep 2023	7:00 PM	WNW	2.5							
26 Sep 2023	8:00 PM	WSW	2.6							
26 Sep 2023	9:00 PM	WNW	2.4							
26 Sep 2023	10:00 PM	W	1.2							
26 Sep 2023	11:00 PM	SW	0.7							
27 Sep 2023	12:00 AM	SSW	0.8							
27 Sep 2023	1:00 AM	S	1.1							
27 Sep 2023	2:00 AM	SSW	0.9							
27 Sep 2023	3:00 AM	SSW	0.8							
27 Sep 2023	4:00 AM	SSW	1.3							
27 Sep 2023	5:00 AM	SW	1.6							
27 Sep 2023	6:00 AM	WSW	1.7							
27 Sep 2023	7:00 AM	SSW	2.0							
27 Sep 2023	8:00 AM	SW	2.2							
27 Sep 2023	9:00 AM	S	2.1							
27 Sep 2023	10:00 AM	SW	1.8							
27 Sep 2023	11:00 AM	SW	2.4							
27 Sep 2023	12:00 PM	SSW	1.5							
27 Sep 2023	1:00 PM	SSW	1.6							

Appendix D - Weather Conditions During Impact Monitoring Period										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
27 Sep 2023	2:00 PM	WSW	1.4							
27 Sep 2023	3:00 PM	W	2.3							
27 Sep 2023	4:00 PM	W	3.0							
27 Sep 2023	5:00 PM	W	2.2							
27 Sep 2023	6:00 PM	WNW	1.6							
27 Sep 2023	7:00 PM	W	1.2							
27 Sep 2023	8:00 PM	W	1.3							
27 Sep 2023	9:00 PM	WNW	2.3							
27 Sep 2023	10:00 PM	SW	0.6							
27 Sep 2023	11:00 PM	W	1.1							
28 Sep 2023	12:00 AM	SSW	0.9							
28 Sep 2023	1:00 AM	SW	0.5							
28 Sep 2023	2:00 AM	SSW	1.2							
28 Sep 2023	3:00 AM	SSW	1.8							
28 Sep 2023	4:00 AM	SSW	1.8							
28 Sep 2023	5:00 AM	SSW	1.6							
28 Sep 2023	6:00 AM	SSW	1.1							
28 Sep 2023	7:00 AM	SSW	1.8							
28 Sep 2023	8:00 AM	SSW	2.0							
28 Sep 2023	9:00 AM	SW	2.6							
28 Sep 2023	10:00 AM	SW	2.6							
28 Sep 2023	11:00 AM	SSW	2.4							
28 Sep 2023	12:00 PM	SSW	1.9							
28 Sep 2023	1:00 PM	SW	2.0							
28 Sep 2023	2:00 PM	SSW	2.1							

Appendix D - Weather Conditions During Impact Monitoring Period										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
28 Sep 2023	3:00 PM	SW	2.0							
28 Sep 2023	4:00 PM	W	2.8							
28 Sep 2023	5:00 PM	W	3.3							
28 Sep 2023	6:00 PM	W	1.3							
28 Sep 2023	7:00 PM	SSW	1.4							
28 Sep 2023	8:00 PM	WSW	1.7							
28 Sep 2023	9:00 PM	W	1.7							
28 Sep 2023	10:00 PM	SSW	1.1							
28 Sep 2023	11:00 PM	SSW	1.6							
29 Sep 2023	12:00 AM	SW	1.0							
29 Sep 2023	1:00 AM	SW	1.4							
29 Sep 2023	2:00 AM	SSW	1.2							
29 Sep 2023	3:00 AM	SSW	0.8							
29 Sep 2023	4:00 AM	SSW	1.2							
29 Sep 2023	5:00 AM	SSW	1.1							
29 Sep 2023	6:00 AM	SSW	1.6							
29 Sep 2023	7:00 AM	SW	1.5							
29 Sep 2023	8:00 AM	SSE	0.6							
29 Sep 2023	9:00 AM	SSE	1.4							
29 Sep 2023	10:00 AM	SW	1.5							
29 Sep 2023	11:00 AM	W	1.9							
29 Sep 2023	12:00 PM	WSW	1.8							
29 Sep 2023	1:00 PM	S	1.5							
29 Sep 2023	2:00 PM	SE	1.2							
29 Sep 2023	3:00 PM	SSW	1.0							
29 Sep 2023	4:00 PM	SSE	1.4							
29 Sep 2023	5:00 PM	SSE	0.9							
29 Sep 2023	6:00 PM	SE	1.0							

Appendix D - Weather Conditions During Impact Monitoring Period										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
29 Sep 2023	7:00 PM	S	0.5							
29 Sep 2023	8:00 PM	W	1.3							
29 Sep 2023	9:00 PM	SSW	0.7							
29 Sep 2023	10:00 PM	WSW	0.6							
29 Sep 2023	11:00 PM	WSW	0.8							
30 Sep 2023	12:00 AM	WNW	1.2							
30 Sep 2023	1:00 AM	SSW	0.2							
30 Sep 2023	2:00 AM	S	0.2							
30 Sep 2023	3:00 AM	SSW	0.3							
30 Sep 2023	4:00 AM	SSE	0.0							
30 Sep 2023	5:00 AM	SSW	0.0							
30 Sep 2023	6:00 AM	SSE	0.2							
30 Sep 2023	7:00 AM	SW	0.1							
30 Sep 2023	8:00 AM	S	0.8							
30 Sep 2023	9:00 AM	S	1.2							
30 Sep 2023	10:00 AM	SSE	1.2							
30 Sep 2023	11:00 AM	SE	1.1							
30 Sep 2023	12:00 PM	S	1.2							
30 Sep 2023	1:00 PM	SSE	1.0							
30 Sep 2023	2:00 PM	S	1.1							
30 Sep 2023	3:00 PM	S	1.0							
30 Sep 2023	4:00 PM	SW	0.7							
30 Sep 2023	5:00 PM	ESE	0.8							
30 Sep 2023	6:00 PM	SE	0.8							
30 Sep 2023	7:00 PM	SSW	0.5							
30 Sep 2023	8:00 PM	SSE	0.4							
30 Sep 2023	9:00 PM	SE	0.5							
30 Sep 2023	10:00 PM	S	0.6							
30 Sep 2023	11:00 PM	SSE	0.7							

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

#### Appendix F - 24-hour TSP Impact Monitoring Results

#### Location CKL1 - Flat 121 Cha Kwo Ling Village

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. Flow	Total vol.	Conc.	Level (u	Limit Level
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )	c/m3)	(µg/m3)
4-Sep-23	Cloudy	302.5	753.1	3.3198	3.3931	0.0733	6549.8	6573.8	24.0	1.21	1.21	1.21	1747.2	42.0		
7-Sep-23	Rainy	299.7	756.3	3.3218	3.4548	0.1330	6573.8	6597.8	24.0	1.22	1.23	1.22	1762.4	75.4		
13-Sep-23	Rainy	300.4	756.4	3.3230	3.3974	0.0744	6597.8	6621.8	24.0	1.22	1.22	1.22	1760.9	42.3	191.0	260.0
19-Sep-23	Sunny	302.6	759.6	3.3435	3.4696	0.1261	6621.8	6645.8	24.0	1.22	1.22	1.22	1758.9	71.7	101.0	200.0
25-Sep-23	Sunny	302.9	758.8	3.3342	3.4603	0.1262	6645.8	6669.8	24.0	1.22	1.22	1.22	1757.4	71.8		
29-Sep-23	Sunny	302.9	759.4	3.3597	3.5046	0.1449	6669.8	6693.8	24.0	1.22	1.22	1.22	1757.9	82.4		
Note:	Bold Italic means A	Action Level exce	edance										Min	42.0		
	Bold Italic with une	derline means L	imit Level exceedance										Max	82.4		
													Average	64.3		

#### Location CKL2 - Flat 103 Cha Kwo Ling Village

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. Flow	Total vol.	Conc.	Level (u	Limit Level
Olari Dale	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )	c/m3)	(µg/m3)
4-Sep-23	Fine	302.5	753.1	3.3842	3.4556	0.0714	19029.1	19053.1	24.0	1.21	1.21	1.21	1747.7	40.9		
7-Sep-23	Cloudy	299.7	756.3	3.3423	3.4753	0.1330	19054.1	19078.1	24.0	1.22	1.23	1.22	1763.9	75.4		
13-Sep-23	Cloudy	300.4	756.4	3.3427	3.4225	0.0798	19078.1	19102.1	24.0	1.22	1.22	1.22	1762.4	45.3	183.0	260.0
19-Sep-23	Sunny	302.6	759.6	3.3791	3.4784	0.0993	19102.1	19126.1	24.0	1.22	1.22	1.22	1760.5	56.4	103.0	200.0
25-Sep-23	Sunny	302.9	758.8	3.3463	3.4737	0.1274	19126.1	19150.1	24.0	1.22	1.22	1.22	1759.0	72.4		
29-Sep-23	Sunny	302.9	759.4	3.3225	3.4635	0.1410	19150.1	19174.1	24.0	1.22	1.22	1.22	1759.6	80.1		
Note:	Bold Italic means A	Action Level exce	edance										Min	40.9		
	Bold Italic with und	derline means L	imit Level exceedance										Max	80.1		
													Average	61.7		

#### Location KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	Filter Weight (g)		Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. Flow	Total vol.	Conc.	Level (u	Limit Level
Otari Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )	c/m3)	(µg/m3)
4-Sep-23	Cloudy	302.5	753.1	3.3528	3.4591	0.1064	17891.2	17915.2	24.0	1.22	1.22	1.22	1754.1	60.6		
7-Sep-23	Fine	299.7	756.3	3.3283	3.3873	0.0591	17915.2	17939.2	24.0	1.22	1.23	1.23	1764.3	33.5		
13-Sep-23	Rainy	300.4	756.4	3.3400	3.3653	0.0252	17939.2	17963.2	24.0	1.21	1.22	1.21	1749.4	14.4	177.0	260.0
19-Sep-23	Fine	302.6	759.6	3.3699	3.3980	0.0281	17963.2	17987.2	24.0	1.21	1.21	1.21	1746.5	16.1	177.0	200.0
25-Sep-23	Sunny	302.9	758.8	3.3433	3.3884	0.0452	17987.2	18011.2	24.0	1.21	1.21	1.21	1744.9	25.9		
29-Sep-23	Sunny	302.9	759.4	3.3361	3.3766	0.0405	18011.2	18035.2	24.0	1.21	1.21	1.21	1745.5	23.2		
Note:	Bold Italic means /	Action Level exce	edance										Min	14.4		
	Bold Italic with un	derline means l	Limit Level exceedance										Max	60.6		
													Average	29.0		


#### Location KER1 - Future Residential Development at Kerry Godown


Start Date	Weather	Air Temp.	Atmospheric	Filter W	Filter Weight (g)		Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.		Level (u	Level (µ
Otan Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )	Level (µ	c/m2)
4-Sep-23	Fine	302.5	753.1	3.3342	3.4232	0.0890	15647.6	15671.6	24.0	1.22	1.22	1.22	1751.7	50.8		
7-Sep-23	Cloudy	299.7	756.3	3.3127	3.3866	0.0739	15695.6	15719.6	24.0	1.22	1.23	1.22	1762.6	41.9		
13-Sep-23	Fine	300.4	756.4	3.3550	3.4558	0.1007	15719.6	15743.6	24.0	1.21	1.22	1.21	1749.5	57.6	172.0	260.0
19-Sep-23	Rainy	302.6	759.6	3.3159	3.3852	0.0693	15743.6	15767.6	24.0	1.21	1.21	1.21	1747.3	39.6	172.0	200.0
25-Sep-23	Fine	302.9	758.8	3.3241	3.4090	0.0849	15767.6	15791.6	24.0	1.21	1.21	1.21	1745.7	48.6		
29-Sep-23	Sunny	302.9	759.4	3.3490	3.4872	0.1382	15791.6	15815.6	24.0	1.21	1.21	1.21	1746.3	79.2		
Note:	Bold Italic means A	Action Level exce	edance										Min	39.6		
	Bold Italic with und	derline means L	imit Level exceedance										Max	79.2		
													Average	53.0		

#### Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

Start Date	Weather	Air Temp.	Atmospheric	Filter W	Filter Weight (g)		Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. Flow	Total vol.	Conc.	Level (u	Level (u
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	$(\mu g/m^3)$	Level (µ	Level (µ
4-Sep-23	Cloudy	302.5	753.1	3.3561	3.4201	0.0639	16361.3	16385.3	24.0	1.22	1.22	1.22	1752.4	36.5		
7-Sep-23	Cloudy	299.7	756.3	3.3545	3.4150	0.0605	16385.3	16409.3	24.0	1.22	1.23	1.22	1762.0	34.3		
13-Sep-23	Rainy	300.4	756.4	3.3425	3.3903	0.0478	16409.3	16433.3	24.0	1.21	1.22	1.21	1749.6	27.3	157.0	260.0
19-Sep-23	Sunny	302.6	759.6	3.3537	3.4173	0.0636	16433.3	16457.3	24.0	1.21	1.21	1.21	1746.9	36.4	107.0	200.0
25-Sep-23	Sunny	302.9	758.8	3.3158	3.3996	0.0838	16457.3	16481.3	24.0	1.21	1.21	1.21	1745.3	48.0		
29-Sep-23	Sunny	302.9	759.4	3.7019	3.8022	0.1003	16481.3	16505.3	24.0	1.21	1.21	1.21	1745.9	57.4		
Note:	Bold Italic means A	Action Level exce	edance										Min	27.3		
	Bold Italic with und	derline means l	Limit Level exceedance										Max	57.4		
													Average	40.0		







APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00371



Issue Date : 02 May 2023

: HP00245 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-01 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 570183 Microphone No. 590073

Date Received	:	02 May 2023
Test Period	:	02 May 2023 to 02 May 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 02 May 2023

Report No.:00371Application No.:HP00245

# **Certificate of Calibration**

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

## Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.0	± 0.0	± 1.5
114.0	114.0	± 0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00333



Issue Date : 20 Jan 2023

 Application No.
 :
 HP00212

 Applicant
 :
 Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong

 Sample Description
 :
 Submitted equipment stated to be Integrating Sound Level Meter.

 Equipment No.:
 :
 N-12-02

 Manufacturer:
 :
 BSWA Technology

Other information	:	Model No.	BSWA 308
		Serial No.	570187
		Microphone No.	590079

Date Received	:	18 Jan 2023
Test Period	:	20 Jan 2023 to 20 Jan 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 20 Jan 2023

Report No.:00333Application No.:HP00212

# **Certificate of Calibration**

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

## Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB	
94.0	94.0	± 0.0	± 1.5	
114.0	114.2	+ 0.2	± 1.5	

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00288



Issue Date : 10 Nov 2022

Application No. : HP00176 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-03 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001637 : 10 Nov 2022 Date Received Test Period : 10 Nov 2022 to 10 Nov 2022 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 10 Nov 2022

Report No.:00288Application No.:HP00176

# **<u>Certificate of Calibration</u>**

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
	DOWNTEEnnology
Model No.	BSWA 308
Model No. Serial No.	81
	BSWA 308
Serial No.	BSWA 308 570183

## Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.2	+ 0.2	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
  - 2. The indication value was obtained from the average of ten replicated measurement.


Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



: 00389 Issue Date : 20 Jul 2023 Report No. Application No. : HP00262 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-16-01 Manufacturer: : Hangzhou Aihua Instruments Co., Ltd. Other information : Model No. AWA6021A Serial No. 1023253 : 18 Jul 2023 Date Received Test Period : 19 Jul 2023 to 19 Jul 2023 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70% Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant. 2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager



Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 20 Jul 2023

Report No.:00389Application No.:HP00262

# **<u>Certificate of Calibration</u>**

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	570183
Microphone No.	570605
	N 40.04
Equipment No.	N-12-01

## Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB	
94.0	94.2	+ 0.2	± 0.3	
114.0	114.2	+ 0.2	± 0.5	

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
  - 2. The indication value was obtained from the average of ten replicated measurement.

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

#### Appendix H - Noise Monitoring Results

#### (0700-1900 hrs on Normal Weekdays)

Location CKL1 - Flat 121 Cha Kwo Ling Village								
			Unit: dB					
Date Time	Time	Time Weather	Measured Noise Level			Baseline Level	Construction Noise Level	
	Weather	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
9-Sep-23	13:00	Cloudy	73.9	76.4	67.5	72.4	69	
14-Sep-23	9:00	Drizzle	75.9	79.9	66.1	72.4	73	
20-Sep-23	10:30	Fine	75.0	79.2	60.2	72.4	72	
26-Sep-23	9:00	Sunny	74.6	78.2	63.7	72.4	71	

#### Location CKL2 - Flat 103 Cha Kwo Ling Village

				Unit: dB				
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level	
Date	Time	weather			_	_	_	
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
9-Sep-23	15:00	Cloudy	73.2	75.7	67.8	71.4	69	
14-Sep-23	11:04	Drizzle	76.0	78.4	63.7	71.4	74	
20-Sep-23	11:02	Fine	76.8	80.2	62.8	71.4	75	
26-Sep-23	11:17	Sunny	76.1	79.8	65.2	71.4	74	


#### Location KTD1 - Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)


					Unit:	dB (A) (30-min)	
Date Time	Time	Time Weather	Measured Noise Level			Baseline Level	Construction Noise Level
Date	11110	weather				_	_
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
9-Sep-23	10:00	Cloudy	69.3	72.4	65.8	78.0	69.3 Measured ≤ Baseline
14-Sep-23	14:07	Drizzle	74.3	75.9	72.4	78.0	74.3 Measured ≦ Baseline
20-Sep-23	14:58	Fine	70.6	71.9	69.0	78.0	70.6 Measured ≦ Baseline
26-Sep-23	13:52	Sunny	70.4	71.8	68.7	78.0	70.4 Measured ≦ Baseline

#### Location KER1 - Future Residential Development at Kerry Godown

	Time	Weather	Unit: dB (A) (30-min)					
Date			Measured Noise Level			Baseline Level	Construction Noise Level	
Date	Time	weather						
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
9-Sep-23	9:00	Cloudy	69.9	73.1	63.8	65.0	68	
14-Sep-23	12:55	Fine	70.5	73.0	66.9	65.0	69	
20-Sep-23	12:59	Fine	68.8	72.0	62.5	65.0	66	
26-Sep-23	12:57	Sunny	67.0	69.5	63.8	65.0	63	

Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area										
	Time	Weather	Unit: dB (A) (30-min)							
Date			Measured Noise Level			Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
9-Sep-23	11:00	Cloudy	63.1	65.9	60.9	64.0	63 Measured ≦ Baseline			
14-Sep-23	15:15	Drizzle	66.4	68.9	63.1	64.0	63			
20-Sep-23	16:22	Fine	63.0	64.9	60.2	64.0	63 Measured ≦ Baseline			
26-Sep-23	15:03	Sunny	62.2	64.0	59.1	64.0	62 Measured $\leq$ Baseline			





APPENDIX I SITE AUDIT SUMMARY

### Contract No. ED/2018/04

### Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

#### Weekly Site Inspection Record Summary Inspection Information

Inspection information	
Checklist Reference Number	230907
Date	7 September 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
230907-R1	• Drip tray should be provided for chemical containers to prevent chemical leakage.	<i>E9</i>
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
1	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
1	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:230831), all item has been rectified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ali	7 September 2023
Checked by	Karina Chan	Zalle	8 September 2023

### Contract No. ED/2018/04 Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

#### Weekly Site Inspection Record Summary

Inspection Information		
Checklist Reference Number 230914		
Date	14 September 2023 (Thursday)	
Time	09:20 - 12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
230914-R3	• The cement bags should be covered when not in used.	C20
	D. Construction Noise Impact	
	No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
230914-R1	• Drip tray should be provided for chemical containers to prevent chemical leakage. (WVB)	<i>E9</i>
230914-R2	• The waste containers were accumulated in WVB.	E2
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:230907), all item has been rectified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ali	14 September 2023
Checked by	Karina Chan	Jull	15 September 2023

### Contract No. ED/2018/04

### Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

#### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	230921
Date	21 September 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
230921-R1	• The cement bags should be covered when not in used	C20
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
230921-R2	<ul> <li>Drip tray should be provided for chemical containers to prevent chemical leakage.</li> </ul>	<i>E9</i>
	<ul> <li>F. Visual and Landscape</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	To environmental denotency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:230914), all item has been rectified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ah	21 September 2023
Checked by	Karina Chan	Julle	22 September 2023

### Contract No. ED/2018/04

### Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

#### Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	230928
Date	28 September 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
230928-R2	• Stagnant water was observed in the tray (WVB).	B9
	C. Air Quality	
230928-R1	• Water spraying should be applied during rock breaking.	C15
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:230921), all item has been rectified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ah	28 September 2023
Checked by	Karina Chan	Julle	29 September 2023

### Contract No. ED/2020/03 Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works

#### Site Inspection Record Summary Inspection Information

inspection information	
Checklist Reference Number	230915
Date	15 September 2023 (Friday)
Time	09:30 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	No environmental deficiency was identified during site inspection	
	I. Others	
	• Follow up on the previous session (Ref No.:230818), no major environmental deficiency was identified during site inspection.	

	Name	Signature	Date
Recorded by	Alex Ng	Ali	15 September 2023
Checked by	Karina Chan	Julle	16 September 2023

APPENDIX J EVENT AND ACTION PLANS

<b>.</b>		Construction Dust Monitor Ac	tion	
Event	ET	IEC	ER	Contractor
Action Level				
<ol> <li>Exceedance for one sample</li> </ol>	<ol> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods agreed with the ER as appropriate.</li> </ol>
2. Exceedance by two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC, ER and Contractor on remedial actions required;</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures if required;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> </ol>	<ol> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>

### Table J-1Event/Action Plan for Air Construction Dust Monitoring

	Action					
Event	ET	IEC	ER	Contractor		
Limit level 1. Exceedance for one sample	<ul> <li>7. If exceedance continues, arrange meeting with IEC, Contractor and ER;</li> <li>8. If exceedance stops, cease additional monitoring.</li> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform the IEC, ER, and Contractor;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of</li> </ul>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET, ER and Contractor on possible remedial measures;</li> <li>Advise the ER and ET on the effectiveness of the proposed remedial measures;</li> </ol>	1. Confirm receipt of notification of exceedance in writing;       2. Notify Contractor;       3. Ensure remedial measures properly implemented.	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to the ER and copy to the ET and IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if</li> </ol>		
	Contractor's remedial actions and keep IEC and ER informed of the results.	5. Supervise implementation of remedial measures.		appropriate.		
2. Exceedance for two or more	1. Notify IEC, ER and Contractor;	1. Discuss amongst ER, ET, and Contractor on the potential	1. Confirm receipt of notification of exceedance in	<ol> <li>Take immediate action to avoid further exceedance;</li> </ol>		
consecutive	2. Identify source;	remedial actions;	writing;	2. Submit proposals for remedial		

E	Action			
Event	ET	IEC	ER	Contractor
samples	3. Repeat measurement to	2. Review Contractor's	2. Notify Contractor;	actions to ER and copy to the
	confirm findings;	remedial actions whenever	3. In consolidation with the IEC	IEC and ET within three
	4. Increase monitoring	necessary to assure their	and ET, agree with the	working days of notification;
	frequency to daily;	effectiveness and advise the	Contractor on the remedial	3. Implement the agreed
	5. Carry out analysis of	ER and ET accordingly;	measures to be implemented;	proposals;
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if
	procedures with the ER to	implementation of remedial	properly implemented;	problem still not under
	determine possible mitigation	measures.	5. If exceedance continues,	control;
	to be implemented;		consider what portion of the	5. Stop the relevant portion of
	6. Arrange meeting with IEC		work is responsible and	works as determined by the
	and ER to discuss the		instruct the Contractor to	ER until the exceedance is
	remedial actions to be taken;		stop that portion of work	abated.
	7. Assess effectiveness of		until the exceedance is	
	Contractor's remedial actions		abated.	
	and keep IEC, EPD and ER			
	informed of the results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Table J-2	Event/Action Plan for Construction Noise Monitoring				
Event		Act	tion		
Event	ET	IEC	ER	Contractor	
Action Level	1. Notify IEC, ER and	1. Review the monitoring data	1. Notify Contractor;	1. Submit noise mitigation	
	Contractor;	submitted by the ET;	2. Require Contractor to propose	proposals to the ER and copy	
	2. Carry out investigation;	2. Review the construction	remedial measures for	to the IEC and ET;	
	3. Report the results of	methods and proposed redial	implementation if required.	2. Implement noise mitigation	
	investigation to the IEC and	measures by the Contractor,		proposals.	
	Contractor;	and advise the ET and ER if			
	4. Discuss jointly with the ER	the proposed remedial			
	and formulate remedial	measures would be			
	measures;	sufficient.			
	5. Increase monitoring				
	frequency to check				
	mitigation effectiveness.				
Limit Level	1. Notify IEC, ER and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
	Contractor;	Contractor on the potential	notification of failure in	avoid further exceedance;	
	2. Identify source;	remedial actions;	writing;	2. Submit proposals for	
	3. Repeat measurements to	2. Review the Contractor's	2. Notify Contractor;	remedial actions to the ER	
	confirm findings;	remedial actions whenever	3. Require Contractor to	and copy to the ET and IEC	
	4. Carry out analysis of	necessary to assure their	propose remedial measures	within 3 working days of	
	Contractor's working	effectiveness and advise the	for the analysed noise	notification;	

### Table J-2Event/Action Plan for Construction Noise Monitoring

E		Act	tion	
Event	ET	IEC	ER	Contractor
	procedures to determine	ER accordingly;	problem;	3. Implement the agreed
	possible mitigation to be	3. Supervise the	4. Ensure remedial measures	proposals;
	implemented;	implementation of remedial	properly implemented;	4. Resubmit proposals if
	5. Record the causes and action	measures.	5. If exceedance continues,	problem still not under
	taken for the exceedances;		consider what portion of the	control;
	6. Increase the monitoring		work is responsible and	5. Stop the relevant portion of
	frequency;		instruct the Contractor to stop	works as determined by the
	7. Assess the effectiveness of		that portion of work until the	ER until the exceedance is
	the Contractor's remedial		exceedance is abated.	abated.
	action with the ER and keep			
	the IEC informed of the			
	results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Event		-	Action	
	ET	IEC	ER	Contractor
Non-conformity	1. Identify Source;	1. Check report;	1. Notify Contractor;	1. Amend working methods;
on one occasion	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake
	3. Discuss remedial actions with	method;	are properly implemented.	any necessary replacement.
	IEC, ER and Contractor	3. Discuss with ET and the		
	4. Monitor remedial actions until	Contractor on possible		
	rectification has been	remedial measures;		
	completed.	4. Advise ER on effectiveness		
		of proposed remedial		
		measures;		
		5. Check implementation of		
		remedial measures		

### Table J-3Event/Action Plan for Landscape and Visual

Event		1	Action	
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check monitoring report;	1. Notify Contractor;	1. Amend working methods;
Non-conformity	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake
	3. Increase monitoring frequency;	method;	are properly implemented.	any necessary replacement.
	4. Discuss remedial actions with	3. Discuss with ET and the		
	the IEC, the ER and the	Contractor on possible		
	Contractor;	remedial measures;		
	5. Monitor remedial actions until	4. Advise ER on effectiveness		
	rectification has been	of proposed remedial		
	completed;	measures;		
	6. If exceedance stops, cease	5. Check implementation of		
	additional monitoring.	remedial measures		

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
Air Quality Imp	act								
\$2.3.1.1	The specific mitigation comprises the following: watering of the construction areas 12 times per day to reduce dust emissions by	To minimize dust emission during construction works	All relevant works sites, conveyor belts and stockpiles	Contractor and Sub- contractors	APCO / EIAO	Y	Y		۸
	91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be $0.91L/m^2$ for the respective watering frequency;								
	Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression; and	-						-	N/A(1)
	3-sided barriers around the stockpiling areas WA3 and WA4.	-						-	۸
	The dust control measures detailed below shall also be incorporated into the Contract Specification where practicable as an integral part of good construction practice:	To minimize dust emission during construction works	All relevant works sites	Contractor and Sub- contractors	APCO / EIAO	Y	Y		٨
	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather;								
	Use of frequent watering for particularly dusty construction areas and areas close to ASRs;							-	٨
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines;								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
	Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs;								*
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;								٨
	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site;								^
	Imposition of speed controls for vehicles on unpaved site roads, 8 km per hour is the recommended limit;								N/A(1)
	Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs;								^
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;								*
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and								N/A(1)
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentation	n Stages	Status
						D	С	0	
Noise Impact									
\$3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: - Concrete lorry mixer - Dump Truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne - Generator, Super Silenced, 70 dB(A) at 7m - Poker, vibratory, Hand-held (electric) - Water Pump, Submersible (Electric) - Mobile Crane - KOBELCO CKS900	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		^
S3.4.1.1	- Excavator, wheeled/tracked - HYUNDAI R80CR-9 Use of temporary or fixed noise barriers with a surface density of at least 10kg/m <sup>2</sup> to screen noise from movable and stationary plant.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-	NCO / EIAO		Y		٨
S3.4.1.1	Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m <sup>2</sup> to screen noise from generally static noisy plant such as air compressors.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		^
\$3.4.1.1	Proper fitting of silencers and mufflers on the ventilation fans.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Implementation of good site practice: Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction period; Mobile plant, if any, should be sited as far from NSRs as possible;	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		^
	Plant known to emit noise strongly in one direction should, wherever possible, be properly orientated so that the noise is directed away from the nearby NSRs;								^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
	Use of site hoarding as a noise barrier to screen noise at low level NSRs;								٨
	Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum; and								۸
	Any material stockpiles and other structures should be effectively utilised, wherever practicable, to screen the noise from on-site construction activities.								٨
	The advancing speed of the TBM should be restricted to 2m/hr in order to ensure compliance with the daytime ground-borne noise limits.								N/A
Water Quality									
S4.2.1.1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures shall include the following: Surface run-off from the construction site, including all Works Areas, will be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. At the establishment of works sites and works areas including the barging point, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided to divert the storm water to the silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction and the catch-pits and perimeter channels would be constructed in advance of site formation works and earthworks;	To control water quality impact from construction site runoff and general construction activities	All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance / ProPECC PN 1/94		Y		Λ
	Dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas and Works Areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap;								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentation	n Stages	Status
						D	С	0	
	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The sizes may vary depending upon the flow rate, but for a flow rate of 0.1m <sup>3</sup> /s, a sedimentation basin of 30m <sup>3</sup> would be required and for a flow rate of 0.5m <sup>3</sup> /s the basin would be 150m <sup>3</sup> . All effluent discharged from the construction site should comply with the standards stipulated in the TM-DSS. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction; In accordance with ProPECC PN 1/94, the construction works should be programmed to minimise surface excavation works during rainy seasons (April to September), as far as practicable. All exposed earth areas should be completed and vegetated as soon as possible after the earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means; The overall slope of works sites should be kept to a minimum to reduce the erosive potential of surface water flows, and all trafficked areas and access roads should be protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during the prolonged								A
	periods of inclement weather and the reduction of surface sheet flows; All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure their proper and efficient operation at all times particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;								^
	Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet season is inevitable, they should be dug and backfilled in short sections wherever practicable. The water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;								^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
	Open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;								*
	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;								٨
	Precautions to be taken at any time of the year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted and during or after rainstorms, are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events;								N/A(1)
	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at the exit of every construction site where practicable. Wash- water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to public roads should be paved with sufficient backfall toward the wheel- washing bay to prevent vehicle tracking of soil and silty water to public roads and drains;								٨
	Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources, specifically Works Areas WA1, WA2, WA4 and WA5 where plant maintenance is proposed. Oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for oil interceptors to prevent flushing during heavy rain;								N/A(1)
	The construction solid waste, debris and rubbish on-site should be collected, handled and disposed of properly to avoid causing any water quality impacts. The requirements for solid waste management are detailed in Section 11 Waste Management of this EIA report; and								٨
	All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching the nearby WSRs.								٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
S4.2.1.1 and 4.3.1.5	meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies	To control water quality impact from effluent discharge from construction site	All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance		Y		N/A(1)
S4.2.1.1	and mechanical excavation techniques should include the following: The cut-and-cover tunnelling works should be conducted sequentially as far as	To minimize construction water quality impact from tunnelling and excavation works	All tunnelling and excavation portion	Contractor and Sub- contractors	TMEIA TMwater ProPECC PN 1/94 WPCO		Y		N/A
	Uncontaminated discharge should pass through settlement tanks prior to discharge; If contaminated groundwater is found during the course of the works, no direct discharge of groundwater from contaminated areas should be adopted. Any contaminated groundwater should be properly treated in compliance with the requirements of the TM-DSS. If wastewater treatment is to be deployed for treating the contaminated groundwater, the wastewater treatment unit should deploy suitable treatment processes (e.g. oil interceptor/activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range;								N/A N/A
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS;								N/A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages         D       C       O         D       C       O         Implementation Stages       Implementation Stages         D       C       O         Implementation Stages       Implementation Stages         Implementation Stages       Implementation Stages       Implementation Stages         Implementation Stages       Implementation Stages       Implementation Stages         Implementation Stages       Implementation Stages       Implementation Stages         Implementation Stages       Implementation Stages       Implementation Stages         Implementation Stages       Implementation Stages       Implementation Stages		n Stages	Status
						D	C	0	
	The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor;								N/A
	The wastewater with high concentrations of SS should be treated such as by settlement in tanks with sufficient retention time before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater.								N/A
S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only; The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size	To control water quality impact from bentonite slurry	All relevant works sites	Contractor and Sub- contractors	WPCO		Y		^  N/A(1)
	or 20% by volume stored in the area and enclosed with at least 3 sides; The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary); An emergency clean up kit shall be readily available where bentonite fluid will be stored or used; and								* N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
	The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.								N/A(1)
S4.2.1.1	The proposed barging point at South Apron will not involve marine works like dredging or modifying the submerged portion of the existing seawall. As such, no direct adverse water quality impacts are anticipated during its construction or operation. However, mitigation measures as outlined above should be applied to minimise water quality impacts from site run-off and temporary open stockpiles of spoil at the proposed barging point, where appropriate. Other good site practices include: All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not	To minimize construction water quality impact from barging point	Barging Point	Contractor and Sub- contractors	EIAO-TM WPCO		Y		N/A(1)
	generated by turbulence from vessel movement or propeller wash; All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;								۸
	Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site; and								N/A(1)
	Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation.								N/A
S4.2.1.1	If chemical toilets and sewage holding tanks are required for handling sewage generated by the construction workforce, a licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize construction water quality impact from sewage and effluent	All works sites	Contractor	WPCO		Y		۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent			nentatio	n Stages	Status
						D	С	0	
\$4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
S4.2.1.1	The Contractor must, also, register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
S4.2.1.1	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
\$4.2.1.1	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		*
	conspillage during storage, handling and transport; Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and							-	N/A(1)
	Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.							-	^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	or Requirement			Status
						D	С	0	
S4.2.1.1	The road drainage in the tunnel should pass through oil interceptors to remove oil, and grease before being discharged into the public storm water drainage system;	To mitigate runoff from tunnel during the operational phase	Tunnel	CEDD	WPCO			Y	N/A
	Silt traps and oil interceptors should be cleaned and maintained regularly; and								N/A
	The oily contents of oil interceptors should be transferred to an appropriate disposal facility, or to be collected for reuse, if possible.								N/A
Marine Ecology									
\$5.3.1.1	Good construction practice measures have been recommended to be implemented as follows: Avoid damage and disturbance to the remaining and surrounding natural habitat;	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3		Y		N/A(1)
	Placement of equipment in designated areas within the existing disturbed land;								N/A(1)
	Spoil heaps should be covered at all times;								N/A(1)
	Construction activities should be restricted to the designated works areas; and								N/A(1)
	Disturbed areas to be reinstated immediately after completion of the works.								N/A(1)
Fisheries		•		1	•	-			
\$6.2.1.2	No fisheries specific mitigation measures.								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
Landscape and V	Visual								
S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		٨
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		N/A
S7.2.1.2	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	To prevent unnecessary dust and dirt contaminating the air and adjacent areas.	All relevant works sites	CEDD's Contractor	EIAO TM		Y		^
S7.2.1.2	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	To mitigate potential visually obtrusive areas	All relevant works sites	CEDD's Contractor	EIAO TM		Y		٨
S7.2.1.2	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	To mitigate and screen any potential visually obtrusive areas and enhance urban environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		۸
S7.2.1.2	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	To mitigate light pollution and adverse visual impacts on surrounding environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		٨
\$7.2.1.2	Compensatory tree planting shall be incorporated along all roadside amenity areas affected by the construction works. The required numbers and locations of compensatory trees shall be determined and agreed with the Government during Tree Removal Application process under ETWB TCW No. 3/2006.	To reinstate and maximise compensatory tree numbers to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	ded Main	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	С	0	
	Compensatory tree planting shall be incorporated by the Project. The required numbers of compensatory trees shall follow the requirements of ETWB TCW No. 3/2006. Loss of amenity area adjacent to the Kwun Tong By-pass and planting areas in KTD South Apron will be mitigated by the creation of the Kai Tak South Apron: Amenity Area, which will be equal to or larger than the current provision.	To reinstate and maximise compensatory tree	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)
	roads, central strip and associated structure, and to enhance streetscape greening effect where appropriate.	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
	All works area, excavated area and disturbed area for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments.	To reinstate and maximise hard and soft landscape areas to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	ensure the element with colour, texture and tonal quality being compatible to the	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
<b>Cultural Heritag</b>	e		<b>I</b>		• 				
\$8.2.1.1 and 8.2.1.2	No culture heritage specific mitigation measures								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	A	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
Waste Managem	lent Implication						I	I	
\$9.2.1.2	The requirements as stipulated in the ETWB TC(W) No.19/2005 Environmental Management on Construction Sites and the other relevant guidelines should be included in the Particular Specification for the future contractor as appropriate.	To keep trace of the generation, minimization, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A
\$9.2.1.2	The future contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction. The WMP should include: - Waste management policy; - Record of generated waste; - Waste reduction target; - Waste reduction programme; - Role and responsibility of waste management team; - Benefit of waste management; - Analysis of waste materials; - Reuse, recycling and disposal plans; - Transportation process of waste products; and - Monitoring and action plan.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
\$9.2.1.2	The waste management hierarchy should be strictly followed. This hierarchy should be adopted to evaluate the waste management options in order to maximise the extent of waste reduction and cost reduction. The records of quantities of waste generated, recycled and disposed (locations) should be properly documented.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
\$9.2.1.2	A trip-ticket system should be established in accordance with DevB TC(W) No. 6/2010 and Waste Disposal (Charges for Disposal of Construction Waste) Regulation to monitor the disposal of public fill and solid wastes at public filling facilities and landfills, and to control fly-tipping. A trip-ticket system would be included as one of the contractual requirements for the future contractor to strictly implement. The Engineer would also regularly audit the effectiveness of the system.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implen	nentatio	n Stages	Status
						D	C	0	
\$9.2.1.2	· · · · · · · · · · · · · · · · · · ·	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The CEDD should be timely notified of the estimated spoil volumes to be generated and the PFC should be notified and agreement sort on the disposal of surplus inert C&D materials e.g. good quality rock during detailed design of the Trunk Road T2 Project. Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and to ensure acceptability at public filling areas or reclamation sites.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.	To minimize, reuse and disposal of C&D materials	0	Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
	Inert C&D materials from road pavement would be reused for backfilling where possible	To minimize, reuse and disposal of C&D materials		Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
\$9.2.1.2	TBM generated alluvium and other C&D materials should be treated at a slurry treatment plant prior to transferring to Public Fill Reception Facilities.	To minimize, reuse and disposal of C&D materials	TMB works area / during TBM works	Contractor	DevB TC(W) No.6/2010		Y		^
\$9.2.1.2	The site and surroundings should be kept tidy and litter free.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation     Relevant Standard       Agent     or Requirement		Implen	nentation	n Stages	Status
						D	С	0	
\$9.2.1.2	No waste is allowed to be burnt on site.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Make provisions in contract documents to allow and promote the use of recycled aggregates where appropriate.	To implement good site practice for handling, sorting reuse and recycling of wastes	Detailed Design	Design Consultant	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010	Y			N/A(1)
\$9.2.1.2	Prohibit the future contractor to dispose of C&D materials at any sensitive locations e.g. natural habitat, etc. The future contractor should propose the final disposal sites in the WMP for approval before implementation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	Stockpiled C&D materials should be covered by tarpaulin and/or watered as appropriate to prevent windblown dust and surface run off.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Excavated C&D materials in trucks should be covered by tarpaulins to reduce the potential for spillage and dust generation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Wheel washing facilities should be used by all trucks leaving the site to prevent transferring mud trails onto public roads.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
S9.2.1.2	Excavated marine deposit (sediment) should be disposed of in a gazetted marine disposal ground under the requirements of the DASO or treated for backfilling.	To ensure proper disposal of marine sediment	All areas / throughout construction period	Contractor	ETWB TC(W) No.34/2002		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent				n Stages	Status
						D	С	0	
\$9.2.1.2	Standard formwork or pre-fabrication should be used as far as practicable to minimise the C&D materials arising. The use of more durable formwork or plastic facing for construction works should also be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should be carefully planned in order to avoid over-ordering and wastage.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period		WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The future contractor should recycle as many C&D materials as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period		WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		٨
\$9.2.1.2	All falsework should be steel instead of wood as far as practicable.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period		DevB TC(W) No.6/2010		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent			nentatio	n Stages	Status
						D	С	0	
\$9.2.1.2	Chemical waste producers should register with the EPD and chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: - Suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. - Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated.	chemical waste within works sites and works areas	All areas / throughout construction period	Contractor	Code of Practice on the Packaging, Handling and Storage of Chemical Wastes		Y		*
\$9.2.1.2	Waste oils, chemicals or solvents should not be disposed of to drain.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	EIAO TM		Y		*

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address     Location/Timing     Implementat Agent	ain	nended s & Main	0 I	Relevant Standard or Requirement	Imple	mentatio	on Stages	Status
						D	C	0		
\$9.2.1.2	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors.	To ensure proper disposal of sewage sludge	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)	
\$9.2.1.2	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins should be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By- laws. In addition, general refuse should be cleared daily and disposed of to the nearest licensed landfill. Burning of refuse on construction sites is prohibited.	To separate the general refuse from other waste types and proper disposal of the refuse	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		٨	
\$9.2.1.2	All waste containers should be in a secure area on hardstanding.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		۸	
89.2.1.2	Aluminium cans should be collected and recovered from the waste stream by reputable collectors if they are segregated and easily accessible. Separately labelled bins for their deposition should be provided as far as practicable.	To implement on-site sorting facilitating reuse and recycling of materials as well as proper disposal of waste	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)	
\$9.2.1.2	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the future contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	To separate the general refuse from other waste types and proper disposal of the refuse	Site Offices / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Agen	Implementation 1 Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
\$9.2.1.2	Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	To implement good site practice for handling, sorting reuse and recycling of wastes	Contract Mobilisation	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)
\$9.2.1.2	During construction phase, regular site inspections and supervision of the waste management procedures shall be undertaken as part of the EM&A procedures.	To ensure proper control, all waste is removed from site areas as appropriate and illegal disposal of waste is not being undertaken	All areas / throughout construction period	Contractor	EIAO TM		Y		٨

Remarks: EM	I&A Programme under EP-451/2013
D	Design
С	Construction
Y	Yes
0	Operation
^	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
Х	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

### Environmental Permit No.: EP-451/2013 Environmental Team for Trunk Road T2

# Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

**Reporting Month**: September 2023

Log Ref.	Location	Received Date	Details of Complaint/war ning/summon and prosecution	Investigation/Mitigation Action	Status
-	-	-	-	-	-

#### Remarks:

No environmental complaint/warning/summon and prosecution were received in the reporting period.

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Complaint/w rning/summ Investigation/Mitigation Action on and				
#A01	The Launching Shaft	24 June 2020	A complaint regarding dust nuisance possible caused by the construction works at the Launching Shaft area was received.	<ul> <li>Training regarding the loading and unloading height control was provided to the labourers to ensure dusty materials are transported under a minimum practical height.</li> <li>Water sprays system was installed around the location of complaint to prevent dust generated from wind erosion on the stockpile.</li> <li>Contractor was reminded to further enhance the dust mitigation measures to minimize the dust nuisance.</li> </ul>	Air	Closed		
#N01	The Launching Shaft	03 & 13 July 2020	The verbal complaint regarding the noise nuisance generated from D-wall cutter operation nearby the PWCL	<ul> <li>Noise barrier was erected between noise source and the PWCL building.</li> <li>Construction programme was reviewed as to minimize operation of PME nearby the PWCL building</li> <li>Contractor was recommended to implement the noise mitigation measures and other good site practices to minimize the noise nuisance.</li> </ul>	Noise	Closed		

Table L2 Cumulative L	og for Environmental	Complaint, Warning.	Summon and Notification	of Successful Prosecution
	og for En in omnenter	compranty , , arms,		or successial resocution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
			building was received by CEDD			
#N03	The Launching Shaft	03 December 2020	A verbal complaint regarding the noise nuisance, generated from the construction works nearby PWCL building, was received by CEDD.	<ul> <li>Contractor has taken the remedial action (i.e. Some of the breakers in which were operated nearby the concerned area were wrapped up with the acoustic insulation sheets) and noise mitigation measures (i.e. Noise barrier was installed adjoining the building to minimize the influence of construction noise, maintenance for all Powered Mechanical Equipment was conducted regularly, review on the construction programme to minimize the operations of PMEs near the PWCL) to minimize the noise impact generated from breaking activities.</li> </ul>	Noise	Closed
#N10	Launching Shaft and Barging Point	28 February 2023	A Complaint of Noise Nuisance caused by the nighttime construction	<ul> <li>The cause of the noise nuisance may cause by the operation of Derrick Barge and the Conveyors.</li> <li>No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring.</li> </ul>	Noise	Closed

Appendix L – Summar	v of environmenta	complaint war	ning summon and	notification of	successful prosecution
Appendix L – Summar	y of chivil onnichtal	Complaint, war	ming, summon and	i nouncation or	Succession prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Nature	Status	
			activities was received.	<ul> <li>In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semi-enclosure/noise barrier and provide regularly maintenance for PMEs.</li> </ul>		
		7 March 2023	Follow up complaint from the same complainant was received and he/she informed that the construction noise nuisance at 09:50pm.	<ul> <li>The cause of the noise nuisance may cause by the operation of Derrick Barge and the Conveyors.</li> <li>No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring.</li> <li>In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semienclosure/noise barrier and provide regularly maintenance for PMEs.</li> </ul>	Noise	Closed

Annondiv I Summon	of any incommental or	amplaint warning	aummon and notification	n of guagasful program tion
ADDENDIX $L = SHOULARY$	or environmental co	ombiaint, warming	2. SHIIIIIIIIIIII ANG HOLIIICALIO	n of successing prosecution
		ompranny, warming	, summer und notificatio	n of successful prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
#W01	Launching Shaft and Barging Point	13 March 2023	A complaint regarding to the silt/dirt being swept into the sea from the operation of barge under Trunk Road T2.	<ul> <li>There is no direct evidence that the Silt/ Dirt being swept into the sea from the barge of T2.</li> <li>The following recommendations are made to further enhance the mitigation measures:</li> <li>Provide regular training to site personnel on proper waste management and appropriate handling procedures.</li> <li>Provide sufficient waste disposal points and regular collection for disposal.</li> <li>Closely monitor the barge operation.</li> <li>The Contractor has implemented the above environmental mitigation measures (As mentioned in Section 2.6) on site to ensure that no silt and household waste being swept into any water body.</li> </ul>	Water	Closed

### Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

APPENDIX M SUMMARY OF EXCEEDANCE

## **Appendix M – Summary of Exceedance**

### Reporting Month: September 2023

### (A) Exceedance Report for Air Quality

No Action Level and No Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

### (B) Exceedance Report for Construction Noise

### Action Level for Construction Noise

No Action Level exceedance was recorded due to the documented complaint received in this reporting month.

### Limit Level for Construction Noise

No exceedance for daytime construction noise monitoring was recorded in the reporting month.

#### (C) Summary of Landscape and Visual Non-Conformity (NIL in the reporting month)

APPENDIX N TENTATIVE CONSTRUCTION PROGRAMME


tivity Name	Dur	Start	Finish		Septer	mhor		-	0	ctober		202	3	Novem	or	Dec			mhor
				03	10	17	24	01	08	15	22	29	05		19	26	03	10	17
ED/2018/04 TRUNK ROAD T2	591	28-Dec-22 A	23-Dec-24						1 1 1	1 1 1								1	
SOUTH APRON EXTERNAL WORKS	451	21-Jun-23	23-Dec-24																
Road L10 (Southern)	435	12-Jul-23	23-Dec-24															· · · · · · · · · · ·	
Watermain	18	21-Aug-23	09-Sep-23						1 1 1 1	· · · · · · · · · · · · · · · · · · ·				·					1 1 1 1
L10(S) 1 Watermain Remaining (30m/6d) & 12d for additional fittings/bend blocks	18	21-Aug-23	09-Sep-23		L10(S)	) 1 Wat	ermain R	emaining	) (30m/6	d) & 12d	d for addi	tional	fittings/	bend bloc	ks				
Backfill	12	11-Sep-23	23-Sep-23						1 7 1 1 1 1	: 									1 
L10(S) 1 Remaining Backfill	12	11-Sep-23	23-Sep-23				L10(S	) 1 Rem	aining Ba	ackfill								 	1
L10(S) Receiving Pit Area	55	27-Jul-23	28-Sep-23						: 	: ; ; ; ;			· +	·					
L10(S) Stage 3.2 Drainage & Sewerage (3 manhole)	18	27-Jul-23	16-Aug-23	Drainage	& Sewe	erage (3	3 manhol	e)	1 1 1 1					· <u>-</u>					1 1 1
L10(S) Stage 3.2 Drainage (9 Gully & 1 Catchpit)	25	17-Aug-23	14-Sep-23			L10(S)	Stage 3.2	2 Drainaç	e (9 Gul	ly & 1 C	atchpit)								•
L10(S) Stage 3.2 Watermain (33m)	13	17-Aug-23	31-Aug-23	L10(S) S	tage 3.2	Waten	main (33ı	n)	1 1 1 1	: 									+ 
L10(S) Stage 3.1 Roadworks	12	15-Sep-23	28-Sep-23					L10(S) S	tage 3.1	Roadw	orks			L					
L10(S) Stage 3.2 Roadworks	12	15-Sep-23	28-Sep-23			: 		L10(S) S	tage 3.2	Roadw	orks			·					
Overall	435	12-Jul-23	23-Dec-24			- - - -													
Stage 1 & 2 Footpath / U channel / planter	24	12-Jul-23	08-Aug-23	hannel / p	olanter	1 			: 	: : : : :			· • •					- - - - -	
Overall Road L10 S Utilities Installation (by otherss)	24	12-Jul-23	08-Aug-23	s Installat	ion (by o	otherss	)							·					+ 
Stage 1 & 2 Landscape softwork	32	09-Aug-23	14-Sep-23			Stage 1	& 2 Lan	dscape s	oftwork					L					
Stage 3 Footpath / U channel / planter	12	15-Sep-23	28-Sep-23					Stage 3	Footpath	r / U cha	innel / pla	anter							
Stage 3 Landscape softwork	16	29-Sep-23	19-Oct-23			- - - - -					Stage 3 I	Lands	scape so	ftwork				- 	- 
Stage 1 Remaining Footpath / U channel / planter	12	21-Oct-23	04-Nov-23*			1 			: 			: 	📕 Sta	ge 1 Rem	aining F	ootpath	/Uchann	el / plan	ter
Section 7A Completion	0		04-Nov-23										♦ Sec	tion 7A C	ompletio	'n			
Stage 1 Remaining Landscape softwork	16	06-Nov-23	23-Nov-23			- - - - - - - - - - - - - - - - - - -			: L	: 						Stage	1 Remain	ing Land	scape so
Section 9B Completion	0		23-Dec-23			1 			: 	: 									•
Road L10S - Establishment Period	366	24-Dec-23	23-Dec-24					+						·					
Foot Bridge FB-02	179	21-Jun-23	24-Jan-24			: -!	·		: 	: 		: 	· • • • • • • • • • • • • • • • • •	: 		: -l		: 	: *
Structure	152	26-Jun-23	23-Dec-23						: : :					·					1 1 1
Lift Shaft	152	26-Jun-23	23-Dec-23				·	+						·	· · · · · · · · · · · · · · · · · · ·			J	1  - - -
FB-02 Lift Shaft - LA&B Steel Work / Glass works / Balustrade	71	26-Jun-23*	16-Sep-23			FB-02	2 Lift Sha	ft - LA&E	Steel V	Vork / G	lass worl	ks / B	alustrad	e					
FB-02 Lift Shaft - LC&D Steel Work / Glass works / Balustrade	75	28-Jun-23*	23-Sep-23				FB-02	Lift Sha	ft - LC&I	) Steel \	Work / G	lass v	vorks / B	alustrade					+ 
FB-02 Lift A&B Installation (Part 1)	35	18-Sep-23	31-Oct-23					 	: 	: 			FB-02 L	ft A&B In	stallation	(Part 1	)		: +
FB-02 Lift C&D Installation (Part 1)	35	25-Sep-23	07-Nov-23					 						FB-02 Lif	C&D In	stallatio	n (Part 1)		+ + + + + +
FB-02 Lift A&B Installation (Part 2)	40	01-Nov-23	16-Dec-23						:  : : :	:  : :									FB-02
FB-02 Lift C&D Installation (Part 2)	40	08-Nov-23	23-Dec-23																÷
ABWF & E&M	179	21-Jun-23	24-Jan-24					+						·					

- Page 1 of 10
- MilestonePlanned Bar
- Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

						2024					
7	24	31	07	lanuary 14	21	28	2	04	February 11	18	25
1	24	51	07	14	21		,	04		10	25
					1 1 1			1 1 1	1 1 1	1 1 1	
						 !		; ;	, ,	,	
								: : :	; ; ;	; ; ;	
									,		
									, , ,	, , ,	
								: : :	1 1 1	1 1 1	
									 , ,		;
	· · · · · · · · · · · · · · · · · · ·				: : !			: : 	: : !	: ; ; ;	
								1	1	1	
						, ,		, , ,	; ; ; ;		
									: : 		
					1			: :	, ; ;	, ; ;	
	· · · · · · · · · · · · · · · · · · ·					: 		 	 	 	
									: : :	: : :	
					1 1 1			1 1 1	1 1 1	1 1 1	
									: !	; ;	
					1 1 1			: : :	5 5 5	5 5 5	
						,				,	
	; 										
					1 1 1			1 1 1	1 1 1	1 1 1	: : :
								   		4	
						- - 		, , ,	; ; ;		
								: : :	: : :	: : :	
									!	/	
	· · · · · · · · · · · · ·							: : : :	: : : :		
								1	1	1	
									: 		
	· · · · · · · · · · · ·				: : :	: : :		: : :	: : :	: : :	
					1			1	1		
						- 			; ;		
					1			: : :	: : :	: :	
e so	oftwork				 : : :					/ ; ;	
	Section		mplotion					; ; ;	; ; ;	; ; ;	
	Section		Inpietion		1			1	1	1	
	· · · · · · · · · · · · · · · · · · ·		 		: : •	: : :		: : :	: : :	: : {	
								: : :	1	1	
						;			 , ,		 
	· · · · · · · · · · · · · · · · · · ·				: : 	: : 		: : :	: : !	: ; ; ;	
								1	1	1	
						, ,		, , ,	; ; ; ;	, ,	
									: : 		
					1			:	1	1	
			 					: 	; ! ; !	; ;	
	· · · · ·										
3-02	Lift A&B	Installa	tion (Par	t 2)					, ,	, ,	
			1		- 1 1				1 1	 	
	FB-02 l	ift C&E	) Installa	tion (Pa	t 2)				1	,	
									, ; ;	, 1 1	



ctivity Name	Dur	Start	Finish	2023 2024	
				03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 1	bruary 11 18 1
FB-02 Decking / Staircase Steel Work / Glass works / Balustrade	42	21-Jun-23	10-Aug-23	e Steel Work / Glass works / Balustrade	
FB-02 Glasswork	62	07-Jul-23	16-Sep-23	FB-02 Glasswork	
FB-02 Waterproofing	54	28-Jul-23	28-Sep-23	FB-02 Waterproofing	
FB-02 Cladding	48	01-Sep-23	30-Oct-23	FB-02 Cladding	
FB-02 Drainage & Plumbing	24	27-Nov-23	23-Dec-23*	FB-02 Drainage & Plumbing	
FB-02 Lighting	24	27-Nov-23	23-Dec-23	FB-02 Lighting	
FB-02 Power Energization / Signalling	24	27-Dec-23	24-Jan-24	FB-02 Power Energiza	zation / Signall
[STE] Road L10 (Northern)	431	08-Jul-23	14-Dec-24		
L10(N) Utilities	431	08-Jul-23	14-Dec-24		
L10(N) Stage 3 Watermain (64m, 30m/wk)	26	08-Jul-23	07-Aug-23	64m, 30m/wk)	
L10(N) Stage 3 Roadworks	24	08-Aug-23	04-Sep-23	L10(N) Stage 3 Roadworks	
Footpath / U channel / planter	36	05-Sep-23	18-Oct-23	Footpath / U channel / planter	· · · · · · · · · · · · · · · · · · ·
L10(N) Underground Utilities (by others)	24	05-Sep-23	04-Oct-23	L10(N) Underground Utilities (by others)	
Landscape softwork	48	19-Oct-23	14-Dec-23	Landscape softwork	
Section 8B Completion	0		14-Dec-23	◆ Section 8B Completion	
Section 9D Completion	0		14-Dec-23	Section 9D Completion	
Road L10N - Establishment works	366	15-Dec-23	14-Dec-24		
DEPRESSED ROAD [DPR]	79	20-Jul-23	21-Oct-23		
Portal Structure	79	20-Jul-23	21-Oct-23		
Portal Structure	79	20-Jul-23	21-Oct-23		
Portal secondary structure - Slab	37	20-Jul-23*	31-Aug-23	Portal secondary structure - Slab	
Waterproofing & drainage	6	01-Sep-23	07-Sep-23	Waterproofing & drainage	
Landscape Soil Filling	24	08-Sep-23	07-Oct-23	Landscape Soil Filling	
Planter works	12	09-Oct-23	21-Oct-23	Planter works	
WEST VENTILATION BUILDING [WVB]	227	22-May-23 A	27-Jan-24		
Building Structure	170	19-Jun-23 A	09-Dec-23		
Superstructure	170	19-Jun-23 A	09-Dec-23		· · · · · · · · · · · · · · · · · · ·
WVB - GF Wall + Column	42	19-Jun-23 A	08-Aug-23		
WVB - 1F Beam + Slab	30	07-Sep-23	13-Oct-23*	WVB - 1F Beam + Slab	
WVB - 1F Wall + Column	30	14-Oct-23	18-Nov-23	WVB - 1F Wall + Column	
WVB - RF Beam + Slab	18	20-Nov-23	09-Dec-23	WVB - RF Beam + Slab	
ABWF / E&M	227	22-May-23 A	27-Jan-24		
ABWF	221	22-May-23 A	20-Jan-24		
WVB - ABWF works B2	40	22-May-23 A	23-Sep-23	WVB - ABWF works B2	
	· · · · · · · · · · · · · · · · · · ·				
Page 2 of 10   Milestone			18/04 1	Date Revision Checked	Approved ICH

•	•	Milestone
		<b>D</b> I I

for Developments at South Apron

Three Months Rolling Programme (Sep-23)

BOUYGUES TRAVAUX PUBLICS


tivity Name	Dur	Start	Finish			023	-				2024	
				September           03         10         17         24	October 01 08 15 22 2	November 29 05 12 19 2	Decemb 6 03 10	0er 17 24	Ja 31 07	nuary 14 21		February 11 18 2
WVB - ABWF works B1	60	28-Aug-23	08-Nov-23			WVB - ABWF works B						
WVB - ABWF works GF	60	09-Nov-23	20-Jan-24						-	WVB -	ABWF works GF	
WVB - TCSS Room Access	0		20-Jan-24							♦ WVB -	TC\$S Room Ac	xess
E&M	138	14-Aug-23	27-Jan-24									
WVB - E&M Installation B2	66	14-Aug-23	01-Nov-23			WVB - E&M Installation B2						
WVB - E&M Installation B1	66	09-Nov-23	27-Jan-24								WVB - E&M Ins	tallation B1
SOUTH APRON ADIT	105	24-Jul-23 A	01-Sep-23		UUUUUUUUU							
RC Structure	105	24-Jul-23 A	01-Sep-23									
Adit 1,2,SA,3 - wall part 2	7	24-Jul-23 A	09-Aug-23		· · · · · · · · · · · · · · · · · · ·							
Remove S1	2	10-Aug-23	11-Aug-23									
Adit 1,2,SG,3 - Top Slab	8	12-Aug-23	21-Aug-23	,3 - Top Slab								
Backfill and reinstatement	4	29-Aug-23	01-Sep-23	Backfill and reinstatement								
Stage 5 completion for Portion I H/O	0		01-Sep-23	Stage 5 completion for Portion I	1/0							
Waterproofing & Mass Fill	6	02-Sep-23 A	28-Aug-23									
DCS @ Portion I	0	01-Sep-23	01-Sep-23									
Portion I Forecast Handover	0		01-Sep-23	Portion I Forecast Handover					-			
SUPPORTING UNDERGROUND STRUCTURE [SUS]	147	07-Jul-23 A	30-Nov-23									
Tunnel Internal Structure & Finishing	147	07-Jul-23 A	30-Nov-23									
Westbound	62	15-Sep-23	29-Nov-23						-			
SUS - WB Partition Wall CH6153-6177	18	15-Sep-23	07-Oct-23		SUS - WB Partition Wall C	H6153-6177						
SUS - WB - Fire Board - Tunnel crown	36	18-Sep-23*	01-Nov-23			SUS - WB - Fire Board - Tunne	el crown		-			
SUS - WB - Fire Board - Road Level	36	18-Oct-23	29-Nov-23				SUS - WB - Fire Bo	ard - Road Leve	el			· · · · · · · · · · · · · · · · · · ·
Eastbound	147	07-Jul-23 A	30-Nov-23									
SUS - EB - OHVD In-situ Phase 2	55	07-Jul-23 A	14-Sep-23	SUS - EB - OHVD	In-situ Phase 2				-			
SUS - EB - Fire Board - Tunnel crown	39	12-Sep-23	30-Oct-23			SUS - EB - Fire Board - Tunnel o	rown					
SUS - OHVD Formwork Relocation (EB to Branch)	12	15-Sep-23	28-Sep-23	\$	US - OHVD Formwork Relocation (	EB to Branch)						
SUS - EB Partition Wall CH6225-6237	45	09-Oct-23	30-Nov-23			<u></u>	SUS - EB Partition	Wall CH6225-6	5237			
SUS - EB - Fire Board - Road Level	39	16-Oct-23	30-Nov-23				SUS - EB - Fire Bo	ard - Road Lev	el			
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	166	24-Jul-23	08-Feb-24	<u>.</u>								
Cell 1/2 Permanent Works	166	24-Jul-23	08-Feb-24									
Below Road Level	22	24-Jul-23	17-Aug-23									
BRL External (EB Pour 2 + WB Pour 3)	22	24-Jul-23	17-Aug-23									
BRL Steel Fixing & Formworks	18	24-Jul-23*	12-Aug-23	rmworks								
BRL Wall Concrete	1	14-Aug-23	14-Aug-23									
								: :				
age 3 of 10   Milestone									Date	Revision	Checked	Approved

Page 3	of 10
--------	-------

🕈	•	Milestone
		Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron



ity Name	Dur	Start	Finish	2023         2024           September         October         November         December         January         February
				03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18
BRL Wall Gainstrength + Formworks removal	3	15-Aug-23	17-Aug-23	trength + Formworks removal
Carraigeway Slab	12	18-Aug-23	01-Sep-23	
External Carraigeway Slab (EB Pour 2 + WB Pour 3)	12	18-Aug-23	01-Sep-23	
Road Slab Falsework erection	4	18-Aug-23	22-Aug-23	Falsework erection
Road Slab Rebar Fixing	4	23-Aug-23	26-Aug-23	Slab Rebar Fixing
Road Slab Concrete	1	28-Aug-23	28-Aug-23	ad Slab Concrete
Road Slab Gainstrength	3	29-Aug-23	31-Aug-23	Road Slab Gainstrength
Change Access to EB & WB	0	01-Sep-23		Change Access to EB & WB
Road Level Wall	18	01-Sep-23	21-Sep-23	
RL Middle Wall + External Wall	18	01-Sep-23	21-Sep-23	
Scaffolding Erection	4	01-Sep-23	05-Sep-23	Scaffolding Erection
Steel Fixing	6	06-Sep-23	12-Sep-23	Steel Fixing
Formworks	4	13-Sep-23	16-Sep-23	Formworks
Concreting	1	18-Sep-23	18-Sep-23	Concreting
Gainstrength + Formworks removal	3	19-Sep-23	21-Sep-23	Gainstrength + Formworks removal
Above Road Level Wall	15	22-Sep-23	11-Oct-23	
ARL Middle + External Wall	15	22-Sep-23	11-Oct-23	
Scaffolding Erection	3	22-Sep-23	25-Sep-23	Scaffolding Erection
Steel Fixing	5	26-Sep-23	03-Oct-23	Steel Fixing
Formworks	3	04-Oct-23	06-Oct-23	Formworks
Concreting	1	07-Oct-23	07-Oct-23	Concreting
Gainstrength + Formworks removal	3	09-Oct-23	11-Oct-23	Gainstrength + Formworks removal
Overall Top Slab / OHVD	99	12-Oct-23	08-Feb-24	
C&C/LS Top Slab Construction	33	12-Oct-23	20-Nov-23	C&C/LS Top Slab Construction
C&C/LS Top Slab Waterproofing	24	21-Nov-23	18-Dec-23	C&C/LS Top Slab Waterproofing
C&C/LS Backfilling TS to -10.5mPD @ rate 1.0m / day	6	19-Dec-23	27-Dec-23	C&C/LS Backfilling TS to -10.5mPD @ rate 1.0m / day
C&C/LS Late sticth / Headwall construction	36	28-Dec-23	08-Feb-24	C&C/LS Late
SUB-SEA TBM TUNNEL - WESTBOUND	209	18-Apr-23 A	23-Jan-24	
Precast Fabrication	177	15-May-23	13-Dec-23	
Service Gallery	24	15-May-23	12-Jun-23	
Precast Service Gallery - 100%	24	15-May-23	12-Jun-23	
OHVD Slab	168	25-May-23	13-Dec-23	
Precast OHVD Slab - 40%	24	25-May-23	23-Jun-23	
Precast OHVD Slab - 50%	24	24-Jun-23	22-Jul-23	
age 4 of 10				Date Revision Checked Approv
age 4 of 10		ED/20	18/0/ 7	runk Road T2 and Infrastructure Works

🕈	•	Mileston
		Dlannad

Critical Activity

for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Activity Name	Dur	Start	Finish					~			2023		N.				5	ar h
				03 10	ptember	24	01	08	ctober 15	22	29	05	Novemb 12	er 19	26	03	Dece 10	mber 17
Precast OHVD Slab - 60%	24	24-Jul-23	19-Aug-23	D Slab - 60%							-					-		-
Precast OHVD Slab - 70%	24	21-Aug-23	16-Sep-23		Prec	ast OHVI	) Slab - 7	0%										*
Precast OHVD Slab - 80%	24	18-Sep-23	17-Oct-23			:			1			ab - 80%					,	
Precast OHVD Slab - 90%	24	18-Oct-23	15-Nov-23										F	Precast (	OHVD	Slab - 90%		+
Precast OHVD Slab - 100%	24	16-Nov-23	13-Dec-23														P	recast O
TBM Tunnelling	246	18-Apr-23 A	23-Jan-24									· - <del>1</del>					 	 - - -
WB TBM Tunnelling CH8459-8603	72	18-Apr-23 A	11-Jul-23			·			 - - -								J	1
WB TBM Tunnelling CH8103-8459	22	23-May-23	13-Jun-23														; ; ; ; ;	
WB TBM Excavation re-start	0	15-Oct-23*				·		•		-		n re-start					 	
WB TBM Tunnelling CH8577-8603	13	15-Oct-23	27-Oct-23								WB T	BM Tunn	elling CH	18577-8	603		 	+
WB TBM Tunnelling CH8603-8747	72	28-Oct-23	07-Jan-24							l								÷
WB TBM Tunnelling CH8747-8778	16	08-Jan-24	23-Jan-24						 - - -			· - 1						1 1 1
SUB-SEA TBM TUNNEL - EASTBOUND	104	30-Sep-23	11-Jan-24														; ; ; ; ;	
TBM Tunnelling	104	30-Sep-23	11-Jan-24			·						<del>1</del> 						1 1 1 1
EB TBM Excavation re-start	0	30-Sep-23*				•	EB TB	M Excav	ation re	e-start								*
WB TBM Tunnelling CH8609-8738	65	30-Sep-23	03-Dec-23								:			 		WB1	BM Tur	nnelling (
EB TBM Tunnelling CH8738-8863	39	04-Dec-23	11-Jan-24	L								· - 4					· · · · · · · · · · · · · · · · · · ·	*
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a/b)	156	21-Jul-23	25-Jan-24									·					: 	
WB CP Tympanum Structure	156	21-Jul-23	25-Jan-24									·						+
CP24 - WB - Tympanum Civil works CH8392	24	21-Jul-23	17-Aug-23	mpanum Civil v	works CH	18392					4							*
CP25 - WB - Tympanum Civil works CH8489	24	28-Dec-23	25-Jan-24	-								· - +					: : : :	
EB CP Tympanum Structure	24	11-Dec-23	10-Jan-24									· - 4					/ : : :	4
CP25 - EB - Tympanum Civil works CH8489	24	11-Dec-23	10-Jan-24						: ;									÷;
CP TBM Pipe Jacking	28	11-Sep-23	08-Oct-23									- <del>1</del>					 	
CP9 to CP24	28	11-Sep-23	08-Oct-23						-  - - 			· - • •					-  : : :	• • • •
CP23 - CP TBM cycle	14	11-Sep-23	24-Sep-23			CP2	3 - CP TE	BM cycle	÷			· - <del>1</del>					: : : :	
CP24 - CP TBM cycle	14	25-Sep-23	08-Oct-23					CP24	4 - CP T	BM cycle	\$							
SUB-SEA TUNNEL INTERNAL & FINISHING	269	16-Mar-23	08-Feb-24									·					 	
Gallery B Installation	88	28-Sep-23	15-Jan-24			·						·					 	
Westbound	88	28-Sep-23	15-Jan-24						:   : : :								:  : : :	
WB TBM Tunnel - Gallery B CH8499-8588 100m CP26	11	28-Sep-23	12-Oct-23						WB TBI	M Tunnel	- Galle	ery B CH8	3499-858	88 100m	CP26		 	+ 
WB TBM Tunnel - Gallery B CH8588-8688 100m CP27	11	13-Oct-23	26-Oct-23				+				WBTE	3M Tunne	l - Galler	y B CH	3588-86	88 100m (	CP27	
WB TBM Tunnel - Cast In-situ Low Point Sump Pit construction	30	27-Oct-23	30-Nov-23							-				- <u></u>		WB TBN	Tunnel	- Cast Ir
WB TBM Tunnel - FS Room Construction	36	01-Dec-23	15-Jan-24															1

Page 5 of 10

•	• 1	Vilestone
		Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Т		Decen	nhor				anuany		2024			February		
	03	10	17	24	31	07	anuary 14	21	28	3	04	11	18	25
	1													
	: 		· · · · · · · · · · · ·								· · · · · · · · · · · · · · · · · · ·		; 	
	1			· · · · · · · · · · · · · · · · · · ·							, , , , , , , , , , , , , , , , , , ,			1
SI	lab - 90%													: 
	45 507		· ·										1	
	1	Pi	recast O	HVD Sla	b - 1009	6								·
											, ,		, ,	
	1	-												
	1	1	1	· · · · ·		· · · · ·					· · · · · · · · · · · · · · · · · · ·			
						 					, , , , , , , , , , , , , , , , , , ,		, , , ,	- 
	1												1	
-														
+-													; 	
	1 1 1			· · ·		1 1 1 1 1 1							1	: : :
						WB T	BM Tun	nelling C	H86	03-	8747		,	
• -								WB	TR	ЙŤ	unnelling	CH874	7-8778	
	1		1 1							VI I				
	1			1 I 1 I 1 I										
• -											· · · · · · · · · · ·		, , ,	
	: : :		· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·							: : :	
													1	
	WB	TBM Tun	nellina C	CH8609-8	3738									- 
						י י י י							, , , ,	
		:					B TBM	Tunnellir	ng C	H87	738-8863	5	1	
• + -														
	1 1 1			· · ·		1 1 1 1 1 1 1 1							1	
• + -	: 		*	· · · · · · · · · · · · · · · · · · ·		 					: 		, ,	+
								<u> </u>	;P25	) - V	VB - Tym	ipanum	Civil woi	iks (
• + -				L							· · · · · · · · · · · · · · · · · · ·		 !	
.   .												01040		
	1 1 1			 		C	P25 - Et	3 - Tymp	anur	nC	IVII WOIK	5 CH848	59	
• + -													 , ,	 
.   .	   		· · · · · · · · · · ·					   					   	- - 
	-													
.   .													; ;	
1				,										
•														; ;
.   .	1 1 1					· · · · · · · · · · · · · · · · · · ·								; ; ;
	1												1	
-			+	÷										
368	38 100m	CP27												
.   .	WB TB	/iTunnel	- Cast Ir	n-situ Low	Point	Sump Pit	constru	ction			,			+
				¦	<u> </u> .							<b>0</b>	 	; ;
	-						<b>WB</b>	TBM Tur	nel	- F\$	5 Koom	Constru	ction	
			;	·	1									
					- 1	) et c			-	~				
						Date	_	vision	0		necked	_	pproved	1
					10-Ma	ar-∠ i	10300	Rev. B	191	Pa		ICH		
-	BOU	YGU	ES											
1	<b>IRAVA</b>	IYGU JX PUB	LICS											

ity Name	Dur	Start	Finish	2023     2024       September     October     November     December     January     F	ebruary
				O3         10         17         24         01         08         15         22         29         05         12         19         26         03         10         17         24         31         07         14         21         28         04	11 18
Below Road Level Structures	101	17-Jul-23	14-Nov-23		1 1 1
Westbound	60	02-Sep-23	14-Nov-23		1 1 1 1 1
WB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	41	02-Sep-23	21-Oct-23	WB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	
WB TBM Tunnel - Invert Slab construction up to CP27	16	27-Oct-23	14-Nov-23	WB TBM Tunnel - Invert Slab construction up to CP27	
Eastbound	41	17-Jul-23	01-Sep-23		
EB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	41	17-Jul-23	01-Sep-23	EB TBM Tunnel - Tunnel Drainage Pipe Installation up to CP27	
Corbel	122	23-May-23	17-Oct-23		       
Westbound	122	23-May-23	17-Oct-23		
WB - TBM Tunnel - Corbel Structure up to CP16	8	23-May-23	01-Jun-23		
WB - TBM Tunnel - Corbel Structure up to CP17	8	13-Jun-23	21-Jun-23		
WB - TBM Tunnel - Corbel Structure up to CP18	8	28-Jun-23	07-Jul-23		
WB - TBM Tunnel - Corbel Structure up to CP19	8	12-Jul-23	20-Jul-23		
WB - TBM Tunnel - Corbel Structure up to CP20	8	14-Aug-23	22-Aug-23	Tunnel - Corbel Structure up to CP20	
WB - TBM Tunnel - Corbel Structure up to CP21	8	28-Aug-23	05-Sep-23	WB - TBM Tunnel - Corbel Structure up to CP21	
WB - TBM Tunnel - Corbel Structure up to CP22	8	11-Sep-23	19-Sep-23	WB - TBM Tunnel - Corbel Structure up to CP22	
WB - TBM Tunnel - Corbel Structure up to CP23	8	25-Sep-23	05-Oct-23	WB - TBM Tunnel - Corbel Structure up to CP23	
WB - TBM Tunnel - Corbel Structure up to CP24	8	09-Oct-23	17-Oct-23	WB - TBM Tunnel - Corbel Structure up to CP24	
Eastbound	122	23-May-23	17-Oct-23		
EB - TBM Tunnel - Corbel Structure up to CP16	8	23-May-23	01-Jun-23		
EB - TBM Tunnel - Corbel Structure up to CP17	8	13-Jun-23	21-Jun-23		
EB - TBM Tunnel - Corbel Structure up to CP18	8	28-Jul-23*	05-Aug-23	icture up to CP18	
EB - TBM Tunnel - Corbel Structure up to CP19	8	07-Aug-23	15-Aug-23	Corbel Structure up to CP19	
EB - TBM Tunnel - Corbel Structure up to CP20	8	16-Aug-23	24-Aug-23	M Tunnel - Corbel Structure up to CP20	
EB - TBM Tunnel - Corbel Structure up to CP21	8	28-Aug-23	05-Sep-23	EB - TBM Tunnel - Corbel Structure up to CP21	
EB - TBM Tunnel - Corbel Structure up to CP22	8	11-Sep-23	19-Sep-23	EB - TBM Tunnel - Corbel Structure up to CP22	
EB - TBM Tunnel - Corbel Structure up to CP23	8	25-Sep-23	05-Oct-23	EB - TBM Tunnel - Corbel Structure up to CP23	
EB - TBM Tunnel - Corbel Structure up to CP24	8	09-Oct-23	17-Oct-23	EB - TBM Tunnel - Corbel Structure up to CP24	
Fire Board - Tunnel Crown	245	16-Mar-23	11-Jan-24		
Westbound	181	16-Mar-23	25-Oct-23		
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP8 - Learning curve	67	16-Mar-23	08-Jun-23		
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15	65	17-Jun-23	02-Sep-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP15	
WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23	42	04-Sep-23	25-Oct-23	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP23	
Eastbound	64	26-Oct-23	11-Jan-24		
Aerial Platform re-assembly and EB Tunnel	9	26-Oct-23*	04-Nov-23	Aerial Platform re-assembly and EB Tunnel	
	9	20-001-25"	04-INOV-23		1
Page 6 of 10				Date Revision Checked	Appro ICH

•	Milestone

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Activity Name	Dur	Start	Finish	2023
				September         October         November         December           03         10         17         24         01         08         15         22         29         05         12         19         26         03         10         17
EB - TBM Tunnel - Fire board - Tunnel Crown up to CP16	55	06-Nov-23	11-Jan-24	
OHVD Slab / Damper Installation	159	18-Jul-23	25-Jan-24	
Westbound	82	18-Jul-23	24-Oct-23	
WB - ISSG Assembly	12	18-Jul-23	31-Jul-23	
WB - TBM Tunnel - OHVD Slab/ Damper up to CH7512	30	01-Aug-23	04-Sep-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CH7512
WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392	40	05-Sep-23	24-Oct-23	WB - TBM Tunnel - OHVD Slab/ Damper up to CH8392
Eastbound	77	25-Oct-23	25-Jan-24	
EB - ISSG Transfer & Reassembly	12	25-Oct-23	07-Nov-23	EB - ISSG Transfer & Reassembly
EB - TBM Tunnel - OHVD Slab/ Damper Phase 1	65	08-Nov-23	25-Jan-24	
Fire Board - OHVD Soffit	147	15-Aug-23	08-Feb-24	
Westbound	96	15-Aug-23	07-Dec-23	
WB - TBM Fire Board OHVD Soffit up to CH7512	48	15-Aug-23	11-Oct-23	WB - TBM Fire Board OHVD Soffit up to CH7512
WB - TBM Fire Board OHVD Soffit up to CH8392	48	12-Oct-23	07-Dec-23	WB - TBM Fi
Eastbound	65	22-Nov-23	08-Feb-24	
EB - TBM Fire Board OHVD Soffit Phase 1	65	22-Nov-23	08-Feb-24	
Fire Board - Road Level Wall	97	08-Jul-23	01-Nov-23	
Westbound	97	08-Jul-23	01-Nov-23	
WB - TBM Tunnel - Fire Board - Wall CPS up to CP18	23	08-Jul-23	03-Aug-23	Wall CPS up to CP18
WB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23	WB - TBM Tunnel - Fire Board - Wall CPS up to CP21
WB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23	WB - TBM Tunnel - Fire Board - Wall CPS up to CP24
Eastbound	72	07-Aug-23	01-Nov-23	
EB - TBM Tunnel - Fire Board - Wall CPS up to CP18	23	07-Aug-23	01-Sep-23	EB - TBM Tunnel - Fire Board - Wall CPS up to CP18
EB - TBM Tunnel - Fire Board - Wall CPS up to CP21	23	06-Sep-23	04-Oct-23	EB - TBM Tunnel - Fire Board - Wall CPS up to CP21
EB - TBM Tunnel - Fire Board - Wall CPS up to CP24	23	05-Oct-23	01-Nov-23	EB - TBM Tunnel - Fire Board - Wall CPS up to CP24
Road Barrier, Parapet & Utility Trough	143	19-Jun-23	07-Dec-23	
Westbound	143	19-Jun-23	07-Dec-23	
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	87	19-Jun-23*	29-Sep-23	WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	03-Oct-23	18-Nov-23	WB - TBM Tunnel - Road Barrier, Pa
WB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP24	16	20-Nov-23	07-Dec-23	WB - TBM Tu
Eastbound	120	12-Jul-23	01-Dec-23	
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14	80	12-Jul-23*	14-Oct-23	EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP14
EB - TBM Tunnel - Road Barrier, Parapet & Utility Trough CPS up to CP21	40	16-Oct-23	01-Dec-23	EB - TBM Tunnel - R
DRILL & BLAST TUNNEL [D&BI]	228	05-Jun-23	08-Mar-24	
Tunnel Structure WB Type A	126	21-Aug-23	20-Jan-24	

Page 7 of 10

•	٠	Milestone
		Planned Bar

Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

						2024						
7	24	31	Ja 07	anuary 14	21	28		04	Febr 1	uary	18	25
,		51		B - TBN	1 Tunnel	- Fi	re bi	bard - Ti	unne	l Cr	au nwo	to C
				1	1						1 1 1	
											, 	
				1	1						: : :	
			· · · · · · · · · · · ·	+							   	- - 
				1							1	
				: : 								
				1	1						; ; ;	
											, 	+ !
						В-	TBN	1 Tunne	- 0	HVE	) Slab/ [	)am
				1	1						1 1 1	
				: : : :							: ; ; ;	
				1	-						1	
re B	oard OH	/D Soff	it up to C	H8392							 , ,	 -
				1							: :	
				+					EB -	TBI	M Fire B	oard
				1	1						1 1 1	
											; ;	
				1	1						; ; ;	
											 	- - 
				1							1 1 1	
											{	
												- - 
				1	1						1	1
											: / :	
											: : :	
				1							, , ,	
												- 
				1	1						: :	
				+							 : : :	+
				+								÷
1				1	1						1	
	L L 		 	 1 1 1							/ ; ;	+
0.55	ot 0 1 121			, <u>1</u> , 00	04		;					÷
arap	bet & Utili	ly i rou	gh CPS u	h io Ch	21						1 1	
inne	I - Road	Barrier,	Parapet	& Utility	Trough	CPS	s up	to CP24	Ļ			
			· · ·	ر י י								
-				1	1						; ; ;	
				י י י								
Road	Barrier,	Parape	t & Utility	Trough	CPS up	to C	P2	1				
				1	1						1 1 1	
							;					
				1	1						: :	-
			Date	Re	vision	Τ	Cł	ecked		A	pproved	1
		10-Ma			Rev. B	S	Pa			СН		
			-			1-1						

Activity Name	Dur	Start	Finish	2023     2024       September     October     November     December     January     February
WB - Type A Lining Formwork Assembly	24	21-Aug-23	16-Sep-23	03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 2 WB - Type A Lining Formwork Assembly
WB - Type A Lining before Pilot TBM Arrival	44	18-Sep-23	10-Nov-23	WB - Type A Lining before Pilot TBM Arrival
WB - Type A2 to A1 Formwork	12	30-Oct-23	11-Nov-23	WB - Type A2 to A1 Formwork
WB - Blast Door SG Excavation (24m, 0.5m/d)	48	02-Nov-23	29-Dec-23	WB - Blast Door SG Excavation (24m, 0,5m/d)
WB - Type A2 Wall (3 bays, 4d/bay)	12	13-Nov-23	25-Nov-23	WB - Type A2 Wall (3 bays, 4d/bay)
WB - Type A2 Formwork Wallform Removal	6	27-Nov-23	02-Dec-23	WB - Type A2 Formwork Wallform Removal
	24	04-Dec-23	02-Dec-23 03-Jan-24	WB - Type A2 Crown (3 bays, 8d/bay)
WB - Type A2 Crown (3 bays, 8d/bay) WB - Blast Door SG Installation			13-Jan-24	WB - Blast Door SG Installation
	12	30-Dec-23		WB - Type A Lining Formwork Dismantling
WB - Type A Lining Formwork Dismantling	12	04-Jan-24	17-Jan-24	WB - Blast Door Base Slab
WB - Blast Door Base Slab	6	15-Jan-24	20-Jan-24	
Tunnel Structure EB Type A	92	21-Aug-23	08-Dec-23	
EB - Blast Door SG Excavation	48	21-Aug-23*	17-Oct-23	EB - Blast Door SG Excavation
EB D&BI - Type A Lining Formwork Dismantling	24	21-Aug-23*	16-Sep-23	EB D&BI - Type A Lining Formwork Dismantling
EB D&BI - Type A OHVD Formwork Assembly	24	18-Sep-23*	17-Oct-23	EB D&BI - Type A OHVD Formwork Assembly
EB - Blast Door SG Installation	12	18-Oct-23	01-Nov-23	EB - Blast Door SG Installation
EB D&BI - Type A OHVD (8 bays, 4d.bay)	32	18-Oct-23	24-Nov-23	EB D&BI - Type A OHVD (8 bays, 4d.bay)
EB - Blast Door Base Slab	6	02-Nov-23	08-Nov-23	EB - Blast Door Base Slab
EB D&BI - Type A OHVD Formwork Dismantling	12	25-Nov-23	08-Dec-23	EB D&BI - Type A OHVD Formwork Dismantling
Tunnel Structure EB Type C	228	05-Jun-23	08-Mar-24	
EB Type C - Wall (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)	88	05-Jun-23*	16-Sep-23	EB Type C - Wall (16 bays @6m, 4d/bay + 30d formwork ass. & dismantling)
EB Type C - A/C/E Junction End Wall	52	29-Jul-23	27-Sep-23	EB Type C - A/C/E Junction End Wall
EB Type C - Crown Formwork Assembly	18	11-Sep-23	03-Oct-23	EB Type C - Crown Formwork Assembly
EB Type C - Wall Formwork Dismantling	12	18-Sep-23	03-Oct-23	EB Type C - Wall Formwork Dismantling
EB Type C - Crown (16 bays @ 6m, 8d/bay)	128	04-Oct-23	08-Mar-24	
Tunnel Structure EB Type A D&Br	50	12-Jul-23	07-Sep-23	
EB D&Br - SG Preparation (9+030 - 8+988, 42m, 3.5 bays)	21	12-Jul-23	04-Aug-23	30 - 8+988, 42m, 3.5 bays)
EB D&Br - SG Installation (9+030 - 8+988, 20nos)	5	05-Aug-23	10-Aug-23	n (9+030 - 8+988, 20nos)
EB D&Br - Base Slab (8 bays, 3d/bay)	24	11-Aug-23	07-Sep-23	EB D&Br - Base Slab (8 bays, 3d/bay)
Tunnel Structure S01 Branch Tunnel	160	12-Jul-23	20-Jan-24	
EB Type E - Lining (7 bays, 5d/bay)	35	12-Jul-23*	21-Aug-23	Lining (7 bays, 5d/bay)
EB Type E - Remaining Lining (2 bays, 5d/bay)	10	22-Aug-23	01-Sep-23	EB Type E - Remaining Lining (2 bays, 5d/bay)
EB Type E - Lining Formwork Dismantling	18	02-Sep-23	22-Sep-23	EB Type E - Lining Formwork Dismantling
EB Type E - OHVD Formwork Assembly	24	18-Oct-23	15-Nov-23	EB Type E - OHVD Formwork Assembly
EB Type E - OHVD (9 bays, 4d.bay)	36	16-Nov-23	29-Dec-23	EB Type E - OHVD (9 bays, 4d.bay)
		101101 20	20 000 20	
Page 8 of 10  Milestone Planned Bar Critical Activity			for I	Trunk Road T2 and Infrastructure Works Developments at South Apron onths Rolling Programme (Sep-23)

-	•	IVIIIesto
		Planne

EB Type E - OHVD Formwork Dismantling1830-DeCKL TUNNEL INTERNAL STRUCTURE1030-DeFire Board1030-DeEB Type E - OHVD Fire Board Installation1030-DeCKL TUNNEL - PILOT TBM15030-MayPilot TBM Tunnel - EB14430-MaEB TBM - 1st drive to CH8+738 DIS shift (11.4m/d)1130-MaEB TBM - 1st drive to CH8+738 DIS shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JuEB - Pilot TBM Bulkhead2428-SegEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-JuLWB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH9+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OCWB TBM disman	2-23       11-Jan-24         2-23       11-Jan-24         2-23       11-Jan-24         2-23       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         y-23       11-Jan-24         2-23       25-Nov-23         y-23       10-Jun-23         y-23       11-Jul-23         y-23       11-Jul-23         y-23       18-Nov-23         y-23       18-Noy-23         y-23       18-Noy-23         y-23       18-Noy-23         y-23       18-Noy-23         y-23       18-Noy-23         y-23       18-Noy-23 </th <th></th>	
CKL TUNNEL INTERNAL STRUCTURE1030-DeFire Board1030-DeEB Type E - OHVD Fire Board Installation1030-DeCKL TUNNEL - PILOT TBM15030-MayPilot TBM Tunnel - EB14430-MaEB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JuuEB - Pilot TBM Bulkhead2428-SegEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JuuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuuEB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AuEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB TBM dismantling & removal2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall18601-MagMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	2-23       11-Jan-24         2-23       11-Jan-24         2-23       11-Jan-24         2-23       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         1-23       11-Jan-24         -23       25-Nov-23         y-23       10-Jun-23         1-23       11-Jul-23         -23*       28-Oct-23         123       31-Aug-23         -23       08-Aug-23         y-23       15-Aug-23         y-23       31-Aug-23         y-23       25-Nov-23	EB - Pilot TBM Bulkhead BB - Pilot TBM Bulkhead EB - Cavem Excavator & Rails Footing installation Raily Footing installation Raily Footing installation Raily Footing installation Raily Footing installation Raily Footing installation
Fire Board1030-DeEB Type E - OHVD Fire Board Installation1030-DeCKL TUNNEL - PILOT TBM15030-MayPilot TBM Tunnel - EB14430-MaEB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JuEB - Pilot TBM Bulkhead2428-SegEB - Cavern Excavaton & Rails Footing installation1830-OcCivil Works4412-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuEB Dismating Cavern - Ocncreting for Overbreak & Backfilling609-AuEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AuEB Dismatting Cavern - Gantry Rail Footing & Anchors Installation1416-AuPilot TBM Tunnel - WB11524-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AuWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal2430-OcWB TBM dismantling & removal2430-OcVWB TBM dismantling & removal1807-OcWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaMezzanine Slab7216-OcOTHERS32228-De <td>2-23       11-Jan-24         2-23       11-Jan-24         -23       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         1-23       11-Jul-23         -23*       28-Oct-23         t-23       31-Aug-23         -23       08-Aug-23         y-23       15-Aug-23         y-23       31-Aug-23</td> <td>EB - Pilot TBM Bulkhead EB - Pilot TBM Bulkhead EB - Cavern Excavator &amp; Rails Footing installation EB - Cavern Excavator &amp; Rails Footing installation</td>	2-23       11-Jan-24         2-23       11-Jan-24         -23       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         1-23       11-Jul-23         -23*       28-Oct-23         t-23       31-Aug-23         -23       08-Aug-23         y-23       15-Aug-23         y-23       31-Aug-23	EB - Pilot TBM Bulkhead EB - Pilot TBM Bulkhead EB - Cavern Excavator & Rails Footing installation EB - Cavern Excavator & Rails Footing installation
EB Type E - OHVD Fire Board Installation1030-DeCKL TUNNEL - PILOT TBM15030-MayPilot TBM Tunnel - EB14430-MayEB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JutEB - Pilot TBM Bulkhead2428-SegEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JutEB Dismantling Cavern - D&Br (180m3, 10m3/d)1226-JutEB Dismatting Cavern - Occreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Concreting for Overbreak & Backfilling6115EB Dismatting Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-JutWB TBM assembly824-JutWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (24m/d)615-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal2430-OcWB TBM dismantling & removal1807-OcWB TBM dismantling & removal1807-OcWB TBM dismantling & removal2228-DeOverall258014agPortal Wall18601-MagPortal Wall18601-MagPlot TBM Bulkhead22EAST VENTILATION BUILDING [EVE]322Deverall282Portal Wall186Others322EVB - Genset Flue procurement & deli	-23 A       11-Jan-24         -23 A       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         1-23       11-Jul-23         -23*       28-Oct-23         t-23       18-Nov-23         t-23       28-Oct-23         t-23       31-Aug-23         t-23       08-Aug-23         g-23       15-Aug-23         g-23       31-Aug-23         g-23       25-Nov-23	EB - Pilot TBM Bulkhead EB - Pilot TBM Bulkhead EB - Cavern Excavator & Rails Footing installation EB - Cavern Excavator & Rails Footing installation
CKL TUNNEL - PILOT TBM15030-MayPilot TBM Tunnel - EB14430-MayEB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MayEB TBM dismantling & removal2412-JulEB - Pilot TBM Bulkhead2428-SerEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JulEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JulEB Dismatting Cavern - OasBr (180m3, 10m3/d)1226-JulEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Concreting for Overbreak & Backfilling616-AugWB TBM assembly824-Jul-15WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)1122-SegWB TBM - 2nd drive to CH9+078 122m D/S shift (11.4m/d)1122-SegWB - Pilot TBM Bulkhead2430-OcVB - Pilot TBM Bulkhe	-23 A       25-Nov-23         y-23       18-Nov-23         y-23       10-Jun-23         y-23       11-Jul-23         y-23       28-Oct-23         t-23       18-Nov-23         t-23       28-Oct-23         t-23       31-Aug-23         t-23       08-Aug-23         g-23       15-Aug-23         g-23       31-Aug-23         g-23       25-Nov-23	EB - Pilot TBM Bulkhead EB - Pilot TBM Bulkhead EB - Cavern Excavator & Rails Footing installation EB - Cavern Excavator & Rails Footing installation
Pilot TBM Tunnel - EB14430-MaEB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JuuEB - Pilot TBM Bulkhead2428-SegEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JuuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuuEB Dismatting Cavern - D&Br (180m3, 10m3/d)1226-JuuEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+708 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal807-OcWB - Pilot TBM Bulkhead2430-OcCoverall258Overall25801-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	y-23 18-Nov-23 y-23 10-Jun-23 i-23 11-Jul-23 i-23 28-Oct-23 t-23 18-Nov-23 i-23 31-Aug-23 i-23 08-Aug-23 j-23 15-Aug-23 j-23 31-Aug-23 j-23 31-Aug-23	EB - Cavem Excavator & Rails Footing installation m3/d) nstruction ern - Concreting for Overbreak & Backfilling
EB TBM - 1st drive to CH8+738 D/S shift (11.4m/d)1130-MaEB TBM dismantling & removal2412-JuaEB - Pilot TBM Bulkhead2428-SegEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JuaEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuaEB Dismatling Cavern - Occreting for Overbreak & Backfilling609-AugEB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugWB TBM assembly824-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB TBM dismantling & removal2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	y-23 10-Jun-23 h-23 11-Jul-23 -23* 28-Oct-23 t-23 18-Nov-23 -23 31-Aug-23 -23 08-Aug-23 g-23 15-Aug-23 g-23 31-Aug-23 g-23 31-Aug-23	EB - Cavem Excavator & Rails Footing installation m3/d) nstruction ern - Concreting for Overbreak & Backfilling
EB TBM dismantling & removal2412-JuuEB - Pilot TBM Bulkhead2428-SecEB - Cavem Excavaton & Rails Footing installation1830-OcCivil Works4412-JuuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuuEB Dismattling Cavern - D&Br (180m3, 10m3/d)1226-JuuEB Dismattling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismattling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismattling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM Bulkhead2430-OcWB - Pilot TBM Bulkhead2430-OcWB - Pilot TBM Bulkhead2430-OcWB - Pilot TBM Bulkhead2430-OcWB - Pilot TBM Bulkhead2430-OcVerall25801-MaPortal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	n-23       11-Jul-23         -23*       28-Oct-23         t-23       18-Nov-23         l-23       31-Aug-23         l-23       25-Jul-23         l-23       08-Aug-23         g-23       15-Aug-23         g-23       31-Aug-23         g-23       25-Nov-23	EB - Cavem Excavator & Rails Footing installation m3/d) nstruction ern - Concreting for Overbreak & Backfilling
EB - Pilot TBM Bulkhead2428-SegEB - Cavern Excavaton & Rails Footing installation1830-OcCivil Works4412-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1226-JuEB Dismattling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismattling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM Bulkhead2430-OcWB TBM Bulkhead2430-OcWB - Pilot TBM Bulkhead2430-OcVerrall18601-MaMezzanine Slab7216-OcOthERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	-23*       28-Oct-23         t-23       18-Nov-23         t-23       31-Aug-23         l-23       25-Jul-23         l-23       08-Aug-23         g-23       15-Aug-23         g-23       31-Aug-23         g-23       25-Nov-23	EB - Cavem Excavator & Rails Footing installation m3/d) nstruction ern - Concreting for Overbreak & Backfilling
EB - Cavern Excavaton & Rails Footing installation1830-OcCivil Works4412-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuEB Dismatting Cavern - D&Br (180m3, 10m3/d)1226-JuEB Dismatting Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatting Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB TBM dismantling & removal2430-OcWB TBM dismantling & removal18601-MagPortal Wall18601-MagMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	t-23 18-Nov-23 -23 31-Aug-23 -23 25-Jul-23 -23 08-Aug-23 g-23 15-Aug-23 g-23 31-Aug-23 23 A 25-Nov-23	EB - Cavem Excavator & Rails Footing installation m3/d) nstruction ern - Concreting for Overbreak & Backfilling
Civil Works4412-JuEB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JuEB Pilot TBM Bulkhead Construction1226-JuEB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcCoverallPortal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	-23         31-Aug-23           I-23         25-Jul-23           I-23         08-Aug-23           g-23         15-Aug-23           g-23         31-Aug-23           g-23         25-Nov-23	n3/d) nstruction ern - Concreting for Overbreak & Backfilling
EB Dismantling Cavern - D&Br (180m3, 10m3/d)1212-JutEB Pilot TBM Bulkhead Construction1226-JutEB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AutEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AutPilot TBM Tunnel - WB11524-JutWB TBM assembly824-JutWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AutWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AutWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SetWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aut	I-23         25-Jul-23           I-23         08-Aug-23           g-23         15-Aug-23           g-23         31-Aug-23           23 A         25-Nov-23	instruction ern - Concreting for Overbreak & Backfilling
EB Pilot TBM Bulkhead Construction1226-JulEB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-JulWB TBM assembly824-JulWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	I-23         08-Aug-23           g-23         15-Aug-23           g-23         31-Aug-23           23 A         25-Nov-23	instruction ern - Concreting for Overbreak & Backfilling
EB Dismatling Cavern - Concreting for Overbreak & Backfilling609-AugEB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)1122-SegWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-00WB - Pilot TBM Bulkhead2430-00EAST VENTILATION BUILDING [EVB]Overall25801-MaPortal Wall18601-MaMezzanine Slab7216-00OTHERSEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	g-23 15-Aug-23 g-23 31-Aug-23 23 A 25-Nov-23	ern - Concreting for Overbreak & Backfilling
EB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-JulWB TBM assembly824-JulWB TBM assembly824-JulWB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]Overall25801-MagPortal Wall18601-MagMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	g-23 31-Aug-23 23 A 25-Nov-23	
EB Dismatling Cavern - Gantry Rail Footing & Anchors Installation1416-AugPilot TBM Tunnel - WB11524-JulWB TBM assembly824-JulWB TBM assembly824-JulWB TBM - 2nd drive to CH9+051 first 15m - Learrning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]Overall25801-MagPortal Wall18601-MagMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	g-23 31-Aug-23 23 A 25-Nov-23	EB Dismatling Cavern - Gantry Rail Footing & Anchors Installation
Pilot TBM Tunnel - WB11524-Jul-WB TBM assembly824-Jul-WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)615-AugWB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AugWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	23 A 25-Nov-23	
WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)         6         15-Aug           WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)         27         22-Aug           WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)         27         22-Aug           WB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)         11         22-Seg           WB TBM dismantling & removal         18         07-Oc           WB - Pilot TBM Bulkhead         24         30-Oc           EAST VENTILATION BUILDING [EVB]         322         28-De           Overall         258         01-Ma           Portal Wall         186         01-Ma           Mezzanine Slab         72         16-Oc           OTHERS         322         28-De           EVB - Genset Flue procurement & delivery         322         28-De           Platform Removal at Portion T1         48         01-Aug	23 A 14-Aug-23	
WB TBM - 2nd drive to CH9+051 first 15m - Learning curve (2.4m/d)         6         15-Aug           WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)         27         22-Aug           WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)         27         22-Aug           WB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)         11         22-Seg           WB TBM dismantling & removal         18         07-Oc           WB - Pilot TBM Bulkhead         24         30-Oc           EAST VENTILATION BUILDING [EVB]         322         28-De           Overall         258         01-Ma           Portal Wall         186         01-Ma           Mezzanine Slab         72         16-Oc           OTHERS         322         28-De           EVB - Genset Flue procurement & delivery         322         28-De           Platform Removal at Portion T1         48         01-Aug	U U	
WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)2722-AuWB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-OcWB - Pilot TBM Bulkhead2430-OcEAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaPortal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Au	g-23 21-Aug-23	
WB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)1122-SegWB TBM dismantling & removal1807-00WB - Pilot TBM Bulkhead2430-00EAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaPortal Wall18601-MaMezzanine Slab7216-00OTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		WB TBM - 2nd drive to CH8+900 151m D shift (5.5m/d)
WB TBM dismantling & removal1807-00WB - Pilot TBM Bulkhead2430-00EAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaPortal Wall18601-MaMezzanine Slab7216-00OTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug	· ·	WB TBM - 2nd drive to CH8+778 122m D/S shift (11.4m/d)
WB - Pilot TBM Bulkhead2430-00EAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaPortal Wall18601-MaMezzanine Slab7216-00OTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		WB TBM dismantling & removal
EAST VENTILATION BUILDING [EVB]32228-DeOverall25801-MaPortal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		WB-Pilot TBM Bulkhead
Overall25801-MaPortal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		
Portal Wall18601-MaMezzanine Slab7216-OcOTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		
Mezzanine Slab7216-00OTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		Portal Wall
OTHERS32228-DeEVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		Mezzanine Slab
EVB - Genset Flue procurement & delivery32228-DePlatform Removal at Portion T14801-Aug		
Platform Removal at Portion T1 48 01-Aug		EVB - Genset Flue procurer
		Platform Removal at Portion T1
LVD - Gensel denvely anival to site U	-23* 25-Sep-23 27-Jan-24	◆ EVB - Genset delivery arriva
TUNNEL E&M INSTALLATION & COMMISSIONING4201-DeAGR / DPR / SUS2401-De		
		Tunnel 1st Fix - Cable Bracket & Containment
Tunnel 1st Fix - Cable Bracket & Containment     24     01-De		
Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying       24       01-De	c-23 30-Dec-23	Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying
1		
Page 9 of 10	0040/04 7	Truch Checked Approved T2 and Infractructure Marke
Critical Activity	ZUTX/114	I runk Road 12 and Inirastructure works
		Developments at South Apron <b>BOUYGUES</b>

•	•	Milesto
		Planne

Activity Name	Dur	Start	Finish	2023									2024															
				September		October				November				December				January					February					
				03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18 25
Stage 3B1 - Civil provision between AGR to SUS Tunnel for TCSS	0		30-Dec-23												1		-	-	5 5 5		Stage	3B1 - C	ivil provi	sion betv	ween	AGR to SI	JS Tunr	nel for TCSS
Sub-sea Tunnel between LSCC & CP11 Including E&M at SG	24	22-Dec-23	22-Jan-24						1						1		1 1 1 1		1 1 1 1 1 1 1					1				
Tunnel OHVD Sofit - 1st Fix - LHD Bracket & Cable Laying	24	22-Dec-23	22-Jan-24						1				· · · · · · · · · · · · · · · · · · ·				1			r	1			Tur	nnel Oł	-IVD Sofit	- 1st Fi	x - LHD Brack

Page 10 of 10

Milestone
 Planned Bar
 Critical Activity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Sep-23)

BOUYGUES TRAVAUX PUBLIC

	Date	Revision	Checked	Approved
	10-Mar-21	03V0 Rev. B	SPa	ICH
S				

APPENDIX O WASTE GENERATED IN THE REPORTING MONTH



Name of Department: CEDD Monthly Summary Waste Flow Table for 2023 (KT) Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

	Ac	tual Quantiti	es of Inert Ca	&D Materials Gen	erated Month	nly	Actual	Quantities of	f C&D Waste	s Generated M	<i>l</i> onthly	
Month	Quantityand LargeGeneratedBroken(a=c+d+e)Concrete		c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging		j. Chemical Waste	k. Others, e.g. general refuse	
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )	
January	46.616	0.290	0.000	45.647	0.968	0.000	0.000	0.460	0.000	0.000	0.047	
February	48.830	0.232	0.000	48.279	0.550	0.000	0.000	0.640	0.000	0.000	0.063	
March	66.163	0.251	0.000	64.838	1.325	0.000	0.000	0.240	0.000	0.000	0.093	
April	54.693	0.000	0.000	54.368	0.325	0.000	0.000	0.000	0.000	0.000	0.052	
May	11.520	0.005	0.000	10.490	1.030	0.000	0.000	0.640	0.000	0.000	0.115	
June	7.026	0.000	0.000	6.514	0.512	0.000	0.000	0.000	0.000	0.000	0.106	
Sub-total	234.846	0.778	0.000	230.136	4.710	0.000	0.000	1.980	0.000	0.000	0.476	
July	4.802	0.024	0.000	4.680	0.122	0.000	0.000	0.000	0.000	0.000	0.073	
August	0.304	0.000	0.000	0.304	0.000	0.000	0.000	0.000	0.000	0.000	0.097	
September	1.233	0.000	0.000	1.233	0.000	0.000	0.000	0.140	0.000	0.000	0.079	
October												
November												
December												
Total	241.185	0.803	0.000	236.353	4.832	0.000	0.000	2.120	0.000	0.000	0.725	

Monthly Summary Waste Flow Table

Notes:

(1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).

(2)The waste flow table shall also include C&D materials to be imported for use at the Site.

(3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).