Civil Engineering and Development Department


Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for **Developments at the Former South Apron**

Quarterly Environmental Monitoring and Audit Report

(under EP-458/2013/C)

August 2022 - October 2022 (Version 1)



REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk



Ref.: CEDKTDT2EM00 0 0400L.22

14 November 2022

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

By Post and Email

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 **Independent Environmental Checker for** Contract No. ED/2018/04 - Trunk Road T2 and Infrastructure Works for **Developments at the Former South Apron** (Environmental Permit: EP-458/2013/C)

Quarterly EM&A Summary Report (August 2022 to October 2022)

Reference is made to the Environmental Team's submission of the Quarterly EM&A Summary Report for August 2022 to October 2022 (Version 1) certified by the ET Leader and provided to us via email on 14 November 2022.

We are pleased to inform you that we have no adverse comment on the captioned submission.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui

Independent Environmental Checker

c.c.

CEDD

Attn.: Mr. Tommy Wong

Fax: 2739 0076

BTP

Attn.: Mr. Ivan Chau

By email

Cinotech

Attn.: Mr. K. S. Lee

Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj_Mgt\02 Corr\CEDKTDT2EM00_0_0400L.22.doc

TABLE OF CONTENTS

	EXECUTIVE SUMMARY Introduction	
	Summary of Main Works Undertaken and Key Measures Implemented	1
	Environmental Monitoring Works	
	Summary of Complaint, Warning, Notification of Summons and Successful Prosecution Reporting Changes in the Reporting Quarter	
1.	INTRODUCTION	
	Background	
	Purpose of the Report	
	Project Organizations	
	Construction Activities undertaken during the Report Quarter	
2.	ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	6
	Monitoring Parameters and Monitoring Locations	
	Monitoring Methodology and Calibration Details	
	Environmental Quality Performance Limits (Action and Limit Levels)	
	Implementation Status of Environmental Mitigation Measures	
	Status of Waste Management	
3.	MONITORING RESULTS	
	Weather Conditions	8
	Air Quality	
	Construction Noise	
	Water Quality Ecological Monitoring	
	Monitoring on Cultural Heritage	
	Landscape and Visual Monitoring and Audit	9
	Landfill Gas Monitoring	
	Waste ManagementFisheries	
	Influencing Factors on the Monitoring Results	
4.	NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALIT	
т.	PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	
	Summary of Exceedances	11
	Summary of Environmental Complaints and Prosecutions	
5.	COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	12
	Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A	
	Programme Effectiveness of Mitigation Massures	
	Effectiveness of Mitigation Measures	12 12

LIST OF TABLE

T 11 T	
Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 1.1	Key Project Contacts
Table 3.1	Summary of Weather Conditions in the Reporting Period
Table 3.2	Major Dust Sources during the Monitoring in the Reporting Period
Table 3.3	Major Noise Sources during the Monitoring in the Reporting Period

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 1.2	Project Organisation for Environmental Monitoring and Audit
Figure 2	Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

Successful Prosecution	A	Monitoring Requirements
D Graphical Presentation of Noise Monitoring Results E Graphical Presentation of Landfill Gas Monitoring Results (Not used) F Site Audit Summary G Environmental Mitigation Implementation Schedule (EMIS) H Waste Generated Quantity I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	В	Action and Limit Levels
E Graphical Presentation of Landfill Gas Monitoring Results (Not used) F Site Audit Summary G Environmental Mitigation Implementation Schedule (EMIS) H Waste Generated Quantity I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	C	Graphical Presentation of Air Quality Monitoring Results
F Site Audit Summary G Environmental Mitigation Implementation Schedule (EMIS) H Waste Generated Quantity I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	D	Graphical Presentation of Noise Monitoring Results
G Environmental Mitigation Implementation Schedule (EMIS) H Waste Generated Quantity I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	E	Graphical Presentation of Landfill Gas Monitoring Results (Not used)
H Waste Generated Quantity I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	F	Site Audit Summary
 I Summary of Exceedances J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution 	G	Environmental Mitigation Implementation Schedule (EMIS)
J Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution	Н	Waste Generated Quantity
Successful Prosecution	I	Summary of Exceedances
	J	Summaries of Environmental Complaint, Warning, Summon and Notification of
		Successful Prosecution
K Event and Action Plan	K	Event and Action Plan
L Construction Programme	L	Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 10th Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for "Trunk Road T2 and Infrastructure Works at the Former South Apron". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting period from August 2022 to October 2022.

Summary of Main Works Undertaken and Key Measures Implemented

2. The construction activities undertaken in the reporting quarter were as follows:

August 2022

- East Bound Type A Bench
- East Ventilation Building Basement Excavation & Base Slab Construction
- West Bound Drill & Blast Tunnel, Blasting
- Drill & Blast Tunnel Civil Works, Kicker concreting
- Service Gallery Installation

September 2022

- East Bound RC Structure Construction, Service Gallery Drill & Blast, Service Gallery A Installation.
- East Ventilation Building WB Blinding & Waterproofing, EB Excavation and RC Structure.
- West Bound Extension & Blast Tunnel, RC Structure Construction.

October 2022

- East Bound RC Structure Construction, Service Gallery Drill & Blast, Service Gallery A Installation.
- East Ventilation Building WB Blinding & Waterproofing, EB Excavation and RC Structure.
- West Bound Extension & Blast Tunnel, RC Structure Construction.
- 3. Implementation of the key mitigation measures during the reporting period are as follows:

Construction Noise

- Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver.
- Use of Quality Powered Mechanical Equipment (QPME) on site.
- Erected the noise barrier on site.

Air Quality

• Regularly watering on site to avoid dust generation.

Landscape and Visual

• Tree protection zones were fenced off to protect the existing trees on site.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting quarter for the Project is tabulated in **Table** I. Details of the environmental monitoring results is presented in **Section 3**.

Table I Non-compliance (Exceedance) Record for the Project in the Reporting Quarter

Parameter	No. of Exceedance		No. of Exceedance due to Construction Activities of this Project		Action Taken
	Action Level	Limit Level	Action Level	Limit Level	
August 2022					
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A	N/A	N/A	0	N/A
September 2022					
Air Quality	1	0	0	0	Detail refer to App I.
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A	N/A	N/A	0	N/A
October 2022					
Air Quality	0	0	0	0	N/A
Noise	2	0	0	0	Detail refer to App J.
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A	N/A	N/A	0	N/A

Note:

N/A - Not Applicable.

Summary of Complaint, Warning, Notification of Summons and Successful Prosecution

6. Summary of key information in the reporting quarter is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Quarter

E4		Event Details	A -4' TI-1	Status	
Event	Number	Nature	Action Taken		
Complaints Received	2	Noise	Detail refer to App J	Closed	
Notifications of any summons & prosecutions received	0		N/A	N/A	

N/A - Not Applicable

7. Environmental monitoring works for the Project are considered effective and is generating data to categorically identify the environmental impacts from the works and influencing factors in the vicinity of monitoring stations.

Reporting Changes in the Reporting Quarter

8. No reporting change in the reporting quarter.

1. INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme under this Contract is governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in **Figure 1** and the works to be executed under this Contract and corresponding EPs are summarized as follows:

Environmental Permit	Works Description	
EP-451/2013 – Trunk Road T2	<u>Trunk Road T2</u>	
	• Construction of highway and sub-sea tunnel connecting between	
	Central Kowloon Route and Cha Kwo Ling Tunnel	
	Western & Eastern Ventilation Buildings	
EP-458/2013/C – Tseung Kwan O –	Cha Kwo Ling Tunnel	
Lam Tin Tunnel (TKOLTT) and	Construction of Cha Kwo Ling Tunnel from the end of Trunk Road	
Associated Works	T2 to the TKOLTT at the Eastern Ventilation Building	

Monitoring Works in Lam Tin under EP-458/2013/C

- 1.4 Under Agreement No. CE 59/2015 (EP) Tseung Kwan O Lam Tin Tunnel (TKOLLT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report
- 1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project").

Purpose of the Report

1.6 This is the 10th Quarterly EM&A Summary Report summarizing the EM&A works for the Project in between August 2022 and October 2022.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP)
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

	110) 110)000 00		
Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Cinotech	Environmental Teem	Mr. KS Lee (ETL)	2151 2091
Cinotech	Environmental Team	Ms. Karina Chan	
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor	Ms. Ality Chan	5185 4462

1.9 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Report Quarter

1.10 The major site activities undertaken in the reporting quarter are shown as follow:

August 2022

- East Bound Type A Bench
- East Ventilation Building Basement Excavation & Base Slab Construction
- West Bound Drill & Blast Tunnel, Blasting
- Drill & Blast Tunnel Civil Works, Kicker concreting
- Service Gallery Installation

September 2022

- East Bound RC Structure Construction, Service Gallery Drill & Blast, Service Gallery A Installation.
- East Ventilation Building WB Blinding & Waterproofing, EB Excavation and RC Structure.
- West Bound Extension & Blast Tunnel, RC Structure Construction.

October 2022

- East Bound RC Structure Construction, Service Gallery Drill & Blast, Service Gallery A Installation.
- East Ventilation Building WB Blinding & Waterproofing, EB Excavation and RC Structure.
- West Bound Extension & Blast Tunnel, RC Structure Construction.

2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

2.1 The EM&A Manual designates locations for environmental monitoring in terms of air quality, noise, and landfill gas due to the Project. The Project area and monitoring locations are depicted in **Figures 2**. **Appendix A** gives details of monitoring requirements.

Monitoring Methodology and Calibration Details

2.2 Monitoring works/equipment were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the corresponding Monthly EM&A Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 2.3 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix B**.
- 2.4 Should the monitoring results of the environmental monitoring parameters at any designated monitoring stations indicate that the Action / Limit Levels are exceeded, the actions in accordance with the Event and Action Plans in **Appendix K** was carried out.

Implementation Status of Environmental Mitigation Measures

2.5 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for implementation by the Contractor. The implementation status of environmental mitigation measures (EMIS) is given in **Appendix G**.

Site Audit Summary

2.6 During site inspections in the reporting period, no non-compliances was recorded. The observations and recommendations made during the reporting period are summarized in **Appendix F**.

Status of Waste Management

2.7 The amount of wastes generated by the construction activities during the reporting period is shown in **Appendix H**.

3. MONITORING RESULTS

Weather Conditions

3.1 The weather during monitoring sessions was summarized in **Table 3.1**.

Table 3.1 Summary of Weather Conditions in the Reporting Period

Reporting Month	General Weather Conditions
August 2022	Sunny, Cloudy, Rainy
September 2022	Sunny, Cloudy, Rainy
October 2022	Sunny, Cloudy, Rainy

3.2 The detail of weather conditions for each individual monitoring session was presented in the corresponding monthly EM&A report.

Air Quality

- 3.3 All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/Limit Level exceedance was recorded.
- 3.4 All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. One (1) Action Level exceedance was recorded in the reporting quarter. No Limit Level exceedance was recorded in the reporting quarter.
- 3.5 The graphical presentations of the air quality monitoring results are shown in **Appendix** C.

Construction Noise

3.6 All noise monitoring was conducted as scheduled in the reporting month. Two (2) Action Level exceedance were recorded in this reporting quarter and no Limit Level exceedance were recorded in this reporting quarter. The graphical presentations of the noise monitoring results are shown in **Appendix D**.

Water Quality

Groundwater Quality

3.7 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD

Marine Water Quality

3.8 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

3.9 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04

Ecological Monitoring

3.10 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04...

Monitoring on Cultural Heritage

3.11 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Landscape and Visual Monitoring and Audit

3.12 The implementation of landscape and visual mitigation measures was checked during the environmental site inspections. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Appendix F**.

Landfill Gas Monitoring

3.13 Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in this reporting quarter, therefore, no landfill gas monitoring was required.

Waste Management

3.14 Site audits were carried out on a weekly basis to monitor and ensures that proper storage, transportation and disposal practices of wastes generated from this Project include inert construction and demolition (C&D) materials, non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Fisheries

3.15 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.

Influencing Factors on the Monitoring Results

3.16 During the reporting period, the major dust and noise source identified at the designated monitoring stations are as follows:

Table 3.2 Major Dust Sources during the Monitoring in the Reporting Period

Station	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(B) - Cha Kwo Ling Public Cargo Working Area Administrative Office *	Road Traffic at Cha Kwo Ling Road

^{*:} AM4(A) is not available for conducing monitoring due to the demolition of administrative office, the relocation of monitoring station from AM4(A) to AM4(B) has been approved by EPD on 11 July 2022.

Table 3.3 Major Noise Sources during the Monitoring in the Reporting Period

Monitoring Stations	Locations	Major Noise Source
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM4	Tin Hau Temple, Cha Kwo Ling	Road Traffic at Cha Kwo Ling Road
CM5	CCC Kei Faat Primary School, Yau Tong	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza

4. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

Summary of Exceedances

4.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedances is attached in **Appendix I**.

Air Quality

4.2 One (1) Action Level exceedance was recorded in the reporting quarter. No Limit Level exceedance was recorded in the reporting quarter

Construction Noise

4.3 Two (2) Action Level exceedance was recorded due to the documented complaint in the reporting quarter.

No Limit Level exceedance for construction noise monitoring was recorded in the reporting quarter.

Review of the Reasons for and the Implications of Non-compliance

4.4 During site audits in the reporting quarter, no non-compliance was recorded. Recommendations made in each individual site audit session were attached in the **Appendix F**.

Landscape and Visual

4.5 No non-compliance of the landscape and visual impact was recorded in the reporting quarter.

Summary of Environmental Complaints and Prosecutions

- 4.6 Two (2) environmental complaint on this Project was received in the reporting quarter.
- 4.7 No environmental warning, prosecution and notification of summons were received in the reporting quarter.

5. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme

The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project

Effectiveness of Mitigation Measures

The mitigation measures recommended in the EIA report are considered effective in minimizing environmental impacts.

The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.

Environmental monitoring works were performed in the reporting quarter and all monitoring results were checked and reviewed.

The summary record of non-compliance (exceedances) of Action/Limit Level for environmental monitoring in the reporting quarter has been presented in **Table I** above and in **Appendix I**.

Two (2) environmental complaint was received in the reporting quarter. The details were attached in the **Appendix J.**

No warning, notification of summon and environmental prosecution was received in the reporting quarter. The details were attached in the Appendix J.

Recommendations

Joint weekly site audits by the representatives of the Engineer, Contractor and the ET were conducted in the reporting quarter. The following recommendations was made to the Contractor for the coming reporting month:


Air quality:


• The valid NRMM labels should be displayed at a conspicuous position on PME

Waste / Chemical Management


- The general refuse should be stored in the enclosed bin and removed regularly.
- Drip tray should be provided to prevent leaked oil from entering drainage system during handling of chemical.
- Waste, such as oil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution.

FIGURES









APPENDIX A MONITORING REQUIREMENTS

Appendix A - Environmental Impact Monitoring Requirements

Table I – Air Quality Monitoring

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Air Quality	1 hour TSP	Three times / 6 days	 AM1 – Tin Hau Temple AM2 – Sai Tso Wan Recreation Ground AM3 – Yau Lai Estate Bik Lai House 	 AM1 – Ground Level AM2 – Ground Level AM3 – Rooftop (41/F)
	24 hour TSP	Once / 6 days	 AM4⁽¹⁾ – Sitting-out Area at Cha Kwo Ling Village AM4(B)^{(2)(*)(**)} – Flat 103 Cha Kwo Ling Village 	 AM4⁽¹⁾ – Ground Level AM4(B)^{(2)(**)} – Ground Level

Remarks: (1) For 1-hour TSP monitoring; (2) For 24-hour TSP monitoring

Table II – Noise Monitoring

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Construction Noise	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during 0700 to 1900 on normal weekdays	Once per week	 CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong CM4 – Tin Hau Temple, Cha Kwo Ling CM5 – CCC Kei Faat Primary School, Yau Tong 	 CM1 – Rooftop (41/F) CM2 – Rooftop (41/F) CM3 – Rooftop (40/F) CM4 – Ground Level CM5 – Rooftop (6/F)

^(*) Air quality monitoring at designated station AM4(24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4(A) (24-hr TSP only).

^(**)AM4(A) is not available for conducing monitoring due to the demolition of administrative office. EPD had been approved the relocation of monitoring station from AM4(A) to AM4(B). Detail refer to E.S.8 of this report.

Table III -Landfill Gas Monitoring

Type of Monitoring	Parameter	Frequency	Location
Landfill Gas	Methane, Carbon dioxide and Oxygen	at least daily before starting the work of the day	 Excavation Locations Manholes and Chambers Relocation of monitoring wells Any other Confined Spaces

APPENDIX B ACTION AND LIMIT LEVELS

APPENDIX B – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, μg/m³	
AM1	Tin Hau Temple	275		
AM2	Sai Tso Wan Recreation Ground	273	500	
AM3	Yau Lai Estate Bik Lai House	271	500	
AM4	Sitting-out Area at Cha Kwo Ling Village	278		

24-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, μg/m³	
AM1	Tin Hau Temple	173		
AM2	Sai Tso Wan Recreation Ground	192		
AM3	Yau Lai Estate Bik Lai House	167	260	
AM4(B)	Flat 103 Cha Kwo Ling Village	210		

Noise


Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received from any one of the monitoring stations	75 dB(A) ⁽¹⁾

¹70 dB(A) for schools and 65 dB(A) for schools during examination period.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

APPENDIX C GRAPHICAL PRESENTATION OF AIR QUALITY MONITORING RESULTS



AM4 - Sitting-out Area at Cha Kwo Ling Village AM4 - Sitting-out Area at Cha Kwo Ling Village Figure 100 AM4 - Sitting-out Area at Cha Kwo Ling Village Figure 100 Figure

Notes:

- 1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2. The weather conditions during the reporting month are presented in Section 3.1.
- 3. Other factors which might affect the monitoring results are presented in Section 3.16.

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron


Graphical Presentation of 1-hour TSP Monitoring Results


Scale
N.T.S
No. MA20003

TNOTECH

Oct-22

C






Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2) The weather conditions during the reporting month are presented in Section 3.1.
- 3) Other factors which might affect the monitoring results are presented in Section 3.16.

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Graphical Presentation of 24-hour TSP Monitoring Results

Scale
N.T.S
No. MA20003
Date
Oct-22
Appendix
C

APPENDIX D GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS



Noise Levels



Notes:

- 1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2. The weather conditions during the reporting month are presented in Section 3.1.
- 3. Other factors which might affect the monitoring results are presented in Section 3.16.

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Graphical Presentation of

Construction Noise Monitoring Results

 Scale
 Project

 N.T.S
 No.
 MA20003

 Date
 Oct 22
 Appendix
 D

CINOTECH

Title

APPENDIX F SITE AUDIT SUMMARY

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Quarterly EM&A Report

Appendix F - Site Audit Summary

August 2022

Items	Date	Status*	Follow up Action		
Water Quality					
Ecology					
Noise					
Landscape and Visual					
Air Quality					
Damaged NRMM label was observed on the PME	24 Aug 2022	~	Item was rectified on 31 Aug 2022.		
Waste / Chemical Management					
Impact on Cultural Heritage					
Permits / Licenses					

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- * Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but improved by the contractor

MA20003/App F CINOTECH

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Quarterly EM&A Report

Appendix F - Site Audit Summary

September 2022

Items	Date	Status*	Follow up Action		
Water Quality					
Noise					
Landscape and Visual	•				
Air Quality	•				
Waste / Chemical Management					
The waste was accumulated in the bin	29 Sep 2022	#	Follow up in the next reporting month.		
Drip tray was not observed on the oil container	29 Sep 2022	#	Follow up in the next reporting month.		
Impact on Cultural Heritage					
Permits / Licenses					

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- * Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

MA20003/App F CINOTECH

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Quarterly EM&A Report

Appendix F - Site Audit Summary

October 2022

Items	Date	Status*	Follow up Action
Water Quality			
Noise	•		
Landscape and Visual			
Air Quality			
Damaged NRMM label was observed on the PME.	20 Oct 2022	/	Item was rectified on 27 Oct 2022.
Waste / Chemical Management			
The waste was accumulated in the bin.	29 Sep 2022	~	Item was rectified on 06 Oct 2022.
Drip tray was not observed on the oil container.	29 Sep 2022	~	Item was rectified on 06 Oct 2022.
Drip tray was not observed on the oil container.	6 Oct 2022	~	Item was rectified on 13 Oct 2022.
The waste oil was observed on the floor.	20 Oct 2022	/	Item was rectified on 27 Oct 2022.
Impact on Cultural Heritage			
Permits / Licenses		-	

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- * Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- Non-compliance but rectified by the contractor

MA20003/App F CINOTECH

APPENDIX G ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

App G - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	APCO
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	APCO
S3.8.7	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Use of frequent watering for particularly dusty construction areas and areas close to ASRs Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
1	Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD)	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	APCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction				APCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
\$4.9	Good Site Practice Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impac	et (Construction Phase)					
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m³, with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m ³ (i.e. 1,000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. Sufficient stock of silt curtain should be provided on site.	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	Other good site practices should be undertaken during filling operations include:					
\$5.8.3	all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea; floating single silt curtain shall be employed for all marine works; all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved; adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain.	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR \$5.6.1	To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented: - Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) - The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works. - Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier. - Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation.	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil crossion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and crosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include:	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.8 S5.8.8	use of sediment traps; and adequate maintenance of drainage systems to prevent flooding and overflow.	runon and land-based construction				
\$5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m ² capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent crossion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
S5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater scepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.25 - S5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grounding will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: • suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; • chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and • storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
S6.8.4	Measures to Minimize Disturbance Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers; Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.5	Standard Good Site Practice Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works. Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner. General drainage arrangements should include sediment and oil traps to collect and control construction site run-off. Open burning on works sites is illegal, and should be strictly prohibited. Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
\$6.8.6	Measure to Minimize Groundwater Inflow The drained tunnel construction method with groundwater inflow control measures would generally be adopted. During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements.	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
\$6.8.8	Measure to Minimize Impact on Corals Coral translocation It is recommended to translocate the affected coral colonies, except the locally common Oulastrea crispata, within the reclamation area and bridge footprint to the other suitable locations as far as practicable. The coral translocation should be conducted during the winter months (November-March) in order to avoid disturbance during their spawning period (i.e. July to October). A detailed coral translocation plan with a description on the methodology for pertanslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCD prior to commencement of coral translocation. Post translocation Monitoring A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocated coral communities Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey.	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.9 \$6.8.10	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. Diverting of the site runoff to silt trap facilities before discharging into storm drain; Proper waste and dumping management; and Standard good-site practice for land-based construction.	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	wqo
S6.8.11	Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition.	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
\$7.7.3	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area.	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management (
\$8.6.3	Good Site Practices and Waste Reduction Measures Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
\$8.6.4	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
\$8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.6	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in the project and other local concurrent projects as far as possible.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; • Maintain and clean storage areas routinely; • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations should be designated to stockpile each material to enhance reuse.	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	Storage, Collection and Transportation of Waste (con't) Remove waste in timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and Maintain records of quantities of waste generated, recycled and disposed.	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed.	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
\$8.6.17 – \$8.6.20	Sediments (con't) Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment. A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment shurry to the surrounding water. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site.	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tapnalin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adeq	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	• If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	General Refuse • General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	eritage (Construction Phase)					
\$9.6.4	Dust and visual impacts Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided; The open yard in front of the temple should be kept as usual for annual Tin Hau festival; Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
\$9.6.4	Indirect vibration impact Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; Monitoring of vibration should be carried out during construction phase. Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work.	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	Established Alert, Alarm and Action Level for the monitoring parameters. To increase the instrumentation monitoring and reporting frequency. To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded.	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	l Impact (Construction Phase)					
Table 10.8.1/ Landscape Mitigation Plan	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard	(Design and Construction Phase)			-		-
	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below:	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
	Methane 0-100% LEL and 0100% v/v Carbon dioxide 0-100% Oxygen 0-21%			Consultation Zone		

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	Safety Measures • For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. • An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. • No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. • Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flame" notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. • Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. • Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). • The permit to work procedure should set down clearly the requirements for continuous monitoring for methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise should be permitted to carry out hot works in confined areas. • Where there are any temporary site offices, or any	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
	The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards.					
\$11.5.10 \$11.5.25	• Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong).					
	 Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person. 					
	Monitoring ● Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area.					
	For excavations deeper than 1m, measurements should be carried out: at the ground surface before excavation commences; immediately before any worker enters the excavation; at the beginning of each working day for the entire period the excavation remains open; and					
S11.5.26 - S11.5.31	 periodically throughout the working day whilst workers are in the excavation. For excavations between 300mm and 1m deep, measurements should be carried out: 	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
	directly after the excavation has been completed; and periodically whilst the excavation remains open. For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.					
	Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person. The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system.					
S11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit (August 2022)

Key:

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- · Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status					
Air Quality									
	Damaged NRMN label was observed on the PME	The damaged NRMN label should be replaced by the valid NRMN label	24 Aug 2022	✓					
Construction N	Construction Noise Impact								
Water Quality	Impact								
Ecological Imp	pact								
Fisheries Impa	nct								
Waste Manage	ement								
Landscape and	l Visual Impact								
Landfill Gas H	lazards								

Table II - Observation / Reminder / Non-compliance made during Site Audit (September 2022)

Key:

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- · Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
Construction I	Noise Impact			
Water Quality	Impact			
Ecological Imp	pact			
Fisheries Impa	nct			
Waste Manage	ement			
S8.6.8	Refuse should be removed regularly	The waste was accumulated in the bin	29 Sep 2022	#
	Drip tray should be provided to prevent leaked oil	Drip tray was not observed around the oil container	29 Sep 2022	#
Landscape and	d Visual Impact			
Landfill Gas H	lazards			

Table II - Observation / Reminder / Non-compliance made during Site Audit (October 2022)

Key:

- ✓ Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit
- X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit
- # Follow up action will be reported in next reporting month
- * Non-compliance of mitigation measure
- · Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status
Air Quality				
	Damaged NRMM label was observed on the PME	The damaged NRMM label should be replaced by the valid NRMM label	20 Oct 2022	✓
Construction N	Noise Impact			
Water Quality	Impact			
Ecological Imp	act			
Fisheries Impa	ct			
Waste Manage	ment			
S8.6.8	Refuse should be removed regularly	The waste was accumulated in the bin	29 Sep 2022	✓
	Drip tray should be provided to prevent leaked oil	Drip tray was not observed around the oil container	29 Sep 2022	✓
	Drip tray should be provided to prevent leaked oil	Drip tray was not observed around the oil container	6 Oct 2022	✓
S8.6.3	Regular cleaning and maintenance the oil interceptor	The waste oil was observed on the floor.	20 Oct 2022	✓
Landscape and	Visual Impact	-		
				
Landfill Gas H	azards			

APPENDIX H WASTE GENERATED QUANTITY



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2022 (CKL)

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual (Quantities of	C&D Wastes	s Generated	Monthly
Month	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging		j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	4.615	4.615	0.000	4.615	0.000	0.000	0.000	0.000	0.000	0.000	0.031
February	1.374	1.374	0.000	1.374	0.000	0.000	0.000	0.000	0.000	0.000	0.005
March	2.227	2.227	0.000	2.227	0.000	0.000	0.000	0.000	0.000	0.000	0.009
April	2.249	2.249	0.000	2.249	0.000	0.000	0.000	0.000	0.000	0.000	0.019
May	4.334	4.334	0.000	4.334	0.000	0.000	0.000	0.000	0.000	3.200	0.024
June	3.429	3.429	0.000	3.429	0.000	0.000	0.000	0.000	0.000	0.000	0.026
Sub-total	18.228	18.228	0.000	18.228	0.000	0.000	0.000	0.000	0.000	3.200	0.114
July	3.158	3.158	0.000	3.158	0.000	0.000	0.000	0.000	0.000	0.000	0.019
August	4.160	4.160	0.000	4.160	0.000	0.000	0.000	0.000	0.000	3.810	0.021
September	4.112	4.112	0.000	4.112	0.000	0.000	0.000	0.000	0.000	0.000	0.021
October	4.206	4.206	0.000	4.206	0.000	0.000	0.000	0.000	0.000	0.000	0.021
November				_			_				
December											
Total	33.864	33.864	0.000	33.864	0.000	0.000	0.000	0.000	0.000	7.010	0.196

Monthly Summary Waste Flow Table

Notes:

- (1) The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).
- (2)The waste flow table shall also include C&D materials to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

APPENDIX I SUMMARY OF EXCEEDANCES

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix I – Summary of Exceedance

Reporting Quarter: August 2022 – October 2022

(A) Exceedance Report for Air Quality

One (1) Action Level exceedance and no Limit Level exceedance of 24hr TSP monitoring were recorded in this reporting quarter.

Monitoring Station	Start Date	Conc. (µg/m³)	Level exceeded
AM1	29 September 2022	198.2	Action Level

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting quarter.

(B) Exceedance Report for Construction Noise

Two (2) Action Level exceedance was recorded due to the documented complaint in the reporting quarter.

No Limit Level exceedance for construction noise monitoring was recorded in the reporting quarter.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting quarter)

Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

NOE No. 220929_24hrTSP (AM1) Exceedance Level: Action

Date of Air Quality Monitoring: 29 September 2022

Part A – Exceedance Summary Tables

Table I: Parameter(s) – 24-hour TSP

Station	Location	Time	Filter Weight (g) Initial	Filter Weight (g) Final	Particulate Weight (g)	Particulate Concentration (µg/m3)	Action Level: (µg/m3)	Limit Level: (µg/m3)	Level exceeded
AM1	Tin Hau Temple	0900 (29 Sep 2022) – 0900 (30 Sep 2022)	3.3035	3.6520	0.3485	198.2	173	<u>260</u>	Action

Note: **Bold Italic** means Action Level exceedance

Bold Italic with underline means Limit Level exceedance

Part B – Major Source of Parameter Monitored

Field Observation(s) and Finding(s)

(a) Statement of exceedance(s)

24-hour TSP monitoring measured at AM1 on 29 September 2022 exceeded the action level.

(b) Cause of exceedance(s)

According to the observation of our field staff, the major dust source(s) and/or reason(s) for exceedance identified at AM1 is/are as follow:

- 1. According to our field observation, the joss paper furnace was found next to the high volume sampler (HVS), which may affect the result if incense burning was conducted.
- 2. Non-project related construction works (TKOLTT project)
- 3. Road traffic along Cha Kwo Ling Road
- 4. RE and Contractor have confirmed that no construction activity was carried out in the vicinity of the Tin Hau Temple on 29-30 September 2022 under this contract.

MA20003\NOE 1 CINOTECH

Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

Photo Record (Photo Taken by ET)




Photo 1 – The joss paper furnace was found next to the high volume sampler (HVS) at AM1. (Taken on 5 Oct 2022)



Photo 2 – The joss paper furnace was found next to the high volume sampler (HVS) at AM1. (Taken on 5 Oct 2022)

Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

Part C – Conclusion

Based on the finding(s) and observation(s) above, we deduce Action Level exceedance of 24-hour TSP recorded at station AM1 on 29 September 2022 respectively are due to the non-project related influence. Therefore, the exceedance is considered as **non-project related**.

Part D – Recommendation

Although the exceedance is consider as non-project related, it is recommended that the following construction dust mitigation measures shall always to be implemented on site to reduce/ minimize the generation of dust due to the construction activities.

- 1. Watering of the construction areas 12 times per day to reduce dust emissions.
- 2. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions.
- 3. Open stockpiles shall be avoided or covered.
- 4. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.
- 5. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.
- 6. Imposition of speed controls for vehicles on unpaved site roads, 8 km per hour is the recommended limit.
- 7. Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.

MA20003\NOE 3 CINOTECH

APPENDIX J SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix J – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Quarter: August 2022 – October 2022

Log Ref.	Location	Received Date	Details of Complaint/warning/sum mon and prosecution	Investigation/Mitigation Action	Status
Complaint #N08	Portion T1	19-Oct-22	Complainant informed that the groundborne noise was heard at his/her residence (near Cha Kwo Ling Main Road) everyday, including the public holiday. Also, the complainant further informed that recently they continued to hear groudborne noise which had caused serious noise nuisance to the residents	 A valid CNP was hold and construction activities being taken were complied with the relevant CNP Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received 	Closed

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix J – Summary of environmental complaint, warning, summon and notification of successful prosecution

Complaint #N09	Portion T1	28-Oct-22	Complainant informed that the underground breaking noise was heard at her residence (near Cha Kwo Ling Main Road) after the blasting work every day.	 A valid CNP was hold and construction activities being taken were complied with the relevant CNP Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE0997-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received 	Closed
-------------------	---------------	-----------	--	--	--------

Remarks: Two (2) environmental complaint were received in the reporting period, no environmental warning/ summon and prosecution were received in the reporting period.

APPENDIX K EVENT AND ACTION PLAN

Event and Action Plan for Air Quality (Dust)

EXTENTE	ACTION					
EVENT	ET	IEC	ER	CONTRACTOR		
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 		
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 		

EVENT	ACTION				
EVENI	ET	IEC	ER	CONTRACTOR	
Limit level being exceeded by one sampling	 If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
Limit level being exceeded by two	Notify IEC, ER, Contractor and EPD;	Discuss amongst ER, ET, and Contractor on the potential	Confirm receipt of notification of exceedance in writing;	Take immediate action to avoid further exceedance;	
or more consecutive	2. Identify source;	remedial actions; 2. Review Contractor's remedial	 Notify Contractor; In consolidation with the IEC, 	2. Submit proposals for remedial actions to IEC within three working	
sampling		actions whenever necessary to	agree with the Contractor on the	days of notification;	

EN /EN /E	ACTION				
EVENT	ET	IEC	ER	CONTRACTOR	
	3. Repeat measurement to confirm	assure their effectiveness and	remedial measures to be	3. Implement the agreed proposals;	
	findings;	advise the ER accordingly;	implemented;	4. Resubmit proposals if problem still	
	4. Increase monitoring frequency to	3. Supervise the implementation of	4. Ensure remedial measures	not under control;	
	daily;	remedial measures.	properly implemented;	5. Stop the relevant portion of works	
	5. Carry out analysis of Contractor's		5. If exceedance continues, consider	as determined by the ER until the	
	working procedures to determine		what portion of the work is	exceedance is abated.	
	possible mitigation to be		responsible and instruct the		
	implemented;		Contractor to stop that portion of		
	6. Arrange meeting with IEC and		work until the exceedance is		
	ER to discuss the remedial actions		abated.		
	to be taken;				
	7. Assess effectiveness of				
	Contractor's remedial actions and				
	keep IEC, EPD and ER informed				
	of the results;				
	8. If exceedance stops, cease				
	additional monitoring.				


Event and Action Plan for Construction Noise

EVENT	ACTION							
		ET		IEC		ER		CONTRACTOR
Action Level	1.	Notify IEC and Contractor;	1.	Review the analysed results submitted by the ET;	1.	Confirm receipt of notification of failure in	1.	Submit noise mitigation proposals to IEC;
	2.	Carry out investigation;	2.	Review the proposed remedial measures by the		writing;	2.	Implement noise mitigation proposals.
	3.	Report the results of investigation to the IEC, ER		Contractor and advise the ER accordingly;	2.	Notify Contractor;		
		and Contractor;	3.	Supervise the implementation of remedial	3.	Require Contractor to propose remedial measures		
	4.	Discuss with the Contractor and formulate		measures.		for the analysed noise problem;		
		remedial measures;			4.	Ensure remedial measures are properly		
	5.	Increase monitoring frequency to check mitigation				implemented.		
		effectiveness.						
Limit Level	1.	Identify source;	1.	Discuss amongst ER, ET, and Contractor on the	1.	Confirm receipt of notification of failure in	1.	Take immediate action to avoid further
	2.	Inform IEC, ER, EPD and Contractor;		potential remedial actions;		writing;		exceedance;
	3.	Repeat measurements to confirm findings;	2.	Review Contractors remedial actions whenever	2.	Notify Contractor;	2.	Submit proposals for remedial actions
	4.	Increase monitoring frequency;		necessary to assure their effectiveness and advise	3.	Require Contractor to propose remedial measures		to IEC within 3 working days of notification;
	5.	Carry out analysis of Contractor's working		the ER accordingly;		for the analysed noise problem;	3.	Implement the agreed proposals;
		procedures to determine possible mitigation to be	3.	Supervise the implementation of remedial	4.	Ensure remedial measures properly implemented;	4.	Resubmit proposals if problem still not under
		implemented;		measures.	5.	If exceedance continues, consider what portion of		control;
	6.	Inform IEC, ER and EPD the causes and actions				the work is responsible and instruct the Contractor	5.	Stop the relevant portion of works as determined
		taken for the exceedances;				to stop that portion of work until the exceedance is		by the ER until the exceedance is abated.
	7.	Assess effectiveness of Contractor's remedial				abated.		
		actions and keep IEC, EPD and ER informed of						
		the results;						
	8.	If exceedance stops, cease additional monitoring.						

Limit Levels and Action Plan for Landfill Gas

Parameter	Limit Level	Action		
	<19%	• Ventilate to restore oxygen to >19%		
Ovven		• Stop works		
Oxygen	<18%	Evacuate personnel/prohibit entry		
		• Increase ventilation to restore oxygen to >19%		
	>100/ I EL (i.e. > 0.50/ by yelume)	Prohibit hot works		
	>10% LEL (i.e. > 0.5% by volume)	• Ventilate to restore methane to <10% LEL		
Methane		• Stop works		
	>20% LEL (i.e. > 1% by volume)	Evacuate personnel / prohibit entry		
		• Increase ventilation to restore methane to <10% LEL		
	>0.5%	• Ventilate to restore carbon dioxide to < 0.5%		
Carbon		• Stop works		
Dioxide	>1.5%	• Evacuate personnel / prohibit entry		
		• Increase ventilation to restore carbon dioxide to <0.5%		

APPENDIX L CONSTRUCTION PROGRAMME





Activity Name	Dur	Start	Finish							_				2022												2023	
				9 05	June 12	19 I 2	 26 T	03 10	y 17 24	T 31 T 0	August 7 I 14		1 28 T	September 04 11 18	25	02	October 09 16	23	30 06	November 13	20 27	De	ecember 11 18	25	01 08	January 8 15	22 29
DDA - Further information required by SO	24	13-Oct-22	09-Nov-22																			nation requi					
DDA - 3rd Sub	0		09-Nov-22	li							;		1-1-		.;;					DDA - 3rc	d Sub		!				-
DDA - 3rd Review by SO	35	10-Nov-22	14-Dec-22				-						1									· -ii		rd Revie	ew by SO		
DDA - SO Consent for Construction	0		14-Dec-22									- L	11-											O Cons	sent for Co	nstruction	
SOUTH APRON ROAD WORKS	343	29-Oct-21 A	28-Dec-22	 												} <u>{</u>											
DDA Road L10 (S) - Alignment, Traffic Sign, Road Marking and Traffic	172	11-Nov-21 A	08-Jun-22 A				-						1														
DDA - Further information required by SO	12	11-Nov-21 A	01-Apr-22 A										1										 				
DDA - 6th Sub	0		01-Apr-22 A	†	· [· 		1		· i i	;										· 	-
DDA - 6th Review by SO	35	02-Apr-22 A	08-Jun-22 A	·	DDA - 6th	Review	by S	0					1		.;				1					[]			
DDA - SO Consent for Construction	0		08-Jun-22 A	•	DDA - SO	Conser	nt for	Construction					1											:			
DDA Road L10 (S) - Roadworks and Street Furniture	209	18-Nov-21 A	27-Jun-22 A				-						1														
DDA - Further information required by SO	12	18-Nov-21 A	31-Mar-22 A	†									1-:												 		
DDA - 7th Sub	0		31-Mar-22 A	 												 									<u>l</u>		
DDA - 7th Review by SO	35	01-Apr-22 A	06-May-22 A	0			-																				
DDA - Further information required by SO	13	07-May-22 A	01-Jun-22 A	DDA -	Further Inf	ormatio	n requ	uired by SO					1						1					:t			
DDA - 8th Sub	0		01-Jun-22 A	DDA -	8th Sub		-						1						1					:			
DDA - 8th Review by SO	35	02-Jun-22 A		ļ 			DDA	8th Review	w by SO				1														
DDA - SO Consent for Construction	0		27-Jun-22 A	 		i		·-SOConse		ruction			1											<u> </u>	<u>-</u>		
AIP - Kiosk	21	04-Dec-21 A					-						1														
AIP - 3rd Review by SO		04-Dec-21 A		 			-						1											·			
AIP - SO Consent for DDA Submission	0		03-Jan-22 A	-			-						1		.;									:			
DDA - Kiosk	268	04-Jan-22 A	28-Dec-22				-												-						-		
DDA - Draft - Preparation by Designer			15-Feb-22 A																-						-		
DDA - Draft - Final Review and prepare for 1st Sub		16-Feb-22 A	10-Oct-22														DDA - D	Draft - Fin	al Review a	and prepare	for 1st Su	b			<u>L</u>		
DDA - 1st Sub	0	10 1 00 22 71	10-Oct-22																								
DDA - Review by SO	28	11-Oct-22	07-Nov-22				-								· 				<u></u>	DDA - Revi	ew by SO			}	<u> </u>		
DDA - Review by IP / DC	28	11-Oct-22	07-Nov-22				-			-									-	DDA - Revi		DC		}			
DDA - Further information required by SO	12	08-Nov-22	21-Nov-22				-															urther infor	mation regi	ired by	SO :		
DDA - 2nd Sub	0	00 1107 22	21-Nov-22		.		-														DDA - 2						<u>i</u>
DDA - 2nd Review by SO	35	22-Nov-22	26-Dec-22																						 ∆_2nd Re	eview by S	-
DDA - SO Consent for Construction	0	22-1101-22	28-Dec-22																				-	}		onsent for	-
[STE] AIP Kai Hing Road / Lam Chak Street Modification		29-Oct-21 A	21-Mar-22 A																					ļ			
AIP - Review by IP / DC	28	29-Oct-21 A																							<u>-</u>		
All - Neview by ii / DC AIP - Further information required by SO		20-Nov-21 A																									
AIP - 2nd Sub	0		20-Jan-22 A				-																	}			
AIP - 2rid 3db AIP - 2nd Review by SO			04-Feb-22 A	ļ <u>-</u>			-								· 												
AIP - 21th Review by SO AIP - Further information required by SO		05-Feb-22 A													· 									}			
		03-reb-22 A																				 					
AIP - 2nd Sub	0	10 F-b-00 A	18-Feb-22 A																					<u> </u>	<u>+</u>		
AIP - 2nd Review by SO	28	19-Feb-22 A					-																	ļļ	<u>-</u>		
AIP - SO Consent for DDA Submission	0		21-Mar-22 A	ļ <u>ļ</u>											· 									ļļ	<u>!</u>		
[STE] DDA KHR Modification - Permanent Utility Design		28-Dec-21 A													· 									ļļ			
DDA - Draft - Preparation by Designer		28-Dec-21 A					-								· 									ļ			
DDA - Draft - Final Review and prepare for 1st Sub		21-Jan-22 A		ļ			-																	ļ			
DDA - 1st Sub	0		31-Jan-22 A	ļ <u>.</u>					 	-														ļļ			
DDA - Review by SO	28		11-Mar-22 A										4											ļļ			
DDA - Review by IP / DC		01-Feb-22 A		rosida	h.co										- 									ļļ	<u> </u>		
DDA - Further information required by SO	12		03-May-22 A	required ⊹	uy SU ¦										·										<u> </u>		
DDA - 2nd Sub	0		03-May-22 A			1				1 1	!	1 1					-				1 1	1 1	!		1		
Page 2 of 29 ♦ Milestone																					Date		rision		cked	Appro	oved
Data Date: 30-Sep-22		FD/2	2018/0) <u>/</u> T	runk	R	าล	d To	and	Infra	stru	cture	/\ د	Vorks							Dec-19	00V1		WYu			
CriticalAdivity ♦ Actual Milestone													, v	VOING		D	Oliv	GUE	S		Feb-20	01V0		SPa/LL		WYu	
Actual Work			1	or L	Jeve	lob	m	ents	at So	outh A	Apro	on				TR	AVAUX	PUBLI	cs)		Apr-20 Jul-20	01V1 01V2		SPa/LL SPa/LL		WYu WYu	
				- -								_		_							oct-20	01V2 01V3		SPa/LL SPa/LL		WYu	
			Three	e Mo	onth	s R	oll	ing P	rogra	amm	e (S	Sep-2	22)							Jul-21	01V3		SPa/LL		WYu	
											•	•		,						192		1		,	-	1	

Activity Name	Dur	Start	Finish										2022											2023	
				9 05	June 12 19	26		July 17 24	4 31 0°	August 7 I 14	21 2	 	September 04 11 18	25	1 02 1	Octobe 09 1	6 23	1 30 I 06	November 1 13 20 :		December 4 I 11 I 18	25	01	January 08 15	22 29
DDA - 2nd Review by SO	35	04-May-22 A	27-May-22 A	DA ÷ 2nd I	Review by S) ;	33 10	2						1 20	1		20	50 00	20		. 10	1		10	
DDA - Further information required by SO	24	28-May-22 A	03-Aug-22 A	·				<u></u>	DDA	- Further	information	nrequ	uired by SO	- 											
DDA - 3rd Sub	0		03-Aug-22 A	† ;	ii				◆ DDA	- 3rd Sub		1			 										
DDA - 3rd Review by SO	35	04-Aug-22 A		† <u>-</u>	11						DDA	3rd	Revięw by SO												ļ <u>i</u>
DDA - SO Consent for Construction	0	3	23-Aug-22 A	 							ļ		Consent for Const	ructior	<u> </u>										ļ <u></u>
[STE] DDA KHR Modification - Alignment, Traffic Sign, Road Marking a	160	03-Jan-22 A		 							}						·								
DDA - Draft - Preparation by Designer		03-Jan-22 A			ļ																				
DDA - Draft - Final Review and prepare for 1st Sub		13-Jan-22 A										1									-			 	
DDA - 1st Sub	0		17-Jan-22 A	 							 			-										‡	
DDA - Review by SO	28	18-Jan-22 A									 														<u> </u>
DDA - Review by IP / DC	28	18-Jan-22 A									<u> </u>														¦
DDA - Further information required by SO		22-Mar-22 A			ļ						} <u></u>														
DDA - 3rd Sub	0	22-IVIQ1-22 A	24-Mar-22 A								 														
DDA - 3rd Review by SO		25-Mar-22 A			ļ						ļ														
				roguirod	3,50										ļ <u>i</u> .										
DDA - Further information required by SO	12	14-Apr-22 A			Jy 3∪ ¦ ¦										ļ: <u>:</u> -										<u> </u>
DDA - 4th Sub	0		03-May-22 A	Dowloan							; }			- 	ļ <u>.</u> -			-							<u> </u>
DDA - 4th Review by SO		04-May-22 A		1	1	rnda	rhadrad							- 	ļ										ļ <u>ļ</u>
DDA - Further information required by SO		20-May-22 A		11	1	ımatlor 	required by S	ч 							ļ <u>i</u> .			<u>-</u>							<u> </u>
DDA - 5th Sub	0		02-Jun-22 A	DDA -	btn Sup		leview by SO				ļ				ļ										ļ
DDA - 5th Review by SO		03-Jun-22 A	16-Jun-22 A			1	l 1				 	1			ļ: 			<u> </u>						-	¦
DDA - SO Consent for Construction	0		16-Jun-22 A	ļ	◆ DDA	·- \$0 (onsent for Co	nstruction 			¦ 			- -	ļ			 						-	¦
[STE] DDA KHR Modification - Roadworks and Street Furniture		03-Jan-22 A									<u> </u>			- 	ļ			<u> </u>						 	
DDA - Draft - Preparation by Designer		03-Jan-22 A		ļ	1						ļ							<u> </u>							
DDA - Draft - Final Review and prepare for 1st Sub	4	13-Jan-22 A			1							1													
DDA - 1st Sub	0		17-Jan-22 A	ļ]						 														
DDA - Review by SO	28	18-Jan-22 A		ļ	ļ						ļ Ļ				ļ			<u> </u>							ļl
DDA - Review by IP / DC	28	18-Jan-22 A		ļ				1 1							ļ										
DDA - Further information required by SO	12	12-Mar-22 A	27-Apr-22 A	ed by SO																					
DDA - 2nd Sub	0		27-Apr-22 A																						
DDA - 2nd Review by SO	35	28-Apr-22 A	27-May-22 A	DA - 2nd I	Review by S)								i											
DDA - Further information required by SO	12	28-May-22 A	10-Aug-22 A			1				DDA - F	urther info	mati	ion required by SO)											
DDA - 3rd Sub	0		10-Aug-22 A						(DDA - 3	rd Sub	1	-		1::					- -			-	-	
DDA - 3rd Review by SO	35	11-Aug-22 A	24-Aug-22 A	T :							DDA	٦- 3rc	d Review by SO							- -			-	-	;
DDA - SO Consent for Construction	0		24-Aug-22 A	1-:]						♦ DDA	\ \ SC	O Consent for Cons	structio	'n			7		- -			-		ļ
[STE] DDA KHR Modification - Street Lighting	261	28-Dec-21 A	12-Oct-22			 				 		1		- +			1								
DDA - Draft - Preparation by Designer	20	28-Dec-21 A	20-Jan-22 A			1 1				 		1					1							+	
DDA - Draft - Final Review and prepare for 1st Sub	9	21-Jan-22 A	31-Jan-22 A								L	1												<u>+</u>	
DDA - 1st Sub	0		31-Jan-22 A	1							} }	1			†									1	 -
DDA - Review by SO	28	01-Feb-22 A	12-Mar-22 A	† 	<u> </u>						} }				 										
DDA - Review by IP / DC	28		30-Mar-22 A	† 	ii										 									-	
DDA - Further information required by SO	12	14-Mar-22 A	30-Mar-22 A	† -	į					 					<u> </u>										
DDA - 2nd Sub	0		30-Mar-22 A	 	<u> </u>										<u> </u>										i
DDA - 2nd Review by SO	35	31-Mar-22 A	06-Apr-22 A	 	<u> </u>						- 				 										<u> </u>
DDA - Further information required by SO	12	07-Apr-22 A		D	JA - Further	informa	tion required t	ov SO						- 	ļ:i-		·								
DDA - 3rd Sub	0	'	06-Jun-22 A	l;	DA - 3rd Sul						;; 	1			 										
DDA - 3rd Review by SO	35	07-Jun-22 A		1		4	DDA - 3rd Revi	ew by SO			i 				 										<u> </u>
DDA - Further information required by SO		28-Jun-22 A						1 2 1			<u> </u>	1	DDA - Further	inforn	ation redu	Jired by S	50								ļ <u></u>
DDA - 4th Sub	0		07-Sep-22 A										DDA - 1 dittier			54 Py C		-							ļ <u>i</u>
	U	<u> </u>	υ, σομ-22 A		1 1	1		1 1	1 1		<u> </u>	1 :	+ Por ignour	<u> </u>	1	<u> </u>	<u> </u>	1 1	D=t=	<u> </u>	Povision	0	nocks-l	 A	יסיוסק
Page 3 of 29			20151	—		_				4	_		., .						Date 18-Dec-19		Revision V1	WYu	necked	Appr	oved
Data Date: 30-Sep-22		ED/2	2018/0)4 T	runk	Ro	ad T2	and	Infras	struc	cture	, V	Vorks						22-Feb-20		V0	SPa/l		WYu	
◆ Actual Milestone			1	for Γ)ലഗചി	nnı	nents	at S	outh A	۱	n				В	OU	/GUE	S	09-Apr-20			SPa/I		WYu	
Actual Work				OI L		υþi	1101113	at O	Juli /	hic	/11				TR	AVAU	X PUBL	ICS	17-Jul-20		V2	SPa/l		WYu	
			Thrac	\ N.1.	ntha	D	ا محاللا	Drage	omm	ر ر	on C	7	\						09-Oct-20		V3	SPa/l		WYu	
			Three	# IVIC	ภานาร	Ľζ	ınıng l	riogi	allilli	c (3	ch-7)						02-Jul-21	02	.V0	SPa/l	LLo	WYu	

Activity Name	Dur	Start	Finish												2022												2023	
				9 05	June 12		26	03 -	July 10 1	7 24		Augus 7 14		28	September 04 11 18	25	1 02 1	Octobe 09 1	r 6 23	1 30 I 0	November 6 13	20 27	De De	ecember 11 18	25	01	January 08 15	22 29
DDA - 4th Review by SO	35	08-Sep-22 A	12-Oct-22		'-	'			- '					Ĭ	10					riew by SO								
DDA - SO Consent for Construction	0		12-Oct-22	† ;				ii								- -	ļj-	◆ DDA	- SO Cor	nsent for Co	nstruction			-			-	
[STE] DDA Road L10 (N) - Permanent Utility Design	251	18-Dec-21 A	20-Oct-22	 				ļ			- -		-							 							;	<u> </u>
DDA - 3rd Review by SO	35	18-Dec-21 A	05-Jan-22 A	 	1	1		ļ <u>-</u>					·							 								<u> </u>
DDA - Further information required by SO	12	06-Jan-22 A	25-Feb-22 A	† <u>†</u>									L L .			- 											-	
DDA - 4th Sub	0		25-Feb-22 A	† <u>†</u>												- †				<u> </u>							 	
DDA - 4th Review by SO	35	26-Feb-22 A	23-Mar-22 A													- †				†- 				 	·		-	
DDA - Further information required by SO	12	24-Mar-22 A	20-Apr-22 A	Ю													 								·		-	
DDA - 5th Sub	0		20-Apr-22 A	 																								
DDA - 5th Review by SO	35	21-Apr-22 A		DA:- 5th	 n Review	by SO										-												
DDA - Further information required by SO		30-May-22 A						ļ			·				DDA -	- i - Furth∈	er informa	tion requ	red by SC)								<u> </u>
DDA - 6th Sub	0	,	15-Sep-22 A	╂ <u>-</u>											◆ DDA -	- i	444-								·			
DDA - 6th Review by SO		16-Sep-22 A	20-Oct-22	-													- -		DDA -	6th Review	bv: SO				. .		-	
DDA - SO Consent for Construction	0	10 0 0 p 22 / 1	20-Oct-22	 																	nt for Constr	uction			ļ			
[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Marking and T	211	02-Dec-21 A														-	ļ <u></u>								ļ			<u> </u>
DDA - Further information required by SO		02-Dec-21 A		ner infor	nation r	eguired h	y S0																	<u>L</u>			-	
DDA - 6th Sub	0	3332111	18-May-22 A	ļi				<u> </u>								- 									ļ			<u> </u>
DDA - 6th Review by SO	-	19-May-22 A			¦ DDA - 61	h Review	, bv s	0																	ļ		 	
DDA - Still Review by 30 DDA - SO Consent for Construction	0		06-Jun-22 A					Construction	on :								ļ <u>i</u> -								ļ			
[STE] DDA Road L10 (N) - Roadworks and Street Furniture	_	07-Dec-21 A																										
DDA - Further information required by SO		07-Dec-21 A						ļ <u>-</u>																	ļ			
DDA - 7th Sub	0	07-Dec-21 A	16-Mar-22 A	-				<u> </u>																				<u>.</u> .
	-	17 Mar 22 A		ļ													ļ <u></u> -											
DDA - 7th Review by SO		17-Mar-22 A	•	ļ		.											ļ; <u>;</u> -											
DDA - SO Consent for Construction	0		11-Apr-22 A	ļ .													ļ								ļ			
SUPPORTING UNDERGROUND STRUCTURE [SUS]			25-Jul-22 A	ļ				ļ								- 	ļ <u>.</u> -											
DDA SUS -Internal Structure			25-Jul-22 A	 				ļ								- 	ļ										-	
DDA - Draft - Preparation by Designer		17-Dec-21 A		ļ				ļ			- -						ļ <u>.</u> .								ļ			
DDA - Draft - Final Review and prepare for 1st Sub		16-Feb-22 A		ļļ				ļ <u>-</u>									ļ <u>i</u> .											<u> </u>
DDA - 1st Sub	0	2011 -	29-Mar-22 A	ļ				ļ			<u> </u>					- 	ļ <u>i</u> .								ļ		1	
DDA - Review by SO			13-Apr-22 A	<u> </u>		<u> </u>		<u> </u>	<u></u>		 <u>-</u>						ļ; <u>;</u> -			<u> </u>							 	; ;;
DDA - Review by IP / DC		30-Mar-22 A	14-Jul-22 A		<u></u>	·		<u> </u>	DD.	A - Reviev DDA - F	v by IP / D					-	ļ										-	ļ
DDA - Further information required by SO		14-Apr-22 A	20-Jul-22 A					ļ			. -	rmation r	equired by	y SO		ļ	ļi.								ļ			ļl
DDA - 2nd Sub	0		20-Jul-22 A	ļļ				ļl		◆ DDA - 2						!	ļi.								ļļ			ļl.
DDA - 2nd Review by SO	35	21-Jul-22 A	25-Jul-22 A	ļ <u>.</u>		. j j		ļ			DA - 2nd R					!	ļ <u>i</u> .			<u> </u>					ļļ			<u>:</u>
DDA - SO Consent for Construction	0		25-Jul-22 A	ļ <u>.</u>						♦ DE	DA - SO Co	onsent fo	r Construc	tioh			ļ <u>.</u> <u></u>			<u> </u>					ļļ.		-	: :
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]		17-Jul-21 A	04-Nov-22					ļ									ļ								.i		 	; ;;
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)		17-Jul-21 A	04-Nov-22	ļ		. j		ļ					; 			- 	ļ <u>.</u> .			<u> </u>							 	; ;;
DDA - Further information required by SO	39	17-Jul-21 A	12-May-22 A	ormation	require	d by SO											ļii.			<u> </u>					<u>.</u>		.	<u> </u>
DDA - 5th Sub	0		12-May-22 A	ļi				<u> </u>									lii.											<u> </u>
DDA - 5th Review by SO	35	13-May-22 A	08-Jul-22 A							n Réview b																		
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A													.1	DDA - I	urther in	formation	required by	/S0							
DDA - 6th Sub	0		30-Sep-22 A													\	DDA - 6										T - T - T - T - T - T - T - T - T - T -	
DDA - 6th Review by SO	35	01-Oct-22	04-Nov-22																		A - 6th Rev	iew by SC)				T	
DDA - SO Consent for Construction	0		04-Nov-22]														◆ DE	A-SOCon	sent for C	onstruction					
Stage 2A Completion	0		04-Nov-22	I	-															◆ Sta	age 2A Com	pletion				!		
DDA - C&C/LS Permanent Structure (Cell 1 & 2) (SG Scheme)	375	17-Jul-21 A	04-Nov-22																									
DDA - Further information required by SO	39	17-Jul-21 A	12-May-22 A	ormation	rėquire	d by SO																						
DDA - 5th Sub	0		12-May-22 A	I			-][[-								[:	
D 4 500		1			-	. '			•	•	<u>'</u>	•			· '	· ·	*					Date	Rev	/ision	Che	ecked	Appr	oved
Page 4 of 29 Milestone Planned Bar			20404	\	•	. 1 - 🗁		ı 		1	.	_ 4	_4.	_ 1	Λ <i>I</i> ~l .						18-F	Date Dec-19	00V1		WYu	JUNEU		Oveu
Data Date: 30-Sep-22			2U18/()4 I	rur	ık F	(08	ad I	∠ a	ina I	nīra	stru	ctur	e I	Norks							eb-20	01V0		SPa/L	Lo	WYu	
◆ Actual Milestone			-	for [Dev	رelo	pn	nent	s a	t So	uth	Apr	on					SOU\	GUE	S	1	Apr-20	01V1		SPa/L	Lo	WYu	
Actual Work			l	. . .	•	5.5	٠.٠		.		1	יוטי.					TR	AVAU	K PUBL	169		lul-20	01V2		SPa/L		WYu	
			Three	۱۱/۱ ح	ant ⁱ	he F	5۷	llina	Pr	oars	mm	م (د	Sen-	.22)							Oct-20	01V3		SPa/L		WYu	
			11116	۱۷۱ ر 		IO	<u>'</u>	<u>.</u>	<u> </u>	<u> </u>	AIIIII	<u> </u>			-/						02-J	lul-21	02V0		SPa/L	Lo	WYu	
		-														•					•							

Activity Name	Dur	Start	Finish												2022											2023	
				9 05	June 12	19	26	03 10	July 17	24 3	31 07	August 14	21 28	8	September 04 11 18	25	02	Octobe	er 16 23	30 06	November 13 20	27	December 04 11 18	3 25	01	January 08 15	22 29
DDA - 5th Review by SO	6	13-May-22 A	08-Jul-22 A					; DD	1 - 5th Rev	iew by S	0																
DDA - Further information required by SO	24	09-Jul-22 A	30-Sep-22 A	T						i-	j		-	1i		,	DDA - F	urther ir	nformation	required by	SO				1		Ţ
DDA - 6th Sub	0		30-Sep-22 A								 					•	DDA - 6	th Sub							1		!
DDA - 6th Review by SO	35	01-Oct-22	04-Nov-22								 						+				A - 6th Review	,					1 1
DDA - SO Consent for Construction	0		04-Nov-22	!													<u> </u> <u> </u>				A SO Consent		nstruction			<u>-</u>	1 1 - ·
SUB-SEA TBM TUNNEL	336	29-May-21 A	14-Nov-22	 		-																			-		1 1 1 1 1 1
DDA - Sub-sea Tunnel - Internal Structure (Corbel & OHVD)		29-May-21 A		 		-																			1		<u> </u>
DDA - Further information required by SO	24	29-May-21 A	06-Jan-22 A	 								} 					 						-			-	
DDA - 2nd Sub	0		06-Jan-22 A														ii			111					1		İ
DDA - 2nd Review by SO	35	07-Jan-22 A	09-Feb-22 A		-															11					1		ii
DDA - SO Consent for Construction	0		09-Feb-22 A																	111							ļ <u>i</u>
DDA Tunnel - General Building Plan	35	16-Dec-21 A	05-Jan-22 A																								ļ
DDA - 2nd Review by SO		16-Dec-21 A		-							 					<u> </u>	+ +									<u> i</u>	<u> </u>
DDA - SO Consent for Construction	0		05-Jan-22 A	-		-						} <u>}</u>				 	‡ <u></u>			++			 		1	-	<u> </u>
FER - Fire Engineering Report (SG Scheme)	-	29-Dec-21 A		-								-					‡ <u></u>			+++							ļ
FER - 3rd Review by SO		29-Dec-21 A		-																+		-	-			-	
FER - Further information required by SO		12-Jan-22 A		urther info	ormation	required	by S	0														-	-				
FER - 4th Sub	0		21-May-22 A	l i		1		 			-		 				1 1									 	1
FER - 4th Review by SO	-	23-May-22 A			- : FER - 4tk	n Review	by SC	5																			<u> </u>
FER - Further information required by SO		08-Jun-22 A						tion require	d by SO											-							<u> </u>
FER - 5th Sub	0		08-Jun-22 A	l ‡	FER - 5						 !					<u> </u>											<u> </u>
FER - 5th Review by SO	-		06-Jul-22 A	<u> </u>	\ JI	Jubi		FFD.	5th Revie	w hv so	 																<u> </u>
FER - Stiff Review by SO FER - Further information required by SO		07-Jul-22 A		-					- Further i			hy SO!		-													<u> </u>
		UI-JUI-ZZ A		ļ <u>.</u>					- 6th Sub							<u>.</u>	<u> </u>										<u> </u>
FER - 6th Sub	0	00 1 22 4	07-Jul-22 A	ļ					- 6th Sub 					<u> </u>	EED (4th Davison by	; ; ; ; ;											
FER - 6th Review by SO			02-Sep-22 A	ļ											FER - 6th Review by	y SU ⊹	<u> </u>			form of the	autrod his CO						ļ
FER - Further information required by SO		03-Sep-22 A		ļ												<u> </u>	ii		4	แบบทล บดก re 	quirea by 50	-					<u> </u>
FER - 7th Sub	0	44.0 : 55	10-Oct-22	ļ							: 								7th¦Sub	<u> </u>	FER - 7t	, L					ļ
FER - 7th Review by SO	35	11-Oct-22	14-Nov-22	ļ							· 	ļļ				¦ 	¦			<u></u>			-			ļ 	<u> </u>
FER - SO Consent for Construction	0		14-Nov-22	.								ļ				¦ 	¦				+ FER - S(U¦Cons	ent for Constructior	1 ;			· · · · · · · · · · · · · · · · · · ·
DDA - Sub-sea Tunnel - Internal Structure (SG & Parapet) (SG Scheme		06-Nov-21 A														¦				!!							1 1
DDA - 4th Review by SO		06-Nov-21 A		ļ										-		ļ 							-		ļļ	 -	ļ
DDA - SO Consent for Construction	0		05-Jan-22 A																						1		<u> </u>
CROSS PASSAGE		01-Sep-21 A															ļ										ļ
DDA - Cross Passage - CP TBM Confinement		01-Sep-21 A															ļ			<u> </u>							ļ
DDA - Review by IP / DC		01-Sep-21 A		ļ										-		<u>.</u>	<u> </u>			<u> </u>	_				1		<u> </u>
DDA - Further information required by SO		07-Oct-21 A		ļ <u>.</u>												<u> </u>	<u> </u>			<u> </u>			ļļl		1		<u> </u>
DDA - 2nd Sub	0		28-Jan-22 A	ļ												<u>:</u>]	ļ								1		<u> </u>
DDA - 2nd Review by SO			26-Mar-22 A																								
DDA - Further information required by SO	30	28-Mar-22 A	21-May-22 A	urther info	ormation	required	d by S	0	1 1																		1
DDA - 3rd Sub	0		21-May-22 A	d Sub																							
DDA - 3rd Review by SO	35	23-May-22 A	10-Jun-22 A		DDA -	3rd Rev	view by	y SO																			
DDA - SO Consent for Construction	0		10-Jun-22 A	│	DDA -	SO Con	rsent f	or Constru	tion																	-	
DDA - Cross Passage - CP TBM - DCRA	260	01-Sep-21 A	10-Jun-22 A					j 				 	-	1-1-			Ţj	j			i					-	T
DDA - Review by IP / DC	28	01-Sep-21 A	26-Jan-22 A	[]							·		:				Ţi						-,				1
DDA - Further information required by SO	30	07-Oct-21 A	28-Jan-22 A								·			1													
DDA - 2nd Sub	0		28-Jan-22 A					 	- 		 		:		1 1 1						1 1		- -	!			
DDA - 2nd Review by SO	35	29-Jan-22 A	26-Mar-22 A								 												-L L		1		1 1
DDA - Further information required by SO	30	28-Mar-22 A	21-May-22 A	urther info	ormation	required	d by S	0 ¦								 	1 1			† † †				 			$\frac{1}{1} \frac{1}{1} - \cdot$ $\frac{1}{1} - \frac{1}{1}$
T					1 1	1	1 1	1	1 1	- 1	ı		1		1	1					D-	ote.	Dovicion	<u> </u>	necked	A non-	covod
Page 5 of 29 Planned Bar			20 4 5 45	–		. –		. —			_			, -	.						Da 18-Dec-		Revision 00V1	WYu	necked	Аррі	ovea
Data Date: 30-Sep-22		ED/2	2018/0)4 T	run	ĸΚ	oa	10 Fz	anc	d In	trast	ruc	ture	'	Vorks						22-Feb-		01V0	SPa/		WYu	
◆ Actual Milestone			1	or F)ev	عامr	ηm	ents	at S	Sou	th Δ	nro	n				В	OU	YGUE	S	09-Apr-		01V1	SPa/		WYu	
Actual Work				OI L		CIO		ioi its	all	Ju	a 1 🗥	PiU					TR	AVAU	X PUBL	ICS _	17-Jul-2		01V2	SPa/		WYu	
			Thro		\n+h	,	اہ	lina	Draa	nro n	nma	(0.	n 0) ()	\						09-Oct-		01V3	SPa/		WYu	
			Three	iviC	ווווו	15 F	(UI	mig	LIOC	yı ar	шие	(36	- 44-7)						02-Jul-2	21	02V0	SPa/	LLo	WYu	






Activity Name	Dur	Start	Finish		li in a			11.			A	1		2022			Ostab			Navanahan		Danami			2023	
				9 05	June 12 19) 2	6 03	10	y 17 24	31	Augu 07 1	4 21	28	September 04 11 18	25	02	Octob 09	er 16 23	30 0	November 20 13 20) 27	December 104 11	18 2	25 01	January 08 15	22 29
DDA - 4th Review by SO	35	11-Feb-22 A	28-Feb-22 A																							
DDA - SO Consent for Construction	0		28-Feb-22 A																							
DDA - E&M Tunnel Lighting Design	272	29-Nov-21 A	14-Nov-22																							
DDA - Draft - Final Review and prepare for 1st Sub	12	29-Nov-21 A	13-Jan-22 A																							
DDA - 1st Sub	0		13-Jan-22 A																							
DDA - Review by SO	28	14-Jan-22 A	07-Feb-22 A																							
DDA - Review by IP / DC	28	14-Jan-22 A	07-Feb-22 A										[]			- 						-,,, 				
DDA - Further information required by SO	24	08-Feb-22 A	11-May-22 A	rmation r	equired by S	0							[]									-,,, 				
DDA - 2nd Sub	0		11-May-22 A		1 1																	- 				
DDA - 2nd Review by SO	35	12-May-22 A	09-Jun-22 A		DDA - 2nd	Reviev	w by SO															-LL				
DDA - Further information required by SO	24	10-Jun-22 A	10-Oct-22							!-							D DA	- Further in	nformation r	equired by SO						
DDA - 3rd Sub	0		10-Oct-22	† ;											;	-		- 3rd Sub	111			-;;				
DDA - 3rd Review by SO	35	11-Oct-22	14-Nov-22	l -	· j j		·- - j						[-			-i-+i	DDA - 3	3rd Revie	w by SO				
DDA - SO Consent for Construction	0		14-Nov-22		1											-				DDA - S	SO Cons	ent for Constru	ction			
DDA - E&M CMCS	251	04-Dec-21 A	12-Nov-22										11									L 				
DDA - Review by IP / DC	36	04-Dec-21 A	31-May-22 A	DDA - I	Ręview by IP	/ pc					 							J 				-1				
DDA - Further information required by SO	24	23-Dec-21 A	06-Jun-22 A		DA - Further	inform	nation re	equired by	SO ;		<u>-</u>			<u> </u>	 	-		<u>J</u> 					<u>L</u>		- 	
DDA - 2nd Sub	0		06-Jun-22 A	; ◇ L	DA - 2nd Su	b ;	1	- 1 - 1					}	. 	 	-										
DDA - 2nd Review by SO	35	07-Jun-22 A	08-Jul-22 A					DDA -	2nd Reviev													-				
DDA - Further information required by SO	24	09-Jul-22 A	08-Oct-22											·						quired by SO						
DDA - 3rd Sub	0		08-Oct-22													-	DDA -	3rd Şub	111							
DDA - 3rd Review by SO	35	09-Oct-22	12-Nov-22												i	-			<u></u>	DDA - 3rd	d Review	by SO				
DDA - SO Consent for Construction	0		12-Nov-22													-						nt for Constructi	 on :			
AIP - Civil Provision for TCSS	61	14-Nov-22	30-Jan-23										} 	ļ <u>-</u>		-										
AIP - Draft - Preparation by Designer	22	14-Nov-22	08-Dec-22										<u> </u>									AIP - D	¦ raft - Prer	oaration b	y:Designer	
AIP - Draft - Final Review and prepare for 1st Sub	12	09-Dec-22	22-Dec-22																						Final Review	and prepar
AIP - 1st Sub	0	0, 500 22	22-Dec-22													!								P - 1st Su		
AIP - Review by SO	28	23-Dec-22	19-Jan-23																							
AIP - Review by IP / DC	28	23-Dec-22	19-Jan-23																							AIP - Rev
AIP - Update & prepare for 2nd Sub	6	20-Jan-23	30-Jan-23													-										
AIP - 2nd Sub	0	20 3411 23	30-Jan-23											ļ		-										
PAYMENT MILESTONE	568	13-Jan-22 A	30-Jan-23																							
1.1 Preliminaries and General Requirements			13-Apr-22 A										} 													
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 26	0	13-Jair-22 A	13-Apr-22 A																							
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 27	0		14-Feb-22 A													-						-				
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 28	0		14-Feb-22 A 14-Mar-22 A													-										
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 29	0		13-Apr-22 A	entre 1	Jonth 20											-						:				
3.1 for Trunk Road T2	_	13-Jan-22 A	13-Apr-22 A													-			+							
3.1.50 Approval AIP for completion of SUS	0	19-Jail-22 A	13-Aug-22 A 13-Jan-22 A												!	-			+							
3.1 .52 Approval DDA for completion of SUS	0		13-Jan-22 A 13-Aug-22 A								♦ 3	1 52 Δnnr	rovald	DA for completion o	ofSUS	-									$-\frac{1}{1}$	
3.3 for the Remaining Stage 5 Infrastructure Works - Road L10 (Souths	0	13-Jan-22 A	13-Aug-22 A 13-Jan-22 A								·											-				
3.3 .16 Approval DDA for waterworks	0	13 Jairzz A	13-Jan-22 A													-										
3.4 for the Remaining Stage 5 Infrastructure Works - FT02	_	13-Jan-22 A	14-Mar-22 A													-										
3.4.10 Approval DDA for modification of existing footbridge	0	IJ JAIFZZ M	13-Jan-22 A																							
3.4 .12 Approval Demolition plan for existing footbridge	0		14-Mar-22 A													-			+							
3.4 .13 Complete whole activities of this cost centre	0		14-Mar-22 A													-									$-\frac{1}{1} \frac{1}{1}$	
3.5 for Lam Chak Street and Kai Hing Road	0	13-Sep-22 A	30-Sep-22													-									-	
3.5 .8 Approval DDA for roadworks	0	10 30p-22 A	13-Sep-22 A											♦ 3.5.8 <i>A</i>	¦ Approv	al DDA fo	r roadwo	rks !								
S. S. S. Approval Service roughlones			10 Oop 22 A	<u> </u>	1 1	!	1 !		- !					\$ 5.p.07	- I-I-I-I	25,710	. Jaawyo					1		<u> </u>		1 1
Page 8 of 29 ♦ Milestone						_															o 10	Revision		Checke	d Ap	oroved
Data Date: 30-Sep-22		ED/2	2018/0)4 T	runk	Ro	oad	T2	and	Infra	stru	uctur	re '	Works						18-Dec 22-Feb		00V1 01V0	W\ SP	∕u ⁰a/LLo	WYu	
♦ Actual Milestone					Devel												BOU	YGUE	S	09-Api		01V0		a/LLO Pa/LLo	WYu	
Actual Work				OI L	CVCI	υþ	IIIC	1110	ai S	Julii	Λhi	UH				I	RAVAL	X PUBL	ICS	17-Jul-		01V1		a/LLo	WYu	
			Thes		\n4b -	Г	_II:.	ر م)ra a:-	O 100 10	/	C - :-	90) \						09-Oc		01V3		a/LLo	WYu	
			Three	; IVIC	ภาเทร	K	OIIII	ig P	rogr	amm	ie (sep.	-22	<u> </u>						02-Jul-		02V0	SP	a/LLo	WYu	
		1																								


Activity Name	Dur	Start Finish	2022	2023	
			June July August September October November December 9 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25	January 01 08 15	22 29
3.5 .12 Approval DDA for stormwater drainage works	0	13-Sep-22 A	◆ 3.5.12 Approval DDA for stormwater, drainage works	0. 00 10	
3.5 .20 Approval DDA for sewage works	0	13-Sep-22 A	◆ 3.5 .20 Approval DDA for sewage works		
3.5 .24 Approval DDA for landscape works	0	13-Sep-22 A	◆ 3.5 .24 Approval DDA for landscape works		
3.5 .16 Approval DDA for waterworks	0	30-Sep-22	♦ 3.5 .16 Approval D DA for waterworks		1 1
3.5.25 Complete whole activities of this cost centre	0	30-Sep-22	♦ 3.5.25 Complete whole activities of this cost centre		
3.6 for Road L10 (Northern Section)	0	30-Sep-22 30-Sep-22			
3.6 .8 Approval DDA for Road L10 (northern section)	0	30-Sep-22*	◆ 3.6.8 Approval DDA for Road L10 (northern section)		·
3.6.9 Complete whole activities of this cost centre	0	30-Sep-22*	◆ 3.6.9;Complete whole activities of this cost centre		· i i -
3.9 for the Pipelines for District Cooling System for Commissioning of	0	13-Sep-22 A 13-Sep-22 A			
3.9.11 Submit O&M manual for DCS pipelines	0	13-Sep-22 A	◆ 3.9.11 Submit Q&M manual for DCS pipelines		
4.1 South Apron Adits from Interface with the Depressed Road to the Ir	32	15-Dec-22 28-Jan-23			1 1
4.1.1 Complete mobilization of excavation equipment 0.5	0	15-Dec-22	◆ 4.1.1 Comple	ete mobilization of exc	avation ec
4.1.3 Complete excavation of South Apron Adist 0.2	0	31-Dec-22		♦ 4.1.3 Complete ex	cavation o
4.1.4 Complete excavation of South Apron Adist 0.4	0	04-Jan-23		◆ 4,1.4 Complet	
4.1.8 Complete South Apron Adist permanent structure 0.2	0	05-Jan-23		◆ 4.1.8 Comple	ete South A
4.1.5 Complete excavation of South Apron Adist 0.6	0	06-Jan-23		◆ 4.1.5 Compl	ete excava
4.1.6 Complete excavation of South Apron Adist 0.8	0	09-Jan-23		◆ 4.1 6 Cor	nplete exc
4.1.7 Complete excavation of South Apron Adist 1	0	10-Jan-23		◆ 4.1.7 Co	implete ex
4.1.9 Complete South Apron Adist permanent structure 0.4	0	19-Jan-23		→	4.1.9 Con
4.1.13 Complete backfill at South Apron Adist 0.2	0	28-Jan-23		1	• 4
4.2 Depressed Road and Remaining Ventilation Adits at the South Apro	0	30-Sep-22 30-Sep-22			
4.2 .23 Complete foundation of Depressed Road by length 1	0	30-Sep-22*	♦ 4.2 .23 Complete foundation of Depressed Road by length 1		
4.2 .31 Complete permanent structure of Depressed Road by length 1	0	30-Sep-22*	♦ 4.2 .31 Complete permanent structure of Depressed Road by length 1		
5.2 Completion of SUS	88	08-Oct-22 26-Jan-23			
5.2 .5 Complete overhead ventilation duct slab by length 0.1	0	08-Oct-22	◆ 5.2.5 Complete overhead ventilation duct slab by length 0.1		
5.2 .6 Complete overhead ventilation duct slab by length 0.2	0	31-Oct-22	5.2, 6 Complete overhead ventilation duct slab by length (D.2	
5.2 .7 Complete overhead ventilation duct slab by length 0.3	0	22-Nov-22	◆ 5.2.7 Complete;overhead ventilatio	n duct slab by length	0.3
5.2 .8 Complete overhead ventilation duct slab by length 0.4	0	14-Dec-22	◆ 5,2 .8 Comple	ete overhead ventilatio	n duct sla
5.2 .9 Complete overhead ventilation duct slab by length 0.5	0	07-Jan-23		♦ 5.2 .9 Com	plete overl
5.2 .29 Complete remaining works in SUS by length 0.5	0	07-Jan-23		♦ 5.2 .29 Cor	ήplete rem
5.2 .15 Complete Thermal barrier by length 0.1	0	26-Jan-23			♦ 5.2
6.2 TBM Tunnel	76	26-Oct-22 30-Jan-23			· -
6.2 .7 Complete excavation & installation of TBM Tunnel lining by length 0.35	0	26-Oct-22	♦ 6.2.7 Complete excavation & installation of TBM Tunnel lining	by length 0.35	·ii
6.2 .8 Complete excavation & installation of TBM Tunnel lining by length 0.4	0	09-Nov-22	♦ 6.2.8 Complete excavation & installation of TBM	Tunnel lining by leng	th 0.4
6.2 .24 Complete TBM Tunnel waterproofing 0.4	0	09-Nov-22	♦ 6.2 .24 Complete TBM Tunnet waterproofing 0.4		
6.2 .31 Complete TBM Tunnel overhead ventilation duct slab 0.1	0	14-Nov-22	♦ 6.2; 31 Complete; TBM Tunnel överhead ve	ntilation duct slab 0.1	1
6.2 .9 Complete excavation & installation of TBM Tunnel lining by length 0.45	0	19-Nov-22	♦ 6.2.9 Complete excavation & installati	on of TBM Tunnel lini	ng by leng
6.2 .10 Complete excavation & installation of TBM Tunnel lining by length 0.5	0	01-Dec-22	♦ 6.2.10;Complete excavation	on & installation of TB	M Tunnel
6.2 .25 Complete TBM Tunnel waterproofing 0.5	0	01-Dec-22	♦ 6.2 .25 Complète TBM Tur		
6.2 .11 Complete excavation & installation of TBM Tunnel lining by length 0.55	0	08-Dec-22	♦ 6.2.11 Complète ex	kdavation & installatio	n of TBM 1
6.2 .12 Complete excavation & installation of TBM Tunnel lining by length 0.6	0	15-Dec-22	♦ 6.2.12 Com	plete excavation & ins	tallation of
6.2 .26 Complete TBM Tunnel waterproofing 0.6	0	15-Dec-22	♦ 6.2.26;Com	blete TBM Tunnel wa	terproofing
6.2 .41 Complete TBM Tunnel Thermal Barrier to tunnel lining 0.1	0	17-Dec-22		mplete TBM Tunnel T	. † †
6.2 .32 Complete TBM Tunnel overhead ventilation duct slab 0.2	0	23-Dec-22	♦6.2.	32 Complete TBM Tu	nnel overh
6.2 .13 Complete excavation & installation of TBM Tunnel lining by length 0.65	0	28-Dec-22		62.13 Complete exc	. i i
6.2 .14 Complete excavation & installation of TBM Tunnel lining by length 0.7	0	09-Jan-23		◆ 6.2.14 C	
6.2 .27 Complete TBM Tunnel waterproofing 0.7	0	09-Jan-23		◆ 6.2,27 C	.
6.2 .15 Complete excavation & installation of TBM Tunnel lining by length 0.75	0	30-Jan-23			•
		1 33 3411 23		hadrad I a	- '
Page 9 of 29 A Milestone Planned Bar			40 Dec 40 10014 1404		roved
Data Date: 30-Sep-22		$\mid ED/2018/0$	4 Trunk Road 12 and infrastructure vvorks		
◆ Actual Milestone		1	or Developments at South Apron BOUYGUES 09-Apr-20 01V1 SPa		
Actual Work			TRAVAUX PUBLICS 17-Jul-20 01V2 SPa		
		Three	e Months Rolling Programme (Sep-22)		
		11116	sivionities Rolling i rogramme (OEp-ZZ)	LLo WYu	
		111166	s Month's Rolling Programme (Sep-22)	LLo WYu	


Activity Name	Dur	Start Finish	2022	2023
			June July August September October November December 9 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11 18 25 02 09 16 23 30 06 13 20 27 04 11 18 25	January 01 08 15 22 29
6.3 Cross Passages for TBM Tunnel	40	08-Nov-22 24-Dec-22		
6.3 .5 Complete Ground treatment for all Cross Passages 0.2	0	08-Nov-22	◆ 6.3.5 Complete;Ground treatment for all Cross Pass	ages 0.2
6.3 .14 Complete excavation and support of Cross Passages 0.1	0	21-Nov-22	♦ 6.3:.14 Complete; excavation and suppo	rt of Cross Passages 0.1
6.3 .6 Complete Ground treatment for all Cross Passages 0.3	0	17-Dec-22	◆ 6.3.6 Comple	te Ground treatment for all C
6.3 .15 Complete excavation and support of Cross Passages 0.2	0	24-Dec-22	♦ 6.3.1	Complete excavation and su
7.1 Western Ventilation Building	97	13-Jun-22 A 13-Sep-22 A		
7.1 .5 Complete pile foundation for WVB 0.5	0	13-Jun-22 A	◆ 7.1.5 Complete pile foundation for WVB 0.5	
7.1 .6 Complete pile foundation for WVB 1	0	18-Jun-22 A	♦ 7.1 .6 Complete pile foundation for WVB 1	
7.1 .7 Complete concrete works of gross plan area for WVB 0.25	0	13-Sep-22 A	◆ 7.1 .7 Complete concrete works of gross plan area for WVB 0.25	
8.1 Eastern Ventilation Building	0	13-Sep-22 A 13-Sep-22 A		
8.1 .3 Complete excavation for EVB 1	0	13-Sep-22 A	◆ 8.1 .3 Complete excavation for EVB 1	
9.1 Launching Shaft	36	09-Dec-22 27-Jan-23		
9.1 .18 Complete permanent wall & bottom slab for Launching Shaft by length 0.2	0	09-Dec-22	◆ 9.1.18 Complete per	mane'nt wall & bottom slab fc
9.1 .19 Complete permanent wall & bottom slab for Launching Shaft by length 0.4	0	10-Jan-23		◆ 9.1.19 Complete
9.1 .20 Complete permanent wall & bottom slab for Launching Shaft by length 0.6	0	27-Jan-23		◆ 9
11.1 Drill and Break Tunnel	246	12-Feb-22 A 23-Dec-22		
11.1.2 Complete tunnel excavation 0.3 by length	0	12-Feb-22 A		
11.1.2 Complete tunnel excavation 0.4 by length	0	13-May-22 A	tunnel excavation 0.4 by length	
11.1.2 Complete tunnel excavation 0.5 by length	0	13-Jun-22 A	◆ 11 1.2 Complete tunnel excavation 0.5 by length	
11.1.3 Complete tunnel excavation 0.6 by length	0	13-Jul-22 A	◆ 11.1.3 Complete tunnel excavation 0.6 by length	
11.1.5 Complete tunnel excavation 0.7 by length	0	13-Sep-22 A	◆ 11.1.5 Complete tunnel excavation 0;7 by length	
11.1.7 Complete tunnel excavation 0.8 by length	0	08-Nov-22	◆ 11:1.7 Complete tunnel excavation 0.8 by length	
11.1.9 Complete tunnel excavation 0.9 by length	0	01-Dec-22	♦ 11.1.9 Complete tunnel excav	ation 0.9 by length
11.1.11 Complete tunnel excavation 1 by length	0	23-Dec-22	↑	Complete tunnel excavation
11.2 Cross Passages for Drill and Break Tunnel	0	26-Jan-23 26-Jan-23		
11.2.1 Complete cross passages structure 0.1 by length	0	26-Jan-23		♦ 1
12.1 Drill and Blast Tunnel	177	14-Mar-22 A 13-Apr-22 A		
12.1.10 Complete tunnel excavation 0.9 by length	0	14-Mar-22 A		
12.1.11 Complete tunnel excavation 1 by length	0	13-Apr-22 A	h la	
13.1 Lam Tin Interchange Works	51	20-Oct-22 19-Dec-22		
13.1 .1 Complete foundation	0	20-Oct-22*	◆ 13.1.1 Complete foundation	
13.1.2 Complete fabrication of structural frame	0	19-Dec-22*	→ 13.1.2 Com	plete fabrication of structural
15.0 E&M Design Works	212	13-Jan-22 A 14-Nov-22		
15.0 .25 Submit DDA for Tunnel lighting system	0	13-Jan-22 A		
15.0 .26 Approval DDA for Tunnel lighting system	0	14-Nov-22	◆ 15,0 .26 Approval DDA for Tunnel lighting syst	em
15.2 E&M Works for Western Ventilation Building	2	13-Jul-22 A 13-Jul-22 A		
15.2.1 Complete terminal, mat, pit, conduit, opening and recess etc. 0.5	0	13-Jul-22 A	◆ 15.2.1 Complete terminal, mat, pit, conduit, opening and recess etc. 0.5	
15.2.9 Complete UG pipeworks from sumpit to manhole 0.5	0	13-Jul-22 A	♦ 15.2.9 Compléte UG pipeworks from sumpit to manhole! 0.5	
15.3 E&M Works for Eastern Ventilation Building	0	13-Sep-22 A 13-Sep-22 A		
15.3.1 Complete terminal, mat, pit, conduit, opening and recess etc. 0.5	0	13-Sep-22 A	♦ 15.3.1 Complete terminal, mặt, pit, conduit, opening and recess etc. 0.5	
15.4 APS Works for Western Ventilation Building	86	30-Sep-22 16-Jan-23		
15.4 .1 Complete site delivery of DeNO2 filters	0	30-Sep-22*	◆ 15.4. 1 Complete site delivery of DeNO2 filters	
15.4.3 Complete site delivery of electrostatic precipitation system	0	30-Sep-22*	◆ 15.4.3 Complete site delivery of electrostatic precipitation system	
15.4 .5 Complete site delivery of wash down system	0	30-Sep-22*	◆ 15.4.5 Complete site delivery of wash down system	
15.4 .7 Complete site delivery of support system	0	30-Sep-22*	◆ 15.4.7 Complete site delivery of support system	
15.4.2 Complete installation of DeNO2 filters	0	16-Jan-23*		◆ 15.4 .2 Com
15.4 .4 Complete installation of electrostatic precipitation system	0	16-Jan-23*		◆ 15.4.4 Com
15.4 .6 Complete installation of wash down system	0	16-Jan-23*		◆ 15.4 .6 Com
		· · · · · · · · · · · · · · · · · · ·	Date Revision Chec	okod Approved
Page 10 of 29 ♦ Milestone Planned Bar		ED /00 / 0 /	40 D 40 20044 1404	ked Approved
Data Date: 30-Sep-22		ED/2018/	J4 Trunk Road 12 and initastructure vvorks	o WYu
◆ Actual Miestone			for Developments at South Apron BOUYGUES 09-Apr-20 01V1 SPa/LL	
Actual Work			TRAVAUX PUBLICS 17-Jul-20 01V2 SPa/LL	
		Thre	e Months Rolling Programme (Sep-22)	
		11116	e Month's Rolling Programme (Sep-22)	o WYu
		11116	02-Jul-21 02V0 SPa/LL	o WYu

Activity Name	Dur	Start Finis	sh		L							2022			0.1.1					_			2023	
			9		June 12 19 26	03	July 10 17	24	31 07	ugust 14 21	1 28	September 04 11 18	3 25	02 (October 09 16	23	30 06	ovember 13 20	27	04	ecember 11 18	25 0°	January 1 08 15	22 29
15.4.8 Complete installation of support system	0	16-Jan	-23*																				♦ 15	5.4 .8 Com
17.1 Works under Sections 6A, 6C and 12 and Associated Landscape	48	30-Sep-22 28-Nov	v-22	1-1				-jj								j j - :				j				
17.1 .13 Complete footpath 0.25	0	30-Sep	0-22										•	17.1.13	Complete f	ootpath	0.25			j				
17.1 .15 Complete footpath 0.8	0	30-Sep	0-22	1									•	17.1.15	Complete f	ootpath	0.8							
17.1.16 Complete footpath 1	0	30-Sep	0-22	1										17.1.16	Complete f	ootpath	 							
17.1.17 Complete street furnitures of at-grade roads 0.25	0	30-Sep	0-22											17.1.17	Complete	street fyrr	itures of at	grade road	s 0.25				<u>-</u>	
17.1 .56 Complete landscaping works 0.5	0	18-Oct	t-22							·					♦ 17	.1 .56 ¢c	mplete lan	scaping wo	rks 0.5					
17.1.19 Complete street furnitures of at-grade roads 0.8	0	04-Nov	v-22	1										ļ <u>-</u>			♦ 17.1	19 Complet	e street fur	nitures	of at-grade roa	ds 0.8		
17.1.57 Complete landscaping works 0.8	0	08-Nov	v-22														♦ 1	7.1 .57 Com	plete lands	scaping	works 0.8			
17.1.20 Complete street furnitures of at-grade roads 1	0	28-Nov	v-22	1															♦ 17.1		mplete street f	urnitures	s of at-grade roa	ds 1
17.1 .58 Complete landscaping works 1	0	28-Nov	v-22	1		ļj										ļ !					mplete landsc		i ī i	
17.1 .60 Complete whole activities of this cost centre 1	0	28-Nov	v-22	1										ii		ļ <u>-</u>						1	of this cost cent	
17.2 Irrigation System for Works under Sections 6A, 6C and 12 and As	48	30-Sep-22 28-Nov		l										į <u>i</u>		; 								
17.2 .1 Complete irrigation system 0.3	0	30-Sep		ł										17.2.1 C	complete irr	igation¦s	vstem 0.3	 						
17.2 .2 Complete irrigation system 0.6	0	18-Oct														! "	1 !	tion system	0.6					
17.2.3 Complete irrigation system 1	0	08-Nov					 	1 1 1 1 1 1										7.2 .3 Comp		on syste	em 1			1 1
17.2 .4 Complete whole activities of this cost centre 1	0	28-Nov												 		 					ii-	ctivities o	of this cost centr	e 1
17.4 Remaining Stage 5 Infrastructure Works - Road L10 (Southern Se	20	29-Dec-22 26-Jar												 		¦¦								-
17.4 .1 Complete excavation and disposal of material works 0.25	0	29-Dec-22 20-Jai												ļ								♦ 17.4	4 .1 Complete ex	cavation a
17.4.2 Complete excavation and disposal of material works 0.5	0	11-Jar												ļ <u>-</u>									◆ 17.4.2	_11_
17.4.2 Complete excavation and disposal of material works 0.8	0	26-Jar																						4 17
17.5 Remaining Stage 5 Infrastructure Works - Landscaped Elevated V				l		ļ <u>i</u> .										<u> </u>								
17.5 .11 Complete concrete works of pile caps 0.5	0	13-Apr-22 A 03-3ar		0.5		<u> </u>		 						ļ <u>-</u>		i i								
17.5.16 Complete concrete works of piers 0.25	0	·		te concrete	works of piers 0.2	<u> </u>								ii										
	0	13-Jun-		4	17,5.17 Comple	4	to works of	f niore O.F	<u></u>					ii										
17.5.17 Complete concrete works of piers 0.5	-			ļ				pieis u.t				17.5	10 Comp	lete concre	to utorke of	niore O		ļ						
17.5.18 Complete concrete works of piers 0.8	0	13-Sep-							 			11.5.		ļi				d conc 10 0						
17.5 .12 Complete concrete works of pile caps 0.8	0	30-Sep											i	17.5.12		i i	l i i -							
17.5 .13 Complete concrete works of pile caps 1	0	30-Sep				<u> </u>							i	17.5.13		1								
17.5.21 Complete concrete works of deck 0.25	0	30-Sep		ļļļ		<u> </u>								17.5.21		(<u>-</u>		j j						
17.5.25 Complete prestressing works of deck 0.25	0	30-Sep												17.5.25	Complete			deck 0.25						
17.5 .29 Complete lift shaft A and B 0.5	0	25-Oct														↑ 17.5	.29 Compl	ete lift shaft						
17.5 .30 Complete lift shaft A and B 1	0	14-Nov		ļ		ļļ.										ļ		17.5.3			ftAandB1			
17.5 .19 Complete concrete works of piers 1	0	02-Dec		1		ļ												ļļ	•				orks of piers 1	
17.5 .31 Complete lift shaft C and D 0.5	0	10-Dec		1		ļ								i		ļ {		ļ					shaft Cand D 0.	
17.5.22 Complete concrete works of deck 0.5	0	12-Dec		ļ												ļ 				1	1 1		oncrete works of	1 1
17.5.26 Complete prestressing works of deck 0.5	0	12-Dec	C-22				 	1 1 1 1 1 1							 						▶ 17.5 .26 Co	mplete p	restressing work	ks of deck
17.5.23 Complete concrete works of deck 0.8	0	03-Jar									[].			<u> </u>			ļ <u>.</u>						17.5 .23 Comp	_ii
17.5.27 Complete prestressing works of deck 0.8	0	03-Jar				ļj		. j l.						<u> </u>		ļ <u>j</u>	ļ <u>ļ</u>	<u>.</u>				•	17.5.27 Comp	olėte prestr
17.5.32 Complete lift shaft C and D 1	0	03-Jar				ļ <u>i</u> .								<u> </u>								•	17.5 .32 Comp	olete lift sha
21.3 Establishment Works for Improvement Works at the Junction of H	0	14-Jan-23 14-Jar		1				. [. 7								
21.3.2 Complete establishment works for 6 mths completion of softworks	0	14-Jar				ļ										<u> </u>		<u> </u>					◆ 21.3	3 2 Comple
21.5 Establishment Works for Improvement Works at the Junctions of	72	13-Apr-22 A 13-Apr-		4.1		ļ										ļ								
21.5.3 Complete establishment works for 9 mths completion of softworks	0	13-Apr-		444	on of softworks																			
21.5 .4 Complete whole activities of this cost centre	0	13-Apr-		entre		<u> </u>					[].													
22.1 Pipelines for District Cooling System for Commissioning of AMAV	415	13-Jan-22 A 13-Jul-2		<u> </u>										ļ										
22.1 .3 Complete DCS installation length 0.8	0	13-Jan-												ļ		<u> </u>		ļ						
22.1 .5 Complete T&C of DCS system 1	0	13-Jun-			22 1 .5 Complet									<u> </u>										
22.1 .6 Complete whole activities of this cost centre 1	0	13-Jul-2	22 A				♦ 22.1.6	Complete	e whole activ	ties of¦this	cost cer	ntre 1	1		1					1				1 1
Page 11 of 29 ♦ Milestone			-																ate	Re	/ision	Check	red App	roved
Data Date: 30-Sep-22		ED/2018	g /∩	1/1 Tri	ink Day	7 P	7 ar	d Ir	nfract	ructi	ıro	Morks						18-De		00V1	W	Yu		
Critical Activity												4 4 OI V 2		D	OUV	NUE		22-Fel		01V0		Pa/LLo		
♦ Actual Milestone Actual Work			f	or D ϵ	evelopn	nent	ts at	Sou	սth A∣	oron				TRA	OUYG	PURIC	S)	09-Ap		01V1		Pa/LLo	WYu	
Actual volk					•				•					IN	·····	- July		17-Jul		01V2		Pa/LLo	WYu	
		Thi	ree	Mor و	nths Ro	llina	ı Pro	grai	mme	(Sei	p-2	2)						09-Oc 02-Jul		01V3 02V0		Pa/LLo Pa/LLo	WYu WYu	
							,	J. 5.		,		,						02-Jul	<u> </u>	02 V U	ادا	a, LLU	Įvviu	


Activity Name	Dur	Start	Finish											2022										202	3
				9 05	June 12 11) 26	03	July 10 17	24	31 07	August 14	21 28	S	September	25 (Oc 02 09	tober	30	Novemb	er 20 27	Decei	mber 18	25	Janu 01 08	nry 15 22 29
34.1 Common Utilities Enclosure (CUE) under Section 6A of the Works	0	28-Nov-22	28-Nov-22	00	12 1	20	03	10 17	27	51 07	17	21 20	01	11 10	20	52 07	10 23	30	13	20 27	04 11	10	20	01 00	10 22 27
34.1 .19 Complete whole activities of this cost centre 1	0		28-Nov-22	† †	· i i				-	 	 			i	; :		ii	-		•	34,1 .19 Compl	ete whole	activitie	s of this cost	entre 1
34.2 Common Utilities Enclosure (CUE) under Section 13 of the Works	88	13-Aug-22 A	06-Jan-23							 				· · · · · · · · · · · · · · · · · · ·	; - ;										
34.2 .4 Complete concrete works of base slab of CUE 0.5	0		13-Aug-22 A							<	34.2.4	Complete	concrete	works of bas	e slab of (CUE 0.5]					[
34.2 .8 Complete concrete works of walls of CUE 0.5	0		30-Sep-22							 					♦ 34	4.2.8 Com	plete concre	te works of	walls of Cl	JE 0.5					
34.2 .12 Complete concrete works of top slab of CUE 0.5	0		26-Oct-22														•	34 2 .12 C	omplete co	ncrete work	s of top slab of				
34.2 .2 Complete excavation of CUE	0		05-Dec-22												:						◆ 34,2.20	om plete	excavati	ion of CUE	
34.2.9 Complete conαete works of walls of CUE 0.75	0		06-Jan-23	† †	· i i						-			i			ii	- -						◆ 34.2.9 (omplete conc
35 Services Gallery	292	13-Apr-22 A	17-Jan-23							! !		[:				!						
35.16 Complete 20% of total length (measured on plan) of SG structures in Drill-and-Break	0		13-Apr-22 A	l on plan)	of SG struc	tures in	Drill-and-B	Break and D	Orill-and-Bla	ast Tunnel		[[:	:]		! !						
35.32 Complete 50% of total volume (measured on plan) of excavation for Lower Basemen	0		13-Apr-22 A	d on plar	of excava	ion for L											1	-	 						
35.33 Complete 75% of total volume (measured on plan) of excavation for Lower Basemen	0		13-Jun-22 A		♦ 35 33 (Complet	e 75% of to	otal volume	e (measure	d on plan) o	fexcavati	ion for Lo	wer Basen	ment of East V	Ventilation	Building									
35.18 Complete 60% of total length (measured on plan) of SG structures in Drill-and-Break	0		13-Sep-22 A	† <u></u>			-							◆ 35.18 Co	mplete 60	0% of total	length (mea	sured on pla	an) of SG s	tructures in	Dri l-and-₿reak	and Drill-	and-Blas	st Tunnel	
35.21 Complete 10% of total length (measured on plan) of Services Gallery structures and	0		13-Sep-22 A	† -	·									◆ 35.21 Co	mplete 10	0% of total	length (mea	sured on pla	n) of Serv	ices Gallery	structures and a	ancillaries	in TBM	Tunnel	
35.34 Complete 100% of total volume (measured on plan) of excavation for Lower Baseme	0		13-Sep-22 A	 	ii									◆ 35.34 Ca	mplete 10	00% of tota	volume (me				:: Lower Baseme			ion Building	
35.14 Complete 80% of total length (measured on plan) of SG excavation in Drill-and-Breal	0		01-Nov-22					:							:			♦ 35.1	4 Complete	e¦80% of tota	ıl length (meası	red on p	lan) of S	G excavation	n Drill-and-Br
35.22 Complete 20% of total length (measured on plan) of Services Gallery structures and	0		16-Nov-22													!			•		lete 20% of tota				
35.35 Complete concreting works of 25% of the total gross plan area for the Lower Baseme	0		25-Nov-22	 											 					♦ 35.	35 Complete co				
35.23 Complete 30% of total length (measured on plan) of Services Gallery structures and	0		15-Dec-22	† †											† 		 			† 	→	35.23 C	omplete	30% of total le	ngth (measur
35.15 Complete 100% of total length (measured on plan) of SG excavation in Drill-and-Brea	0		23-Dec-22	† -																		•	35.15 Co	omplete 100%	of total length
35.24 Complete 40% of total length (measured on plan) of Services Gallery structures and	0		17-Jan-23				-																		➤ 35.24 Com
SOUTH APRON EXTERNAL WORKS	889	21-Oct-21 A	21-Oct-24	1			-																		
Road S20	694	21-Oct-21 A	23-Feb-24		·												ļ								
CUE (Section 6A)		28-Dec-21 A															ļ								
CKR Crossing		30-May-22 A		 	11					 					! !		 								
BS/E&M		30-May-22 A		· ·	11										! !		 								
CUE L10(N) Watermain (100m, 30m/wk)	40	30-May-22 A	05-Jul-22 A				CUE	E L10(N) V	Vatermain	(100m, 30m	/wk)				:		1		!						
Entrance	188	28-Dec-21 A	17-Aug-22 A	ļ <u></u>			111-											-							
Structure	30	28-Dec-21 A	11-Apr-22 A												:										
Entrance - Waterproofing, Backfill & Remove S1	9	28-Dec-21 A	07-Jan-22 A														<u> </u>								
Entrance - Structure (Wall & Top Slab)	15	08-Jan-22 A	25-Jan-22 A							!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!!	-			! ! ! !											
Entrance - Strength & Falsework dismantle	6	26-Jan-22 A	11-Apr-22 A							!															
BS/E&M		11-Apr-22 A]					 					:]	313							
Entrance - E&M Installation		11-Apr-22 A										, ,	&M Installa	ation	<u> </u>		ļļ			ļļ					
Junction		28-Dec-21 A					-								<u>.</u> 		ļļ			ļļ					
Structure		28-Dec-21 A													·		ļ			ļ					
Junction - Structure (Wall & Top Slab)	12	28-Dec-21 A	•												<u> </u>		ļļ			ļ		. į į			
Junction - Waterproofing, Backfill & Remove S2	9	20-Apr-22 A	•	i	.ii										<u> </u>		ļļ			ļ					
Junction - Waterproofing, Backfill & Remove S1	9	30-Apr-22 A													¦ ¦		ļļ.			ļ					·
Junction - Strength & Falsework dismantle		11-May-22 A		rength &	Haisework d	ısmantle 	e							-	ļļ.									-	· · · · · · · · · · · · · · · · · · ·
BS/E&M		24-May-22 A			lun c#	on: F	M 1ct Eivile	netallation							<u> </u>		<u> </u>			<u> </u>					
Junction - E&M1st Fix Installation	Iδ	24-May-22 A		·	Junci		M 1st Fix Ir			etallation					; 		<u> </u>			ļ					
Junction - E&M Installation	24		12-Jul-22 A	ļ					on:- E&MIn						. .		ļļ								
Junction - Backfill	12		23-Jul-22 A	ļļ	.				Juncilo	on - Backfill					! 		<u> </u>								
S20 (Section 6A)	694														 				1						
Future Carriageway - Stage 3		21-Oct-21 A		3 (Drain	age & Wate	main n	at CHEV								<u> </u>				 						
S20 Stage 3 (Catchest, Cully)			20-May-22 A					tchnit C							ļ ļ		ļļ		 						
S20 Stage 3 (Catchpit, Gully)		24-May-22 A					taģe 3 (Cato			C30 C+	ΛΝο+	nain)			<u> </u>					ļļ		-}}			
S20 Stage 3 (Watermain)	36	22-Jun-22 A	30-Jul-22 A		<u> </u>	i	1	i	i	S20 Stage	(vv atel II	ııdılı)¦	<u> </u>	1 1	<u> </u>	-	<u> </u>		- 	<u> </u>	1	<u> </u>	<u> </u>		<u> </u>
Page 12 of 29				_						_									1	Date 2	Revision		Chec	ked A	pproved
Data Date: 30-Sep-22		ED/2	2018/0)4 T	runk	Ro	ad T	⁻2 ar	nd In	ıfrast	ruct	ture	Wo	rks						3-Dec-19 2-Feb-20	00V1 01V0		VYu Pa/LLo	o WY	1
♦ Actual Milestone			+	or F	امريم(ODI	m△nf	te at	Sai	ıth A	nror	า				ВО	UYGU	ES	1 —	9-Apr-20	01V1		Pa/LLC		
Actual Work				OI L		υþi		is at		4U1 /		ı				TRAV	AUX PUB	LICS		7-Jul-20	01V2		Pa/LLc		
			Thro		ntha		ماااند	, Dro	\ara	mma	10-	, n	2 \						09	9-Oct-20	01V3	S	Pa/LLc) WY	J
			Three	; IVIC	ภาเกร	ΚC	פו זוווכ	y MIC	yıal	пте	(26	:p-2	∠)						02	2-Jul-21	02V0	S	Pa/LLc) WY	J
		1																							









Activity Name	Dur	Start	Finish											2022			0 : :								2023	
				9 I 05	June 12	19	_ 26 T	July 03 10	y 17 24	I 31 I 07	August I 14 I	21 2	S 8 04	September 11 18	1 25 T	02 (October 09 16	23		Vovember 13 20	27 C	December 14 I 11 I	er 18 25	01 0	January 8 15	22 29
L10(S) 3 Excavation (1700m3, 110m3/d)	16	12-Dec-22	31-Dec-22																						Excavation	n (1700n
L10(S) 4 Excavation (960m3, 110m3/d) & Strutting (6d)	15	03-Jan-23	19-Jan-23	1						-j- j 				j					-							L10(S) 4
L10(S) 5 Excavation (960m3, 110m3/d) & Strutting (6d)	15	20-Jan-23	09-Feb-23	1						- -									-							+
Drainage	54	24-Nov-22	01-Feb-23						-						11				-							
L10(S) 1 Drainage & Sewerage (5 manhole, 6d/nos)	30	24-Nov-22	30-Dec-22																					■ L10(S) 1	Drainage &	Sewera
L10(S) 2 Drainage & Sewerage (3 manhole, 6d/nos)	18	31-Dec-22	21-Jan-23												† <u>†</u>											L10(S)
L10(S) 3 Drainage & Sewerage (1 manhole, 6d/nos)	6	26-Jan-23	01-Feb-23	 										-	‡ <u>†</u>											
Watermain	30	31-Dec-22	08-Feb-23							-																;;
L10(S) 1 Watermain (30m/6d)		31-Dec-22	14-Jan-23												<u> </u>				-						L10(; ; S) 1 Wat∈
L10(S) 2 Watermain (30m/6d)			08-Feb-23																							
Backfill			01-Feb-23									<u>-</u>														
L10(S) 1 Backfill			01-Feb-23																							ļļ
Outfall 2 & Branch Drainage			30-Jan-23																-							
Portion H1		17-May-22 A									-}}								-							
Portion H1 Possession	0	,	17-May-22 A	ossessio						H			-						-							
Section H1 part 1 Sheet pile (878m2, 55m2/d)		17-May-22 A	-	11		art 1 Sh	eet pi	ile (878m2, 55	m2/d)	H	·}}	 		 	‡ 											 -
Section H1 part 1 Excavation (1090m3, 110m3/d)		,	06-Jul-22 A							cavation (10	.;. 10m3, 110	; Dm3/d)		i	ţ											 -
Section H1 part 1 Excavation (10 70113, 11 011370)			20-Jul-22 A								-		-						-							
Section H1 part 1 Backfill			27-Jul-22 A	ļ 						Section H1 pa		sfill			<u> </u>				-							<u> </u>
Section H1 part 2 Pre-treatment			21-Sep-22 A												Section	H1 part 2	Droitros	mont	-							
											-}}				; ;;			ion U1 pa	rt 2 Shoot ni	le (648m2)						
Section H1 part 2 Sheet pile (648m2)		·	13-Oct-22												÷÷			Ю¦і П і ра	- 1		4 ;					
Section H1 part 2 Excavation (848m3)		14-Oct-22	29-Oct-22	ļ															Section H	part 2 Excavatio	1''					
Section H1 part 2 Drainage		31-Oct-22	12-Nov-22								<u> </u>				ļ					Section H1 pa						
Section H1 part 2 Backfill		14-Nov-22	19-Nov-22	ļļ						. <u></u>	- -				ļļ				-	Section						<u> </u>
Section H1 part 3 Pre-treatment	12	21-Nov-22	03-Dec-22	ļ						<u> </u>	ļļ		ļ		įį				.	ļ	S	Section H1 pa				
Section H1 part 3 Sheet pile (504m2)	10	05-Dec-22	15-Dec-22	ļļ											įį				.			S	ection H1	part 3 Sheet		¦
Section H1 part 3 Excavation (660m3)			31-Dec-22					1 1						 											H1 part 3 E	
Section H1 part 3 Drainage	12	03-Jan-23	16-Jan-23												1										Se	ction H1 p
Section H1 part 3 Backfill	6	17-Jan-23	26-Jan-23												ili											Se
Outfall 2	96	30-Sep-22	30-Jan-23												ili											
Portion H2 Full Possession	0		30-Sep-22*															ossession								
Outfall 2 - Sheetpiling (528m2, assume half typical)	20	03-Oct-22	26-Oct-22															o C	_ 1'	eetpiling (528m2,	'					
Outfall 2 - Excavation to S1 (+4.7 to + 3.5, 136m3)	5	27-Oct-22	01-Nov-22																Outfall 2	2 - Excavation to	S1 (+4.7	to + 3.5, 13	6m3)			
Outfall 2 - S1 Installation	6	02-Nov-22	08-Nov-22	I																Outfall 2 - S1 Inst						
Outfall 2 - Excavation to S2 (+3.5 to +1.7, 203m3)	8	09-Nov-22	17-Nov-22																	Outfall 2	? - Ex¢ava	ation to S2 (+	·3.5 to +1	7, 203m3)		
Outfall 2 - S2 Installation	6	18-Nov-22	24-Nov-22	1											:					— 0)utfall 2 -	S2 Installation	on ¦			
Outfall 2 - Excavation to FEL (+1.7 to -1.4, 350m3)	14	25-Nov-22	10-Dec-22	† †							-}			 	††				-	† † † † † † † † † † † † † † † † † † †	+;	Outfall	2 - Excav	ation to FEL	(+1,7 to -1	.4, 350m(
Outfall 2 - Ground Improvement Works for FEL	4	12-Dec-22	15-Dec-22	1		·j			-	-j-				j	į				-	-iii		0 💻	utfall 2 - C	Ground Impro	vernent W	orks for F
Outfall 2 - Base Slab (12m3)	2	16-Dec-22	17-Dec-22	li															-				Outfall 2 -	Base Slab (12m3)	
Outfall 2 - Backfill to Pipe Bottom Level	2	19-Dec-22	20-Dec-22	1										<u>-</u>					-	1 1				2 - Backfill to		
Outfall 2 - Pipe Installation up to seawall block			06-Jan-23											-	‡ 				-	<u> </u>						i i l
Outfall 2 - Steel Plate Installation			09-Jan-23								<u> </u>	 		<u>i</u>	‡ 				-						Outfall 2 -	¦
Outfall 2 - Concrete surround installed pipes		10-Jan-23	12-Jan-23	 										 	ţ				-						Outfall	÷
Outfall 2 - Core-cut seawall		13-Jan-23	27-Jan-23												<u> </u>				-							
Outfall 2 - Remaining pipes installation		28-Jan-23	30-Jan-23							H					<u> </u>				-							
Foot Bridge FB-02			21-Mar-23		- -					H	<u> </u>		-	<u>i</u>	ļ				-							·
Temp Ramp			20-Aug-22 A							-	<u> </u>		-	<u>i</u>	<u> </u>				-							<u> </u>
Temporary Ramp Construction		05-Feb-22 A 05-Feb-22 A					emry	orary Ramp Co	nstruction		- 				ļ											
Temporary Namp Constitution	Z4	00-1 CD-22 A	24-Juil-22 A		1 1	; '	σπρι	orai y ixamp Q	znanuçiiUH	<u> </u>	<u> </u>	i		<u> </u>	<u>: </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>		<u> </u>	<u> </u>		<u> </u>
Page 16 of 29 ◆ Milestone																				Date		Revision		hecked	Appro	oved
Data Date: 30-Sep-22		FD/2	2018/0)4 T	runk	< R	ດຂ	d T2	and I	nfras	truc	ture	Wo	rks						18-Dec-19		0V1	WYı		14.5.	
Critical Activity ◆ Actual Milestone		,_														R	OUV	GUE	S	22-Feb-20		1V0			WYu	
Actual Work			1	or L	Jeve	SIOP	mc	nents	at 50	utn A	pro	n				TR	XUAVA	PUBLI	cs	09-Apr-20 17-Jul-20		1V1 1V2	SPa SPa		WYu WYu	
						_					, -									09-Oct-20		1V3	SPa		WYu	
			Three	e Mo	onth	s R	col	ling P	rogra	amme	: (S	ep-2	22)							09-001-20 02-Jul-21		2V0	SPa		WYu	
																						-	1=. 0	•	1	








Activity Name	Dur	Start	Finish										2022											2023	
				9 05	June 1 12 19) 26	 03 10	July 17 24	31 0	August		28 T	September 04 11 18	25		October 9 16	23		November 1 13 20 27	04	December 11 18	25	01 08	January 3 15	22 29
Contruction of Carriageway Slab	9	12-Dec-22	21-Dec-22	, 00	12 17	20		17 21		11		20		20	02 07	10	20	00 00	10 20 21	01	11 10	+	tion of Carr	riageway \$	lab
Stage 1B completion	0		21-Dec-22	1								-1		İ				ļ			•	Stage 1	B completic	on	
Remaining external wall + Gain strength	9	22-Dec-22	04-Jan-23	1	1							-		İ				1					Rema	aining exter	rnal wall
Strut S1 & temporary steel bridge removal	6	05-Jan-23	10-Jan-23	li										ii-										Strut S1 &	x tempor
Portal Structure	297	03-Jan-22 A	03-Feb-23	ļ <u>-</u>										<u> </u>				ļ				-}			
Falsework erection			19-Mar-22 A	1										ii-				l							
West side Capping Beam (B4-B9)		28-Mar-22 A												<u> </u>				 							
East side Capping Beam (B4-B9)		31-Mar-22 A	<u> </u>											ļ				ł							
Portal Beam part 1 (B7-B9)		08-Apr-22 A	·	n part 1 (37-R9)		 							<u> </u>				ł							
Portal Beam part 2 (B4-B6)		09-May-22 A			danana dana.	al Roar	n part 2 (B4-B	- <u> </u>						įį				ļ							
Steel Beam location Capping Beam		27-Jun-22 A	08-Oct-22				п рап 2 (р4-о							įį.		tool Roar	n location	Capping B	oam						
					ļ									÷			. j j .	1	n installation (B1-B3	<u></u>					
Steel Portal Beam installation (B1-B3)	12	10-Oct-22	22-Oct-22	ļ	ļ									įį			_ Steer	HOLIAI; BEALL		, 			<u>-</u>		<u></u>
Capping Beam + Portal Beam	18	11-Jan-23	03-Feb-23		ļ																		·		
WEST VENTILATION BUILDING [WVB]		20-Dec-21 A			ļ									ļ				ļ							
Excavation & Strutting		20-Dec-21 A	<u> </u>	ļļ										· · · · · · · · · · · · · · · · · · ·				ļ							
Excavation to below Strut S3 11,905m ³	20	20-Dec-21 A	12-Jan-22 A]	ļ							1		į į					<u> </u>						
Strut S3 Installation		03-Jan-22 A																							
Strut S3 Pre-loading	2	20-Jan-22 A	21-Jan-22 A																						
Excavation to below Strut S4 8,930m ³	15	22-Jan-22 A	18-Feb-22 A																						
Strut S4 Installation	20	10-Feb-22 A	15-Mar-22 A									1										-			
Strut S4 Pre-loading	2	16-Mar-22 A	17-Mar-22 A									-1		†				ļ							
Excavation to FEL 9,230m ³	20	19-Mar-22 A	04-Apr-22 A	1	11							- -		† 		·j							·		
Building Structure	247	05-Apr-22 A	28-Feb-23	l - i	1							-1		İ			11-	ļ							·
WVB - Base Slab	67	05-Apr-22 A	30-Jun-22 A		1							-1		İ		<u>j</u>	11	1							·
WVB - Earth Mat Installation	24	05-Apr-22 A	22-Apr-22 A	1	11							-1		İ		<u>j</u>	11	1							
Base Slab construction Bay 2 & 4	20	23-Apr-22 A	24-May-22 A	Slab con	struction Bay	/ 2 & 4						-1		<u> </u>				1							
Base Slab construction Bay 1, 3 & 4	20	19-May-22 A	18-Jun-22 A		Ba	ase Slal	construction	Bay 1, 3 & 4						ili-				l							
Tower Crane Erection		20-Jun-22 A		1			Tower Crar	e Erection						ii-				 							<u>i</u>
Tower Crane Operation	0		30-Jun-22 A	† <u>†</u>	11		Tower Crar	e Operation						† <u>†</u> -				ł							
Basement Structure	197	20-Jun-22 A	28-Feb-23		ii									†				ļ							
WVB - Strut S4 Removal		20-Jun-22 A	15-Jul-22 A	 				- :: : WVB	ut S4 Remov	val ¦				‡ <u></u> ‡-											
WVB - Basement 2 Extenal Wall	21		02-Aug-22 A		 				WVB	3 - Basem	ent 2 Exter	al Wal		<u> </u>					-						
WVB - Basement 2 External wall waterproofing & Mass Fill	18		16-Aug-22 A							- 1	1 1		2 External wall wa	terproofr	na & Mass										
WVB - Strut S3 Removal	18		20-Sep-22 A		 								W	WB - Str	rut S3 Ren	moval									
WVB - Basement 2 Wall/Slab	-	29-Aug-22 A	28-Oct-22														. i i -	1	ement 2 Wall/Slab				·		
WVB - Basement 2 Wain/Stab WVB - Strut S2 Removal	18	29-Oct-22	18-Nov-22										·						WVB + Str	ıt S2 Dom	oval				
WVB - Strut 32 Kentoval WVB - Basement 1a Wall	-													<u> </u>								2 bcomo	nt 1a Wall		
	30	09-Nov-22	13-Dec-22											<u> </u>				ļ							
WVB - Platform removal	12	19-Nov-22	02-Dec-22	ļļ										ļ ļ:			. -				Platform ren		Doco		ا المسل
WVB - Basement 1 External wall waterproofing & Mass Fill	24	26-Nov-22	23-Dec-22	ļ	ļļ		-							į		·	. -		÷				Basement	t i External	
WVB - Strut S1 Removal	24	24-Dec-22	27-Jan-23	ļ			-							ļļ.											; V
WVB - Basement 1b Wall/Slab	45	04-Jan-23	28-Feb-23	ļ										ļļi.											
SOUTH APRON ADIT	52	03-Dec-22	08-Feb-23	ļ	ļļ							1.1.		ļli.			. [].		<u> </u>					!!	
South Apron Adit - ELS & Pump Test & Strut Installation	30	03-Dec-22	10-Jan-23		ļ									<u>įli</u> .			. [] .							South Apr	
South Apron Adit - Base Slab & Wall Kicker	11	11-Jan-23	26-Jan-23					1																	Sc
South Apron Adit - Strut S2 Removal	11	27-Jan-23	08-Feb-23												1										
SUPPORTING UNDERGROUND STRUCTURE [SUS]	240	25-Jul-22 A	23-May-23																						
Permanent Structure	89	25-Jul-22 A	15-Nov-22														1		J						
SUS - WB Partition Wall CH6150-6260	24	25-Jul-22 A	17-Oct-22						-,		1	7		1		SI	US - WB	Partition Wa	al CH6150-6260			-			
Page 20 of 29 ♦ Milestone				-							·								Date	Re	evision	Che	ecked	Appro	ved
Data Date: 30-Sep-22		FD/	2018/0	1 <u>/</u> T	runk	R۸	ad Ta	bne (Infra	etru	ctura	۱۸ د	Vorke						18-Dec-19	00V1		WYu			
CriticalAdivity												۷	VOINS		D)IIV	21154		22-Feb-20	01V0		SPa/L		WYu	
♦ Actual Milestone Actual Work				tor [)evel	opi	ments	at So	outh <i>i</i>	Apro	on				TRA	OUY(XUXV	PUBLIC		09-Apr-20	01V1		SPa/L		WYu	
A SOLDER FOR						•				•					1104				17-Jul-20	01V2		SPa/L		WYu WYu	
			Three	e Mo	nths	R	ollina	Proar	amm	ie (S	Sep-2	22)						09-Oct-20 02-Jul-21	01V3 02V0		SPa/L SPa/L		wyu WYu	
								- J .		, -	I -		,	128					02-04I-21	02.00		Joi a/L		* * 1 U	

Activity Name	Dur	Start	Finish							^			022			L. l		NI					2023	
				9 05	June 12 19	26	03 10	July 17 24	31 07	August 14	21 2	Sept 8 04 11	tember 1 18	25 (Oc 02 09	tober 16 23	30 06	November 13 20	27	December 04 11 18	25	01 0	January 08 15	22 29
SUS - EB Partition Wall CH6150-6237	25	18-Oct-22	15-Nov-22*						1 1		1								3 Partiti	on Wall CH61 50-62				
Tunnel Internal Structure & Finishing	191	27-Jul-22 A	23-May-23																					
Westbound	111	27-Jul-22 A	13-Feb-23																				 	
SUS - WB - OHVD Formworks Assembly	18	27-Jul-22 A	27-Aug-22 A]				1 1	1 1	S	US - WB - OH									-			
SUS - WB - OHVD In-situ 320m	96	29-Aug-22 A	07-Jan-23	:									! '	!	!	!!!			!		!	S	SUS - WB -	OHVD In
SUS - WB - Fire Board - Tunnel crown	28	09-Jan-23	13-Feb-23		1																	-		
Eastbound	108	09-Jan-23	23-May-23																				1	
SUS - Formworks transfer to EB	12	09-Jan-23	21-Jan-23																					SUS-1
SUS - EB - OHVD In-situ	96	26-Jan-23	23-May-23	T	<u>-</u>						-		·											
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	338	05-Feb-22 A	10-Feb-23]			1]			; <u> </u>				!	
Civil Works for TBM Assembly	79	05-Feb-22 A	23-Feb-22 A		1						<u>-</u>										- L		1	
Cell 1 & 2	79	05-Feb-22 A	23-Feb-22 A	!		!									!		-						!	
Tympanum	79	05-Feb-22 A	23-Feb-22 A								 ! !												-	
Westbound Additional Mass Fill	15	05-Feb-22 A	12-Feb-22 A								 !											<u>-</u>	!	
Eastbound Additional Mass Fill	7	14-Feb-22 A	23-Feb-22 A								<u>-</u>								; <u> </u>					
Tunnel Permanent Works	78	05-Nov-22	10-Feb-23	· i	11		-									ii	-111							;
Cell 1/2 Westbound	76	05-Nov-22	08-Feb-23	· i	ii		-									i			; <u> </u>				-	
Cell 1/2 WB - Wall Below Road Level CPS	18	05-Nov-22	25-Nov-22	· - 			-									 			Cell 1/	2 WB - Wall Below	Road Le	vel CPS	-	
Cell 1/2 WB - Road Slab CPS	12	26-Nov-22	09-Dec-22	 	ii		-									i			j 	Cell 1/2 WB			j	
Road Diversion to WB CPS	0		09-Dec-22		1											<u> </u>				◆ Road Diver	sion to V	VB CP\$		
Cell 1/2 WB - Wall Below Road Level NCPS	12	10-Dec-22	23-Dec-22		1		-														Cell 1	2 WB - W	/all Below F	Road Lęv€
Cell 1/2 WB - Road Slab CPS	12	24-Dec-22	10-Jan-23	1	1						<u>i</u>					 						<u> </u>	Cell 1/2 \	WB - Rpa
Cell 1/2 WB - Wall Road Level			27-Jan-23	 	† 						<u>i</u>		· -			 								C
Cell 1/2 WB - Wall Above Road Level			08-Feb-23	-							<u>-</u>								 					
Cell 1/2 Eastbound			10-Feb-23						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		-												-	
Cell 1/2 EB - Wall Below Road Level CPS			25-Nov-22						1 1										Cell 1/	'2 EB - Wall Below I	Road Le	vel CPS		
Cell 1/2 EB - Road Slab CPS			09-Dec-22		 															Cell 1/2 EB			<u>!</u>	
Road Diversion to EB CPS	0		09-Dec-22		ļļ											ļ				◆ Road Diver	sion to E	B CPS		
Cell 1/2 EB - Wall Below Road Level NCPS	-		23-Dec-22		 -						<u> </u>					 				- Troda Brion			all Below R	oad Leve
Cell 1/2 EB - Road Slab NCPS			10-Jan-23													ļ							+	EB - Roac
Cell 1/2 EB - Wall Road Level			27-Jan-23		 		-									 								
Cell 1/2 EB - Wall Above Road Level			10-Feb-23		 											ļ								ii -
Cut & Cover			02-Dec-22								-													
C&C - Wall Stage 1 first 5m			15-Nov-22															C&C - W	all Stan	je 1 first 5m			 	
C&C - Wall Stage 2 up to OHVD level			25-Nov-22		ļļ		-												117	Wall Stage 2 up to	OHVD I	evel		
C&C - Wall Stage 3 up to Top Slab soffit			02-Dec-22	-	ļļ		-									ļ			!!!	C&C + Wall Stage			offit	
SUB-SEA TBM TUNNEL - WESTBOUND			13-Feb-23				-									ļ							1	
Precast Fabrication		<u> </u>	13-Feb-23		 											ļ							-	<u> </u>
TBM Precast Segments			13-Feb-23 12-Jan-23	 	ļ						<u>-</u>					ļ			} 				-	<u> </u>
Precast TBM Segment - 70%		29-Nov-21 A		!												 							!	
Precast TBM Segment - 80%			17-Oct-22		<u> </u>											Precast	TBM Segmen	ıt ÷ 80%						
			28-Nov-22		·											i içcası		il 1 00 /0 ;		cast TBM Segment	- L 000%			
Precast TBM Segment - 90%																			- rie		. 1 7U / 0		Drococ	t TRM Ca
Precast TBM Segment - 100%			12-Jan-23	-	ļļ						<u>-</u>												- Piecas	t TBM Se
Service Gallery			13-Feb-23		ļļ											ļ							-	<u> </u>
Precast Service Callery - 3%		28-Dec-21 A			ļ														<u></u>					<u> </u>
Precast Service Gallery - 6%		02-Mar-22 A	·	Call	100/											ļ			<u> </u>		-}			
Precast Service Gallery - 10%		03-Apr-22 A					- 1	 	Cland C-"	nd 2004						<u>.</u>								<u> </u>
Precast Service Gallery - 20%	24	16-May-22 A	18-Jul-22 A	1	1 1	1	1 1	Precast	Service Galle	ry - 20%	1										į		1	
Page 21 of 29 ♦ Milestone																		Date	<u> </u>	Revision	Che	ecked	Appr	oved
Data Date: 30-Sep-22		ED/2	019/0	и т.	علمين	D^	24 T	2 and	Infrac	truo	turo	Mark	/c					18-Dec-1	19	00V1	WYu			
Critical Activity		レリノ										VVUIP	13		DO	IIVO!!	EC	22-Feb-2			SPa/L		WYu	
◆ Actual Milestone Actual Work			f	or D	evel)	opr	ments	at So	outh A	Apro	n				TRAV	UYGU AUX PUB	LICS	09-Apr-2			SPa/L		WYu	
Actual YVIK						•				•				(1 INPAVI	-CA FOD		17-Jul-20			SPa/L		WYu	
			Three	Mc Mc	nths	Ro	ollina	Progra	amme	e (S	ep-2	22)						09-Oct-2 02-Jul-2			SPa/L SPa/L		WYu WYu	
							9	- · - 3· ·			- P -	,						UZ-JUI-Z	1	J02 V U	UF a/L		Ivvia	

Activity Name	Dur	Start	Finish										2022											2023	
				9 I 05	June 12 1	9 26	03 1		24 31	Augus 07 14			September 04 11 18	25		October 16	23		lovember 1 13 20 27		December 11 18	25	01 (January 08 15	22 29
Precast Service Gallery - 30%	24	19-Jul-22 A	14-Sep-22 A										Precasi	t;Service	Gallery - 3	30%									
Precast Service Gallery - 40%	24	15-Sep-22 A	17-Oct-22									-1		·		■ Pre	ecast Se≀	vice Galler	y - 40%						
Precast Service Gallery - 50%	24	18-Oct-22	14-Nov-22									-1							Precast Service	1 2					:
Precast Service Gallery - 60%	24	15-Nov-22	12-Dec-22									-		ii-				l			Precast	Service	Gallery - 6	60%	
Precast Service Gallery - 70%	24	13-Dec-22	12-Jan-23											ļ					† <u></u>					_ '~	t Service
Precast Service Gallery - 80%	24	13-Jan-23	13-Feb-23	-						·		-		÷											
OHVD Slab	281	01-Feb-22 A	09-Feb-23	-										÷				 					} <u>-</u>		
Concrete Mix - Plant Trial		01-Feb-22 A		ant:Trial						<u> </u>				-			; <u>-</u> ;-								
Precast OHVD Slab - Mould Fabrication & Setup		01-Feb-22 A		‡										Precast C	HVD¦Slab	o - Mould	; Fabricat	on & Setup						‡	
Precast OHVD Slab - Inspection			13-Oct-22											ļļ.		l Precas	t OHVD	 Slab - Insp	ection					1	
Precast OHVD Slab - Mass Production Start	0	14-Oct-22	10 00.22														1	1	s Production Start						
Precast OHVD Slab - 3%	24	14-Oct-22	10-Nov-22	 															Precast OHVD Sla	b - 3%					
Precast OHVD Slab - 6%	24	11-Nov-22	08-Dec-22																4		recast OH\	.¦ √D Slab	- 6%		
Precast OHVD Slab - 10%	24	09-Dec-22	09-Jan-23											· -										Précast O	HVD Slal
Precast OHVD Slab - 20%	24	10-Jan-23	09-Feb-23		· 									ļ											i
Site Establishment		27-Sep-21 A												ļ <u></u>									ļ		
Mortar Plant		27-Sep-21 A												ļ 									ļ <u>-</u>		 -
Mortar Plant - Commissioning		27-Sep-21 A												-					ļ				ļ		 -
TBMAssembly		29-Nov-21 A												-									ļ <u></u>		
Air / Water / Hydraulic Electrical Connections		29-Nov-21 A												-									ļ <u></u>		
Testing & Commissioning		09-Dec-21 A			· · · · · ·									÷									ļ <u>-</u>		
WB TBM Break-in		13-Jan-22 A	12-Jail-22 A											÷											
			0/ Fab 22																						<u> </u>
TBM Tunnelling			06-Feb-23											ļ											
WB TBM Tunnelling CH 6642-6659 17m			19-Jan-22 A											· - - -									ļ		
WB TBM Tunnelling Stoppage due to Active Mortar injection	-		27-Jan-22 A				-							÷					ļļ.				ļ		
WB TBM Tunnelling CH 6659-6660 18m			28-Jan-22 A	ļ .										ļļ.									ļ		
WB TBM Tunnelling Stoppage due to Additional Mass Fill			12-Feb-22 A		. . .		-							. . . -				ļ <u>i</u>							<u>.</u>
WB TBM Tunnelling Stoppage due to Covid-19 outbreak		13-Feb-22 A		ļ ļ										!			 						ļ		
WB TBM Tunnelling CH 6660-6665 B/I Plug 23m		01-Mar-22 A		ļļ										ļļ.					ļļļļ				ļ		
WB TBM Tunnelling CH 6665-6710 ALL/CDG 68m		02-Mar-22 A		-										÷	-		 		ļļ				ļ	· 	<u> </u>
WB TBM Tunnelling CH6710-6725 ALL/CDG 83m		11-Mar-22 A																					ļ		¦
WB TBM Tunnelling CH6725-6732 ALL/CDG 90m		14-Mar-22 A	'																						
WB Stoppage due to Disc Cutter Issue	7	05-Apr-22 A		l i								_ _		ii.			<u> </u>						ļ <u>i</u>		
WB TBM Tunnelling CH6732-6752 ALL/CDG 110m	7	07-May-22 A	23-May-22 A	BM Tunn	elling CH 673	2-6752	ALL/CDG 1	10m									<u> </u>	<u> </u>					ļ		
WB TBM Stoppage due to Maind Drive issue	7	24-May-22 A	17-Jul-22 A						3M Stoppage																
WB TBM Tunnelling CH6752-6756 ALL/CDG 114m	1	18-Jul-22 A	22-Jul-22 A					 w	VB TBM Tunn	ielling CH 6	5752-6756 <i>F</i>	ALL/CI	DG 114m												
WB TBM Tunnelling CH6756-6777 CDG/Boulder 135m	4	23-Jul-22 A	31-Jul-22 A						WB T	BM Tunne	elling CH 675	6-677	77 CDG/Boulder 13	5m											
WB TBM Tunnelling CH6777-6789 CDG/Boulder 147m	3	01-Aug-22 A	06-Aug-22 A							WB TBM	Tunnelling (CH677	77-6789 CDG/Bould	der 147m											
WB TBM Tunnelling CH6789-6797 ALL/CDG 155m	38	07-Aug-22 A	12-Aug-22 A							WB	TBM Tunne	elling (CH6789-6797 ALL/	/CDG 155	im										
WB TBM Stoppage for ISIG 1 Installation	9	13-Aug-22 A	26-Aug-22 A		1					<u> </u>	W	VB TBI	M Stoppage for ISI	Ģ 1 Instal	llation										
WB TBM Tunnelling CH6797-7098 ALL/CDG 456m	37	27-Aug-22 A	28-Sep-22 A	[]									· · · ·	WI	B TBM Tur	nn elling C	H6797	098 ALL/C	DG 456m		 	- [[
WB TBM Tunnelling CH 7098-7198 ALL/CDG 556m	11	29-Sep-22 A	10-Oct-22									-1		·	V	NB TBM	Tunnellir	g CH7098-	7198 ALL/CDG 556	m			[
WB TBM Tunnelling CH7198-7218 ALL/CDG 576m	2	11-Oct-22	12-Oct-22									- -	! !	† 		WB TB	M Tunne	ing CH719	8-7218 ALL/CDG 5	76 m	-			+	
WB TBM Tunnelling CH7218-7240 CDG/Boulder 598m	3	13-Oct-22	15-Oct-22	:												■ WB	TBM Tur	nelling CH	7218-7240 C DG/Bou	ulder 598m					
WB TBM Tunnelling CH7240-7284 ALL/CDG 642m	4	16-Oct-22	19-Oct-22											† †-	<u>J</u>	— V	₩B TB₩	Tunnelling	CH7240-7284 ALL	CDG 642m	 1 ¦			 	!!
WB TBM Tunnelling CH7284-7379 ALL/CDG 737m	9	20-Oct-22	28-Oct-22	 						<u>-</u>		- -		÷+-			<u> </u>	NB TBM Tu	innelling CH7284-73	379 ALL/CI	DG 737m		ļ	: :	:
WB TBM Tunnelling CH7379-7391 CDG/Boulder 749m	2	29-Oct-22	30-Oct-22															WB TBM	Tunnelling CH 7379-	7391 CDG	Boulder 7	49m	ļ		
WB TBM Tunnelling CH7391-7434 Boulder 792m	7	31-Oct-22	06-Nov-22											<u> </u>				l i	TBM Tunnelling CI						
		<u> </u>		<u> </u>	1 1		<u> </u>	-	<u> </u>	<u> </u>	<u> </u>	1 1	- 	<u>: II</u>		<u> </u>			Date		vision		ecked	Appr	oved
Page 22 of 29 ♦ Milestone			20404		1	_		O '		_1.	_4.		ا ۱۰۰۰						18-Dec-19	00V1	VIOIOII	WYu	CONCU		oveu
Data Date: 30-Sep-22		LD/2	2018/0)4 I	runk	KC	ad I	∠ and	ııntra	ıstru	cture	9 V	vorks					_	22-Feb-20	01V0		SPa/L	Lo	WYu	
◆ Actual Milestone			f	or I)eve	on	ment	s at S	South	Ann	on				BC	UYG	UES		09-Apr-20	01V1		SPa/L		WYu	
Actual Work				J. L		٦٢	🔾 (- a. c		י אי	-11				IRAV	/AUX I	LORFIC	ال	17-Jul-20	01V2		SPa/L		WYu	
			Three	۸۱۸ د	nthe	D,	allina	Prog	ramn	ر مر	Sen-	22	۱ ا						09-Oct-20	01V3		SPa/L		WYu	
			11116	- 1410) III S		<u> </u>	1 109		10 (7 . h-7		<i>J</i>						02-Jul-21	02V0		SPa/L	Lo	WYu	
· · · · · · · · · · · · · · · · · · ·		•											·						•						

Activity Name	Dur	Start	Finish					_	_				2022				_							2023	
				9 05	June 12 19	26	Ju 03 10	17 24	31 07	August 14	21 28	3 04	September 11 18	25 C	02 09	ctober 16 2	23 30	06 No	vember 13 20 27		cember 1 18	25	Jai 01 08	nuary 15	22 29
WB TBM Tunnelling CH7434-7466 CDG/Boulder 824m	4	07-Nov-22	10-Nov-22																WB TBM Tunnelling	CH7434-74	166 C DG/E	3 Boulder 8	24m		
WB TBM Tunnelling CH7466-7623 ALL/CDG 981m	15	11-Nov-22	25-Nov-22	† †		i				; <u>;</u>						ii			WB -	TBM Tunnel	ling CH 74	66-7623 <i>F</i>	LL/CDG 9	81m	
WB TBM Tunnelling CH7623-7650 CDG/Boulder 1008m	4	26-Nov-22	29-Nov-22															-	<u> </u>	NB TBM Tu	nnelling Cl	17623-76	50 C DG/B	oulder 10	08m
WB TBM Tunnelling CH7650-7722 ALL/CDG 1080m	7	30-Nov-22	06-Dec-22													11									1080m
WB TBM Tunnelling CH7722-7792 CDG/Boulder 1150m	9	07-Dec-22	15-Dec-22				-			-											■ WB TB	M Tunne	ling CH 772	22-7792 (CDG/Bo
WB TBM Tunnelling CH7792-8445 ALL/CDG 1803m	53	16-Dec-22	06-Feb-23						}	<u> </u>		 											·		-
Gallery B Installation	321		30-Jan-23																					† -	
WB TBM Tunnel - Gallery B CH7103-7203 100m CP12	10	09-Dec-22	20-Dec-22																		¦¦	 B TBM Ti	unnel - Gall	tery B CH	; 17 103-7:
WB TBM Tunnel - Gallery B CH7203-7303 100m CP13	7	21-Dec-22	30-Dec-22																				/B TBM Tu	nnel - Ga	allery B (
WB TBM Tunnel - Gallery B CH7303-7403 100m CP14	7	31-Dec-22	09-Jan-23																						
WB TBM Tunnel - Gallery B CH7403-7503 100m CP15	7	10-Jan-23	17-Jan-23																					<u> </u>	
WB TBM Tunnel - Gallery B CH7503-7603 100m CP16	8	18-Jan-23	30-Jan-23						}																-
Forecast	248	27-Dec-21 A	08-Oct-22											 											
Spreader Beam, Hook, Hook Block etc(from Italy by sea)		27-Dec-21 A								 														ļ	
Wheels (from Italy by air)		30-Dec-21 A																						<u> </u>	
Ramp delivery (from China by road)		06-Jan-22 A				.	-											 						ii-	
Loader (from China by road)			26-Jan-22 A																					<u> </u>	
										ļ														<u> </u>	
Ramp pre-assembly at surface		27-Jan-22 A		ļ ļ						ļļ						.jj									
Loader pre-assembly at surface		17-Feb-22 A										L. Ch. C												·	
Lower ISIG into Shaft	3	14-Aug-22 A				.				.LL	er ISIG in		_			.		 						ļ	
Gallery G-W1 to W4 by crawler crane @ 1 no/d	2	16-Aug-22 A		; 				ļ	 	ļ <u></u>			by crawler cran		/d			 						ļ 	
Thrust Frame Removal	6	18-Aug-22 A					.				Thrust Fr									ļ				ļ	
Install abd Assembly of Spreader Beam	6	18-Aug-22 A											embly of Spread											ļ	
Gallery EMVD installation by crawler crane	1	22-Aug-22 A	22-Aug-22 A				<u> </u>						nstallation by cr		n e										
ISIG Commissioning	6	24-Aug-22 A	30-Aug-22 A	l :		.j	<u> </u>					ISIG Co	mmissioning			.ii									
Gallery G-W5 to G-W11 installation by ISIG	3	31-Aug-22 A	12-Sep-22 A										Gallery G			llation by IS									
WB ISIG Gallery B Installation start	0	31-Aug-22 A					1 1				•		G Gallery B Inst	tallation st	tart										
Gallery B installation FTR-11 to FTR-7	3	13-Sep-22 A	13-Sep-22 A					, ,				[■ Gallery B	installatio	on FTR-11	to FTR-7				-,					
Steel Bridge Installation	1	14-Sep-22 A	14-Sep-22 A										■ Steel Br	idge Insta	Illation										
WB Sub-sea Galery B Installation started	0	15-Sep-22 A											♦ WB Sub	b-sea Gale	ery B Insta	allation star	ted	- 							
WB Gallery B CH6642-6742 100m @4nos/day	11	15-Sep-22 A	29-Sep-22 A			1								WE	3 Gallery	B CH6642-	6742 100m	@4nos	/day						1
WB Gallery B CH6742-6855 80m @6nos/day	6	30-Sep-22 A	08-Oct-22												WB	Gallery B	CH6742-68	55 80m	@6nos/day				· 		
SUB-SEA TBM TUNNEL - EASTBOUND	342	14-Dec-21 A	03-Feb-23							† <u>†</u>													·	ii-	
TBMAssembly	140	14-Dec-21 A	10-Mar-22 A																					<u> </u>	
Lifting & Welding of Tailskin to Shield	62	14-Dec-21 A	06-Jan-22 A							ii						11								<u> </u>	
Air / Water / Hydraulic Electrical Connections	22	20-Dec-21 A	06-Jan-22 A																					ii-	
Testing & Commissioning	26	26-Dec-21 A	10-Mar-22 A			·	-			ļ <u></u>														ii-	
Thrust Frame Installation		30-Dec-21 A								† <u>†</u>				 		† <u> </u>								†	
Power On		07-Jan-22 A								† 				 		ii								ţ	
S1282 EB TBM Break-in	0		10-Mar-22 A																	-					
TBM Tunnelling		11-Mar-22 A	02-Feb-23			1							- <u> </u> <u> </u> <u> </u>					 							
EB TBM Tunnelling CH6640-6665 B/I Plug 25m			25-Mar-22 A																						
EB TBM Tunnelling CH6665-6710 ALL/CDG 70m			02-Apr-22 A							}}															
EB TBM Tunnelling CH6710-6756 ALL/CDG 116m		03-Apr-22 A	•	 56 ALL/CD	G 116m					}}															
EB TBM Tunnelling CH6756-6775 CDG/Boulder 135m		28-Apr-22 A		· ·		135m				ļ															
WB TBM Stoppage for ISIG 1 Installation			12-May-22 A	1 i																					
11 -		,		[:			G/Roulder 140	m		ļļ				· 										ļļ.	
EB TBM Tunnelling CH6775-6789 CDG/Boulder 149m		13-May-22 A		rujireilin(حتاجات			L/CDC 450	<u> </u>				 		. 								ļ	
EB TBM Tunnelling CH6789-7098 ALL/CDG 458m	38	22-May-22 A	21-Jun-22 A	i		-b IR	//Tunne(ling Cl	ηο / ၓϒ- / UY8 Al	458N	1 :	1		<u> </u>	:	!	1 1			1	<u> </u>	1 1			<u> </u>	- !
Page 23 of 29 Milestone																			Date 10	Revis		Chec	ked	Appro	ved
Data Date: 30-Sep-22		ED/2	2018/0)4 Tr	unk l	Ro	ad T2	and I	nfrast	truc	ture	Wc	orks						18-Dec-19	00V1		MYu SPa/LLo		√Yu	
															BO	UYGI	JES	1	22-Feb-20 09-Apr-20	01V0 01V1		SPa/LLc		v Yu √Yu	
Actual Work			I	טו ט	CAGI	JŲ	nents	at 50	ulli A	μισ	11				TRAV	AUX PU	BLICS	/	17-Jul-20	01V1		SPa/LLC		v ru √Yu	
			- .	B 4						/~	_	\ C \							09-Oct-20	01V2		SPa/LLo		vru √Yu	
			Inree	e Mo	nths	KC	lling F	rograر	mme	(5)	ep-2	(2)							02-Jul-21	02V0		SPa/LLc		√Yu	
		L						=-		-		-								•	<u></u>				



Activity Name	Dur	Start	Finish											2022						, , , , , , , , , , , , , , , , , , , ,					2023	
				9 05	June 12 19	26	03	July 10 17	24	31 07	August 14	21 28	3 (September 04 11 18	25	02 0	October 19 16	23	30 06	November 13 20	27	Decembe 04 11	r 18 25	5 01	January 08 15	22 29
EB Gallery B CH6642-6742 100m @4nos/day	11 2	20-Jun-22 A	07-Jul-22 A					3 Gallery B																		
EB Gallery B CH6742-6855 80m @6nos/day	6	08-Jul-22 A	20-Jul-22 A	-					B Gallery	y B CH6742	2-6855 80)m @6no	s/day			Ţ 		7	† <u> </u>						-	
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a/b)	350 1	10-May-21 A	02-Mar-23	+		 			- 							+	!									
CP TBM Design / Fabrication / FAT / Delivery	144 1	10-May-21 A	19-Mar-22 A						{ -							 										
Fabrication / Refurbishment		10-May-21 A			 				{ -							 										-
FAT	24 1	11-Feb-22 A	28-Feb-22 A						{} - 		; 		 -		† 	 									; :	- †
Delivery of TBM components to the Site	24 (01-Mar-22 A	19-Mar-22 A								; 				į	;;			† -							
CP Precast Lining Fabrication	279	17-Dec-21 A	03-Feb-23		ii				ii										·							
CP Precast Lining Segment - 3%	18 1	17-Dec-21 A	15-Jan-22 A		1				i- -							<u> </u>		1	T							
CP Precast Lining Segment - 6%	18 1	17-Jan-22 A	29-Jan-22 A																						L	
CP Precast Lining Segment - 10%	24 3	31-Jan-22 A	19-Feb-22 A	1					{} -																	
CP Precast Lining Segment - 20%	24 2	21-Feb-22 A	30-Mar-22 A	1					{ -		; <u>;</u>				† 	-									; :	- -
CP Precast Lining Segment - 30%	5 3	31-Mar-22 A	26-Apr-22 A	, ;												; !			† -							
CP Precast Lining Segment - 40%	24 2	27-Apr-22 A	23-May-22 A								1					<u> </u>		1	† 						+ -	
CP Precast Lining Segment - 50%	24 2	24-May-22 A	03-Sep-22 A		· · · · · ·									CP Precast Lining						i						
CP Precast Lining Segment- 60%	24 (05-Sep-22 A	07-Oct-22	1									i			- CF	^o Precast	t l≒inina S∈	ebment- 609	6: : :	i				<u> </u>	
CP Precast Lining Segment - 70%		·	04-Nov-22	- 1					 -		 								CP F	recast Lining S	egment-	70%				
CP Precast Lining Segment - 80%			02-Dec-22			 !													ļ 			P Precast Lin			6	
CP Precast Lining Segment - 90%			03-Jan-23																t -					C	P Precast Lir	
CP Precast Lining Segment - 100%	24	04-Jan-23	03-Feb-23		11						ļ <u>ļ</u>					ii			·							
WB CP Tympanum Structure			20-Feb-23	<u>i</u>	 				: 		<u> </u>				<u> </u>	‡ 									<u> </u>	
CP7 - WB - Tympanum Civil works CH6705			21-Nov-22	1	 	- <u></u>					} <u>}</u>		<u> </u>		1 1 1	<u> </u>	<u>i</u>		· 	CP.	7 - WB -	Tympanum Ci	vil works	CH6705	 	-
CP8 - WB - Tympanum Civil works CH6803	24		05-Dec-22		1				{ -		†		 -		† 	 			<u> </u>	<u> </u>		CP8 - WB -	¦ Tympanu	ım Civil w	orks CH6803	; };
CP9 - WB - Tympanum Civil works CH6904		22-Nov-22	19-Dec-22												ļ			-11	11				CP9 - V	NB - Tym	; panum:Civil v	vorks CH6
CP10 - WB - Tympanum Civil works CH7004			05-Jan-23																·							
CP11 - WB - Tympanum Civil works CH7103		20-Dec-22	19-Jan-23																							CP11 W
CP12 - WB - Tympanum Civil works CH7203			06-Feb-23	i	 	·			{ -		<u> </u>		 -		<u> </u>	‡ 	 		· 							
CP13 - WB - Tympanum Civil works CH7303			20-Feb-23		1				{		†				† 	 	 			† <u>†</u>						
EB CP Tympanum Structure		05-Sep-22 A													ļ											
CP7 - EB - Tympanum Civil works CH6705			28-Oct-22								††				÷					Tympanum Civil	l works C	H6705				
CP8 - EB - Tympanum Civil works CH6803			31-Oct-22															-4	CP8 - EI	3 - Tympanum C	Civil work	s CH6803				
CP9 - EB - Tympanum Civil works CH6904	24	29-Oct-22	25-Nov-22		<u></u>											<u> </u>	<u>i</u>		+	$\overline{}$		B - Tympanum		1	04	
CP10 - EB - Tympanum Civil works CH7004	24	01-Nov-22	28-Nov-22						{ -						† 	<u> </u>				<u> </u>	CP10)-E₿-Tym¦pa	ınum¦ Civi	ilworks C	H7004	
CP11 - EB - Tympanum Civil works CH7103	24		23-Dec-22						{		† <u>†</u>					 		-1	·	†			CP	11 - EB -	Tympanum C	ivil works
CP12 - EB - Tympanum Civil works CH7203			28-Dec-22								 							-11	· 						EB - Tympan	um Civilw
CP13 - EB - Tympanum Civil works CH7303	24		27-Jan-23													· +			t							c
CP14 - EB - Tympanum Civil works CH7403		29-Dec-22	30-Jan-23													i i			· 							
CP15 - EB - Tympanum Civil works Ch7503	24	28-Jan-23	24-Feb-23	<u>i</u>	<u> </u>				{ -		† <u>†</u>				†	‡ <u></u>			 						<u> </u>	·
CP TBM Pipe Jacking		22-Nov-22	30-Jan-23	1	ļ <u>-</u>				{		}				 	 			·						} 	
CP7 to CP8		22-Nov-22	30-Jan-23			·			{ -		 				‡	 			·							
CP7 - CP TBM cycle - Learning Curve	42	22-Nov-22	02-Jan-23						{} - 		}		 -		†				·	† <u>-</u>				CP	7 - CP TBM	cyde - Lea
CP8 - CP TBM cycle - Learning Curve	28	03-Jan-23	30-Jan-23	-					; -		; 					;;			† -							· ;
CP Internal & Collar Structure	48	03-Jan-23	02-Mar-23																t -							
CP7 - Internal & Collar Structure	48	03-Jan-23	02-Mar-23		1 1				i- -							<u>+</u>		1	† -							
SUB-SEA TUNNEL INTERNAL & FINISHING	62	22-Nov-22	08-Feb-23																							
Corbel	62	22-Nov-22	08-Feb-23		 				{ -		† 				ļ	 			· 			-				
Westbound	62	22-Nov-22	08-Feb-23						{} - 		}		 -		<u> </u>				· 						; :	
WB - TBM Tunnel - Corbel Structure up to CP7	9	22-Nov-22	01-Dec-22		ii				{ -		} <u>}</u>					;;			† <u>-</u>	† 	W	B - TBM Tunn	el - Corbe	el Structui	re up to CP7	
D 05 500					· I	-			- 11	<u> </u>		! !		- 	-		-			Date	 	Revision	<u> </u>	Checked	Δnn	roved
Page 25 of 29 A Milestone Planned Bar			104070	4 -		Г		·O =	الم		 -	4	١.٨	\						18-Dec-1		00V1	WY		Abb	IOVEU
Data Date: 30-Sep-22		ED/2	2018/0	4 I	runk	K0	ad I	∠ an	a in	irasi	truc	ιure	V۱	vorks						22-Feb-2)1V0		a/LLo	WYu	
♦ Actual Milestone		ı	f	or D	evel)	opr	nent	s at	Sou	ıth A	pro	n				BO	OUY	GUES PUBLIC	5	09-Apr-20)1V1		a/LLo	WYu	
Actual Work		ı	•			۱۰,	~·••									IKA	VAUX	PUBLIC		17-Jul-20)1V2		a/LLo	WYu	
		ı	Three	Mc	nthe	Ro	llina	Pro	grar	nme	(5)	2n_2	つ)	,	1					09-Oct-20)1V3		a/LLo	WYu	
				IVIC		1 10	, iiii i g	1 10	9141	111110	, , , ,	ے ہاد <u>۔</u>)	/						02-Jul-21	ı [C)2V0	SPa	a/LLo	WYu	
																				•				_		

## 3. 1807 com Color State country Part	Activity Name	Our S	Start Fi	inish											2022											2023	
### 1				Q	9 05		9 26	03	July 10	17 24	31 0			28 I		25 0			23 30	1		04	December 11 18	25	01	January 08 15	22 20
## 3 The Total Number Confession 4	WB - TBM Tunnel - Corbel Structure up to CP8	4 06-1	-Dec-22 21-[Dec-22	. 00	14	20		10	17 27		17	21		01 11 10	20 0	07	10 2	30	00	10 20 21	104	10	WB - T	BM Tunne	el - Corbel	Structure
Section Sect	WB - TBM Tunnel - Corbel Structure up to CP9	4 20-1	-Dec-22 07	-Jan-23		ii			1			· 						1							-	WB - TBM	Tunnel (
Contraction	WB - TBM Tunnel - Corbel Structure up to CP10	4 06	-Jan-23 21	-Jan-23		<u> </u>		1										1							-		■ WB + 1
Contraction	WB - TBM Tunnel - Corbel Structure up to CP11	4 20-)-Jan-23 08-F	Feb-23		 			1									1									- + i -
Fig. 13 cm - 1		4 03	3-Jan-23 06-J	-Jan-23	<u>+</u>	 												1							·	<u>1</u>	
Fire Burk - Transfer Cream 19 19 20 20 20 20 20 20 20 2	EB - TBM Tunnel - Corbel Structure up to CP7	4 03	3-Jan-23 06	-Jan-23				-													<u></u>				-	<u>-</u> ЕВ - ТВМ Т	unnel - Co
Continue		20 07	'-Jan-23 02-F	Feb-23	-	 				<u> </u>						 	<u> </u>								ļ <u></u>	<u> </u>	
Color Colo	Westbound	7 26	-Jan-23 02-F	Feb-23				-								 											
CF 10 Form of Security CF 10 Form of Secur	WB - TBM Tunnel - Fire board - Tunnel Crown up to CP10	7 26	-Jan-23 02-F	Feb-23					÷																		
Change C	Eastbound	4 07	'-Jan-23 11	-Jan-23																							
Vertical from Ling Rood Junction 15 5-0-2 20 20 20 20 20 20 20	EB - TBM Tunnel - Fire board - Tunnel Crown up to CP7	4 07	'-Jan-23 11	-Jan-23		ii		1 :	1					-1				11							ļ <u>i</u> -	■ EB-T	BM Tunne
Many Street Chis Note Ling Road Junction 5 9-us 2 10 20 20 20 20 20 20	CHA KWO LING ROAD WORKS	51 19-A	-Apr-21 A 30-M	Mar-22 A		ii		i										<u> </u>									
Section (Complete)		51 19-A	Apr-21 A 30-M	Mar-22 A				-										ļ									
Delta La BREAK TUNNEL DRABF 27 Method 14 Method 15		30 19-A	Apr-21 A 30-M	Mar-22 A				-																			
Delta La BREAK TUNNEL DRABF 27 Method 14 Method 15			<u>'</u>		-													ii					 		·	<u>i</u>	
Turne Exception	·	21 06-D				 										-		11							·		
District CHRS 901 Ppc District State District CHRS 901 Ppc District State District CHRS 901 Ppc District State District CHRS 901 Ppc District CHRS 901 Ppc District State District CHRS 901 Ppc District CHRS 901																											
2. 2. 2. 2. 2. 2. 2. 2.										 !													<u> </u>				
Exposition Processing Pro						ļ <u></u>			<u> </u>					_ ЕВ - Г	D&Br Tunnel - CH90	55-9020 T	Гуре D - F:	xcavation F	Benchl& S	i. G			 				
1 9/48/2/4 6 9/48/2/5 6 1 9/48/2/4 6 9/48/2/5 6 9/48/2/5 7 9 9/48/2/5 7 9 9/48/2/5 7 9 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 7 9/48/2/5 9					0-8995 T	vne D - Fx	cavation	Top						7			. JP 9 D										
En Dot Furner Detrospekt Type De Extended to 19 5-4-55/24 74-55/2 10-5/2 74-55/2 10-5/2						,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,																					
Building Building			-			<u> </u>				FR -!D&Rr	Tunnel - C	H8905-80)7% Tvnd D) Fvc	avation Ton										·		
EB-082 Iured - CHR05-0905 Spe0 - Secondaria SC										יייין פאסייים			, o Type D					<u> </u>	FP	_ \\ \R, \\ \R \		990 Type	D - Eveavati	ion Ren	dh		
Hi						ļ <u> </u>										<u>-</u>		ļļ		ם אם ראסו	r Tunnel . Сыбле	ייים ו אף ייי		ation C	-		
E5-DB Turnel-CH90108907107 Dpc D-Exceloration SQ			•			ļļ										i		į <u>i</u>									000 00747
EP-DBA Turnal-CH0168997 Tgs.D - Excadent SG																							0 Dr T		. [i	_ii_
Cross Passage						ļļ		- - 			- -							ļļ				¦	xbriunnel-⊍	CH903(. F	·	-1
CP30 Consertion Diff & Desc. Consertio						ļļ										 											Funnel F (
Cross-procedure Dilla branch D						ļļ																	ļ ļ		ļ		
DRILL & BLAST TUNNEL D&BL 350 14-bec 21A 23-bec 23 24-bec 24A 23-bec 2						ļļ										i							<u> </u>		ļ <u>.</u>		
Tunnel Excavation						ļļ												ļ					ļļ		·		
Eastbound 28 14 Dec 21 \(\text{ 29 Jan 22 A} \)						<u>.</u>																			ļ	 	
Full Face Drill & Blast						ļļ					- -														ļļ.		
EB - D&B Tumel - Branch Tunnel S01						ļļ		ļ.i										ļļ							ļļ-		
Tunnel Structure WB Type A SUS - EB OHVO 96 03-0ct-22 30-Jan-23 TBM Dismantling - D						ļ <u>-</u>												ļ							ļļ-		
SUS - EB OHVD 96 03 Oct 22 30 Jan 23						 												ļ							ļ		
TBM Dismantling Preparation 52 03-Nov-22 05-Jan-23						 										 		<u> </u>		 			ļ		ļ <u>i</u> .	i 	<u> </u>
WB - TBM Dismantling - Dism						ļļ																					
WB - TBM Dismartiling - Dismartiling Gartry Installation 26 03-Dec.22 05-Jan.23	-										1 1 1 1 1 1 1 1 1 1					ļ			 - - <u>-</u> -				TDM Di	 tlina 5	l cm or #	a Column !	-hlores
SG Preparation 95 10-Oct-22 03-Feb-23 WB - Bay 11 - CH9251-9258 - Kicker (SG side) 5 10-Oct-22 14-Oct-22 WB - Bay 10 - CH9239-9251 - Kicker (SG side) 5 15-Oct-22 20-Oct-22 WB - Bay 10 - CH9239-9251 - Kicker (SG side) 5 30-Jan-23* 03-Feb-23 SG Installation 62 30-Dec-21 A 08-Oct-22 WB - Bay 7 - CH9203-9215 - SG Installation 3 30-Dec-21 A 03-Jan-22 A WB - Bay 9 - CH9277-9239 - SG Installation 3 30-Jan-22 A 04-Jan-22 A WB - Bay 9 - CH9277-9239 - SG Installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Date Date Revision Checked A 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/LLo WYG 18-Dec-19 00V1 22-Feb-20 01V0 SPa/Llo WYG 18-						ļļ																	i Divi Dismar	แทบg - L 	sinantini		- + + -
WB - Bay 11 - CH9251-9258 - Kicker (SG side) 5 10-Oct-22 14-Oct-22 WB - Bay 10 - CH9239-9251 - Kicker (SG side) WB - Bay 10 - CH9239-9251 -						ļļ		-																	;VV	ים - ו¦אוען L)işmantling -++-
WB - Bay 10 - CH9239-9251 - Kicker (SG side) 5 15-Oct-22 20-Oct-22 WB - Bay 10 - CH9239-9251 - Kicker (SG side) WB - Bay 10 - CH9229-9251 - Kicker (SG side) WB - Bay 10 - CH9229-9251 -						ļ		-										WD D	,11 60	0051.00	FO Violent (CO.		ļ		ļļ.		
WB - Bay 9 - CH9227-9239 - Kicker (SG side) 5 30-Jan-23* 03-Feb-23 SG Installation 62 30-Dec-21 A 08-Oct-22 WB - Bay 7 - CH9203-9215 - SG installation 3 30-Dec-21 A 03-Jan-22 A WB - Bay 8 - CH9215-9227 - SG installation 3 04-Jan-22 A 06-Jan-22 A WB - Bay 9 - CH9227-9239 - SG installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Data Date: 30-Sep-22 Planned Bar Ortical Addivity Planned Bar Ortical Ad						ļļ		-										44		. 4	<u> </u>				ļļ.		
SG Installation 62 30-Dec-21A 08-Oct-22 WB - Bay 7 · CH9203-9215 · SG Installation 3 30-Dec-21A 03-Jan-22 A WB - Bay 8 · CH9215-9227 · SG Installation 3 04-Jan-22 A 06-Jan-22 A WB - Bay 9 · CH9227-9239 · SG Installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Data Date: 30-Sep-22 Data Date: 30-Sep-22 A Misstore Planned Bar Otical Addivity Date Revision Checked A Is-Dec-19 00V1 WYu SPa/LLo WYU SPa/LLo WYU						ļ		- - 			-					 			Бау ТС ¦-}	ı - CH92	>7-725;1 - KICKEr (\$ 	Siae)			ļļ.		
WB - Bay 7 - CH9203-9215 - SG Installation 3 30-Dec-21 A 03-Jan-22 A WB - Bay 8 - CH9215-9227 - SG Installation 3 04-Jan-22 A 06-Jan-22 A WB - Bay 9 - CH9227-9239 - SG Installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Data Date: 30-Sep-22 \(\begin{array}{c} \text{ Milestone} \\ \text{ Planned Bar OticalAdvity} \\						ļ										 							ļ <u>-</u>		ļ <u>-</u>		
WB - Bay 8 - CH9215-9227 - SG Installation 3 04-Jan-22 A 06-Jan-22 A WB - Bay 9 - CH9227-9239 - SG Installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Data Date: 30-Sep-22						ļļ																			ļ		
WB - Bay 9 - CH9227-9239 - SG Installation 3 07-Jan-22 A 22-Jan-22 A Page 26 of 29 Data Date: 30-Sep-22 Date Revision Checked A 18-Dec-19 00V1 WYu 22-Feb-20 01V0 SPa/LLo WYu 12-Feb-20 01V0 SPa/LLo WYu 13 07-Jan-22 A 22-Jan-22 A ED/2018/04 Trunk Road T2 and Infrastructure Works					 	ļļ										<u>-</u>											
Page 26 of 29 Data Date: 30-Sep-22 Date Revision Checked A B-Dec-19 00V1 WYu 22-Feb-20 01V0 SPa/LLo WYu						ļļ																	ļļ.				
Data Date: 30-Sep-22 ED/2018/04 Trunk Road T2 and Infrastructure Works Planned Bar 18-Dec-19 00V1 WYu 18-Dec-	WB - Bay 9 - CH9227-9239 - SG Installation	3 07-J	Jan-22 A 22-Ja	lan-22 A						1	1 1	-					!			-		!				!	
Data Date: 30-Sep-22 ED/2018/04 Trunk Road T2 and Infrastructure Works Planned Bar 18-Dec-19 00V1 WYu 18-Dec-	Dogo 26 of 20																				Date	F	Revision	Ch	ecked	Apr	roved
Data Date: 30-Sep-22 ED/2018/04 Trunk Road 12 and initiastructure vvorks 22-Feb-20 01V0 SPa/LLo WYL	DI 10			10/0	η т.	ملصيرة	D-	الم م	T2 -	ו להמר	lnfra:	otr		~ \	Marka											7,77	
♦ ♦ Actual Milestone for Doviolopments at South Apron BOUYGUES 109-Apr-20 01V1 SPa/Up WVI	Critical Adivity		□ <i>U</i> /20											5 V	VUIKS			111/4	I.F.C			01V	0			WYu	
TOLDGYGIODITIGITIGITIGITIGITIGITIGITIGITIGITIGITI	<u>*</u> *			fo	or D	eve	lopi	mer	nts a	at So	outh A	Apro	on				BO	UYGL	RLICE		09-Apr-20	01V				WYu	
17-Jul-20 01V2 SPa/LLo WYL	Actual Work			- 1	_	_	1					•					IRAV	AUA PU	DFI/C2							WYu	
I broo Manta Lama I rodrommo (San 17)			TH	hree	Mo	nths	R	ollin	a Pi	roars	amm	e (S	Sen-	22)					/						WYu	
1111ee Month's Rolling Programme (Sep-22) 02-Jul-21 02V0 SPa/LLo WYL								J 11111	່ອ ' '	9.6	A111111	- (-			1						02-Jul-21	JU2V	U	SPa/l	_LO	WYu	

Activity Name	Dur	Start	Finish									2022									2023	
				9 05	June 19	26	Ju 03 10	y 17 24		ugust 14 21	1 28	September 04 11 18	25	Octo		30 1 06	November 13 20 1	December 27 04 11 1	8 25	01 0	January 08 15	22 29
WB - Bay 11 - CH9251-9258 - SG Installation	2 (03-Oct-22 0	5-Oct-22	7 03	12 17	20	03 10	17 24	31 07	14 21	20	04 11 10	20	WB - Ba	y 11 - CH9	251-9258 - S	G Installation		23	01 0	15	22 27
WB - Bay 10 - CH9239-9251 - SG Installation			8-Oct-22								+	 		WB +	Bay 10 - C	:H9239-9251 -	SG Installation		 			
Kicker			3-Feb-23										<u> </u>	; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ;								
WB - Bay 11 - CH9251-9258 - Kicker (non SG side)			6-Oct-22														- CH925:1-9258:- k	(icker (non SG side)				
				ļ <u></u>		i							įį	<u> </u>			i	251 Kicker (non \$G s	.ido')			
WB - Bay 10 - CH9239-9251 - Kicker (non SG side)			1-Nov-22			-	. 					<u> </u>	<u> </u>	<u> </u>			ody 10 - 4119239-92	231 + Nickel (Holl 3G s	siue;) · ⊹			
WB - Bay 9 - CH9227-9239 - Kicker (non SG side)			3-Feb-23			¦ 						 	¦ 	¦ 								
Base Slab			8-Nov-22			; ;						¦	; ;;	¦ 					 			
WB - Bay 11 - CH9251-9258 - Base Slab			4-Nov-22			; 							; ;;	;;-		! . 1!	- Bay 11 - CH9251	. 1				
WB - Bay 10 - CH9239-9251 - Base Slab	3 (05-Nov-22 08	8-Nov-22			1							:				WB - Bay 10 - CH	9239-9251 - Base Slal	0 ¦			
Waterproofing Rebar	6 (09-Nov-22 15	5-Nov-22			<u> </u>	<u> </u>															
WB - Bay 10-11 Waterproofing	6 (09-Nov-22 15	5-Nov-22														WB - Bay 1	0-11 Waterproofing				
Tunnel Structure EB Type A	302 0	5-Jan-22 A 0°	1-Feb-23		1																	
East Bound New Blast Door Installation	12 0	5-Jan-22 A 28	-Feb-22 A		!			1 1														
East Bound New Blast Door CNP Application	16 0	1-Feb-22 A 30	-Mar-22 A																			
Removal of old Blast Door	22 0	8-Mar-22 A 13	8-Apr-22 A				-						† <u>†</u>	 -								
EB - Overbreak Concreting		9-Mar-22 A 09									t		İ	; <u>;</u> ;						·		
Earth Mat Installation		2-Jan-22 A 11	<u>'</u>																			
Earth Mat 8 Drilling		2-Jan-22 A 25										<u></u>		· · · · · · · · · · · · · · · · · · ·								
Earth Mat 7 Drilling		6-Jan-22 A 28												ļ <u>-</u>								
Earth Mat 6 Drilling		8-Jan-22 A 31							 		·}		<u> </u>	<u> </u>						·}		
ŭ									ļ <u>-</u>		ļ		<u> </u>	<u> </u>	<u>-</u>					ļ		
Earth Mat 5 Drilling		4-Feb-22 A 07				<u>.</u>							; 	; 				- - - - -				
Earth Mat 4 Drilling		7-Feb-22 A 09												¦ ;								
Earth Mat 3 Drilling		0-Feb-22 A 12				<u>.</u>								! ! ! ! ! ! ! ! !								
Earth Mat 2 Drilling	3 1	2-Feb-22 A 15	-Feb-22 A	l		<u>.</u>	.]						ili									
Earth Mat 1 Drilling	3 10	6-Feb-22 A 18	8-Feb-22 A		1	:																
Earth Mat 8-5 Installation	8 1	8-Feb-22 A 28	-Feb-22 A		:																	
Earth Mat 4-1 Installation	8 2	8-Feb-22 A 09	-Mar-22 A			1		, ₋ , ₋ ,					[, , , , , , , , , , , , , , , , , , ,						[
Earth Mat 8-5 Testing	1 0	9-Mar-22 A 10	-Mar-22 A										:	+								
Earth Mat 4-1 Testing	1 10	0-Mar-22 A 11	-Mar-22 A				1															
SG Preparation	147 0	09-Apr-22 A 0	8-Oct-22																			
EB - Bay 1-4 SG Preparation		9-Apr-22 A 06-		ration																		
EB - Bay 5-8 SG Preparation		6-May-22 A 19				i		■ FB - Bav	5-8 SG Prepai	ation:			<u> </u>							·}		
EB - Bay 6 - CH9201-9213 - Kicker (SG side)		0-Jun-22 A 27				;	B - Bay 6 - CH						÷	;;								
EB - Bay 4 - CH9177-9189 - Kicker (SG side)		4-Jun-22 A 29				i	EB - Bay 4 - C			¦												
						ļ																
EB - Bay 5 - CH9189-9201 - Kicker (SG side)			5-Jul-22 A										; ;;	¦ 					 			
EB - Bay 2.2 - CH9159-9165 - Kicker (SG side)			5-Jul-22 A			¦ 			CH9159-916				; ;;	¦ ¦¦-								
EB - Bay 3 - CH9165-9177 - Kicker (SG side)			3-Jul-22 A						3 - CH9165-91			·	<u> </u>	; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ;								
EB - Bay 2.1 - CH9147-9159 - Kicker (SG side)		16-Jul-22 A 21					ļ. ļ. l	EB - Ba	y 2.1 - CH914													
EB - Bay 1 - CH9135-9147 - Kicker (SG side)	5 0	9-Aug-22 A 13	-Aug-22 A				1 1			EB - Bay 1		35-9147 - Kicker (SC										
EB - Bay 7 - CH9213-9225 - Kicker (SG side)	5 1	5-Aug-22 A 19	-Aug-22 A		1					EB-		CH9213-9225 - Kick		side)								
EB - Bay 8 - CH9225-9237 - Kicker (SG side)	5 (03-Oct-22 0	8-Oct-22		1								[]	EB-E	Bay 8 - CH	9225-9237 - k	(icker (SG side)					:
EB - Bay 9 - CH9237-9240 - Kicker (SG side)	5 (03-Oct-22 0	8-Oct-22		-	j				;	[[Ţ	EB-E	Bay 9 ¦ CH	9237-9240 - k	(icker (SG side)					
SG Installation	144 2	21-Apr-22 A 1	3-Oct-22	1					 -		[<u> </u>		-			1				
EB - Bay 1 - CH9135-9147 - SG Installation		· ·	5-Apr-22 A	stallation							;		<u> </u>							· 		
EB - Bay 2.1 - CH9147-9159 - SG Installation		· ·	3-Apr-22 A										<u> </u>							·		
EB - Bay 2.2 - CH9159-9165 - SG Installation		28-Apr-22 A 03-		1 i i																		
EB - Bay 3 - CH9165-9177 - SG Installation			-May-22 A	11									<u> </u>					-				
EB - Bay 4 - CH9177-9189 - SG Installation		6-May-22 A 11-				 nn							‡ 	 -						ļ		
LD - Day 4 - Until 11-7 107 - 30 II Stallation	3 U	U-IVIAY-ZZA II-	-ivia y-22 A	77-7109-		n,I	1 1			<u> </u>					- !	<u> </u>			- !	<u> </u>		-
Page 27 of 29 ♦ Milestone																	Date	Revision		ecked	Appro	oved
Data Date: 30-Sep-22		FD/20)18/ቦ)4 Tr	ıınk F	$3 \circ$	ad T2	and li	nfraeti	uctu	re ۱	Works					18-Dec-19		WYu			
Critical A divity											. •	VVOING		POL	IVOII	EC	22-Feb-20	01V0	SPa/l		WYu	
♦ Actual Milestone Actual Work			f	or D	evelo	pr	nents	at So	uth Ap	oron				TRAVA	JYGU UX PUB	BLICS	09-Apr-20	01V1	SPa/L		WYu	
P MANUEL FFOR						•			•					- 144-44 h.d.	2 WE		17-Jul-20	01V2	SPa/L		WYu	
		Т	Three	Mo.	nths	Ro	lling F	rogra	mme	(Sen	-22	<u> </u>				7	09-Oct-20	01V3 02V0	SPa/l SPa/l		WYu WYu	
							ອໍາ	g , a		, <u>-</u>		-/					02-Jul-21	JUZVU	SPa/L	LLU	Įvv t u	

