Civil Engineering and Development Department

Trunk Road T2

Monthly Environmental Monitoring and Audit Report (under EP-451/2013)

November 2023

(Version 1.0)

Approved By	Jac -
	(Environmental Team Leader: Mr. KS Lee)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



14 December 2023

By Post and Email

Ref.: CEDKTDT2EM00_0_0534L.23

Hyder-Meinhardt Joint Venture 1605-12, 16/F., Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Monthly EM&A Report (November 2023) for EP-451/2013

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for November 2023 (Version 1.0) certified by the ET Leader and provided to us via e-mail on 14 December 2023. We are pleased to inform you that we have no adverse comment on the captioned submission. We write to verify the captioned submission in accordance with Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui

Independent Environmental Checker

c.c.

CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee Fax: 2739 0076 By email Fax: 3107 1388

C:\Users\theochan\AppData\Local\Microsoft\Windows\INetCache\Content.Outlook\E1F1WIMU\CEDKTDT2EM00_0_05 34L.23.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

Table of contents

		Page
EX	XECUTIVE SUMMARY	1
	Introduction Summary of Main Works Undertaken and Key Measures Implemented Summary of Exceedances, Investigation and Follow-up Complaint Handling, Prosecution and Public Engagement Reporting Changes Future Key Issues Review of Status and Location of Monitoring Stations	1 2 3 4 4
1	INTRODUCTION	6
	Background Purpose of the Report Project Organizations Construction Activities undertaken during the Reporting Month Status of Environmental Licensing and Permitting	7 7
2	AIR QUALITY	11
	Monitoring Requirement Monitoring Locations Monitoring Parameters and Frequency Monitoring Equipment Monitoring Methodology Results and Observations Comparison of EM&A Result with EIA Prediction	
3	NOISE	17
	Monitoring Requirements Monitoring Locations. Monitoring Parameters, Frequency and Duration. Monitoring Equipment. Monitoring Methodology and QA/QC Procedure Maintenance and Calibration Results and Observations. Comparison of EM&A Result with EIA Prediction	17 17 18 18 18 19 19
4	WATER QUALITY	21
	Monitoring Requirement	21
5	MARINE ECOLOGY	21
6	FISHERIES	21
7	LANDSCAPE AND VISUAL	22
8	CULTURAL HERITAGE	25
9	WASTE MANAGEMENT	25

10	ENVIRONMENTAL AUDIT	
	Site Audits	
	Implementation Status of Environmental Mitigation Measures	
	Implementation Status of Event and Action Plans	27
	Status of Required Submission under Environmental Permit	
11	ENVIRONMENTAL NON-CONFORMANCE	29
	Summary of Complaint, Warning, Notification of any Summons and Successful I Summary of Exceedance	
12	FUTURE KEY ISSUES	29
	Monitoring Schedule	
13	CONCLUSIONS AND RECOMMENDATIONS	31
	Conclusions	
	Recommendations	

LIST OF TABLES

Table I	Summary of Key Construction Work in the Reporting Month
Table II	Summary of Key Mitigation Measures Implemented in the Reporting Month
Table III	Summary of Complaint/Summons/Prosecution in the Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table V	Summary Table for Review of Status and Location of Monitoring Stations
Table 1.1	Key Project Contacts
Table 1.2	Summary of Key Construction Work in the Reporting Month
Table 1.3	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report (not used)
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Major Noise Source during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Comparison of Noise Monitoring Data with Predictions in EIA Report
Table 7.1	Construction Phase Landscape and Visual Mitigation Measures
Table 7.2	Construction Phase Audit Checklist for Landscape and Visual Mitigation Measures
Table 10.1	Observations and Recommendations of Site Audit
Table 10.2	Status of Required Submission under Environmental Permit
Table 12.1	Summary Table for Site Activities and the Key Environmental Issues in the next
	Reporting Period

LIST OF FIGURES

- Figure 1.1 Layout Plan of the Project Site
- Figure 1.2 Project Organisation for Environmental Monitoring and Audit
- Figure 2 Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Environmental Monitoring Schedules
- Appendix C Copies of Calibration Certificates for Air Quality Monitoring
- Appendix D Weather Information
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations (not used)
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Copies of Calibration Certificates for Noise Monitoring
- Appendix H Noise Monitoring Results and Graphical Presentations
- Appendix I Site Audit Summary
- Appendix J Event and Action Plans
- Appendix K Environmental Mitigation Implementation Schedule (EMIS)
- Appendix L Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix M Summary of Exceedance
- Appendix N Tentative Construction Programme
- Appendix O Waste Generated in the Reporting Month

EXECUTIVE SUMMARY

Introduction

1. This is the 45th Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for "Trunk Road T2". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-451/2013 and in accordance with the EM&A Manual (AEIAR-174/2013) during the reporting month of November 2023.

Summary of Main Works Undertaken and Key Measures Implemented

2. The main works of each works contracts undertaken during the reporting period are as follows:

Table I Summary of Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities
ED/2018/04	Trunk Road T2 and Infrastructure Works for Developments at South Apron	 Depressed Road – Portal Structure West Ventilation Building RC Structure, ABWF, E&M South Apron Adit –RC structure. Launching Shaft / Cut & Cover RC Structure Westbound TBM Tunnelling Eastbound TBM Tunnelling EB Service Gallery Installation WB Service Gallery Installation CP Tympanum Construction CP TBM Excavation Cross Passage Finishing Sub-sea Corbel Construction Sub-sea Road Level Fire Board Sub-sea OHVD Soffit Fire Board Sub-sea OHVD Slab Installation SUS Remaining Internal Wall Sub-sea OHVD Slab Installation SUS Fire Board Road Level Tunnel Segment delivery
ED/2020/03	Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works ⁽¹⁾	N/A

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

3. Implementation of the key mitigation measures during the reporting period are as follows:

Table II Summary	e II Summary of Key Mitigation Measures Implemented in the Reporting Month		
Contract No. and Project Title	Key Mitigation Measures Implemented		
ED/2018/04 - Trunk Road T2 and Infrastructure	<i>Air Quality</i>Water spraying regularly on construction site area to avoid dust		
Works for Developments at	generation.Excavated dusty materials were covered by impervious sheets.		
South Apron	Noise		
	 Air compressor was operated with door closed and have valid noise labels. Use of Quality Powered Mechanical Equipment (QPME) Erecting noise barriers on site to minimize noise impact generated from breaking activities. 		
	Water Quality		
	• WetSep was constructed to treat the surface runoff prior to discharge.		
	Landscape and Visual		
	• Tree protection zone were fenced off to protect the existing tree.		
ED/2020/03 -			
Trunk Road T2 -			
Traffic Control			
And Surveillance	N/A		
System (TCSS)			
and Associated			
Works ⁽¹⁾			
Notes:			

Table II Summary of Key Mitigation Measures Implemented in the Reporting Month

(1): No major construction work was undertaken during reporting month. N/A: Not applicable

Summary of Exceedances, Investigation and Follow-up

4. Exceedance of Action/Limit levels during the reporting month (November 2023) and the investigation results and/or follow-up actions:

Air Quality Monitoring

- No Action Level exceedance for 24-hour TSP was recorded. ٠
- No Limit Level exceedance for 24-hour TSP was recorded. •

Construction Noise Monitoring

No Limit Level exceedance for day time construction noise was recorded in this reporting • month.

• No Action Level exceedance was recorded in this reporting month.

Landscape and Visual Monitoring and Audit

• No non-compliance of the landscape and visual impact was recorded in the reporting month. The implementation of landscape and visual and mitigation measures was checked by a Registered Landscape Architect (RLA) during the environmental site inspections.

Complaint Handling, Prosecution and Public Engagement

		ent Details	Follow-up/ Remedial Actions	Status/
Event	Number	Brief Description		Remarks
Complaints Received	2	A verbal complaint regarding the noise nuisance, generated from the construction works near Cheung Yip Street after 21:00.	 The cleaning work using the water jetting unit may be the cause of noise nuisance. No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring. In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semi- enclosure/noise barrier and provide regularly maintenance for PMEs. 	Closed
		A complaint regarding to the number of fish die-off at the Kwun Tong Typhoon Shelter.	 There is no direct evidence that the dead fish floating near the Kwun Tong Pier were caused by the construction activities. The following recommendations are made to contractor to further enhance the mitigation measures: 	Closed

Table III Summary of Complaint/Summons/Prosecution in the Reporting Month

			1)	Conduct regular maintenance for wastewater treatment facilities	
				to maintain the	
				quality of effluent.	
			2)	Ũ	
				water quality	
				monitoring	
			3)	Carry out regular	
				visual inspection to the Kai Tak	
				Approach Channel	
				(near the outfall of	
				discharge point) to	
				prevent illegal	
				discharge of	
				untreated wate	
Notification of Summons and Prosecutions Received	0	-		-	-
Public Engagement Activities	0	-		-	-

Reporting Changes

4) No reporting change in this reporting month.

Future Key Issues

5) The key works or activities will be anticipated in the next reporting period are as follows:

Table IVSummary Table for Site Activities in the next Reporting Period
--

Contract No. and Project Title	Site Activities (December 2023)	Key Environmental Issues
ED/2018/04 - Trunk	1) West Ventilation Building RC Structure,	
Road T2 and	ABWF, E&M	
Infrastructure Works	2) Launching Shaft / Cut & Cover RC	
for Developments at	Structure	
South Apron	3) Westbound TBM Tunnelling	$(\Lambda)/(\mathbf{P})/(\mathbf{C})/(\mathbf{D})$
	4) Eastbound TBM Tunnelling	(A) / (B) / (C) / (D)
	5) EB Service Gallery Installation	
	6) WB Service Gallery Installation	
	7) CP Tympanum Construction	
	8) CP TBM Excavation	

	Wolting Evices Report - November 2025
	9) Cross Passage Finishing
	10) Sub-sea Corbel Construction
	11) Sub-sea Crown Fire Board
	12) Sub-sea Road Level Fire Board
	13) Sub-sea OHVD Soffit Fire Board
	14) Sub-sea Parapet Installation
	15) SUS Remaining Internal Wall
	16) SUS Fire Board Road Level
	17) Tunnel Segment delivery
	18) Sub-sea OHVD Slab Installation
	19) MiMEP Installation
	20) Sub-sea E&M Bracket installation
	21) Sub-sea E&M installation
ED/2020/03 - Trunk	
Road T2 - Traffic	
Control And	N/A
Surveillance System	IN/A
(TCSS) and	
Associated Works ⁽¹⁾	
Matan	

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

- (A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;
- (B) Noisy construction activity such as rock-breaking activities and piling works

(C) Runoff from exposed slope or site area; and

(D) Wastewater and runoff discharge from site.

Review of Status and Location of Monitoring Stations

6) According to the EM&A Manual (AEIAR-174/2013), the number and location of the monitoring stations and parameters should be reviewed in every six months, or on as -needed basis, in order to cater for any changes in the surrounding environmental and the nature of works in progress. The latest review was conducted in June 2023 and the review of status and location of monitoring stations are summarized as follow:

Monitoring Station ID	Review Status	Follow-up Action/ Recommendation
KTD 2d	ET has reviewed the status and location	
KER1	of KER1, KTD 1, KTD2d, CKL1 and CKL2. To conclude, the environmental	
KTD 1	monitoring conducted at KER1, KTD 1, KTD2d, CKL 1 and CKL 2 are appropriate, and the monitoring results	N/A
CKL 1	reflect how the sensitive receiver(s) is/are impacted by the construction	
CKL 2	activities of the Project.	

 Table V
 Summary Table for Review of Status and Location of Monitoring Stations

N/A: Not Applicable

1 INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) – Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O – Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.4km long with about 3.1km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. Moreover, the Contract No. ED/2020/03 is the other contract under Truck Road T2 Project which comprises mainly design and construction of the TCSS for this Project. The EM&A programme at Kai Tak area under the Contract ED/2018/04 and ED/2020/03 are governed by the EP-451/2013 and EM&A Manual (AEIAR-174/2013). The work areas of the Trunk Road T2 Project are shown in Figure 1 and the works to be executed under each Contract and corresponding EP are summarized as follows:

Environmental Permit	Works Description	
EP-451/2013 – Trunk Road T2	<u>ED/2018/04</u>	
	• Construction of highway and sub-sea tunnel connecting between	
	Central Kowloon Route and Cha Kwo Ling Tunnel	
	Western & Eastern Ventilation Buildings	
	<u>ED/2020/03</u>	
	Design and construction of TCSS for Trunk Road T2	

Monitoring Works in Kai Tak under EP-451/2013

1.4 Under Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Development at the Southern Part of the Former Runway ("T2 Advance Works"), the baseline monitoring works in Kai Tak under the EM&A Manual (AEIAR-174/2013) were conducted by the Environmental Team (ET) for the Contract No. KL/2014/03 at the approved relocated monitoring locations (EPD reference: EP2/K19/A/21 pt.5), namely KTD1a, KTD2a & KER1a. During the impact monitoring period, monitoring locations KTD 2a and KER 1a were relocated to new locations, i.e. KTD 2b and KER 1b (EPD reference: () in EP2/K19/A/21 pt. 6 and () in EP2/K19/A/21 pt. 5) respectively. Location KTD2b was then further relocated to location KTD2c, the proposal of such relocation was submitted to EPD on 24 March 2020 and was

approved by EPD on 6 April 2020 (EPD reference: () in EP2/K19/A/21 pt.7). The aforementioned relocation was effective from 9 April 2020. Since the major part of work under Contract No. KL/2014/03 has been completed and monitoring works conducted by the ET of Contract No. KL/2014/03 was determined to be ceased, the impact monitoring within the Kai Tak area was then handed over to the ET of Contract No. ED/2018/04 on 1 August 2020. The monitoring location has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to the monitoring location KTD1 and KER1 on 3 August 2020, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Location KTD2c was then further relocated to location KTD2d, the proposal of such relocation was submitted on 9 March 2021 and was approved by EPD on 3 27th 2021 (EPD reference: () in EP2/K19/A/21 pt.8). The aforementioned relocation was effective from 24 May 2021. The impact monitoring for the three stations KTD1, KTD2d and KER1 are currently conducted by the ET of T2 Main Works

Monitoring Works in Cha Kwo Ling under EP-451/2013

- 1.5 The environmental impact of the remaining works in Cha Kwo Ling, under EP-451/2013, shall be monitored at the two proposed stations, namely CKL1, CKL2, in accordance to the EM&A Manual (AEIAR-174/2013). The impact monitoring for the two proposed stations shall be conducted by the ET of T2 Main Works.
- 1.6 Cinotech Consultants Ltd. Was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project") and "Trunk Road T2 –Traffic Control & Surveillance System (TCSS) and Associated Works".

Purpose of the Report

1.7 This is the 45th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in October 2023.

Project Organizations

- 1.8 Different Parties with different levels of involvement in the Project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP) (For ED/2018/04) & GTECH Services (Hong Kong) Limited (For ED/2020/03)

Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Circotoob	Cinotech Environmental Team	Mr. KS Lee (ETL)	2151 2091
Cinotech		Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor (ED/2018/04)	Mr. Roy Leung	6628 2685
GTECH	Contractor (ED/2020/03)	Mr. Deacon Choi	6038 3568

1.9 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1Key Project Contacts

1.10 The Organizational Structure for Environmental Management is shown in Figure 1.2.

Construction Activities undertaken during the Reporting Month

1.11 The major site activities undertaken in the reporting month included:

 Table 1.2
 Summary of Key Construction Work in the Reporting Month

Contract No.	Project Title	Site Activities
ED/2018/04	Trunk Road T2 and	 Depressed Road – Portal Structure
	Infrastructure Works for	• West Ventilation Building RC Structure,
	Developments at South	ABWF, E&M
	Apron	• South Apron Adit –RC structure.
		• Launching Shaft / Cut & Cover RC
		Structure
		 Westbound TBM Tunnelling
		 Eastbound TBM Tunnelling
		• EB Service Gallery Installation
		WB Service Gallery Installation
		 CP Tympanum Construction
		CP TBM Excavation
		 Cross Passage Finishing
		 Sub-sea Corbel Construction
		 Sub-sea Crown Fire Board
		 Sub-sea Road Level Fire Board
		 Sub-sea OHVD Soffit Fire Board
		Sub-sea Parapet Installation

ED/2020/03	Trunk Road T2 – Traffic	 SUS Remaining Internal Wall Sub-sea OHVD Slab Installation SUS Fire Board Road Level Tunnel Segment delivery
		• Tunnel Segment derivery
ED/2020/03	Trunk Road T2 – Traffic	
	Control And Surveillance	
	System (TCSS) and	N/A
	Associated Works ⁽¹⁾	

Notes:

(1): No major construction work was undertaken during reporting month.

N/A: Not applicable

- 1.12 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.13 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 10** of this report.
- 1.14 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in November 2023.

Status of Environmental Licensing and Permitting

1.15 All permits/licenses obtained for the Project are summarized in Table 1.3.

Contract	Permit / License No.	Valid Period		Status
No.	No. Permit / License No.		То	Status
Environment	al Permit (EP)			
N/A	EP-451/2013	19 Sep 2013	N/A	Valid
Notification p	oursuant to Air Pollution (Construction	on Dust) Regulat	ion	
ED/2018/04	Ref. No.: 451120	20 Nov 2019	N/A	Valid
ED/2020/03	Ref. No.: 483143	15 Aug 2022	N/A	Valid
Billing Accou	Billing Account for Construction Waste Disposal			
ED/2018/04	A/C No.: 7036016	09 Dec 2019	N/A	Valid
ED/2020/03	A/C No.: 7043158	31 Jan 2022	N/A	Valid
Billing Accou	Billing Account for Vessel Disposal			

 Table 1.3
 Summary of Environmental License and Permit

Trunk Road T2 Monthly EM&A Report – November 2023

		1.20110111	EMAA Keport –	11010112020
Contract	Permit / License No.	Valid Period		Status
No.	No.		То	Status
ED/2018/04	A/C No.:7037747 (Application No.: CEDD01209)	26 Oct 2023	25 Jan 2024	Valid
Construction	Noise Permit			
	CNP No. (For Depressed Road): GW-RE1259-23	26 Oct 2023	25 Jan 2024	Valid
ED/2018/04	CNP No. (For Launching Shaft and Barging Point): GW- RE01237-23	29 Oct 2023	28 Jan 2024	Valid
	CNP No. (For Kai Hing Road and Lam Chak Street): GW-RE1251-23	20 Oct 2023	30 Dec 2023	Valid
Wastewater Discharge License				
	WT00036183-2020 (For Depressed Road Area)	27 Jul 2020	31 Jul 2025	Valid
ED/2018/04	WT00039117-2021 (For Site Office and Support Area)	28 Sep 2021	30 Sep 2026	Valid
WT00036228-2020 (For Launching Shaft)		10 Nov 2021	31 Jul 2025	Valid
Chemical Waste Producer License				
ED/2018/04	WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid
Marine Dum	ping Permit			
ED/2018/04	EP/MD/24-039	1 Oct 2023	31 Dec 2023	Valid

2. AIR QUALITY

Monitoring Requirement

2.1 According to the EM&A Manual (AEIAR-174/2013), 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. In case of complaints, 1-hour TSP monitoring should be conducted at least three times in every six days when the highest dust impacts are likely to occur. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.
- 2.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

Monitoring Stations	ons Location	
KTD1 Centre of Excellence in Paediatrics (Children's Hospital)		
KTD2d Next to the SOR Office of Trunk Road T2 in Kai Tak Area		
KER1 Future Residential Development at Kerry Godown		
CKL1	Flat 121 Cha Kwo Ling Village	
CKL2	Flat 103 Cha Kwo Ling Village	

Table 2.1 Air Quality Monitoring Locations

Monitoring Parameters and Frequency

2.4 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix B**.

Monitoring Stations	Parameter	Period	Frequency
KTD1, KTD2d, KER1, CKL1 & CKL2	1-hour TSP	0700 - 1900	3 times per 6 days (as required in case of complaints)
KTD1, KTD2d, KER1, CKL1 & CKL2	24-hour TSP	24 hours	Once every 6 days

 Table 2.2 Frequency and Parameters of Air Quality Monitoring

Monitoring Equipment

- 2.5 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-174/2013), Section 2.2.1.4, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured by direct reading method.
- 2.6 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House, Lam Tin for logging wind speed and wind direction such that the wind sensors were clear of obstructions or turbulence caused by building. The wind data monitoring equipment was recalibrated at least once every six months and the wind directions were divided into 16 sectors of 22.5 degrees each. Wind data is attached in **Appendix D**.
- 2.7 **Table 2.3** summarizes the equipment used for air quality monitoring. Copies of calibration certificates are attached in **Appendix C**.

	Equipment Model		Quantity
	HVS Sampler	TISCH Model: TE-5170 (Serial no. 0723,	5
	11 v 5 Sumptor	1956, 10595, 1316, 5280)	3
Calibrator TISCH Model:		TISCH Model: TE-5025A (Serial no. 3864)	1
	Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1
	wind Anemonieter	(Serial no. MC01010A44)	1

 Table 2.3
 Air Quality Monitoring Equipment

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.8 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-3B/LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.

- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.9 The following maintenance/calibration is required for the 1-hour dust meter:
 - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.10 High volume samplers (HVS) (TISCH Model: TE-5170) complete with appropriate sampling inlets was employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 2.2 of the Annex II Specification.
- 2.11 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.12 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-174/2013). The flow rate shall be indicated on the flow rate chart.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - After sampling, the filter was removed and sent to the HOKLAS laboratory (High Precision Chemical Testing Ltd.) for weighing. The elapsed time was also recorded.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.13 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.14 Impact air quality monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**.
- 2.15 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month. No exceedance of 24-hour TSP were considered as **project related** and no 24-hour TSP were considered as **non-project related**. Details of the exceedance are presented in **Appendix M**.
- 2.16 The air temperature, relative humidity, and the precipitation data were obtained from daily extracts of Hong Kong Observatory Climate Information Service. This weather information for the reporting month is summarized in **Appendix D**.
- 2.17 The monitoring data and graphical presentations of 24-hour TSP monitoring results are shown in **Appendix F**.
- 2.18 According to field observations observed in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	 Project related construction activities (i.e., Loading and unloading of C&D wastes, drilling, crushing of material); Vehicle movement in the site;
KER 1 – Future Residential Development at Kerry Godown	 Construction activities at the nearby construction sites of New Acute Hospital; and, Road traffic along Shing Fung Road, Shing Cheong Road, Cheung Yip Street, Kai Hing Road and Kwun Tong Bypass.
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	 Project related construction activities (i.e., Loading and unloading of C&D material, crushing of material); Vehicle movement in the site; and, Non-project related construction activities (i.e excavating work, Loading and unloading of C&D wastes at the nearby construction site of Additional District Cooling System at Kai Tak Development, Paul Y. Engineering.)
CKL1 - Flat 121 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road
CKL2 - Flat 103 Cha Kwo Ling Village	Road Traffic along Cha Kwo Ling Road

Table 2.4 Major Dust Source during Air Quality Monitoring

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions in Table 4.14 of EIA Report, AEIAR-174/2013 (as approved in 2013) as summarised in **Table 2.6** for 24-hour TSP.

 Table 2.6
 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 174/2013), μg/m ³	Maximum 24-hr TSP Concentration in the Reporting Month (November 2023), μg/m ³
KTD 1 - Centre of Excellence in Paediatrics (Children's Hospital)	KTD3	126	64.2
KTD 2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	N/A ⁽¹⁾	N/A ⁽¹⁾	130.8
KER 1 – Future Residential Development at Kerry Godown	KTD6	169	151.4
CKL1 - Flat 121 Cha Kwo Ling Village	N/A ⁽¹⁾	N/A ⁽¹⁾	137.0
CKL2 - Flat 103 Cha Kwo Ling Village	N/A ⁽¹⁾	N/A ⁽¹⁾	169.8

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-174/2013)

2.20 In the reporting month the 24-hour TSP concentration at KTD1 & KER1 were lower than the prediction in the EIA Report, AEIAR-174/2013 (as approved in 2013). No Action and no Limit level exceedance for 24-hour TSP was recorded in the reporting period.

3 NOISE

Monitoring Requirements

3.1 According to the EM&A Manual (AEIAR-174/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at five designated monitoring stations, namely KTD1, KTD2d, KER1, CKL1 and CKL2 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.
- 3.3 The monitoring location at Kai Tak area has been reviewed and updated to obtain the data with higher representative based on several conditions, such as distance between monitoring location and the sensitive receiver, non-project related interference, obstruction to the construction works on site and the power supply problem. The monitoring location KTD1a and KER1b has been updated to KTD1 and KER1 respectively, where are the original location as proposed in the EM&A manual (AEIAR-174/2013). And the monitoring location KTD2c was remained unchanged after the aforementioned review. Monitoring location KTD2c was then further relocated to KTD2d after the review of status and location of monitoring station conducted in between February and March 2021.

Monitoring Stations	Location	
KTD1	Centre of Excellence in Paediatrics (Children's Hospital)	
KTD2d	KTD2d Next to the SOR Office of Trunk Road T2 in Kai Tak Area	
KER1 Future Residential Development at Kerry Godown		
CKL1	Flat 121 Cha Kwo Ling Village	
CKL2	Flat 103 Cha Kwo Ling Village	

Table 3.1 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

1 abic 3.2	Frequency and rarameters of Noise Wontoring				
Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
KTD1					Façade Measurement
KTD2d				L ₁₀ (30 min.) dB(A)	Free Field Measurement
KER1	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Free Field Measurement
CKL1	weekdays			$L_{eq}(30 \text{ min.})$	Free Field Measurement
CKL2				dB(A)	Free Field Measurement

Table 3.2 Frequency and Parameters of Noise Monitoring

Monitoring Equipment

3.5 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used within the reporting period. Copies of calibration certificates are attached in **Appendix G**.

Table 3.3Noise	Monitoring Equipment
----------------	----------------------

Equipment	Model	Quantity
	BSWA 308 (Serial no.	
Integrating Sound Level Meter	580156,580238,570188)	4
	SVAN 979 (Serial no. 27189)	
	ST-120 (Serial no.	
Calibrator	181001637,181001636)	3
	SV 30A (Serial no. 10965)	

Monitoring Methodology and QA/QC Procedure

- 3.6 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement

was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.

- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.7 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.8 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.10 Impact noise monitoring was conducted at five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix B**. No Action and Level exceedance was recorded for day time construction noise monitoring in the reporting month.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix H.
- 3.12 According to field observations observed in the reporting period, the major noise sources identified at the noise monitoring stations are shown in **Table 3.4**.

Monitoring Stations	Major Noise Source	
KTD 1	 Project related construction activities (Loading and unloading C&D waste, travel of vehicles, use of PME and other plants, other construction activities); Vehicle movement in the site; Road traffic along Shing Cheong Road; and, Non-project related construction activities at the nearby construction site of New Acute Hospital. 	
KTD 2d	 construction site of New Acute Hospital. Project related construction activities (Loading and unloading of C&D waste, travel of vehicles, use of PME and other plants, and other construction activities); Vehicle movement in the site; and, Non-project related construction activities. (i.e excavating work, Loading and unloading of C&D wastes at the nearby construction site of Additional District Cooling System at Kai Tak Development, Paul Y. Engineering.) 	

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source	
KER 1	 Road traffic along Kai Hing Road. Project related construction activities (Travel of vehicles, use of PME and other plants, and other construction activities) 	
CKL1	Road traffic along Cha Kwo Ling Road.	
CKL2	Road traffic along Cha Kwo Ling Road	

3.13 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.5**.

Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
-----------	---

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
KTD1	78	
KTD2d	64	
KER1	65	75
CKL1	72.4	
CKL2	71.4	

Comparison of EM&A Result with EIA Prediction

3.14 The noise monitoring data was compared with the predictions in Table 5.13 of EIA Report (AEIAR-174/2013) as summarised in **Table 3.6**.

 Table 3.6
 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 174/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (November 2023), Leq (30min) dB(A)
KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)	KTD1	74	71.6
KTD2d – Next to the SOR Office of Trunk Road T2 in Kai Tak Area	N/A ⁽¹⁾	N/A ⁽¹⁾	62.0
KER1 – Future Residential Development at Kerry Godown	KER1	75	68.0
CKL1 - Flat 121 Cha Kwo Ling Village	CKL4	71	74.0
CKL2 - Flat 103 Cha Kwo Ling Village	CKL5	69	75.0

Remarks:

(1): No Maximum Predicted Mitigated Construction Noise Levels was predicted in EIA Report (AEIAR-174/2013)

3.15 The results at CKL1 and CKL2 were higher than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-174/2013 (as approved in 2013), this may be due to fluctuations of traffic flow along the traffic flow along Cha Kwo Ling Road throughout the day. Besides, the result at KER1 and KTD1 were lower than the maximum predicted mitigated construction noise level in the EIA Report. No Action and Limit Level exceedance were recorded in the reporting period.

4 WATER QUALITY

Monitoring Requirement

- 4.1 According to Section 4.3.1.1 of EM&A Manual (AEIAR-174/2013), no water quality monitoring is required during the construction phase.
- 4.2 According to Section 4.3.1.5 of EM&A Manual (AEIAR-174/2013), compliance site audits are to be undertaken by the Engineer and ET and escorted by the Contractor to ensure that a valid discharge license has been issued by the EPD prior to the discharge of the effluent from the construction activities of the Project site. Monitoring of the quality of the treated effluent from the works areas should be carried out in accordance with the Water Pollution Control Ordinance (WPCO) license. The audit results reflect whether the effluent quality is in compliance with the discharge license requirements, the summaries of site audits are attached in **Appendix I**.
- 4.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.

5 MARINE ECOLOGY

- 5.1 According to Section 5.3.1.1 of EM&A Manual (AEIAR-174/2013), ET will be required to undertake audit of good site practice for habitat protection as detailed below. The summaries of site audits are attached in **Appendix I**.
 - Avoid damage and disturbance to the remaining and surrounding natural habitat;
 - Ensure placement of equipment is within designated areas within the existing disturbed land;
 - Ensure construction activities are restricted to within the proposed works boundary;
 - Ensure spoil heaps are be covered at all times;
 - Ensure that disturbed areas are reinstated immediately after completion of the works; and
 - Ensure enhancement planting works undertaken.

6 FISHERIES

6.1 According to Section 6.3.1.2 of EM&A Manual (AEIAR-174/2013), no specific fisheries monitoring and audit programme is required during the construction phase.

6.2 The implementation of the water quality mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 6 of the EIA Report (AEIAR-174/2013)) will be audited as part of the EM&A procedures during the construction period and the details are presented in Section 4.2 of this Report. The summaries of site audits are attached in Appendix I.

7 LANDSCAPE AND VISUAL

7.1 According to the EM&A Manual (AEIAR-174/2013), a series of mitigation measures were recommended to ameliorate the landscape and visual impacts of the Project. The mitigation measures for construction stage are summarized in Table 7.1 below and provided in Appendix K:

ID No.	Landscape and Visual Mitigation Measure
CM1	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.
CM2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.
CM3	Not used.
CM4	Not used.
CM5	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.
CM6	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance
CM7	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.
CM8	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.

 Table 7.1
 Construction Phase Landscape and Visual Mitigation Measures

7.2 A specialist Landscape Sub-Contractor should be employed by the Contractor for the implementation of landscape construction works and subsequent maintenance operations during the establishment period. It is proposed that the planting works will be on-site and the planting should be completed during the construction contract. The monitoring of the planting establishment should be undertaken for a 12 month period which could extend throughout the Contractor's one-year maintenance period, which will be within the first operational year of the Project.

- 7.3 All measures undertaken by both the Contractor and the specialist Landscape Sub-Contractor during the construction phase and first year of the operational phase shall be audited by a Registered Landscape Architect (RLA), as a member of the Environmental Team (ET), on a regular basis to ensure compliance with the intended aims of the measures. To fulfil the aforementioned requirements, on-site landscape and visual mitigation measures were audited by RLA in the reporting month.
- 7.4 According to Section 7.3.1.2 of the EM&A Manual (AEIAR-174/2013), site audits shall be undertaken at least once every two weeks throughout the construction period to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project.
- 7.5 The broad scope of the audit is detailed below but should also be undertaken with reference to the more specific checklist provided in **Table 7.2**. The summaries of site audits are attached in **Appendix I**:
 - The extent of the agreed works areas should be regularly checked during the construction phase. Any trespass by the Contractor outside the limit of the works, including any damage to existing trees and soft landscape areas shall be prohibited;
 - the progress of the engineering works should be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken;
 - all existing trees and vegetation within the study area which are not directly affected by the works are retained and protected;
 - the methods of protecting existing vegetation proposed by the Contractor are acceptable and enforced;
 - preparation, lifting transport and re-planting operations for any transplanted trees;
 - all landscaping works are carried out in accordance with the specifications;
 - the planting of new trees, shrubs, groundcover, climbers, ferns, grasses and other plans, together with the replanting of any transplanted trees are carried out properly and within the right season; and
 - all necessary horticultural operations and replacement planting are undertaken throughout the Establishment Period to ensure the healthy establishment and growth of both transplanted trees and all newly established plants.

Table 7.2Construction Phase Audit Checklist for Landscape and Visual Mitigation
Measures

Area of Works	Items to be Monitored
Advance planting	Monitoring of implementation and maintenance of planting, and against possible incursion, physical damage, fire, pollution, surface

Area of Works	Items to be Monitored	
	erosion, etc.	
Protection of all trees and existing soft landscape areas to be retained	Identification and demarcation of trees / vegetation to be retained, erection of physical protection (e.g. fencing), monitoring against possible incursion, physical damage, fire, pollution, surface erosion, etc.	
Clearance of existing vegetation	Identification and demarcation of trees / vegetation to be cleared, checking of extent of works to minimise damage, monitoring of adjacent areas against possible incursion, physical damage, fire, pollution, surface erosion, etc.	
Pruning of trees	Identification and demarcation of trees / vegetation to be pruned, monitoring of extent of pruning to minimise damage, timing of operations, implementation of all stages of preparatory and pruning works, and maintenance of pruned vegetation, etc.	
Plant supply	Monitoring of operations relating to the supply of specialist plant material (including the collecting, germination and growth of plants from seed) to ensure that plants will be available in time to be used within the construction works.	
Soiling, planting, etc.	Monitoring of implementation and maintenance of soiling and planting works and against possible incursion, physical damage, fire, pollution, surface erosion, etc.	
Site fencing and hoarding	Implementation and maintenance, to ensure compliance with agreed designs and check that it matches the surrounding environment and does not cause visual intrusion.	
Architectural treatment of engineering works.	Implementation and maintenance of mitigation measures, to ensure compliance with agreed designs as applicable.	
Establishment Works	Monitoring of implementation of maintenance operations during Establishment Period.	

- 7.6 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event / Action plan attached in **Appendix J**.
- 7.7 In the reporting month, no non-compliance of the landscape and visual mitigation measures was recorded by RLA.

8 CULTURAL HERITAGE

- 8.1 According to Section 8.3.1.1 of EM&A Manual (AEIAR-174/2013), as a precautionary measure, it is recommended that if any antiquity or supposed antiquity is discovered during the course of the excavation works undertaken by the Contractor, the discovery shall be reported to the AMO immediately and all necessary measures taken to preserve it.
- 8.2 According to Section 8.3.1.2 of EM&A Manual (AEIAR-174/2013), no EM&A is required during the construction and operational phase.

9 WASTE MANAGEMENT

- 9.1 According to Section 9.3.1.1 of EM&A Manual (AEIAR-174/2013), the effective management of waste arisings during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out by the Engineer, ET and Contractor to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor. The summaries of site audits are attached in **Appendix I**.
- 9.2 According to Sections 9.3.1.3 and 9.3.1.4 of EM&A Manual (AEIAR-174/2013), documents including licenses, permits, disposal and recycling records should be reviewed and audited during site audits for the compliance with the legislation and contract requirements to ensure proper records are being maintained and procedures undertaken in accordance with the Waste Management Plan.
- 9.3 With reference to the relevant handing records of this Project, the quantities of different types of waste generated in the reporting month are summarized and presented in the **Appendix O**.

10 ENVIRONMENTAL AUDIT

Site Audits

- 10.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 10.2 Site audits for the each contract were conducted as follows.
 - ED/2018/04 Site audit were conducted on 02, 09, 16, 23 & 30 November 2023 in the reporting month. Site inspection of the IEC was conducted on 16 November 2023. No non-compliance was observed during the site audit.
 - ED/2020/03 Site audit was conducted on 17 November 2023 in the reporting month.

Implementation Status of Environmental Mitigation Measures

- 10.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix K**.
- 10.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 10.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
	2 Nov 2023	Cements bags should be covered after use.	The contractor had removed the cements bags.
Air Quality	16 Nov 2023	Cement bag should be covered when not in used (West Vent Building).	The contractor had removed the cement bag.
	23 Nov 2023	Used cement bags should properly be covered (WVB Basement L1).	The contractor had removed the cement bags.
Noise	N/A	There was no observation in the reporting period.	N/A
Water Quality	N/A	There was no observation in the reporting period.	N/A
Ecology	N/A	There was no observation in the reporting period.	N/A

 Table 10.1
 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Waste/ Chemical Management	30 Nov 2023	Drip tray should be provided for chemical containers to prevent leakage. (Near entrance of WVB Basement Level 1)	To be reported in the next reporting month.
Permits /Licences	N/A	There was no observation in the reporting period.	N/A

Implementation Status of Event and Action Plans

10.5 The Event and Action Plans for air quality, construction noise, and landscape and visual are presented in **Appendix J**.

Air Quality Monitoring

• No Action and no Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

• No Action and Limit Level exceedance was recorded in the reporting month.

Landscape and Visual

• No landscape and visual non-conformity was recorded.

Status of Required Submission under Environmental Permit

10.6 According the Section 11.3.2.1 (c) of the EM&A Manual (AEIAR-174/2013), status of required submission under EP-451/2013 during the reporting period are summarized in **Table 10.2**.

Table 10.2	Status of Required Submission under Environmental Permit	
-------------------	--	--

EP Condition	Submission	Submission Date
EP-451/2013		
Condition 2.3	Management Organization of Main Construction Companies	20 January 2020
Condition 2.4	Design Drawing of the Project	20 January 2020
Condition 2.5	Landscape Mitigation Plan (Rev. F)	25 November 2022
Condition 2.10 (a)	Supplementary Contamination Assessment Plan	18 December 2015

EP Condition	Submission	Submission Date
Condition 2.10 (b)	Supplementary Contamination Assessment Report	6 December 2016
Condition 3.3	Updated Baseline Monitoring Report	3 November 2020
Condition 3.4	Monthly EM&A Report (October 2023)	14 November 2023

11 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

11.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

Summary of Exceedance

- 11.2 The summary of exceedance record in the reporting month is shown in Appendix M.
- 11.3 No non-conformity was recorded for landscape and visual inspections conducted in the reporting month.

12 FUTURE KEY ISSUES

Tentative construction programmes for the next three months are provided in Appendix N.

12.1 Major site activities undertaken for the coming months and the key environmental issues are summarized as follows:

Table 12.1	Summary Table for Site Activities and the Key Environmental Issues in the
	next Reporting Period

Contract No. and Project Title	Site Activities (December 2023)	Key Environmental Issues
ED/2018/04 - Trunk Road T2 and Infrastructure Works for Developments at South Apron	 West Ventilation Building RC Structure, ABWF, E&M Launching Shaft / Cut & Cover RC Structure Westbound TBM Tunnelling Eastbound TBM Tunnelling EB Service Gallery Installation WB Service Gallery Installation WB Service Gallery Installation CP Tympanum Construction CP TBM Excavation Cross Passage Finishing Sub-sea Corbel Construction Sub-sea Road Level Fire Board Sub-sea Parapet Installation SUS Remaining Internal Wall SUS Fire Board Road Level Tunnel Segment delivery Sub-sea OHVD Slab Installation MiMEP Installation 	 Wheel washing bay at site exits; Temporary noise barriers for PMEs; Sedimentation tank for settling muddy water; and Make sure open stockpiles are covered during rainstorm.

Contract No. and Project Title	Site Activities (December 2023)	Key Environmental Issues
	20. Sub-sea E&M Bracket installation	
	21. Sub-sea E&M installation	
ED/2020/03 - Trunk Road T2 - Traffic Control And Surveillance System (TCSS) and Associated Works ⁽¹⁾	N/A	

Notes:

(1): No major construction work was undertaken during reporting month. N/A: Not applicable

Monitoring Schedule

12.2 The tentative environmental monitoring schedule for the next three months are shown in **Appendix B**.

13 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

13.1 This is the 45th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-174/2013) and the requirement under EP.

Air Quality Monitoring

13.2 No Action and no Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

- 13.3 No Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month.
- 13.4 No Action Level exceedance was recorded in the reporting month.

Site Audit

- 13.5 5 (Five) ET joint weekly environmental site inspections were conducted for the Contact No. ED/2018/04 in the reporting month.
- 13.6 1 (One) ET joint environmental site inspections were conducted for the Contact No. ED/2020/03 in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

13.7 Two (2) environmental complaint was received in the reporting month. No notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

13.8 According to the environmental audit performed in the reporting month, the following recommendations was made:

ED/2018/04


Air quality

• The cement bags should be covered when not in used.

Waste / Chemical Management

• The drip tray should be provided for the chemical container to avoid the chemical leakage.

FIGURES



Cinotech Consul


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel


Ventilation Building


			r Baa	
Ante		1192 - 53 1192 - 53		
V)			SUM: "11." L)'.´````
		/6 2		ť ~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Location	Action Level, μg/m ³	Limit Level, µg/m ³
KTD1	285	
KTD2d	279	
KER1	295	500
CKL1	323	
CKL2	327	

 Table A-1
 Action and Limit Levels for 1-hour TSP (in case of complaints)

Table A-2Action and Limit Levels for 24-hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
KTD1	177	
KTD2d	157	
KER1	172	260
CKL1	191	
CKL2	183	

Table A-3 Action and Limit Levels for Noise during Construction Period

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

Note:

(1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

APPENDIX B ENVIRONMENTAL MONITORING SCHEDULES

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (November 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Nov	2-Nov	3-Nov	4-Nov
			24-hr TSP	Noise		
5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
		24-hr TSP	Noise			
12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov
	24-hr TSP	Noise				24-hr TSP
19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov
		Noise		24-hr TSP		
26-Nov	27-Nov	28-Nov	29-Nov	30-Nov		
				Noise 24-hr TSP (1)		

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

(1) The 24-hour TSP Monitoring was rescheduled from 29 Nov 2023 to 30 Nov 2023 due to the unexpected cut off of electricity by the electrical supplier.

Air Quality Monitoring Station

24-hr TSP

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)

KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)

KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

- CKL1 Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (December 2023)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Dec	2-Dec
10	1.5	5 D	(D	7.0	0.D	0.0
3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-Dec
		24-hr TSP	Noise			
		24 11 101	110150			
10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec	16-Dec
	24-hr TSP	Noise				24-hr TSP
17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec	23-Dec
11 Dec	10 200	1, 200	20 500	21 200	22.000	25 500
	Noise				24-hr TSP	
24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec	30-Dec
				24-hr TSP	Noise	
				24-11 1.51	110150	
31-Dec						

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.) *Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2) **24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatries (Children's Hospital) KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.) *Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2) **24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (January 2024)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jan	2-Jan	3-Jan	4-Jan	5-Jan	6-Jan
			24-hr TSP	Noise		
7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan	13-Jan
		24-hr TSP	Noise			
14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan
	24-hr TSP	Noise			24-hr TSP	
21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan
	Noise			24-hr TSP		
28-Jan	29-Jan	30-Jan	31-Jan			

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (February 2024)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Feb	2-Feb	3-Feb
				Noise		
4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb
		24-hr TSP	Noise		24-hr TSP	
11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb
			24-hr TSP	Noise		
18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb
		24-hr TSP	Noise			
25-Feb	26-Feb	27-Feb	28-Feb			
	24-hr TSP	Noise				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

*Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

**24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

Air Quality Monitoring Station

24-hr TSP KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)

KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

KER1 - Future Residential Development at Kerry Godown

CKL1 - Flat 121 Cha Kwo Ling Village

CKL2 - Flat 103 Cha Kwo Ling Village

Noise Monitoring Station

KTD1 - Centre of Excellence in Paediatrics (Children's Hospital) KER1 - Future Residential Development at Kerry Godown KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area CKL1 - Flat 121 Cha Kwo Ling Village CKL2 - Flat 103 Cha Kwo Ling Village

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.) *Noise: Noise Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2) **24-hr TSP:24-hr TSP Monitoring works in both Kai Tak and Cha Kwo Ling (KTD1, KTD2d, KER1, CKL1 and CKL2)

APPENDIX C COPIES OF CALIBRATION CERTIFICATES FOR AIR QUALITY MONITORING



Project No.	CKL 1 - Flat 1	21 Cha Kwo Ling					
Date:	4-S	Sep-23	Next Due Date:	5-Nov-23	Operator:	SK	
Equipment No.: A-01-18		01-18	Model No.:	TE 5170	Serial No.	0723	
Ambient Condition							
Temperatu	re, Ta (K)	302.9	Pressure, Pa (mml	Hg)	751.6		

Orifice Transfer Standard Information								
Serial No.	Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491							
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$						
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc						

Calibration of TSP Sampler								
Calibratian		Orfice		HVS				
Calibration Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ge (Pa/760) \ge (298/Ta)]^{1/2}$ Y- axis			
1	13.2	3.58	61.04	9.3	3.01			
2	9.9	3.10	52.94	7.4	2.68			
3	8.2	2.82	48.24	5.3	2.27			
4	5.9	2.40	41.01	3.2	1.76			
5	3.1	1.74	29.89	1.6	1.25			
Slope, mw =	By Linear Regression of Y on X Slope , mw =0.0591 Intercept, bw :0.5590							
	coefficient* =	0.9933						
*If Correlation C	coefficient < 0.99), check and recalibrate.						
		Set Point	t Calculation					
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM						
From the Regres	sion Equation, the	e "Y" value according to						
$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =4.03								
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signatur	re:	<u>Д.</u>	Date: 4-Sep-23			
Checked by:	Henry I	Leung Signatur	re: \-lem	j Xron j	Date: 4-Sep-23			



File No. MA20003/55/021

Project No.							
Date:	4-8	Sep-23	Next Due Date:	4-Nov-23	Operator:	SK	
Equipment No.:	A-	01-55	Model No.:	TE 5170	Serial No.	1956	
			Ambient Condit	on			
Temperatu	re, Ta (K)	302.9	Pressure, Pa (mmH	łg)	751.6		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491					
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

		Calibration of	TSP Sampler		
Galiburtian		Orfice	r i i i i i i i i i i i i i i i i i i i		HVS
Calibration Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis
1	13.1	3.57	60.81	9.7	3.07
2	11.1	3.29	56.03	7.7	2.74
3	8.9	2.94	50.23	5.9	2.40
4	5.2	2.25	38.53	2.7	1.62
5	3.2	1.76	30.35	1.6	1.25
Slope , mw =			Intercept, bw	-0.646	50
Correlation	coefficient* =	0.9981			
*If Correlation C	Coefficient < 0.990), check and recalibrate.			
		Set Point C	alculation		
From the TSP Fi	eld Calibration Cu	urve, take Qstd = 43 CFM			
From the Regres	sion Equation, the	e "Y" value according to			
		$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}$	x (Pa/760) x (29	98/Ta)] ^{1/2}	
Therefore, Se	et Point; W = (mv	$v x Qstd + bw)^2 x (760 / Pa) x ($	Ta / 298) =	3.95	
Remarks:					
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	<u>Д</u> .	Date: 4-Jul-23
Checked by:	Henry I	Leung Signature	:len	<u>7 ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~</u>	Date: 4-Jul-23

CIN@TECH 🤳

File No. MA20003/04/0020

Project No.	KER 1 - Future	e Residential Dev	wn			
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK
Equipment No.:	A-(01-04	Model No.:	TE 5170	Serial No.	10595
			Ambient Condit	tion		
Temperatu	ıre, Ta (K)	298.8	Pressure, Pa (mml	Hg)	756.3	

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491			
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			

		Calibration of	TSP Sampler		
Calibration		Orfice			HVS
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis
1	12.8	3.56	60.71	9.0	2.99
2	10.3	3.20	54.52	6.9	2.62
3	8.3	2.87	49.00	5.4	2.32
4	5.4	2.32	39.64	3.2	1.78
5	3.2	1.78	30.65	1.8	1.34
Slope, mw =	cession of Y on X 0.0550 coefficient* =		Intercept, bw	-0.373	9
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.			
		Set Point C	alculation		
		urve, take Qstd = 43 CFM			
From the Regres	sion Equation, the	e "Y" value according to $\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}	
Therefore, Se	et Point; W = (my	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298) =	4.00	
Remarks:					
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	火.	Date: 10-Sep-23
Checked by:	Henry I	Leung Signature	: \-len	, May	Date: 10-Sep-23



File No. MA20003/44/0019

Project No.	KTD1 - Centre	e of Excellence in	Iospital)			
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK
Equipment No.:	A-01-44		Model No.:	TE-5170	E-5170 Serial No.	
			Ambient Condit	tion		
Temperatu	ıre, Ta (K)	298.8	Pressure, Pa (mml	Hg)	756.3	

Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc 0.05928 Intercept, bc -0.03491			
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$			
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			

		Calibration of	TSP Sampler		
Calibration		Orfice			HVS
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ge (Pa/760) \ge (298/Ta)]^{1/2}$ Y-axis
1	12.9	3.58	60.95	9.2	3.02
2	10.7	3.26	55.56	7.0	2.64
3	8.5	2.90	49.58	5.2	2.27
4	5.9	2.42	41.41	3.4	1.84
5	3.3	1.81	31.12	2.0	1.41
Slope , mw = Correlation	ession of Y on X 0.0537 coefficient* = Coefficient < 0.990	0.9944), check and recalibrate.	Intercept, bw	-0.329	95
From the TSP Fi	eld Calibration Cu	Set Point (urve, take Qstd = 43 CFM	Calculation		
		e "Y" value according to			
	-	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw) ² x (760 / Pa) x (
Remarks:					
Conducted by:	Wong Shi	ng Kwai Signature		火	Date: 10-Sep-23
Checked by:	Henry I	Leung Signature	- lem	, Xoy	Date: 10-Sep-23



File No. MA20003/41/0020

Project No.	KTD 2D - Nex	TD 2D - Next to the SOR Office of Trunk Road T2 in Kai Tak Area						
Date:	10-5	Sep-23	Next Due Date:	10-Nov-23	Operator:	SK		
Equipment No.:	A-	01-41	Model No.: TE 5170		Serial No.	5280		
			Ambient Condit	ion				
Temperature, Ta (K) 298.8		Pressure, Pa (mmHg)		756.3				
				-				

	Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491	
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				

	Calibration of TSP Sampler							
Calibration		Orfice			HVS			
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] Y-axis	1/2		
1	13.4	3.65	62.11	9.0	2.99			
2	10.9	3.29	56.07	8.0	2.82			
3	8.9	2.97	50.72	6.0	2.44			
4	6.5	2.54	43.43	3.8	1.94			
5	3.6	1.89	32.47	1.9	1.37			
By Linear Regression of Y on X Slope , mw =0.0572 Intercept, bw :0.4875 Correlation coefficient* =0.9945 *If Correlation Coefficient < 0.990, check and recalibrate.								
		Set Point C	alculation					
		urve, take Qstd = 43 CFM "Y" value according to						
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw) ² x (760 / Pa) x (
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	<u></u> .	Date: 10-Sep-23			
Checked by:	Henry I	Leung Signature	: \-len	N- Janj	Date: 10-Sep-23			



File No. MA20003/18/023

Project No.	CKL 1 - Flat 1	21 Cha Kwo Ling					
Date:	4-N	Jov-23	Next Due Date:	5-Jan-24	Operator:	SK	
Equipment No.:	A-	01-18	Model No.:	TE 5170	Serial No.	0723	
			Ambient Condi	ition			
Temperatu	ıre, Ta (K)	299.3	Pressure, Pa (mmH	Hg)	760.5		

Orifice Transfer Standard Information						
Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491						
Last Calibration Date:	Last Calibration Date: 16-Jan-23 $\operatorname{mc} \mathbf{x} \operatorname{Qstd} + \mathbf{bc} = [\Delta \mathbf{H} \mathbf{x} (\mathbf{Pa}/760) \mathbf{x} (\mathbf{298/Ta})]^{1/2}$					
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				

	Calibration of TSP Sampler								
Calibration		Orfice			HVS				
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} $ Y- axis				
1	13.4	3.65	62.23	9.4	3.06				
2	10.1	3.17	54.10	7.5	2.73				
3	8.4	2.89	49.39	5.3	2.30				
4	6.2	2.49	42.52	3.4	1.84				
5	3.3	1.81	31.18	1.8	1.34				
Slope , mw =	ession of Y on X 0.0579 coefficient* =		Intercept, bw = -	-0.518	36				
*If Correlation C	*If Correlation Coefficient < 0.990, check and recalibrate.								
			Calculation						
		urve, take Qstd = 43 CFM							
From the Regres	sion Equation, the	e "Y" value according to							
Therefore, Se	et Point; W = (my	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ w x Qstd + bw) ² x (760 / Pa) x (
Remarks:									
Conducted by:	Wong Shi	ng Kwai Signature	k	<u>у</u> .	Date: 4-Nov-23				
Checked by:	Henry I	Leung Signature	lem	N- J Xron J	Date: 4-Nov-23				



File No. MA20003/55/023

Project No.	CKL 2 - Flat 103 Cha Kwo Ling Village					
Date:	4-N	Jov-23	Next Due Date:	4-Jan-24	Operator:	SK
Equipment No.:	A-	01-55	Model No.:	TE 5170	Serial No.	1956
			Ambient Conditi	on		
Temperatu	ıre, Ta (K)	299.3	Pressure, Pa (mmH	Ig)	760.5	

Orifice Transfer Standard Information							
Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491							
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$	$]^{1/2}$		
Next Calibration Date:	Next Calibration Date: 16-Jan-24 $Qstd = \{ [\Delta H x (Pa/760) x (298/Ta)]^{1/2} - bc \} / mc$						

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times \mathbf{Y}$ -axis		
1	13.3	3.64	62.00	9.8	3.12		
2	11.0	3.31	56.43	7.8	2.79		
3	9.1	3.01	51.38	6.0	2.44		
4	5.4	2.32	39.72	2.8	1.67		
5	3.4	1.84	31.64	1.7	1.30		
By Linear Regression of Y on X Slope , mw =0.0614 Intercept, bw :0.6964 Correlation coefficient* =0.9981 *If Correlation Coefficient < 0.990, check and recalibrate.							
Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) = 3.79							
Remarks:							
·	Wong Shi		<u> </u>	<u>N-</u> 1 X-7	Date:4-	-Nov-23	
Checked by:	Henry I	Leung Signature:	- tem	1 X27	Date: 4-	-Nov-23	

CIN@TECH 🤳

File No. MA20003/04/0021

Project No.	KER 1 - Future					
Date:	10-1	Nov-23	Next Due Date:	10-Jan-24	Operator:	SK
Equipment No.:	A-	01-04	Model No.:	TE 5170	Serial No.	10595
			Ambient Condit	ion		
Temperatu	ıre, Ta (K)	299.9	Pressure, Pa (mmI	Hg)	762.1	

Orifice Transfer Standard Information						
Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491						
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$] ^{1/2}	
Next Calibration Date:	16-Jan-24 $Qstd = \{ [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} - bc \} / mc $					

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.0	3.60	61.30	9.1	3.01		
2	10.5	3.23	55.15	7.0	2.64		
3	8.5	2.91	49.68	5.5	2.34		
4	5.4	2.32	39.72	3.3	1.81		
5	3.3	1.81	31.18	1.9	1.38		
By Linear Regression of Y on X Slope , mw =							
		Set Point C	alculation				
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw) ² x (760 / Pa) x (
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature	:X	入-	Date: 10-Nov-23		
Checked by:	Henry I	Leung Signature	: \-len	, May	Date: 10-Nov-23		



File No. MA20003/44/0020

Project No.	KTD1 - Centre	e of Excellence in					
Date:	10-1	Nov-23	Next Due Date:	10-Jan-24	Operator:	SK	
Equipment No.:	A-	01-44	Model No.:	TE-5170	Serial No.	1316	
				•			
			Ambient Condit	ion			
Temperatu	ire, Ta (K)	299.9	Pressure, Pa (mml	Hg)	762.1		

Orifice Transfer Standard Information						
Serial No. 3864 Slope, mc 0.05928 Intercept, bc -0.03491						
Last Calibration Date:	16-Jan-23	1	mc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$] ^{1/2}	
Next Calibration Date:	n Date: 16-Jan-24 $Qstd = \{ [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2} - bc \} / mc$					

	Calibration of TSP Sampler								
Calibration		Orfice			HVS				
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis				
1	13.1	3.61	61.54	9.4	3.06				
2	10.9	3.30	56.18	7.2	2.68				
3	8.7	2.94	50.26	5.4	2.32				
4	6.1	2.47	42.18	3.6	1.89				
5	3.5	1.87	32.09	2.2	1.48				
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = <u>0.0533</u> Intercept, bw : <u>-0.2972</u> Correlation coefficient* = <u>0.9942</u> *If Correlation Coefficient < 0.990, check and recalibrate.								
From the TSP Fi	eld Calibration Cu	Set Point (urve, take Qstd = 43 CFM	Calculation						
From the Regres	sion Equation, the	w x Qstd + bw = $[\Delta W]$ w x Qstd + bw 2 x (760 / Pa) x (98/Ta)] ^{1/2} 4.00	·				
Remarks:									
Conducted by:	Wong Shi	ng Kwai Signature	<u> </u>	<u>у</u>	Date: 10-Nov-23				
Checked by:	Henry I	Leung Signature	: \-lem	, and	Date: 10-Nov-23				



File No. MA20003/41/0021

Project No.	oject No. KTD 2D - Next to the SOR Office of Trunk Road T2 in Kai Tak Area						
Date:	10-1	Nov-23	Next Due Date:	10-J	Jan-24	Operator:	SK
Equipment No.:	A-	01-41	Model No.:	TE	5170	Serial No.	5280
			Ambient C	condition			
Temperatu	re, Ta (K)	299.9	Pressure, Pa	(mmHg)		762.1	
Orifice Transfer Standard Information							
Seria	Serial No. 3864 Slope mc 0.05928 Intercent hc -0.03491						

Serial No.	3864	Slope, mc	0.05928	Intercept, bc	-0.03491		
Last Calibration Date:	16-Jan-23	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	16-Jan-24	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

		Calibration of	TSP Sampler				
Calibration	libration Orfice				HVS		
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.6	3.68	62.69	9.2	3.03		
2	11.1	3.33	56.69	8.2	2.86		
3	9.1	3.01	51.39	6.2	2.49		
4	6.7	2.58	44.18	4.0	2.00		
5	3.8	1.95	33.41	2.1	1.45		
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw =0.0567 Intercept, bw :0.4523 Correlation coefficient* =0.9944 *If Correlation Coefficient < 0.990, check and recalibrate.						
		Set Point (Calculation				
		urve, take Qstd = 43 CFM e "Y" value according to					
Therefore, Se	$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =3.95						
Remarks:							
Conducted by:	Wong Shi		<u> </u>	N. Ang	Date: 10-Nov-23		
Checked by:	Henry I	Leung Signature	: \-lem	y Kong	Date: 10-Nov-23		



RECALIBRATION

DUE DATE:

January 16, 2024

Certificate of Calibration

			Calibration					014
Cal. Date:	January 16	, 2023	Roots	meter S/N:	438320	Та:	293	℃К
Operator:	Jim Tisch				Pa: 749.0		mm Hg	
Calibration	Model #:	TE-5025A	Calib	prator S/N:	3864			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4440	3.2	2.00	1
	2	3	4	1	1.0220	6.4	4.00	
	3	5	6	1	0.9100	8.0	5.00	
	4	7	8	1	0.8710	8.8	5.50	
	5	9	10	1	0.7210	12.8	8.00	
			[Data Tabula	tion]
	Vstd	Qstd	√∆H(<u>Pa</u> Pstd)(<u>Tstd</u>) Ta)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9981	0.6912	1.41	59	0.9957	0.6896	0.8845	
	0.9938	0.9724	2.00	24	0.9915	0.9701	1.2509	
	0.9917	1.0898	2.23	88	0.9893	1.0872	1.3985	
	0.9906	1.1373	2.34	80	0.9883	1.1346	1.4668	
	0.9853	1.3665	2.83		0.9829	1.3633	1.7690	
		m=	2.094			m=	1.31155	
	QSTD	b=	-0.034		QA	b=	-0.02182	
		r=	0.999	995		ľ=	0.99995	
				Calculatio				
)/Pstd)(Tstd/Ta	a)		ΔVol((Pa-ΔP)/Pa)		
	Qstd=	Vstd/∆Time			-	Va/∆Time		
			For subsequ	ient flow ra	te calculatio	ns:		
	Qstd=	1/m((√∆H(Pa <u>Tstd</u> Pstd Ta	-))-ь)	Qa=	1/m ((√∆H	l(Ta/Pa))-b)	
		Conditions						
Tstd						RECA	LIBRATION	
Pstd		mm Hg			US FPA rec	ommends a	nnual recalibratio	on ner 1999
Key ΔH: calibrator manometer reading (in H2O)						Regulations Part !		
		eter reading					, Reference Meth	
		perature (°K)					ended Particulat	
		ressure (mm				•	ere, 9.2.17, page	
b: intercept						c Annospin	, J.z.z/, page	
m: slope								

CIN@TECH 🤳

Certificate of Calibration - Wind Monitoring Station

Description:	Yau Lai Estate, Bik Lai House
Manufacturer:	Davis Instruments
Model No.:	<u>Davis7440</u>
Serial No.:	<u>MC01010A44</u>
Equipment No.:	<u>SA-03-04</u>
Date of Calibration	<u>18-Aug-2023</u>
Next Due Date	<u>18-Feb-2024</u>

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.4	0.1
4.0	3.9	0.1

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX D WEATHER INFORMATION

Date	Mean Air Temperature (°C) ¹	Mean Relative Humidity	Precipitation (mm) ³
		(%) ²	
1-Nov-23	25.8	70	0.0
2-Nov-23	25.8	75	0.0
3-Nov-23	26.0	78	0.0
4-Nov-23	26.3	76	0.0
5-Nov-23	26.7	77	0.0
6-Nov-23	27.6	65	0.0
7-Nov-23	25.9	70	0.0
8-Nov-23	25.2	77	0.0
9-Nov-23	25.7	81	Trace
10-Nov-23	26.9	82	0.0
11-Nov-23	25.3	85	2.5
12-Nov-23	24.0	77	0.6
13-Nov-23	22.0	67	0.0
14-Nov-23	20.8	70	0.0
15-Nov-23	22.8	71	0.0
16-Nov-23	21.5	65	0.0
17-Nov-23	18.8	37	0.0
18-Nov-23	19.5	42	0.0
19-Nov-23	20.5	59	0.0
20-Nov-23	21.3	65	0.0
21-Nov-23	22.0	70	0.0
22-Nov-23	22.6	73	0.0
23-Nov-23	23.0	74	0.0
24-Nov-23	22.9	67	0.0
25-Nov-23	21.9	66	0.0
26-Nov-23	22.1	68	0.0
27-Nov-23	23.0	68	0.0
28-Nov-23	22.8	61	Trace
29-Nov-23	22.7	73	0.2
30-Nov-23	23.8	73	0.0

Appendix D - Weather Conditions During Impact Monitoring Period

(Reporting Month:November 2023)

Remarks:

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

	November 2023					
	Wind Speed a	and Directions				
Date	Time	Direction	Wind Speed m-s			
1 Nov 2023	12:00 AM	SSE	0.6			
1 Nov 2023	1:00 AM	S	0.7			
1 Nov 2023	2:00 AM	SE	0.5			
1 Nov 2023	3:00 AM	SSE	0.8			
1 Nov 2023	4:00 AM	SE	0.1			
1 Nov 2023	5:00 AM	S	0.4			
1 Nov 2023	6:00 AM	SSE	0.5			
1 Nov 2023	7:00 AM	SSE	0.3			
1 Nov 2023	8:00 AM	S	1.2			
1 Nov 2023	9:00 AM	S	2.0			
1 Nov 2023	10:00 AM	SW	1.8			
1 Nov 2023	11:00 AM	SSW	1.7			
1 Nov 2023	12:00 PM	S	1.4			
1 Nov 2023	1:00 PM	SE	0.8			
1 Nov 2023	2:00 PM	S	0.9			
1 Nov 2023	3:00 PM	WSW	1.3			
1 Nov 2023	4:00 PM	SW	1.3			
1 Nov 2023	5:00 PM	W	1.5			
1 Nov 2023	6:00 PM	W	1.4			
1 Nov 2023	7:00 PM	WNW	1.2			
1 Nov 2023	8:00 PM	SW	0.7			
1 Nov 2023	9:00 PM	S	0.6			
1 Nov 2023	10:00 PM	SSE	0.6			
1 Nov 2023	11:00 PM	SSW	0.3			
2 Nov 2023	12:00 AM	SSE	0.5			
2 Nov 2023	1:00 AM	S	0.6			
2 Nov 2023	2:00 AM	SSE	0.2			
2 Nov 2023	3:00 AM	SSW	0.0			
2 Nov 2023	4:00 AM	S	0.4			

	Noveml	ber 2023				
Wind Speed and Directions						
Date	Time	Direction	Wind Speed m-s			
2 Nov 2023	5:00 AM	SSE	0.3			
2 Nov 2023	6:00 AM	SSE	0.2			
2 Nov 2023	7:00 AM	SSE	0.5			
2 Nov 2023	8:00 AM	SSE	1.2			
2 Nov 2023	9:00 AM	SW	0.8			
2 Nov 2023	10:00 AM	SE	0.7			
2 Nov 2023	11:00 AM	SE	0.5			
2 Nov 2023	12:00 PM	S	1.1			
2 Nov 2023	1:00 PM	SSW	1.2			
2 Nov 2023	2:00 PM	SSW	1.4			
2 Nov 2023	3:00 PM	ESE	0.9			
2 Nov 2023	4:00 PM	SW	1.0			
2 Nov 2023	5:00 PM	W	1.3			
2 Nov 2023	6:00 PM	SSE	0.7			
2 Nov 2023	7:00 PM	SSE	0.7			
2 Nov 2023	8:00 PM	SSE	0.4			
2 Nov 2023	9:00 PM	SSE	0.4			
2 Nov 2023	10:00 PM	SSE	0.3			
2 Nov 2023	11:00 PM	SSE	0.3			
3 Nov 2023	12:00 AM	SSE	0.2			
3 Nov 2023	1:00 AM	S	0.0			
3 Nov 2023	2:00 AM	S	0.1			
3 Nov 2023	3:00 AM	S	0.5			
3 Nov 2023	4:00 AM	S	0.2			
3 Nov 2023	5:00 AM	SSE	0.4			
3 Nov 2023	6:00 AM	SSE	0.4			
3 Nov 2023	7:00 AM	SE	0.3			
3 Nov 2023	8:00 AM	S	0.8			
3 Nov 2023	9:00 AM	S	0.7			

	November 2023					
	Wind Speed a	and Directions				
Date	Time	Direction	Wind Speed m-s			
3 Nov 2023	10:00 AM	SSW	0.5			
3 Nov 2023	11:00 AM	SW	1.3			
3 Nov 2023	12:00 PM	SW	1.1			
3 Nov 2023	1:00 PM	S	1.4			
3 Nov 2023	2:00 PM	SW	1.1			
3 Nov 2023	3:00 PM	SSE	1.2			
3 Nov 2023	4:00 PM	S	1.0			
3 Nov 2023	5:00 PM	SSE	0.7			
3 Nov 2023	6:00 PM	S	0.4			
3 Nov 2023	7:00 PM	S	0.4			
3 Nov 2023	8:00 PM	SSE	0.4			
3 Nov 2023	9:00 PM	SSE	0.5			
3 Nov 2023	10:00 PM	WSW	0.9			
3 Nov 2023	11:00 PM	W	0.9			
4 Nov 2023	12:00 AM	SSW	0.6			
4 Nov 2023	1:00 AM	SSE	0.3			
4 Nov 2023	2:00 AM	S	0.1			
4 Nov 2023	3:00 AM	SSE	0.2			
4 Nov 2023	4:00 AM	S	0.2			
4 Nov 2023	5:00 AM	SSE	0.0			
4 Nov 2023	6:00 AM	SSE	0.0			
4 Nov 2023	7:00 AM	S	0.0			
4 Nov 2023	8:00 AM	S	0.6			
4 Nov 2023	9:00 AM	SSE	0.6			
4 Nov 2023	10:00 AM	SW	1.0			
4 Nov 2023	11:00 AM	SE	0.9			
4 Nov 2023	12:00 PM	S	1.4			
4 Nov 2023	1:00 PM	WSW	1.3			
4 Nov 2023	2:00 PM	WSW	1.8			

	Novemb	oer 2023	
	Wind Speed a	and Directions	
Date	Time	Direction	Wind Speed m-s
4 Nov 2023	3:00 PM	WSW	1.6
4 Nov 2023	4:00 PM	SSW	1.1
4 Nov 2023	5:00 PM	SSW	1.0
4 Nov 2023	6:00 PM	SSW	1.1
4 Nov 2023	7:00 PM	SW	0.8
4 Nov 2023	8:00 PM	SE	0.3
4 Nov 2023	9:00 PM	SSE	0.1
4 Nov 2023	10:00 PM	SW	0.0
4 Nov 2023	11:00 PM	S	0.0
5 Nov 2023	12:00 AM	SSE	0.0
5 Nov 2023	1:00 AM	SSE	0.3
5 Nov 2023	2:00 AM	SSE	0.4
5 Nov 2023	3:00 AM	SSE	0.0
5 Nov 2023	4:00 AM	S	0.0
5 Nov 2023	5:00 AM	SSE	0.0
5 Nov 2023	6:00 AM	S	0.3
5 Nov 2023	7:00 AM	S	0.2
5 Nov 2023	8:00 AM	S	0.7
5 Nov 2023	9:00 AM	SSW	0.5
5 Nov 2023	10:00 AM	SSW	0.6
5 Nov 2023	11:00 AM	SSE	0.6
5 Nov 2023	12:00 PM	S	1.5
5 Nov 2023	1:00 PM	SSE	0.8
5 Nov 2023	2:00 PM	SSE	1.0
5 Nov 2023	3:00 PM	SSW	1.1
5 Nov 2023	4:00 PM	SSW	0.8
5 Nov 2023	5:00 PM	SW	0.8
5 Nov 2023	6:00 PM	S	0.7
5 Nov 2023	7:00 PM	SSE	0.4

	November 2023				
Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s		
5 Nov 2023	8:00 PM	SSE	0.0		
5 Nov 2023	9:00 PM	SSE	0.2		
5 Nov 2023	10:00 PM	SSE	0.1		
5 Nov 2023	11:00 PM	SSE	0.0		
6 Nov 2023	12:00 AM	S	0.3		
6 Nov 2023	1:00 AM	S	0.5		
6 Nov 2023	2:00 AM	SSE	0.3		
6 Nov 2023	3:00 AM	S	0.2		
6 Nov 2023	4:00 AM	SSE	0.0		
6 Nov 2023	5:00 AM	S	0.0		
6 Nov 2023	6:00 AM	SSE	0.1		
6 Nov 2023	7:00 AM	SSW	0.2		
6 Nov 2023	8:00 AM	S	0.8		
6 Nov 2023	9:00 AM	S	2.1		
6 Nov 2023	10:00 AM	S	2.3		
6 Nov 2023	11:00 AM	S	3.1		
6 Nov 2023	12:00 PM	S	2.6		
6 Nov 2023	1:00 PM	S	2.7		
6 Nov 2023	2:00 PM	S	3.1		
6 Nov 2023	3:00 PM	S	3.1		
6 Nov 2023	4:00 PM	S	2.8		
6 Nov 2023	5:00 PM	S	2.3		
6 Nov 2023	6:00 PM	SSE	1.8		
6 Nov 2023	7:00 PM	S	0.8		
6 Nov 2023	8:00 PM	SSE	1.2		
6 Nov 2023	9:00 PM	SE	0.8		
6 Nov 2023	10:00 PM	SSE	0.6		
6 Nov 2023	11:00 PM	SSE	0.5		
7 Nov 2023	12:00 AM	S	0.7		

November 2023					
Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s		
7 Nov 2023	1:00 AM	S	0.7		
7 Nov 2023	2:00 AM	SSE	0.9		
7 Nov 2023	3:00 AM	SSE	0.9		
7 Nov 2023	4:00 AM	SSE	0.8		
7 Nov 2023	5:00 AM	S	0.4		
7 Nov 2023	6:00 AM	SSE	0.8		
7 Nov 2023	7:00 AM	SSE	1.0		
7 Nov 2023	8:00 AM	SSE	1.2		
7 Nov 2023	9:00 AM	S	1.8		
7 Nov 2023	10:00 AM	SSW	1.7		
7 Nov 2023	11:00 AM	SSW	1.4		
7 Nov 2023	12:00 PM	SSW	1.5		
7 Nov 2023	1:00 PM	SW	1.4		
7 Nov 2023	2:00 PM	SSW	1.2		
7 Nov 2023	3:00 PM	SW	1.1		
7 Nov 2023	4:00 PM	SW	1.1		
7 Nov 2023	5:00 PM	S	1.2		
7 Nov 2023	6:00 PM	S	0.5		
7 Nov 2023	7:00 PM	SW	1.0		
7 Nov 2023	8:00 PM	WSW	1.8		
7 Nov 2023	9:00 PM	WSW	1.3		
7 Nov 2023	10:00 PM	SSW	0.8		
7 Nov 2023	11:00 PM	SW	0.8		
8 Nov 2023	12:00 AM	SSW	0.6		
8 Nov 2023	1:00 AM	W	1.5		
8 Nov 2023	2:00 AM	WSW	0.7		
8 Nov 2023	3:00 AM	SSW	0.7		
8 Nov 2023	4:00 AM	SSW	0.5		
8 Nov 2023	5:00 AM	S	0.9		

	November 2023				
Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s		
8 Nov 2023	6:00 AM	SSW	0.7		
8 Nov 2023	7:00 AM	SW	1.3		
8 Nov 2023	8:00 AM	SSW	1.6		
8 Nov 2023	9:00 AM	SW	1.8		
8 Nov 2023	10:00 AM	SSW	1.4		
8 Nov 2023	11:00 AM	SSW	1.4		
8 Nov 2023	12:00 PM	SW	1.4		
8 Nov 2023	1:00 PM	S	1.1		
8 Nov 2023	2:00 PM	SSW	1.6		
8 Nov 2023	3:00 PM	W	1.5		
8 Nov 2023	4:00 PM	WSW	1.3		
8 Nov 2023	5:00 PM	SSW	1.0		
8 Nov 2023	6:00 PM	SSW	0.6		
8 Nov 2023	7:00 PM	S	0.8		
8 Nov 2023	8:00 PM	WSW	0.9		
8 Nov 2023	9:00 PM	S	0.5		
8 Nov 2023	10:00 PM	WSW	0.8		
8 Nov 2023	11:00 PM	SW	0.7		
9 Nov 2023	12:00 AM	Ν	0.7		
9 Nov 2023	1:00 AM	S	0.9		
9 Nov 2023	2:00 AM	SSW	0.9		
9 Nov 2023	3:00 AM	S	1.0		
9 Nov 2023	4:00 AM	SSW	0.6		
9 Nov 2023	5:00 AM	SSW	1.1		
9 Nov 2023	6:00 AM	SW	0.8		
9 Nov 2023	7:00 AM	SSW	1.4		
9 Nov 2023	8:00 AM	SW	1.0		
9 Nov 2023	9:00 AM	SSW	1.1		
9 Nov 2023	10:00 AM	SW	1.6		

November 2023						
Wind Speed and Directions						
Date	Time	Direction	Wind Speed m-s			
9 Nov 2023	11:00 AM	SW	1.4			
9 Nov 2023	12:00 PM	W	1.5			
9 Nov 2023	1:00 PM	SSW	1.8			
9 Nov 2023	2:00 PM	SW	1.2			
9 Nov 2023	3:00 PM	SSW	1.3			
9 Nov 2023	4:00 PM	S	1.0			
9 Nov 2023	5:00 PM	S	0.8			
9 Nov 2023	6:00 PM	S	1.0			
9 Nov 2023	7:00 PM	S	0.5			
9 Nov 2023	8:00 PM	S	0.1			
9 Nov 2023	9:00 PM	SSE	0.2			
9 Nov 2023	10:00 PM	SSE	0.1			
9 Nov 2023	11:00 PM	S	0.4			
10 Nov 2023	12:00 AM	SSW	0.5			
10 Nov 2023	1:00 AM	S	0.5			
10 Nov 2023	2:00 AM	SSE	0.1			
10 Nov 2023	3:00 AM	SSW	0.2			
10 Nov 2023	4:00 AM	SE	0.3			
10 Nov 2023	5:00 AM	S	0.7			
10 Nov 2023	6:00 AM	S	0.3			
10 Nov 2023	7:00 AM	SSE	0.6			
10 Nov 2023	8:00 AM	SSE	1.0			
10 Nov 2023	9:00 AM	SW	0.8			
10 Nov 2023	10:00 AM	SW	1.5			
10 Nov 2023	11:00 AM	S	0.9			
10 Nov 2023	12:00 PM	SSW	1.5			
10 Nov 2023	1:00 PM	S	1.7			
10 Nov 2023	2:00 PM	S	0.9			
10 Nov 2023	3:00 PM	WNW	1.7			

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
10 Nov 2023	4:00 PM	W	1.4	
10 Nov 2023	5:00 PM	WNW	1.7	
10 Nov 2023	6:00 PM	WNW	1.2	
10 Nov 2023	7:00 PM	W	1.3	
10 Nov 2023	8:00 PM	WSW	0.9	
10 Nov 2023	9:00 PM	S	0.5	
10 Nov 2023	10:00 PM	SSE	0.5	
10 Nov 2023	11:00 PM	S	0.3	
11 Nov 2023	12:00 AM	SW	0.5	
11 Nov 2023	1:00 AM	SW	0.5	
11 Nov 2023	2:00 AM	SE	0.5	
11 Nov 2023	3:00 AM	SSE	0.6	
11 Nov 2023	4:00 AM	SSE	0.6	
11 Nov 2023	5:00 AM	SSE	0.8	
11 Nov 2023	6:00 AM	S	0.9	
11 Nov 2023	7:00 AM	SSE	1.1	
11 Nov 2023	8:00 AM	S	1.0	
11 Nov 2023	9:00 AM	SSW	1.0	
11 Nov 2023	10:00 AM	S	1.2	
11 Nov 2023	11:00 AM	S	1.3	
11 Nov 2023	12:00 PM	SW	1.6	
11 Nov 2023	1:00 PM	SSW	1.5	
11 Nov 2023	2:00 PM	SSW	1.5	
11 Nov 2023	3:00 PM	SSW	1.5	
11 Nov 2023	4:00 PM	SW	1.9	
11 Nov 2023	5:00 PM	SW	1.8	
11 Nov 2023	6:00 PM	SW	1.3	
11 Nov 2023	7:00 PM	S	1.3	
11 Nov 2023	8:00 PM	SSE	0.7	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
11 Nov 2023	9:00 PM	SSE	1.0	
11 Nov 2023	10:00 PM	SSE	0.4	
11 Nov 2023	11:00 PM	S	0.3	
12 Nov 2023	12:00 AM	S	0.3	
12 Nov 2023	1:00 AM	SSW	1.1	
12 Nov 2023	2:00 AM	SSW	0.7	
12 Nov 2023	3:00 AM	S	1.4	
12 Nov 2023	4:00 AM	S	1.3	
12 Nov 2023	5:00 AM	SSW	1.7	
12 Nov 2023	6:00 AM	S	2.0	
12 Nov 2023	7:00 AM	S	2.3	
12 Nov 2023	8:00 AM	S	2.7	
12 Nov 2023	9:00 AM	S	2.2	
12 Nov 2023	10:00 AM	S	3.0	
12 Nov 2023	11:00 AM	S	2.8	
12 Nov 2023	12:00 PM	S	2.4	
12 Nov 2023	1:00 PM	SSW	2.0	
12 Nov 2023	2:00 PM	S	2.4	
12 Nov 2023	3:00 PM	SSW	2.0	
12 Nov 2023	4:00 PM	S	2.0	
12 Nov 2023	5:00 PM	SSW	2.4	
12 Nov 2023	6:00 PM	S	2.7	
12 Nov 2023	7:00 PM	SSW	2.9	
12 Nov 2023	8:00 PM	SSW	2.6	
12 Nov 2023	9:00 PM	S	2.2	
12 Nov 2023	10:00 PM	SSE	2.3	
12 Nov 2023	11:00 PM	SSW	2.3	
13 Nov 2023	12:00 AM	SSW	2.8	
13 Nov 2023	1:00 AM	SSW	2.9	

November 2023				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
13 Nov 2023	2:00 AM	SSW	2.0	
13 Nov 2023	3:00 AM	S	2.2	
13 Nov 2023	4:00 AM	S	2.3	
13 Nov 2023	5:00 AM	SSW	1.8	
13 Nov 2023	6:00 AM	S	1.7	
13 Nov 2023	7:00 AM	SSW	2.2	
13 Nov 2023	8:00 AM	SSW	2.5	
13 Nov 2023	9:00 AM	SSW	3.1	
13 Nov 2023	10:00 AM	S	2.8	
13 Nov 2023	11:00 AM	S	2.6	
13 Nov 2023	12:00 PM	S	1.9	
13 Nov 2023	1:00 PM	SSE	2.2	
13 Nov 2023	2:00 PM	SSE	2.6	
13 Nov 2023	3:00 PM	SSE	3.9	
13 Nov 2023	4:00 PM	S	3.2	
13 Nov 2023	5:00 PM	S	2.8	
13 Nov 2023	6:00 PM	S	2.6	
13 Nov 2023	7:00 PM	S	2.6	
13 Nov 2023	8:00 PM	S	2.2	
13 Nov 2023	9:00 PM	S	1.8	
13 Nov 2023	10:00 PM	S	2.2	
13 Nov 2023	11:00 PM	SSW	2.0	
14 Nov 2023	12:00 AM	S	1.6	
14 Nov 2023	1:00 AM	SSW	2.4	
14 Nov 2023	2:00 AM	SSW	1.5	
14 Nov 2023	3:00 AM	SSW	1.7	
14 Nov 2023	4:00 AM	SSW	2.1	
14 Nov 2023	5:00 AM	S	2.5	
14 Nov 2023	6:00 AM	S	2.1	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
14 Nov 2023	7:00 AM	S	2.0	
14 Nov 2023	8:00 AM	SSW	2.3	
14 Nov 2023	9:00 AM	S	2.3	
14 Nov 2023	10:00 AM	SSW	1.5	
14 Nov 2023	11:00 AM	SSE	1.5	
14 Nov 2023	12:00 PM	S	1.5	
14 Nov 2023	1:00 PM	S	1.3	
14 Nov 2023	2:00 PM	S	1.7	
14 Nov 2023	3:00 PM	S	2.6	
14 Nov 2023	4:00 PM	S	2.4	
14 Nov 2023	5:00 PM	S	2.1	
14 Nov 2023	6:00 PM	SSE	1.3	
14 Nov 2023	7:00 PM	S	1.0	
14 Nov 2023	8:00 PM	S	0.9	
14 Nov 2023	9:00 PM	S	0.8	
14 Nov 2023	10:00 PM	S	0.8	
14 Nov 2023	11:00 PM	SSE	0.8	
15 Nov 2023	12:00 AM	SSE	0.9	
15 Nov 2023	1:00 AM	SSE	1.1	
15 Nov 2023	2:00 AM	S	0.5	
15 Nov 2023	3:00 AM	S	1.5	
15 Nov 2023	4:00 AM	SSW	1.4	
15 Nov 2023	5:00 AM	SSW	1.6	
15 Nov 2023	6:00 AM	SSW	1.6	
15 Nov 2023	7:00 AM	SSW	2.2	
15 Nov 2023	8:00 AM	S	2.1	
15 Nov 2023	9:00 AM	S	1.9	
15 Nov 2023	10:00 AM	SSE	1.5	
15 Nov 2023	11:00 AM	S	2.0	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
15 Nov 2023	12:00 PM	SSW	1.9	
15 Nov 2023	1:00 PM	SSW	2.1	
15 Nov 2023	2:00 PM	SSW	1.6	
15 Nov 2023	3:00 PM	SSW	1.4	
15 Nov 2023	4:00 PM	SSE	0.9	
15 Nov 2023	5:00 PM	S	0.6	
15 Nov 2023	6:00 PM	S	0.7	
15 Nov 2023	7:00 PM	S	0.4	
15 Nov 2023	8:00 PM	SE	0.1	
15 Nov 2023	9:00 PM	SSE	0.3	
15 Nov 2023	10:00 PM	S	0.1	
15 Nov 2023	11:00 PM	SSE	0.1	
16 Nov 2023	12:00 AM	SSE	0.3	
16 Nov 2023	1:00 AM	SSE	0.1	
16 Nov 2023	2:00 AM	SW	0.3	
16 Nov 2023	3:00 AM	SSE	0.1	
16 Nov 2023	4:00 AM	S	0.1	
16 Nov 2023	5:00 AM	SSW	1.1	
16 Nov 2023	6:00 AM	S	2.0	
16 Nov 2023	7:00 AM	SSE	1.5	
16 Nov 2023	8:00 AM	SSE	2.4	
16 Nov 2023	9:00 AM	S	3.5	
16 Nov 2023	10:00 AM	S	3.8	
16 Nov 2023	11:00 AM	SSE	4.1	
16 Nov 2023	12:00 PM	S	4.0	
16 Nov 2023	1:00 PM	SSE	4.3	
16 Nov 2023	2:00 PM	SSE	4.1	
16 Nov 2023	3:00 PM	SSW	4.7	
16 Nov 2023	4:00 PM	S	4.3	

November 2023					
	Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s		
16 Nov 2023	5:00 PM	S	4.6		
16 Nov 2023	6:00 PM	S	5.4		
16 Nov 2023	7:00 PM	S	4.3		
16 Nov 2023	8:00 PM	SSE	4.1		
16 Nov 2023	9:00 PM	SSE	3.8		
16 Nov 2023	10:00 PM	SSE	3.0		
16 Nov 2023	11:00 PM	SSE	2.5		
17 Nov 2023	12:00 AM	SSE	2.5		
17 Nov 2023	1:00 AM	S	2.7		
17 Nov 2023	2:00 AM	SSE	2.7		
17 Nov 2023	3:00 AM	SSE	3.0		
17 Nov 2023	4:00 AM	SSE	2.8		
17 Nov 2023	5:00 AM	S	3.3		
17 Nov 2023	6:00 AM	SSE	3.4		
17 Nov 2023	7:00 AM	SSE	2.8		
17 Nov 2023	8:00 AM	S	2.9		
17 Nov 2023	9:00 AM	SSW	4.0		
17 Nov 2023	10:00 AM	S	3.1		
17 Nov 2023	11:00 AM	SSW	3.5		
17 Nov 2023	12:00 PM	SSE	2.9		
17 Nov 2023	1:00 PM	S	3.3		
17 Nov 2023	2:00 PM	SSE	4.5		
17 Nov 2023	3:00 PM	SSE	4.0		
17 Nov 2023	4:00 PM	S	3.0		
17 Nov 2023	5:00 PM	S	2.0		
17 Nov 2023	6:00 PM	SSE	0.7		
17 Nov 2023	7:00 PM	SE	0.7		
17 Nov 2023	8:00 PM	SSE	0.5		
17 Nov 2023	9:00 PM	S	0.7		

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
17 Nov 2023	10:00 PM	SSE	1.0	
17 Nov 2023	11:00 PM	ESE	0.2	
18 Nov 2023	12:00 AM	SE	0.4	
18 Nov 2023	1:00 AM	SSE	1.0	
18 Nov 2023	2:00 AM	S	0.5	
18 Nov 2023	3:00 AM	S	0.7	
18 Nov 2023	4:00 AM	SSE	0.5	
18 Nov 2023	5:00 AM	SSE	0.7	
18 Nov 2023	6:00 AM	S	1.1	
18 Nov 2023	7:00 AM	S	1.7	
18 Nov 2023	8:00 AM	S	2.3	
18 Nov 2023	9:00 AM	SSW	2.9	
18 Nov 2023	10:00 AM	S	2.6	
18 Nov 2023	11:00 AM	S	2.1	
18 Nov 2023	12:00 PM	S	2.0	
18 Nov 2023	1:00 PM	SSW	1.7	
18 Nov 2023	2:00 PM	S	1.9	
18 Nov 2023	3:00 PM	S	1.8	
18 Nov 2023	4:00 PM	SE	1.5	
18 Nov 2023	5:00 PM	SE	0.2	
18 Nov 2023	6:00 PM	SSE	0.5	
18 Nov 2023	7:00 PM	SSE	0.5	
18 Nov 2023	8:00 PM	SE	0.3	
18 Nov 2023	9:00 PM	S	0.2	
18 Nov 2023	10:00 PM	SSE	0.4	
18 Nov 2023	11:00 PM	SSE	0.4	
19 Nov 2023	12:00 AM	S	0.5	
19 Nov 2023	1:00 AM	SE	0.4	
19 Nov 2023	2:00 AM	S	0.5	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
19 Nov 2023	3:00 AM	SSE	0.2	
19 Nov 2023	4:00 AM	SSE	0.3	
19 Nov 2023	5:00 AM	S	0.3	
19 Nov 2023	6:00 AM	SSE	0.5	
19 Nov 2023	7:00 AM	SSE	0.7	
19 Nov 2023	8:00 AM	S	1.3	
19 Nov 2023	9:00 AM	S	2.0	
19 Nov 2023	10:00 AM	S	1.1	
19 Nov 2023	11:00 AM	SE	1.3	
19 Nov 2023	12:00 PM	S	1.1	
19 Nov 2023	1:00 PM	S	0.9	
19 Nov 2023	2:00 PM	S	1.1	
19 Nov 2023	3:00 PM	SE	1.0	
19 Nov 2023	4:00 PM	SSE	1.0	
19 Nov 2023	5:00 PM	SSE	0.4	
19 Nov 2023	6:00 PM	SSE	0.1	
19 Nov 2023	7:00 PM	SSE	0.1	
19 Nov 2023	8:00 PM	SSE	0.0	
19 Nov 2023	9:00 PM	SSE	0.1	
19 Nov 2023	10:00 PM	SE	0.1	
19 Nov 2023	11:00 PM	SSE	0.0	
20 Nov 2023	12:00 AM	SSE	0.1	
20 Nov 2023	1:00 AM	SSE	0.0	
20 Nov 2023	2:00 AM	SSE	0.1	
20 Nov 2023	3:00 AM	SSE	0.3	
20 Nov 2023	4:00 AM	SSE	0.4	
20 Nov 2023	5:00 AM	SSE	0.1	
20 Nov 2023	6:00 AM	S	0.2	
20 Nov 2023	7:00 AM	SSE	0.0	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
20 Nov 2023	8:00 AM	S	1.4	
20 Nov 2023	9:00 AM	S	1.7	
20 Nov 2023	10:00 AM	SSE	1.3	
20 Nov 2023	11:00 AM	S	1.7	
20 Nov 2023	12:00 PM	SW	1.3	
20 Nov 2023	1:00 PM	SW	1.3	
20 Nov 2023	2:00 PM	SW	1.2	
20 Nov 2023	3:00 PM	SSE	1.1	
20 Nov 2023	4:00 PM	S	0.7	
20 Nov 2023	5:00 PM	SSE	0.7	
20 Nov 2023	6:00 PM	SSE	0.5	
20 Nov 2023	7:00 PM	SSE	0.4	
20 Nov 2023	8:00 PM	SE	0.1	
20 Nov 2023	9:00 PM	SE	0.3	
20 Nov 2023	10:00 PM	S	0.3	
20 Nov 2023	11:00 PM	SSE	0.4	
21 Nov 2023	12:00 AM	S	0.3	
21 Nov 2023	1:00 AM	SSE	0.3	
21 Nov 2023	2:00 AM	SSE	0.4	
21 Nov 2023	3:00 AM	S	0.2	
21 Nov 2023	4:00 AM	SSE	0.3	
21 Nov 2023	5:00 AM	S	0.6	
21 Nov 2023	6:00 AM	S	0.4	
21 Nov 2023	7:00 AM	S	0.0	
21 Nov 2023	8:00 AM	S	0.7	
21 Nov 2023	9:00 AM	SSE	1.2	
21 Nov 2023	10:00 AM	S	1.3	
21 Nov 2023	11:00 AM	S	1.5	
21 Nov 2023	12:00 PM	S	0.9	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
21 Nov 2023	1:00 PM	S	1.3	
21 Nov 2023	2:00 PM	SSW	1.3	
21 Nov 2023	3:00 PM	SSE	0.8	
21 Nov 2023	4:00 PM	S	0.9	
21 Nov 2023	5:00 PM	S	0.7	
21 Nov 2023	6:00 PM	SSW	0.4	
21 Nov 2023	7:00 PM	SE	0.1	
21 Nov 2023	8:00 PM	SSE	0.0	
21 Nov 2023	9:00 PM	SE	0.0	
21 Nov 2023	10:00 PM	SSE	0.0	
21 Nov 2023	11:00 PM	SSE	0.3	
22 Nov 2023	12:00 AM	S	0.0	
22 Nov 2023	1:00 AM	SSE	0.2	
22 Nov 2023	2:00 AM	S	0.2	
22 Nov 2023	3:00 AM	S	0.0	
22 Nov 2023	4:00 AM	S	0.0	
22 Nov 2023	5:00 AM	S	0.0	
22 Nov 2023	6:00 AM	S	0.1	
22 Nov 2023	7:00 AM	SE	0.1	
22 Nov 2023	8:00 AM	SSE	0.6	
22 Nov 2023	9:00 AM	SSE	1.4	
22 Nov 2023	10:00 AM	SSW	0.8	
22 Nov 2023	11:00 AM	W	0.9	
22 Nov 2023	12:00 PM	S	0.9	
22 Nov 2023	1:00 PM	SW	0.6	
22 Nov 2023	2:00 PM	SE	0.9	
22 Nov 2023	3:00 PM	SSE	0.8	
22 Nov 2023	4:00 PM	SSE	0.8	
22 Nov 2023	5:00 PM	SE	0.2	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
22 Nov 2023	6:00 PM	SSW	0.7	
22 Nov 2023	7:00 PM	SSE	0.0	
22 Nov 2023	8:00 PM	SSE	0.1	
22 Nov 2023	9:00 PM	S	0.1	
22 Nov 2023	10:00 PM	SSE	0.2	
22 Nov 2023	11:00 PM	S	0.0	
23 Nov 2023	12:00 AM	SSE	0.2	
23 Nov 2023	1:00 AM	SSE	0.0	
23 Nov 2023	2:00 AM	SE	0.2	
23 Nov 2023	3:00 AM	SSE	0.1	
23 Nov 2023	4:00 AM	S	0.5	
23 Nov 2023	5:00 AM	SSE	0.4	
23 Nov 2023	6:00 AM	SSE	0.0	
23 Nov 2023	7:00 AM	SSE	0.0	
23 Nov 2023	8:00 AM	SSE	0.8	
23 Nov 2023	9:00 AM	S	1.0	
23 Nov 2023	10:00 AM	SW	1.2	
23 Nov 2023	11:00 AM	SSW	1.3	
23 Nov 2023	12:00 PM	SSE	1.2	
23 Nov 2023	1:00 PM	S	1.2	
23 Nov 2023	2:00 PM	SSE	1.0	
23 Nov 2023	3:00 PM	S	0.5	
23 Nov 2023	4:00 PM	ESE	0.7	
23 Nov 2023	5:00 PM	SSE	0.6	
23 Nov 2023	6:00 PM	SE	0.4	
23 Nov 2023	7:00 PM	SSE	0.1	
23 Nov 2023	8:00 PM	SSE	0.0	
23 Nov 2023	9:00 PM	SSE	0.1	
23 Nov 2023	10:00 PM	SSE	0.0	

November 2023				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
23 Nov 2023	11:00 PM	SSE	0.5	
24 Nov 2023	12:00 AM	SE	0.0	
24 Nov 2023	1:00 AM	S	0.3	
24 Nov 2023	2:00 AM	SE	0.1	
24 Nov 2023	3:00 AM	SSE	0.2	
24 Nov 2023	4:00 AM	SSE	0.2	
24 Nov 2023	5:00 AM	SSE	0.4	
24 Nov 2023	6:00 AM	SE	0.3	
24 Nov 2023	7:00 AM	SSE	0.3	
24 Nov 2023	8:00 AM	S	1.0	
24 Nov 2023	9:00 AM	SSW	1.7	
24 Nov 2023	10:00 AM	SSW	2.4	
24 Nov 2023	11:00 AM	SSW	2.2	
24 Nov 2023	12:00 PM	SW	2.7	
24 Nov 2023	1:00 PM	SW	3.1	
24 Nov 2023	2:00 PM	SSW	2.0	
24 Nov 2023	3:00 PM	SW	1.9	
24 Nov 2023	4:00 PM	SSW	1.6	
24 Nov 2023	5:00 PM	SSW	1.0	
24 Nov 2023	6:00 PM	SW	0.6	
24 Nov 2023	7:00 PM	SSE	0.6	
24 Nov 2023	8:00 PM	S	0.6	
24 Nov 2023	9:00 PM	SW	0.6	
24 Nov 2023	10:00 PM	SW	0.8	
24 Nov 2023	11:00 PM	S	0.6	
25 Nov 2023	12:00 AM	S	0.6	
25 Nov 2023	1:00 AM	SW	0.9	
25 Nov 2023	2:00 AM	SSW	0.9	
25 Nov 2023	3:00 AM	SSW	1.6	

	November 2023										
	Wind Speed a	and Directions									
Date	Time	Direction	Wind Speed m-s								
25 Nov 2023	4:00 AM	SE	0.7								
25 Nov 2023	5:00 AM	SSE	0.5								
25 Nov 2023	6:00 AM	S	0.8								
25 Nov 2023	7:00 AM	SSE	1.5								
25 Nov 2023	8:00 AM	S	1.7								
25 Nov 2023	9:00 AM	SSW	2.0								
25 Nov 2023	10:00 AM	SSW	2.3								
25 Nov 2023	11:00 AM	SSW	2.4								
25 Nov 2023	12:00 PM	SW	1.7								
25 Nov 2023	1:00 PM	SSW	1.4								
25 Nov 2023	2:00 PM	SSE	1.1								
25 Nov 2023	3:00 PM	SSE	1.3								
25 Nov 2023	4:00 PM	SSE	0.9								
25 Nov 2023	5:00 PM	SSW	1.3								
25 Nov 2023	6:00 PM	SW	0.9								
25 Nov 2023	7:00 PM	SSW	0.6								
25 Nov 2023	8:00 PM	SW	0.5								
25 Nov 2023	9:00 PM	S	0.4								
25 Nov 2023	10:00 PM	S	0.4								
25 Nov 2023	11:00 PM	SSE	0.1								
26 Nov 2023	12:00 AM	SSE	0.0								
26 Nov 2023	1:00 AM	SSW	0.3								
26 Nov 2023	2:00 AM	SSE	0.5								
26 Nov 2023	3:00 AM	S	0.7								
26 Nov 2023	4:00 AM	SSE	0.1								
26 Nov 2023	5:00 AM	SE	0.0								
26 Nov 2023	6:00 AM	SSE	0.0								
26 Nov 2023	7:00 AM	S	0.0								
26 Nov 2023	8:00 AM	S	1.0								

	November 2023										
	Wind Speed a	and Directions									
Date	Time	Direction	Wind Speed m-s								
26 Nov 2023	9:00 AM	S	2.6								
26 Nov 2023	10:00 AM	S	2.6								
26 Nov 2023	11:00 AM	SSW	1.9								
26 Nov 2023	12:00 PM	S	2.0								
26 Nov 2023	1:00 PM	S	2.5								
26 Nov 2023	2:00 PM	SSW	2.6								
26 Nov 2023	3:00 PM	SSW	1.8								
26 Nov 2023	4:00 PM	SSE	2.0								
26 Nov 2023	5:00 PM	S	0.6								
26 Nov 2023	6:00 PM	SSE	0.3								
26 Nov 2023	7:00 PM	SSE	0.3								
26 Nov 2023	8:00 PM	SSE	0.3								
26 Nov 2023	9:00 PM	S	0.3								
26 Nov 2023	10:00 PM	SSE	0.1								
26 Nov 2023	11:00 PM	S	0.4								
27 Nov 2023	12:00 AM	SSE	0.2								
27 Nov 2023	1:00 AM	SSE	0.4								
27 Nov 2023	2:00 AM	S	0.3								
27 Nov 2023	3:00 AM	SSE	0.2								
27 Nov 2023	4:00 AM	SSW	0.4								
27 Nov 2023	5:00 AM	S	0.2								
27 Nov 2023	6:00 AM	S	0.2								
27 Nov 2023	7:00 AM	SSE	1.0								
27 Nov 2023	8:00 AM	SSW	1.3								
27 Nov 2023	9:00 AM	S	1.7								
27 Nov 2023	10:00 AM	S	1.8								
27 Nov 2023	11:00 AM	S	1.9								
27 Nov 2023	12:00 PM	S	2.5								
27 Nov 2023	1:00 PM	S	1.9								

November 2023										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
27 Nov 2023	2:00 PM	SSE	1.8							
27 Nov 2023	3:00 PM	SE	1.1							
27 Nov 2023	4:00 PM	S	0.5							
27 Nov 2023	5:00 PM	SE	0.2							
27 Nov 2023	6:00 PM	SSE	0.4							
27 Nov 2023	7:00 PM	SSE	0.1							
27 Nov 2023	8:00 PM	SSE	0.0							
27 Nov 2023	9:00 PM	S	0.4							
27 Nov 2023	10:00 PM	SSE	0.1							
27 Nov 2023	11:00 PM	SSE	0.4							
28 Nov 2023	12:00 AM	SSE	0.6							
28 Nov 2023	1:00 AM	SSE	1.1							
28 Nov 2023	2:00 AM	SSE	1.3							
28 Nov 2023	3:00 AM	S	1.5							
28 Nov 2023	4:00 AM	SSE	1.2							
28 Nov 2023	5:00 AM	SSE	1.0							
28 Nov 2023	6:00 AM	SSE	1.0							
28 Nov 2023	7:00 AM	SSE	0.3							
28 Nov 2023	8:00 AM	S	1.4							
28 Nov 2023	9:00 AM	SW	1.8							
28 Nov 2023	10:00 AM	S	1.7							
28 Nov 2023	11:00 AM	S	1.8							
28 Nov 2023	12:00 PM	SW	1.9							
28 Nov 2023	1:00 PM	S	1.8							
28 Nov 2023	2:00 PM	SW	1.6							

	November 2023										
	Wind Speed a	and Directions									
Date	Time	Direction	Wind Speed m-s								
28 Nov 2023	3:00 PM	SW	1.7								
28 Nov 2023	4:00 PM	SW	2.0								
28 Nov 2023	5:00 PM	SW	1.0								
28 Nov 2023	6:00 PM	SW	0.7								
28 Nov 2023	7:00 PM	SW	0.4								
28 Nov 2023	8:00 PM	S	0.3								
28 Nov 2023	9:00 PM	S	0.2								
28 Nov 2023	10:00 PM	SSE	0.2								
28 Nov 2023	11:00 PM	ESE	0.1								
29 Nov 2023	12:00 AM	SSE	0.5								
29 Nov 2023	1:00 AM	S	0.4								
29 Nov 2023	2:00 AM	SSW	0.9								
29 Nov 2023	3:00 AM	SSW	1.1								
29 Nov 2023	4:00 AM	S	0.9								
29 Nov 2023	5:00 AM	SSE	1.0								
29 Nov 2023	6:00 AM	S	0.7								
29 Nov 2023	7:00 AM	S	0.8								
29 Nov 2023	8:00 AM	SSW	1.2								
29 Nov 2023	9:00 AM	SSW	0.8								
29 Nov 2023	10:00 AM	SSW	0.6								
29 Nov 2023	11:00 AM	SSW	1.5								
29 Nov 2023	12:00 PM	SW	1.2								
29 Nov 2023	1:00 PM	SW	1.3								
29 Nov 2023	2:00 PM	SSW	1.4								
29 Nov 2023	3:00 PM	SSW	1.5								
29 Nov 2023	4:00 PM	SSW	1.4								
29 Nov 2023	5:00 PM	SW	0.8								
29 Nov 2023	6:00 PM	SSW	0.4								

November 2023										
	Wind Speed a	and Directions								
Date	Time	Direction	Wind Speed m-s							
29 Nov 2023	7:00 PM	SSE	0.4							
29 Nov 2023	8:00 PM	S	0.6							
29 Nov 2023	9:00 PM	S	0.4							
29 Nov 2023	10:00 PM	SSE	0.2							
29 Nov 2023	11:00 PM	S	0.2							
30 Nov 2023	12:00 AM	SSE	0.3							
30 Nov 2023	1:00 AM	SSE	0.1							
30 Nov 2023	2:00 AM	SSE	0.3							
30 Nov 2023	3:00 AM	SSE	0.1							
30 Nov 2023	4:00 AM	SSE	0.4							
30 Nov 2023	5:00 AM	SSE	0.2							
30 Nov 2023	6:00 AM	SSE	0.3							
30 Nov 2023	7:00 AM	SSE	0.2							
30 Nov 2023	8:00 AM	S	0.7							
30 Nov 2023	9:00 AM	S	1.6							
30 Nov 2023	10:00 AM	SSE	1.2							
30 Nov 2023	11:00 AM	S	0.5							
30 Nov 2023	12:00 PM	ESE	1.1							
30 Nov 2023	1:00 PM	SSE	0.1							
30 Nov 2023	2:00 PM	SE	0.4							
30 Nov 2023	3:00 PM	SSE	1.2							
30 Nov 2023	4:00 PM	S	0.3							
30 Nov 2023	5:00 PM	S	2.0							
30 Nov 2023	6:00 PM	SSW	1.6							
30 Nov 2023	7:00 PM	S	0.6							
30 Nov 2023	8:00 PM	SSE	0.2							
30 Nov 2023	9:00 PM	SSE	0.8							
30 Nov 2023	10:00 PM	S	0.7							
30 Nov 2023	11:00 PM	S	1.3							

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Impact Monitoring Results

Location CKL1 - Flat 121 Cha Kwo Ling Village

Start Date	Weather	Air Temp.	Atmospheric	Filter W	Filter Weight (g)		Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.	Level	Limit Level
Start Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)	(ug/m3)	(µg/m3)
1-Nov-23	Fine	298.8	763.5	3.7076	3.8516	0.1440	6813.9	6837.9	24.0	1.23	1.23	1.23	1771.0	81.3		
7-Nov-23	Cloudy	298.6	763.1	3.7076	3.8516	0.1440	6837.9	6861.9	24.0	1.22	1.22	1.22	1756.5	82.0		
13-Nov-23	Sunny	294.4	768.0	3.7587	3.8861	0.1273	6861.9	6885.9	24.0	1.23	1.23	1.23	1771.5	71.9	191.0	260.0
18-Nov-23	Sunny	293.0	767.4	3.6941	3.8279	0.1338	6885.9	6909.9	24.0	1.23	1.23	1.23	1773.6	75.4	131.0	200.0
23-Nov-23	Sunny	296.0	764.5	3.6832	3.8956	0.2124	6909.9	6933.9	24.0	1.22	1.23	1.22	1763.9	120.4		
29-Nov-23	Fine	296.3	765.5	3.3805	3.6221	0.2416	6933.9	6957.9	24.0	1.23	1.22	1.23	1764.1	137.0		
Note:	Bold Italic means A	ction Level exce	edance										Min	71.9		
	Bold Italic with und	lerline means L	imit Level exceedance										Max	137.0		
													Average	94.6		

Location CKL2 - Flat 103 Cha Kwo Ling Village

Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.	Level	Limit Level
Otant Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)	(ug/m3)	(µg/m3)
1-Nov-23	Sunny	298.8	763.5	3.3631	3.4664	0.1033	19270.1	19294.1	24.0	1.23	1.23	1.23	1773.7	58.2		
7-Nov-23	Fine	298.6	763.1	3.3509	3.5190	0.1681	19294.1	19318.1	24.0	1.22	1.22	1.22	1755.8	95.7		
13-Nov-23	Fine	294.4	768.0	3.4028	3.5446	0.1418	19318.1	19342.1	24.0	1.23	1.23	1.23	1769.0	80.2	183.0	260.0
18-Nov-23	Sunny	293.0	767.4	3.3227	3.4939	0.1712	19342.1	19366.1	24.0	1.23	1.23	1.23	1771.7	96.6	100.0	200.0
23-Nov-23	Sunny	296.0	764.5	3.3523	3.5516	0.1993	19366.1	19390.1	24.0	1.22	1.22	1.22	1762.6	113.1		
30-Nov-23	Sunny	295.7	766.5	3.3165	3.6159	0.2994	19390.1	19414.1	24.0	1.22	1.23	1.23	1765.8	169.6		
Note:	Bold Italic means A	ction Level exce	edance										Min	58.2		
	Bold Italic with und	lerline means L	imit Level exceedance										Max	169.6		
													Average	102.2		

Location KTD1 - Centre of Excellence in Paediatrics (Children's Hospital)


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate	Particulate Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. Flow	Total vol.	Conc.	Level	Limit Level
Otart Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)	(ua/m3)	(µg/m3)
1-Nov-23	Fine	298.8	763.5	3.6772	3.7458	0.0687	18158.2	18182.2	24.0	1.22	1.22	1.22	1759.7	39.0		
7-Nov-23	Cloudy	298.6	763.1	3.6980	3.8110	0.1130	18182.2	18206.2	24.0	1.22	1.22	1.22	1760.0	64.2		
13-Nov-23	Sunny	294.4	768.0	3.6974	3.7698	0.0724	18206.2	18230.2	24.0	1.23	1.23	1.23	1774.5	40.8	177.0	260.0
18-Nov-23	Fine	293.0	767.4	3.7059	3.7830	0.0771	18230.2	18254.2	24.0	1.24	1.23	1.23	1776.9	43.4	111.0	200.0
23-Nov-23	Fine	296.0	764.5	3.3363	3.4272	0.0909	18254.2	18278.2	24.0	1.23	1.23	1.23	1766.2	51.4		
29-Nov-23	Fine	296.3	765.5	3.4017	3.4833	0.0816	18278.2	18302.2	24.0	1.23	1.23	1.23	1767.2	46.2		
Note:	Bold Italic means A												Min	39.0		
	Bold Italic with und	lerline means L	imit Level exceedance										Max	64.2		
													Average	47.5		


Location KER1 - Future Residential Development at Kerry Godown


Start Date	Weather	Air Temp.	Atmospheric	Filter W	eight (g)	Particulate Elapse Time		Sampling	Flow Rate (m ³ /min.)		Av. Flow	Total vol.	Conc.	Level	Level	
Otant Date	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)		(ug/m3)
1-Nov-23	Fine	298.8	763.5	3.6996	3.8611	0.1615	15959.6	15983.6	24.0	1.22	1.22	1.22	1760.3	91.8		
7-Nov-23	Cloudy	298.6	763.1	3.7209	3.8805	0.1597	15983.6	16007.6	24.0	1.22	1.22	1.22	1761.3	90.6		
13-Nov-23	Sunny	294.4	768.0	3.7472	3.7610	0.0138	16007.6	16031.6	24.0	1.23	1.23	1.23	1772.2	7.8	172.0	260.0
18-Nov-23	Fine	293.0	767.4	3.7066	3.9340	0.2274	16031.6	16055.6	24.0	1.23	1.23	1.23	1775.3	128.1	172.0	200.0
23-Nov-23	Sunny	296.0	764.5	3.2960	3.3917	0.0957	16055.6	16079.7	24.0	1.22	1.23	1.23	1765.5	54.2		
29-Nov-23	Fine	296.3	765.5	3.3779	3.6451	0.2673	16079.7	16103.7	24.0	1.23	1.23	1.23	1765.0	151.4		
Note:	Bold Italic means A	ction Level exce	edance									-	Min	7.8		
	Bold Italic with und	lerline means L	imit Level exceedance										Max	151.4		
													Average	87.3		

Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

Start Date	Weather	Air Temp.	Atmospheric		eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. Flow	Total vol.	Conc.	Level	Level
otart Bato	Condition	(K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time (hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)		(ua/m3)
1-Nov-23	Fine	298.8	763.5	3.7110	3.8649	0.1539	16612.9	16636.9	24.0	1.22	1.22	1.22	1759.2	87.5		
7-Nov-23	Cloudy	298.6	763.1	3.7030	3.9180	0.2150	16636.9	16660.9	24.0	1.22	1.22	1.22	1759.5	122.2		
13-Nov-23	Sunny	294.4	768.0	3.7030	3.8524	0.1494	16660.9	16684.9	24.0	1.23	1.23	1.23	1770.5	84.4	157.0	260.0
18-Nov-23	Sunny	293.0	767.4	3.7226	3.8930	0.1705	16684.9	16708.9	24.0	1.23	1.23	1.23	1772.7	96.2	137.0	200.0
23-Nov-23	Sunny	296.0	764.5	3.3353	3.4864	0.1512	16708.9	16732.9	24.0	1.22	1.22	1.22	1762.7	85.7		
29-Nov-23	Fine	296.3	765.5	3.4006	3.6311	0.2306	16732.9	16756.9	24.0	1.22	1.22	1.22	1762.9	130.8		
Note:	Bold Italic means A												Min	84.4		
	Bold Italic with und	erline means L	imit Level exceedance										Max	130.8		
													Average	101.1		







APPENDIX G COPIES OF CALIBRATION CERTIFICATES FOR NOISE MONITORING

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00372



Issue Date : 02 May 2023

: HP00246 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-03 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 570188 Microphone No. 570608

Date Received	:	02 May 2023
Test Period	:	02 May 2023 to 02 May 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 02 May 2023

Report No.:00372Application No.:HP00246

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 1.5
114.0	114.2	+ 0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00361



Issue Date : 30 Mar 2023

: HP00236 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-04 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580238 Microphone No. 570605 Data Bacalyad 77 Mar 2022

Test Period : 28 Mar 2023 to 28 Mar 2023	
Test Requested : Performance checking for Sound Level Meter	
Test Method : The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.	
Test conditions : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%	
Test Result : Refer to the test result(s) on page 2.	

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 30 Mar 2023

Report No.:00361Application No.:HP00236

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.2	+ 0.2	± 1.5
114.0	114.3	+ 0.3	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00431



Issue Date : 08 Sep 2023

: HP00305 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. Equipment No.: : N-12-06 Manufacturer: : BSWA Technology Other information : Model No. **BSWA 308** Serial No. 580156 Microphone No. 580804 Data Racaivad 06 San 2023

Date Received : 06 S	sep 2023
Test Period : 07 S	Sep 2023 to 07 Sep 2023
Test Requested : Perf	formance checking for Sound Level Meter
doci	Sound Level Calibrator has been calibrated in accordance with the umented procedures and using standard and instrument which are ommended by the manufacturer, or equivalent.
	m Temperature: 22-25 degree Celsius ative Humidity: 35-70%
Test Result : Refe	er to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 08 Sep 2023

Report No.:00431Application No.:HP00305

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 1.5
114.0	114.1	+ 0.1	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk



Issue Date : 02 May 2023

Report No.:00370Application No.:HP00242

Certificate of Calibration

Applicant

 Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Shatin, N.T., Hong Kong

Sample Description : Submitted equipment stated to be Integrating Sound Level Meter.

Equipment No.: : SN-01-01

Manufacturer: : SVANTEK

Other information	:	Model No.	SVAN 979
		Serial No.	27189
		Microphone No.	25202

Date Received	:	02 May 2023
Test Period	:	02 May 2023 to 02 May 2023
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 02 May 2023

Report No.:00370Application No.:HP00242

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	- 0.1	± 1.5
114.0	114.0	± 0.0	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00380



10 May 2023

Issue Date :

Application No. : HP00252 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-03 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001637 : 09 May 2023 Date Received Test Period : 09 May 2023 to 09 May 2023 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit

Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

•

:



Report No.:00380Application No.:HP00252

<u>Certificate of Calibration</u>

Measuring equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01
Description	Sound Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	570183
Microphone No.	570605
Equipment No.	N-12-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.2	+ 0.2	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Issue Date : 10 May 2023

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00396



: 02 Aug 2023

Issue Date

Application No. : HP00278 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-02 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001636 : 01 Aug 2023 Date Received Test Period : 01 Aug 2023 to 01 Aug 2023 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit

Lee Wal Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

•

:



Report No.:00396Application No.:HP00278

<u>Certificate of Calibration</u>

Measuring equipment

Description	Sound Calibrator			
Manufacturer	Brüel & Kjær			
Model No.	TYPE 4231			
Serial No.	2326353			
Equipment No.	N-02-01			
Description	Sound Meter			
Manufacturer	SVANTEK			
Model No.	SVAN 977			
Serial No.	92677			
Microphone No.	10352			
Equipment No.	N-14-01			

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+ 0.1	± 0.3
114.0	114.3	+ 0.3	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Issue Date : 02 Aug 2023

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00373



: 09 May 2023

Issue Date

Application No. : HP00247 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-09-02 Manufacturer: : SVANTEK Other information : Model No. SV 30A Serial No. 10965 : 05 May 2023 Date Received Test Period : 08 May 2023 to 08 May 2023 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

5

Lee Wai Kit Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

•

:



: 09 May 2023

Issue Date

Report No.:00373Application No.:HP00247

Certificate of Calibration

Measuring equipment

Test Result

[Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
	94.0	94.2	+ 0.2	± 0.3
	114.0	114.3	+ 0.3	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

APPENDIX H NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix H - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CKL1 - Flat 121 Cha Kwo Ling Village							
				Unit: dB	6 (A) (30-min)		
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level
Duto	Time	veaurer	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
2-Nov-23	14:00	Fine	74.4	78.9	62.8	72.4	70
8-Nov-23	13:36	Cloudy	72.5	76.1	62.2	72.4	56
14-Nov-23	15:00	Sunny	74.2	76.8	70.8	72.4	70
21-Nov-23	10:09	Fine	74.8	78.6	65.5	72.4	71
30-Nov-23	10:46	Cloudy	76.5	80.4	63.0	72.4	74

Location CKL2 - Flat 103 Cha Kwo Ling Village

				Unit: dB (A) (30-min)			
Date	e Time Weather		Measured Noise Level			Baseline Level	Construction Noise Level
Date	Time	weather				_	_
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
2-Nov-23	14:35	Fine	71.7	75.1	64.2	71.4	60
8-Nov-23	14:09	Cloudy	74.5	77.5	62.2	71.4	72
14-Nov-23	16:09	Sunny	71.6	75.9	66.8	71.4	58
21-Nov-23	10:42	Sunny	76.4	79.6	66.0	71.4	75
30-Nov-23	11:50	Cloudy	75.6	79.2	62.6	71.4	74


Location KTD1	Location KTD1 - Centre of Excellence in Paediatrics (Rooftop of Children's Hospital)						
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level
Date	11110	Weather					
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
2-Nov-23	10:45	Fine	71.5	72.5	70.4	78.0	71.5 Measured ≦ Baseline
8-Nov-23	17:33	Cloudy	66.1	67.6	64.7	78.0	66.1 Measured ≦ Baseline
14-Nov-23	11:28	Sunny	69.5	71.2	67.6	78.0	69.5 Measured ≦ Baseline
21-Nov-23	12:57	Sunny	71.4	73.8	68.4	78.0	71.4 Measured ≦ Baseline
30-Nov-23	13:56	Sunny	71.6	73.8	68.9	78.0	71.6 Measured ≤ Baseline


Location KER1 - Future Residential Development at Kerry Godown

			Unit: dB (A) (30-min)				
Date	Time	Weather	Meas	Measured Noise Level		Baseline Level	Construction Noise Level
Duito		i oution	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
2-Nov-23	11:30	Fine	67.0	67.3	64.6	65.0	63
8-Nov-23	16:28	Cloudy	69.1	70.6	67.7	65.0	67
14-Nov-23	13:45	Sunny	67.5	68.4	66.5	65.0	64
21-Nov-23	13:45	Sunny	68.6	71.2	64.4	65.0	66
30-Nov-23	13:04	Fine	69.5	72.1	65.1	65.0	68

Location KTD2d - Next to the SOR Office of Trunk Road T2 in Kai Tak Area

				Unit: dB (A) (30			D-min)		
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level		
Date	Time	veatilei							
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}		
2-Nov-23	9:30	Fine	61.4	62.8	58.5	64.0	61 Measured ≦ Baseline		
8-Nov-23	18:42	Cloudy	54.9	55.6	51.2	64.0	55 Measured ≦ Baseline		
14-Nov-23	10:32	Sunny	62.1	65.1	58.4	64.0	62 Measured ≦ Baseline		
21-Nov-23	11:40	Sunny	64.7	66.3	57.8	64.0	56		
30-Nov-23	15:07	Fine	64.4	66.4	59.9	64.0	54		





APPENDIX I SITE AUDIT SUMMARY

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information Checklist Reference Number 231102

Checklist Reference Number	231102
Date	02 November 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
231102-R1	• Cement bags should be covered after use.	C20
	D. Construction Noise Impact	
	 No environmental deficiency was identified during site inspection. 	
	E. Waste/Chemical Management	
	 No environmental deficiency was identified during site inspection. 	
	F. Visual and Landscape	
	 No environmental deficiency was identified during site inspection. 	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:231026), no environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	Eric Hung	UM-	02 November 2023
Checked by	Karina Chan	Zelle	03 November 2023

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 231109

Checklist Reference Number	231109
Date	09 November 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	 No environmental deficiency was identified during site inspection. 	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:231102), no environmental deficiency was identified.	

	Name	Signature	Date
Recorded by	Alex Ng	Ali	09 November 2023
Checked by	Karina Chan	Zalle	10 November 2023

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	231116	
Date	16 November 2023 (Thursday)	
Time	09:20 - 12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
231116-R1	C. Air Quality	60
231110-KI	• Cement bags should be covered when not in used. (West ventilation building).	С9
	D. Construction Noise Impact	
	1	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	 No environmental deficiency was identified during site inspection. 	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	 Follow up on the previous session (Ref No.:231109), no environmental deficiency was identified. 	
	• Tonow up on the previous session (Rei 100251109), no environmental denciency was identified.	l

	Name	Signature	Date
Recorded by	Alex Ng	Ah	16 November 2023
Checked by	Karina Chan	Julle	17 November 2023

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	231123	
Date	23 November 2023 (Thursday)	
Time	09:20 - 12:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
231123-R1	• Used cement bags should properly be covered (WVB Basement L1)	C20
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	 No environmental deficiency was identified during site inspection. 	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:231116), all the items have been rectified.	

	Name	Signature	Date
Recorded by	Eric Hung	UME-	23 November 2023
Checked by	Karina Chan	Zelle	24 November 2023

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	231130
Date	30 November 2023 (Thursday)
Time	09:20 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>No environmental deficiency was identified during site inspection.	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection.	
	<i>D. Construction Noise Impact</i>No environmental deficiency was identified during site inspection.	
231130-R1	 <i>E. Waste/Chemical Management</i> Drip tray should be provided for chemical containers to prevent leakage. (Near entrance of WVB Basement Level 1) 	E9
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	<i>I. Others</i>Follow up on the previous session (Ref No.:231123), all the items have been rectified.	

	Name	Signature	Date
Recorded by	Eric Hung	UMP-	30 November 2023
Checked by	Karina Chan	Jull	01 December 2023

Environmental Team for Trunk Road T2 – Traffic Control and Surveillance System (TCSS) and Associated Works

Site Inspection Record Summary Inspection Information Checklist Reference Number 231117 Date 17 November 2023 (Friday) Time 09:30 – 12:00

	Ref. No.	Non-Compliance	Related Item No.
ſ	-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	No environmental deficiency was identified during site inspection	
	I. Others	
	• Follow up on the previous session (Ref No.:231013), no major environmental deficiency was	
	identified during site inspection.	

	Name	Signature	Date
Recorded by	Charles Fung	Chrom	17 November 2023
Checked by	Karina Chan	Zalle	17 November 2023

APPENDIX J EVENT AND ACTION PLANS

.	Action				
Event	ET	IEC	ER	Contractor	
Action Level					
 Exceedance for one sample 	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods agreed with the ER as appropriate. 	
2. Exceedance by two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures if required; Advise the ER on the effectiveness of the proposed remedial measures; 	 Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	

Table J-1Event/Action Plan for Air Construction Dust Monitoring

	Action				
Event	ET	IEC	ER	Contractor	
Limit level 1. Exceedance for one sample	 7. If exceedance continues, arrange meeting with IEC, Contractor and ER; 8. If exceedance stops, cease additional monitoring. 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform the IEC, ER, and Contractor; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; 	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to the ER and copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if 	
	Contractor's remedial actions and keep IEC and ER informed of the results.	5. Supervise implementation of remedial measures.		appropriate.	
2. Exceedance for two or more	1. Notify IEC, ER and Contractor;	1. Discuss amongst ER, ET, and Contractor on the potential	1. Confirm receipt of notification of exceedance in	 Take immediate action to avoid further exceedance; 	
consecutive	2. Identify source;	remedial actions;	writing;	2. Submit proposals for remedial	

E	Action				
Event	ET	IEC	ER	Contractor	
samples	3. Repeat measurement to	2. Review Contractor's	2. Notify Contractor;	actions to ER and copy to the	
	confirm findings;	remedial actions whenever	3. In consolidation with the IEC	IEC and ET within three	
	4. Increase monitoring	necessary to assure their	and ET, agree with the	working days of notification;	
	frequency to daily;	effectiveness and advise the	Contractor on the remedial	3. Implement the agreed	
	5. Carry out analysis of	ER and ET accordingly;	measures to be implemented;	proposals;	
	Contractor's working	3. Supervise the	4. Ensure remedial measures	4. Resubmit proposals if	
	procedures with the ER to	implementation of remedial	properly implemented;	problem still not under	
	determine possible mitigation	measures.	5. If exceedance continues,	control;	
	to be implemented;		consider what portion of the	5. Stop the relevant portion of	
	6. Arrange meeting with IEC		work is responsible and	works as determined by the	
	and ER to discuss the		instruct the Contractor to	ER until the exceedance is	
	remedial actions to be taken;		stop that portion of work	abated.	
	7. Assess effectiveness of		until the exceedance is		
	Contractor's remedial actions		abated.		
	and keep IEC, EPD and ER				
	informed of the results;				
	8. If exceedance stops, cease				
	additional monitoring.				

Table J-2						
Event	Action					
Event	ET	IEC	ER	Contractor		
Action Level	1. Notify IEC, ER and	1. Review the monitoring data	1. Notify Contractor;	1. Submit noise mitigation		
	Contractor;	submitted by the ET;	2. Require Contractor to propose	proposals to the ER and copy		
	2. Carry out investigation;	2. Review the construction	remedial measures for	to the IEC and ET;		
	3. Report the results of	methods and proposed redial	implementation if required.	2. Implement noise mitigation		
	investigation to the IEC and	measures by the Contractor,		proposals.		
	Contractor;	and advise the ET and ER if				
	4. Discuss jointly with the ER	the proposed remedial				
	and formulate remedial	measures would be				
	measures;	sufficient.				
	5. Increase monitoring					
	frequency to check					
	mitigation effectiveness.					
Limit Level	1. Notify IEC, ER and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
	Contractor;	Contractor on the potential	notification of failure in	avoid further exceedance;		
	2. Identify source;	remedial actions;	writing;	2. Submit proposals for		
	3. Repeat measurements to	2. Review the Contractor's	2. Notify Contractor;	remedial actions to the ER		
	confirm findings;	remedial actions whenever	3. Require Contractor to	and copy to the ET and IEC		
	4. Carry out analysis of	necessary to assure their	propose remedial measures	within 3 working days of		
	Contractor's working	effectiveness and advise the	for the analysed noise	notification;		

Table J-2Event/Action Plan for Construction Noise Monitoring

E		Act	tion	
Event	ET	IEC	ER	Contractor
	procedures to determine	ER accordingly;	problem;	3. Implement the agreed
	possible mitigation to be	3. Supervise the	4. Ensure remedial measures	proposals;
	implemented;	implementation of remedial	properly implemented;	4. Resubmit proposals if
	5. Record the causes and action	measures.	5. If exceedance continues,	problem still not under
	taken for the exceedances;		consider what portion of the	control;
	6. Increase the monitoring		work is responsible and	5. Stop the relevant portion of
	frequency;		instruct the Contractor to stop	works as determined by the
	7. Assess the effectiveness of		that portion of work until the	ER until the exceedance is
	the Contractor's remedial		exceedance is abated.	abated.
	action with the ER and keep			
	the IEC informed of the			
	results;			
	8. If exceedance stops, cease			
	additional monitoring.			

Event	Action				
	ET	IEC	ER	Contractor	
Non-conformity	1. Identify Source;	1. Check report;	1. Notify Contractor;	1. Amend working methods;	
on one occasion	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake	
	3. Discuss remedial actions with	method;	are properly implemented.	any necessary replacement.	
	IEC, ER and Contractor	3. Discuss with ET and the			
	4. Monitor remedial actions until	Contractor on possible			
	rectification has been	remedial measures;			
	completed.	4. Advise ER on effectiveness			
		of proposed remedial			
		measures;			
		5. Check implementation of			
		remedial measures			

Table J-3Event/Action Plan for Landscape and Visual

Event		1	Action	
	ET	IEC	ER	Contractor
Repeated	1. Identify source;	1. Check monitoring report;	1. Notify Contractor;	1. Amend working methods;
Non-conformity	2. Inform the IEC and the ER;	2. Check Contractor's working	2. Ensure remedial measures	2. Rectify damage and undertake
	3. Increase monitoring frequency;	method;	are properly implemented.	any necessary replacement.
	4. Discuss remedial actions with	3. Discuss with ET and the		
	the IEC, the ER and the	Contractor on possible		
	Contractor;	remedial measures;		
	5. Monitor remedial actions until	4. Advise ER on effectiveness		
	rectification has been	of proposed remedial		
	completed;	measures;		
	6. If exceedance stops, cease	5. Check implementation of		
	additional monitoring.	remedial measures		

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
Air Quality Imp	act			•					
<u><u> </u></u>	The specific mitigation comprises the following: watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m ² for the respective watering frequency;	To minimize dust emission during construction works	All relevant works sites, conveyor belts and stockpiles	Contractor and Sub- contractors	APCO / EIAO	Y	Y		۸
	Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression; and								N/A(1)
	3-sided barriers around the stockpiling areas WA3 and WA4.								^
\$2.3.1.2	1	To minimize dust emission during construction works	All relevant works sites	Contractor and Sub- contractors	APCO / EIAO	Y	Y		^
	unpaved roads, particularly during dry weather;								
	Use of frequent watering for particularly dusty construction areas and areas close to ASRs;								^
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines;								۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
	Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs;								*
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;								٨
	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site;								۸
	Imposition of speed controls for vehicles on unpaved site roads, 8 km per hour is the recommended limit;								N/A(1)
	Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs;								^
	Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;								^
	Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; and								N/A(1)
	Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	C	0	
Noise Impact									
S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: - Concrete lorry mixer - Dump Truck, 5.5 tonne < gross vehicle weight ≤ 38 tonne - Generator, Super Silenced, 70 dB(A) at 7m - Poker, vibratory, Hand-held (electric) - Water Pump, Submersible (Electric) - Mobile Crane - KOBELCO CKS900 - Excavator, wheeled/tracked - HYUNDAI R80CR-9	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		٨
\$3.4.1.1	Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		۸
\$3.4.1.1	Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m^2 to screen noise from generally static noisy plant such as air compressors.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		٨
\$3.4.1.1	Proper fitting of silencers and mufflers on the ventilation fans.	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub-contractors	NCO / EIAO		Y		N/A(1)
\$3.4.1.1	Implementation of good site practice: Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction period; Mobile plant, if any, should be sited as far from NSRs as possible; Plant known to emit noise strongly in one direction should, wherever possible, be properly orientated so that the noise is directed away from the nearby NSRs;	To minimise air- borne noise impacts	All relevant works sites	Contractor and Sub- contractors	NCO / EIAO		Y		A A A

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		Implementation Stages		Status
						D	С	0		
	Use of site hoarding as a noise barrier to screen noise at low level NSRs;								^	
	Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum; and	-							^	
	Any material stockpiles and other structures should be effectively utilised, wherever practicable, to screen the noise from on-site construction activities.								^	
	The advancing speed of the TBM should be restricted to 2m/hr in order to ensure compliance with the daytime ground-borne noise limits.								N/A	
Water Quality				1						
S4.2.1.1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures shall include the following: Surface run-off from the construction site, including all Works Areas, will be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. At the establishment of works sites and works areas including the barging point, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided to divert the storm water to the silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction and the catch-pits and perimeter channels would be constructed in advance of site formation works and earthworks;	To control water quality impact from construction site runoff and general construction activities	All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance / ProPECC PN 1/94		Y		Λ	
	Dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas and Works Areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap;								^	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		mplementation Stages		implementation Stages	
						D	С	0			
	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The sizes may vary depending upon the flow rate, but for a flow rate of 0.1m^3 /s, a sedimentation basin of 30m^3 would be required and for a flow rate of 0.5m^3 /s the basin would be 150m^3 . All effluent discharged from the construction site should comply with the standards stipulated in the TM-DSS. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction;								N/A(1)		
	In accordance with ProPECC PN 1/94, the construction works should be programmed to minimise surface excavation works during rainy seasons (April to September), as far as practicable. All exposed earth areas should be completed and vegetated as soon as possible after the earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means;								٨		
	The overall slope of works sites should be kept to a minimum to reduce the erosive potential of surface water flows, and all trafficked areas and access roads should be protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during the prolonged periods of inclement weather and the reduction of surface sheet flows;								۸		
	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure their proper and efficient operation at all times particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;								٨		
	Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet season is inevitable, they should be dug and backfilled in short sections wherever practicable. The water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;								۸		

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
	Open stockpiles of construction materials (for example, aggregates, sand and fill material) should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;								*
	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;								۸
	Precautions to be taken at any time of the year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted and during or after rainstorms, are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events;								N/A(1)
	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at the exit of every construction site where practicable. Wash- water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-washing bay to public roads should be paved with sufficient backfall toward the wheel- washing bay to prevent vehicle tracking of soil and silty water to public roads and drains;								A
	Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources, specifically Works Areas WA1, WA2, WA4 and WA5 where plant maintenance is proposed. Oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for oil interceptors to prevent flushing during heavy rain;								N/A(1)
	The construction solid waste, debris and rubbish on-site should be collected, handled and disposed of properly to avoid causing any water quality impacts. The requirements for solid waste management are detailed in Section 11 Waste Management of this EIA report; and								٨
	All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching the nearby WSRs.								۸

K-6

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	1	Implementation Agent	Relevant Standard or Requirement				Status	
						D	С	0		
S4.2.1.1 and 4.3.1.5	There is a need to apply to the EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distances of 100m should be maintained between the discharge points of construction site effluent and the existing seawater intakes. The beneficial uses of the treated effluent for other onsite activities such as dust suppression, wheel washing and general cleaning etc. can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license	To control water quality impact from effluent discharge from construction site	All works sites	Contractor and Sub- contractors	Water Pollution Control Ordinance		Y		N/A(1)	
S4.2.1.1	Specific mitigation measures for the tunnelling works using TBM, soft ground and mechanical excavation techniques should include the following: The cut-and-cover tunnelling works should be conducted sequentially as far as practicable to limit the amount of construction wastewater generated from the exposed areas during the wet season (April to September);	To minimize construction water quality impact from tunnelling and excavation works	interimpact from excavation portion water interimpact from ling and	5	TMEIA TMwater ProPECC PN 1/94 WPCO		Y		N/A	
	Uncontaminated discharge should pass through settlement tanks prior to discharge;	-							N/A	
c 1 1 1 1 1 1 1 1	If contaminated groundwater is found during the course of the works, no direct discharge of groundwater from contaminated areas should be adopted. Any contaminated groundwater should be properly treated in compliance with the requirements of the TM-DSS. If wastewater treatment is to be deployed for treating the contaminated groundwater, the wastewater treatment unit should deploy suitable treatment processes (e.g. oil interceptor/activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as TPH) to an undetectable range;	n	lopted. Any ance with the eployed for at unit should d carbon) to							N/A
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS;								N/A	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
	The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor;								N/A
	The wastewater with high concentrations of SS should be treated such as by settlement in tanks with sufficient retention time before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater.								N/A
S4.2.1.1	In order to prevent any accidental release of bentonite slurry from getting into the surrounding environment, the following specific control measures shall be followed to reduce the risk and impacts of accidental spillage: All bentonite slurry should be stored in a container that resistant to corrosion,	To control water quality impact from bentonite slurry	All relevant works sites	Contractor and Sub- contractors	WPCO		Y		٨
	maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only; The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides;								^ N/A(1)
	The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary);								٨
	An emergency clean up kit shall be readily available where bentonite fluid will be stored or used; and								N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard Impleme or Requirement		Implementation Stages		Status
						D	С	0	
	The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.								N/A(1)
S4.2.1.1	The proposed barging point at South Apron will not involve marine works like dredging or modifying the submerged portion of the existing seawall. As such, no direct adverse water quality impacts are anticipated during its construction or operation. However, mitigation measures as outlined above should be applied to minimise water quality impacts from site run-off and temporary open stockpiles of spoil at the proposed barging point, where appropriate. Other good site practices include: All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;		Barging Point	Contractors and Sub- contractors	EIAO-TM WPCO		Y		N/A(1)
	All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material;								٨
	Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site; and								N/A(1)
	Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation.								N/A
S4.2.1.1	If chemical toilets and sewage holding tanks are required for handling sewage generated by the construction workforce, a licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	To minimize construction water quality impact from sewage and effluent	All works sites	Contractor	WPCO		Y		٨

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	n	Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
\$4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
S4.2.1.1	The Contractor must, also, register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
S4.2.1.1	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		N/A(1)
S4.2.1.1	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:	To control water quality impact from accidental chemical spillage	All works sites	Contractor	EIAO-TM WPCO WDO		Y		*
	Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport;								
	Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and								N/A(1)
	Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.								^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Impler	Implementation Stages		mplementation Stages		Status
						D	C	0			
S4.2.1.1	The road drainage in the tunnel should pass through oil interceptors to remove oil, and grease before being discharged into the public storm water drainage system;	To mitigate runoff from tunnel during the operational phase	Tunnel	CEDD	WPCO			Y	N/A		
	Silt traps and oil interceptors should be cleaned and maintained regularly; and								N/A		
	The oily contents of oil interceptors should be transferred to an appropriate disposal facility, or to be collected for reuse, if possible.								N/A		
Marine Ecology											
\$5.3.1.1	Good construction practice measures have been recommended to be implemented as follows: Avoid damage and disturbance to the remaining and surrounding natural habitat;	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Main Works Stage 1, Stage 2 and Stage 3		Y		N/A(1)		
	Placement of equipment in designated areas within the existing disturbed land;								N/A(1)		
	Spoil heaps should be covered at all times;								N/A(1)		
	Construction activities should be restricted to the designated works areas; and								N/A(1)		
	Disturbed areas to be reinstated immediately after completion of the works.								N/A(1)		
Fisheries						(-				
\$6.2.1.2	No fisheries specific mitigation measures.										

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	С	0	
Landscape and V	Visual								
\$7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		۸
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y	Y		N/A
\$7.2.1.2	Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	To prevent unnecessary dust and dirt contaminating the air and adjacent areas.	All relevant works sites	CEDD's Contractor	EIAO TM		Y		^
\$7.2.1.2	Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	To mitigate potential visually obtrusive areas	All relevant works sites	CEDD's Contractor	EIAO TM		Y		۸
\$7.2.1.2	Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	To mitigate and screen any potential visually obtrusive areas and enhance urban environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		۸
\$7.2.1.2	All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	To mitigate light pollution and adverse visual impacts on surrounding environment	All relevant works sites	CEDD's Contractor	EIAO TM		Y		^
\$7.2.1.2	Compensatory tree planting shall be incorporated along all roadside amenity areas affected by the construction works. The required numbers and locations of compensatory trees shall be determined and agreed with the Government during Tree Removal Application process under ETWB TCW No. 3/2006.	To reinstate and maximise compensatory tree numbers to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	0	
\$7.2.1.2	Compensatory tree planting shall be incorporated by the Project. The required numbers of compensatory trees shall follow the requirements of ETWB TCW No. 3/2006. Loss of amenity area adjacent to the Kwun Tong By-pass and planting areas in KTD South Apron will be mitigated by the creation of the Kai Tak South Apron: Amenity Area, which will be equal to or larger than the current provision.	To reinstate and maximise compensatory tree	All relevant works sites	CEDD's Contractor	EIAO TM		Y		N/A(1)
\$7.2.1.2	Trees and shrubs and climbers etc. shall be planted to soften and screen proposed roads, central strip and associated structure, and to enhance streetscape greening effect where appropriate.	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	All works area, excavated area and disturbed area for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments.	To reinstate and maximise hard and soft landscape areas to equal or greater conditions	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	Tunnel portals and all above ground structures shall be sensitively designed to ensure the element with colour, texture and tonal quality being compatible to the existing urban context. Trees and shrub planting to minimize the potential adverse landscape and visual impacts shall be included where space permits. Roof top greening and vertical greening shall also be provided.	To mitigate hard surfaces and hard standing landscape areas and to soften and enhance proposed design features	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
\$7.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	To minimise impact on existing trees	All relevant works sites	CEDD's Contractor	EIAO TM	Y		Y	N/A
Cultural Heritag	te							ı – I	
\$8.2.1.1 and 8.2.1.2	No culture heritage specific mitigation measures								

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	0	
Waste Managem	ient Implication						1	<u> </u>	
\$9.2.1.2	The requirements as stipulated in the ETWB TC(W) No.19/2005 Environmental Management on Construction Sites and the other relevant guidelines should be included in the Particular Specification for the future contractor as appropriate.	To keep trace of the generation, minimization, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A
\$9.2.1.2	The future contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction. The WMP should include: - Waste management policy; - Record of generated waste; - Waste reduction target; - Waste reduction programme; - Role and responsibility of waste management team; - Benefit of waste management; - Analysis of waste materials; - Reuse, recycling and disposal plans; - Transportation process of waste products; and - Monitoring and action plan.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
\$9.2.1.2	The waste management hierarchy should be strictly followed. This hierarchy should be adopted to evaluate the waste management options in order to maximise the extent of waste reduction and cost reduction. The records of quantities of waste generated, recycled and disposed (locations) should be properly documented.	To keep trace of the generation, minimization, reuse and disposal of C&D	All areas / throughout construction period	Contractor	ETWB TC(W) No.19/2005		Y		N/A(1)
\$9.2.1.2	A trip-ticket system should be established in accordance with DevB TC(W) No. 6/2010 and Waste Disposal (Charges for Disposal of Construction Waste) Regulation to monitor the disposal of public fill and solid wastes at public filling facilities and landfills, and to control fly-tipping. A trip-ticket system would be included as one of the contractual requirements for the future contractor to strictly implement. The Engineer would also regularly audit the effectiveness of the system.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	1 0		n Stages	Status
						D	С	0	
\$9.2.1.2	A recording system for the amount of waste generated, recycled and disposed (locations) should be established. The future contractor should also provide proper training to workers regarding the appropriate concepts of site cleanliness and waste management procedures, e.g. waste reduction, reuse and recycling all the time.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The CEDD should be timely notified of the estimated spoil volumes to be generated and the PFC should be notified and agreement sort on the disposal of surplus inert C&D materials e.g. good quality rock during detailed design of the Trunk Road T2 Project. Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and to ensure acceptability at public filling areas or reclamation sites.	To monitor disposal of waste and control fly-tipping	All areas / throughout construction period	Contractor	DEVB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.	To minimize, reuse and disposal of C&D materials		Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
\$9.2.1.2	Inert C&D materials from road pavement would be reused for backfilling where possible	To minimize, reuse and disposal of C&D materials	•	Contractor	DevB TC(W) No.6/2010		Y		N/A(1)
\$9.2.1.2	TBM generated alluvium and other C&D materials should be treated at a slurry treatment plant prior to transferring to Public Fill Reception Facilities.	To minimize, reuse and disposal of C&D materials	TMB works area / during TBM works	Contractor	DevB TC(W) No.6/2010		Y		^
\$9.2.1.2	The site and surroundings should be kept tidy and litter free.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address		Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	С	0	
\$9.2.1.2	No waste is allowed to be burnt on site.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Make provisions in contract documents to allow and promote the use of recycled aggregates where appropriate.	To implement good site practice for handling, sorting reuse and recycling of wastes	Detailed Design	Design Consultant	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010	Y			N/A(1)
\$9.2.1.2	Prohibit the future contractor to dispose of C&D materials at any sensitive locations e.g. natural habitat, etc. The future contractor should propose the final disposal sites in the WMP for approval before implementation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	Stockpiled C&D materials should be covered by tarpaulin and/or watered as appropriate to prevent windblown dust and surface run off.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Excavated C&D materials in trucks should be covered by tarpaulins to reduce the potential for spillage and dust generation.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Wheel washing facilities should be used by all trucks leaving the site to prevent transferring mud trails onto public roads.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		۸
\$9.2.1.2	Excavated marine deposit (sediment) should be disposed of in a gazetted marine disposal ground under the requirements of the DASO or treated for backfilling.	To ensure proper disposal of marine sediment	All areas / throughout construction period	Contractor	ETWB TC(W) No.34/2002		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages		n Stages	Status
						D	С	0	
\$9.2.1.2	Standard formwork or pre-fabrication should be used as far as practicable to minimise the C&D materials arising. The use of more durable formwork or plastic facing for construction works should also be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should be carefully planned in order to avoid over-ordering and wastage.	To minimize, reuse and disposal of C&D materials	•	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	The future contractor should recycle as many C&D materials as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	To minimize, reuse and disposal of C&D materials		Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		٨
\$9.2.1.2	All falsework should be steel instead of wood as far as practicable.	To minimize, reuse and disposal of C&D materials	All areas / throughout construction period	Contractor	DevB TC(W) No.6/2010		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	Implementation Agent	Relevant Standard or Requirement	···· · ·		n Stages	Status
						D	С	0	
\$9.2.1.2	Chemical waste producers should register with the EPD and chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: - Suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. - Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated.	To properly store the chemical waste within works sites and works areas	All areas / throughout construction period	Contractor	Code of Practice on the Packaging, Handling and Storage of Chemical Wastes		Y		*
\$9.2.1.2	Waste oils, chemicals or solvents should not be disposed of to drain.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	EIAO TM		Y		^

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address		Implementation Agent	Relevant Standard or Requirement	Impler	nentatio	n Stages	Status
						D	C	0	
\$9.2.1.2	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors.	To ensure proper disposal of sewage sludge	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance, DevB TC(W) No. 6/2010		Y		N/A(1)
\$9.2.1.2	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins should be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By- laws. In addition, general refuse should be cleared daily and disposed of to the nearest licensed landfill. Burning of refuse on construction sites is prohibited.	To separate the general refuse from other waste types and proper disposal of the refuse	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		٨
\$9.2.1.2	All waste containers should be in a secure area on hardstanding.	To implement good site practice for handling, sorting reuse and recycling of wastes	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		۸
\$9.2.1.2	Aluminium cans should be collected and recovered from the waste stream by reputable collectors if they are segregated and easily accessible. Separately labelled bins for their deposition should be provided as far as practicable.	To implement on-site sorting facilitating reuse and recycling of materials as well as proper disposal of waste	All areas / throughout construction period	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)
\$9.2.1.2	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the future contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	To separate the general refuse from other waste types and proper disposal of the refuse	/ throughout construction	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Location/Timing	n	Implementation Agent	Relevant Standard or Requirement			Status
						D	С	0	
\$9.2.1.2	Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	To implement good site practice for handling, sorting reuse and recycling of wastes	Contract Mobilisation	Contractor	WDO, Land (Miscellaneous Provisions) Ordinance		Y		N/A(1)
\$9.2.1.2	During construction phase, regular site inspections and supervision of the waste management procedures shall be undertaken as part of the EM&A procedures.	To ensure proper control, all waste is removed from site areas as appropriate and illegal disposal of waste is not being undertaken	All areas / throughout construction period	Contractor	EIAO TM		Y		^

Remarks: EM	&A Programme under EP-451/2013
D	Design
С	Construction
Y	Yes
0	Operation
^	Compliance of mitigation measure;
N/A N/A(1)	Not applicable at this stage; Not observed;
*	Recommendation was made during site audit but improved/retified by the contractor;
#	Recommendation was made during site audit but not yet improved/retified by the contractor;
Х	Non-compliance of mitigation measure;
•	Non-compliance but rectified by the contractor.

APPENDIX L SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

$\label{eq:linear} \begin{array}{l} \mbox{Appendix } L-Summary \mbox{ of environmental complaint, warning, summon and notification of successful prosecution} \end{array}$

Reporting Month: November 2023

Log Ref.	Location	Received Date	Details of Complaint/warning /summon and prosecution	Investigation/Mitigation Action	Status
N12	Launching Shaft Area, Barging Point, Cheung Yip Street	17 November 2023	A verbal complaint regarding the noise nuisance, generated from the construction works near Cheung Yip Street after 21:00.	 The cleaning work using the water jetting unit may be the cause of noise nuisance. No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring. In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semi- enclosure/noise barrier and provide regularly maintenance for PMEs. 	Closed
W02	Launching Shaft Area	22 November 2023	A complaint regarding to the number of fish die- off at the Kwun Tong Typhoon Shelter.	 There is no direct evidence that the dead fish floating near the Kwun Tong Pier were caused by the construction activities. The following recommendations are 	Closed

Appendix L – Summary	of environme	ental complaint,	warnin	ng, summon and notification of
successful prosecution				

Log Ref.	Location	Received Date	Details of Complaint/warning /summon and prosecution	Investigation/Mitigation Action	Status
Pomori				 made to contractor to further enhance the mitigation measures: 1) Conduct regular maintenance for wastewater treatment facilities to maintain the quality of effluent. 2) Conduct regular water quality monitoring 3) Carry out regular visual inspection to the Kai Tak Approach Channel (near the outfall of discharge point) to prevent illegal discharge of untreated water. 	

Remarks:

Two (2) environmental complaint were received in the reporting period. No warning/summon and prosecution were received in the reporting period.

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
#A01	The Launching Shaft	24 June 2020	A complaint regarding dust nuisance possible caused by the construction works at the Launching Shaft area was received.	 Training regarding the loading and unloading height control was provided to the labourers to ensure dusty materials are transported under a minimum practical height. Water sprays system was installed around the location of complaint to prevent dust generated from wind erosion on the stockpile. Contractor was reminded to further enhance the dust mitigation measures to minimize the dust nuisance. 	Air	Closed
#N01	The Launching Shaft	03 & 13 July 2020	The verbal complaint regarding the noise nuisance generated from D-wall cutter operation nearby the PWCL	 Noise barrier was erected between noise source and the PWCL building. Construction programme was reviewed as to minimize operation of PME nearby the PWCL building Contractor was recommended to implement the noise mitigation measures and other good site practices to minimize the noise nuisance. 	Noise	Closed

Table L2 Cumulative I	og for E	nvironmental Com	plaint. W	arning, S	Summon and I	Notification	of Successful Prosecution
			plaint, W	ai ming, D	anni and	(ouncation)	of Successful I roscention

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
			building was received by CEDD			
#N03	The Launching Shaft	03 December 2020	A verbal complaint regarding the noise nuisance, generated from the construction works nearby PWCL building, was received by CEDD.	 Contractor has taken the remedial action (i.e. Some of the breakers in which were operated nearby the concerned area were wrapped up with the acoustic insulation sheets) and noise mitigation measures (i.e. Noise barrier was installed adjoining the building to minimize the influence of construction noise, maintenance for all Powered Mechanical Equipment was conducted regularly, review on the construction programme to minimize the operations of PMEs near the PWCL) to minimize the noise impact generated from breaking activities. 	Noise	Closed
#N10	Launching Shaft and Barging Point	28 February 2023	A Complaint of Noise Nuisance caused by the nighttime construction	 The cause of the noise nuisance may cause by the operation of Derrick Barge and the Conveyors. No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring. 	Noise	Closed

Appendix L – Summar	v of environmenta	complaint war	ning summon and	notification of	successful prosecution
Appendix L – Summar	y of chivil onnichta	Complaint, war	ming, summon and	i nouncation of	Succession prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
			activities was received.	 In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semi-enclosure/noise barrier and provide regularly maintenance for PMEs. 		
		7 March 2023	Follow up complaint from the same complainant was received and he/she informed that the construction noise nuisance at 09:50pm.	 The cause of the noise nuisance may cause by the operation of Derrick Barge and the Conveyors. No limit level exceedance was recorded for additional noise monitoring and the weekly construction noise monitoring. In addition, the Contractor shall review the construction schedule, priorities the work sequence and maintain good site practices, such as erecting noise barrier as close as possible to the noise source, replace damaged semi-enclosure/noise barrier and provide regularly maintenance for PMEs. 	Noise	Closed

Annondiv I Summon	of any incommental or	amplaint warning	aummon and notification	n of guagasful program tion
ADDENDIX $L = SHOULARY$	or environmental co	ombiaint, warming	2. SHIIIIIIIIIIII ANG HOLIIICALIO	n of successing prosecution
		ompranny, warming	, summer und notificatio	n of successful prosecution

Log Ref.	Location	Received Date	Details of Complaint/w arning/summ on and prosecution	Investigation/Mitigation Action	Nature	Status
#W01	Launching Shaft and Barging Point	13 March 2023	A complaint regarding to the silt/dirt being swept into the sea from the operation of barge under Trunk Road T2.	 There is no direct evidence that the Silt/ Dirt being swept into the sea from the barge of T2. The following recommendations are made to further enhance the mitigation measures: Provide regular training to site personnel on proper waste management and appropriate handling procedures. Provide sufficient waste disposal points and regular collection for disposal. Closely monitor the barge operation. The Contractor has implemented the above environmental mitigation measures (As mentioned in Section 2.6) on site to ensure that no silt and household waste being swept into any water body. 	Water	Closed

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

APPENDIX M SUMMARY OF EXCEEDANCE

Appendix M – Summary of Exceedance

Reporting Month: November 2023

(A) Exceedance Report for Air Quality

No Action Level and No Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

Action Level for Construction Noise

No Action Level exceedance was recorded due to the documented complaint received in this reporting month.

Limit Level for Construction Noise

No exceedance for daytime construction noise monitoring was recorded in the reporting month.

(C) Summary of Landscape and Visual Non-Conformity (NIL in the reporting month)

APPENDIX N TENTATIVE CONSTRUCTION PROGRAMME

#	Activity Name	Dur	Start	Finish	2023
					November December January Februar 9 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11
1	ED/2018/04 TRUNK ROAD T2	284	19-Sep-23	03-Sep-24	
2	SUPPORTING UNDERGROUND STRUCTURE [SUS]	63	16-Oct-23	30-Dec-23	
3	Tunnel Internal Structure & Finishing	63	16-Oct-23	30-Dec-23	
4	Westbound	18	16-Oct-23	06-Nov-23	
5	SUS - WB Partition Wall CH6153-6177	18	16-Oct-23	06-Nov-23	SUS - WB Partition Wall CH6153-6177
6	Eastbound	45	07-Nov-23	30-Dec-23	
7	SUS - EB Partition Wall CH6225-6237	45	07-Nov-23	30-Dec-23	SUS - EB Partition Wall CH6225-6237
8	SUS Fire Board Installation	117	27-Sep-23	20-Feb-24	
9	Westbound	85	27-Sep-23	10-Jan-24	
10	Crown	77	27-Sep-23	30-Dec-23	
11	CPS	43	27-Sep-23	18-Nov-23	
12	OHVD Crown @ 15m/d	43	27-Sep-23*	18-Nov-23	OHVD Crown @ 15m/d
13	NCPS	16	11-Dec-23	30-Dec-23	
14	OHVD Crown @ 15m/d	16	11-Dec-23	30-Dec-23	OHVD Crown @ 15m/d
15	Road Level	60	30-Oct-23	10-Jan-24	
16	CPS	37	30-Oct-23	11-Dec-23	
17	RL Wall @ 15m/d	23	30-Oct-23*	24-Nov-23	RL Wall @ 15m/d
18	RL OHVD Soffit @ 10m/d	35	01-Nov-23	11-Dec-23	RL OHVD Soffit @ 10m/d
19	NCPS	37	25-Nov-23	10-Jan-24	
20	RL OHVD Soffit @ 10m/d	35	25-Nov-23	08-Jan-24	RLOHVD Soffit @ 10m/d
21	RL Wall @ 15m/d	23	12-Dec-23	10-Jan-24	RL Wall @ 15m/d
22	Eastbound	78	15-Nov-23	20-Feb-24	
23	Crown	51	20-Nov-23	20-Jan-24	
24	CPS	18	20-Nov-23	09-Dec-23	
25	OHVD Crown @ 15m/d	18	20-Nov-23	09-Dec-23	OHVD Crown @ 15m/d
26	NCPS	17	02-Jan-24	20-Jan-24	
27	OHVD Crown @ 15m/d	17	02-Jan-24	20-Jan-24	OHVD Crown @ 15m/d
28	Road Level	78	15-Nov-23	20-Feb-24	
29	CPS	37	15-Nov-23	29-Dec-23	
30	RL Wall @ 15m/d	23	15-Nov-23*	11-Dec-23	RL Wall @ 15m/d
31	RL OHVD Soffit @ 10m/d	35	17-Nov-23	29-Dec-23	RL OHVD Soffit @ 10m/d
32	NCPS	55	12-Dec-23	20-Feb-24	
33	RL OHVD Soffit @ 10m/d	35	12-Dec-23	24-Jan-24	RL OHVD Soffit @ 10
34	RL Wall @ 15m/d	23	22-Jan-24	20-Feb-24	
35	WEST VENTILATION BUILDING [WVB]	182	19-Sep-23	03-May-24	
36	Building Structure	27	31-Oct-23	30-Nov-23	
37	Superstructure	27	31-Oct-23	30-Nov-23	
Page	 A Milestone Planned Bar Critical Activity 	ED	f	or Deve	Road T2 and Infrastructure Works elopments at South Apron s Rolling Programme (Nov-23)

0-		2	2024			lareb						April		
ar	y 18	25	5	03	10	Narch	17	24	31		07	April 14	21	28
							;		:			 : : :	1 1 1	·
				: :					:			: 	; { ;	
				: : :								: : :	; ; ;	
												: : :	: : :	
					-		1							
-							;		+ +			: 		
				: : :	: : :		 					: : :	: : !	
				: : :	1 1 1	1	1					1 1 1 1	1 1 1	
-					- <mark>-</mark>				+			1 1 1 1	 	· -¦
												; ; ;	; ;	· -¦
							;		<u> </u>			: : : :	: : ;	
	1			: : :	1	1	-					1 1 1		
					· · · · · · · · · · · · · · · · · · ·				1	!		 ! ! !	•	
- 1												, L	J I	·
-														
							;							
				: : :	1	1						: : :	1 1 1	
							;		:			r	,	
				 	1 				;			: 	 	· -i
-				: : :								: : : :	: : ; ;	
									: 			: : : !	: : :	
				-	1		1	-				: : :		
									; 					
														·
												, ; ; ; ;		
				: : :	: : :							: : :	: : !	
					1	1			:					
-					- <mark>-</mark>				++			1 1 1 1	 , ,	· -¦
-									÷			: ; ;	, ,	· -¦
												: : : :	, , ,	
	1				1 1 1	1	1					, ; ;		
			1							!				
												L ! !	J	·
				; 	- - - -							! !		·
									;			; ; ; ;	; ; ;	
		1		2 2 2	1	1						: : :	1 1 1	
							;		:			r	, , ,	
0	m/d				- - -							: 	: {	
		۱۸/	-	@ 15 -	o./d							: : : :	: ; ; ;	·
		_ VV	all	@ 15n	u/u				<u> </u>					
	1				1									
							;		; 					·
-													, , ,	
				-			-							:
			00	Date			evisi			neck	ed	App	provec	1
			08	-Nov-2	3	Rev.	A		SPa					۲
														А хірітария.
S														ĕ
_														XID X
														J

# A	Activity Name	Dur	Start	Finish		NI.			2023		P	o mo (= -				le::::					
					0 05	Nove 12		2	26	03	10	ember	24	31	07	January 14	21	28	04	Febr	
38	WVB - 1F to Roof	27	31-Oct-23	30-Nov-23						VVB -	1F to	Roof					· · ·				
39	ABWF / E&M	182	19-Sep-23	03-May-24	: : : :											: : : :		: : : :			
40	ABWF	120	19-Sep-23	15-Feb-24		: : :												: : :			
41	WVB - ABWF works GF	60	19-Sep-23	30-Nov-23		-						Fwork	1								
42	WVB - TCSS Room Access	0		30-Nov-23	5 5 5 5	1 1 1 1	8 8 8 8 8		• V	VVB -	TCSS	Room	n Acce	ess	-	8 8 8 8	1 1 1 1 1	: : : :	: : :	:	
43	WVB - ABWF works FF	36	01-Dec-23	15-Jan-24	8 8 8 8	5 5 5 5	8 8 8 8					-		:		W	VB - A	BWF	vorks	FF	
44	WVB - ABWF works RF	24	16-Jan-24	15-Feb-24	1 1 1	1	1				1	1	1				1	1 1	1	1	۷
45	E&M	180	21-Sep-23	03-May-24	1		1														
46	WVB - E&M Installation B1	66	21-Sep-23	09-Dec-23							WV	B - E&I	M Inst	allation	B1						
47	WVB - E&M Installation GF	66	11-Dec-23	02-Mar-24		1															-
48	WVB - E&M Installation FF	48	04-Mar-24	03-May-24														-,			
49	CLP	96	01-Dec-23	28-Mar-24														-,			
50	WVB - CLP Tx Room - E&M 1st Fix	48	01-Dec-23	29-Jan-24							:					- I	· •	M	/VB - (CLP Tx	R
51	WVB - CLP Installation	48	30-Jan-24	28-Mar-24																	
52	OTHERS	81	13-Jan-24	25-Apr-24																	
53	WVB - Genset delivery arrival to site	0		13-Jan-24*												♦ WVE	3 - Ger	nset de	livery	arrival	to
54	WVB - Genset Installation	56	15-Jan-24	22-Mar-24*																	
55	WVB - EPD Inspection	1	23-Mar-24	23-Mar-24													*				-
56	WVB - Access Road construction	36	16-Feb-24	28-Mar-24													· +				
57	WVB - External Sewerage, Drainage & Watermain	48	16-Feb-24	16-Apr-24												· - <mark>·</mark>	·				Ļ
58	WVB - Application for Connection	0		16-Apr-24																	
59	WVB - Issuance of Certificate from EPD	24	25-Mar-24	25-Apr-24													- -				
60	LAUNCHING SHAFT [LS]	147	09-Oct-23	09-Apr-24													*	-!	· - •		
61	Cell 1 & 2	87	09-Oct-23	22-Jan-24	b												· · · · · · · · · · · · · · · · · · ·	-!			
62	External Wall+Carria geway	33	19-Oct-23	27-Nov-23													·				
63	Eastbound	18	19-Oct-23	09-Nov-23													· -				
64	EB Above Road Level wall	18	19-Oct-23	09-Nov-23		EB /	Above	Road	Leve	el wall											
65	Westbound	18	07-Nov-23	27-Nov-23													*				
66	WB Above Road Level wall	18	07-Nov-23	27-Nov-23					WB	Abov	e Roa	d Leve	l wall		·						
67	OHVD & Top Slab	87	09-Oct-23	22-Jan-24													- <u>1</u>				
68	WB OHVD Slab	24	09-Oct-23	06-Nov-23	— V	VB OF	IVD Sla	ab									· ;				
69	Overall Top Slab construction	36	08-Dec-23	22-Jan-24							:					1	0	verall	Top SI	ab con	strı
70	Cut & Cover	54	23-Jan-24	28-Mar-24												-	• • • • • • • • • • • • • • • • • • •				
71	External wall pour 1 + 2	18	23-Jan-24	15-Feb-24	L																Ē
72	Roof Slab formworks	12	16-Feb-24	29-Feb-24																	
73	Trimming Roof Slab	24	01-Mar-24	28-Mar-24																	
74	Miscellanneous	123	07-Nov-23	09-Apr-24																	
Page	2 of 6 Planned Bar Critical Activity	ED/	f	4 Trunk or Deve Month	lopr	ner	nts	at S	So	uth	ר A	pro	n			s		BC	DUYC	GUES	5

		2	2024											
ar	y 18	21	Ļ	02	N 10	laro	ch 17	04	┦	24	07	April 14	01	00
	10	2		03	10	-	17	24	-	31	07	14	21	28
					1 1 1				-					÷
-														
					1				ł					÷
			•						-					
-														
				1 1 1 1	1				Ì					-
			•											
_					- 									
ļ	WVB -	AB۱	ΝF	works	RF	-			ł					÷
-			•						÷					
					1									
						1								
-					۲o	M	Install	otion (
			Τ		- ⊏α	IVI	mstan	alion	J					÷
									. 7 1					-,
-									4					
														÷
Ŕ	loom -	E&N	1 1	st Fix					;					;
-														
			T		1	:			V	/VB -	CLP In	stallati	on	-
			• -											
									ġ.					
0	site				1				ł					÷
						;		WVB	÷	Gens	et Insta	llation		
- 1														
					1		0	WVE	3 -	EPD	Inspec	tion		ł
-						i			W	/VB -	Access	Road	const	rud
_									1					÷ 1
			-						;			— W	VB - E	Exte
-			• -						- -			♦ W	VB - A	nn
_														
		:		· ·	1						1	1 1		W
-			•						÷					
				1		1								
-									÷					
					1									-
									-					
-														
														÷
					+				Ţ					
-									4					
					1									
-			•											÷
-														į.,
					1									
tr	uction		• -						÷					
					1 1 1									
Ì	Externa	al w	all	pour 1	+ 2				÷			L		
									4					<u>.</u>
-				Roof S	lab fo	orm	nworks	5						
			• -						Ť	rimmi	ng Roc	fSlab		
-									Ĵ.		5.00			
					1 1 1									
			_	Date	<u> </u>		Revisi	on l		Cheo	ked	Anr	proved	-
~		ŀ	US	-Nov-23		R	ev. A	511	9	Pa	nou		n oveu	\neg
			00	-1 NOV-23	,	i XE	, v. A		3	a		1		-
P)													
5														
_														

75					November December January February
75		-			9 05 12 19 26 03 10 17 24 31 07 14 21 28 04 11
	Ventilation duct connectiion between tunnel and LS duct	5	07-Nov-23	11-Nov-23	Ventilation duct connectiion between tunnel and LS duct
76	LS Fan Electrical / Mechanical dismantling + Fan transfer for closure	12	24-Nov-23	07-Dec-23	LS Fan Electrical / Mechanical dismantling + Fan transfer for closure
77	Mass fill (Bottom Pipe Ladder)	36	23-Feb-24	09-Apr-24	
78	Internal Structure	31	18-Oct-23	23-Nov-23	
79	EB CPS Fire Board Installation	18	18-Oct-23	08-Nov-23	EB CPS Fire Board Installation
80	Ventilation duct installation below roof slab SUS intrance + C&C	12	30-Oct-23	11-Nov-23	Ventilation duct installation below roof slab SUS intrance + C&C
81	SUS Vent bag installation on rental fan	2	13-Nov-23	14-Nov-23	SUS Vent bag installation on rental fan
82	Ventilation On on Fan at SUS entrance	8	15-Nov-23	23-Nov-23	Ventilation On on Fan at SUS entrance
83	INTERNAL STRUCTURES	208	16-Oct-23	29-Jun-24	
84	Thermal Barrier	145	16-Oct-23	13-Apr-24	
85	Crown	145	16-Oct-23	13-Apr-24	
86	Eastbound	133	16-Oct-23	26-Mar-24	
87	EB Crown Fire Board @ 13.2m/d up to CP24	133	16-Oct-23	26-Mar-24	
88	Westbound	12	27-Mar-24	13-Apr-24	
89	EB Crown Fire Board transfer to WB	12	27-Mar-24	13-Apr-24	
90	OHVD Slab	145	01-Nov-23	29-Apr-24	
91	Eastbound	145	01-Nov-23	29-Apr-24	
92	EB OHVD Slab installation up to CP21 1750m	133	01-Nov-23	15-Apr-24	
93	ISIG Transfer to WB	12	16-Apr-24	29-Apr-24	
94	Service Gallery B	169	25-Nov-23	29-Jun-24	
95	Eastbound	109	25-Nov-23	11-Apr-24	
96	EB ISIG re-start at SG0820E	0	25-Nov-23*		◆ EB ISIG re-start at SG0820E
97	EB ISIG installation CH 8609-8738 129m @ 1.4m/d	73	25-Nov-23	24-Feb-24	
98	EB ISIG installation CH 8738-8832 94m @ 2.0m/d	36	26-Feb-24	11-Apr-24	
99	Westbound	101	20-Feb-24	29-Jun-24	
100	WB ISIG re-start at SG0802W	0	20-Feb-24*		
101	WB ISIG installation CH 8577-8778 201m @ 1.4m/d	101	20-Feb-24	29-Jun-24	
102	TBM TUNNELLING	155	26-Oct-23	06-May-24	
103	Pilot TBM Eastbound	36	26-Oct-23	06-Dec-23	
104	EB Pilot TBM bulkhead construction @ CH8738 (alap)	36	26-Oct-23	06-Dec-23	EB Pilot TBM bulkhead construction @ CH8738 (alap)
105	S1282 Eastbound	139	16-Nov-23	02-Apr-24	
106	15 Nov 23 EB TBM re-start @ CH8609 R889	0	16-Nov-23*		◆ 15 Nov 23 EB TBM re-start @ CH8609 R889
107	CH 8609-8738 - Rock excavation 129m @ 1.4m/d from R889 to R948	92	16-Nov-23	15-Feb-24	
108	CH 8738-8832 - Rock excavation 94m @ 2.0m/d from R948 to R991	47	16-Feb-24	02-Apr-24	
109	Pilot TBM Westbound	36	29-Nov-23	12-Jan-24	
110	WB Pilot TBM bulkhead construction 1st bulkhead	36	29-Nov-23	12-Jan-24	WB Pilot TBM bulkhead construct
111	S1281 Westbound	128	31-Dec-23	06-May-24	
		120	01 D00 20	00 May 24	
Page 3	3 of 6 Planned Bar Critical Activity	ED/	f	or Deve	Road T2 and Infrastructure Works elopments at South Apron s Rolling Programme (Nov-23)

		2	2024								
ary	10	2	1	02		arch 17	24	21	07	April 14	21 20
+	18	2		03	10	11	24	31	07	14	21 28
÷					1 1 1	:	1 1				
re											
-									💻 Ma	ass fill ((Bottom I
Ļ.											
÷					1 1	1	1	1	1 1 1 1 1 1		
÷		- 			: 		; ;				
÷					1	1	1	1	1 1 1 1		
-¦- ·								+			
÷					1	1	1 1 1	1	1 1 1 1		
					r 1 1				, , ,		
		: : * :			: : •		: : :		: : :		· · · · · · · · · · · · · · · ·
÷					1	1	1	1	1 1 1 1		
÷					: L			+			
÷					1	1	1	1	1 1 1 1		
		<u>+</u> ·						<u> </u>			
÷		: : :			1	1	: :	1	1 1 1 1		
-		1			1	1	1	1	1		
		- 					; ;				
÷					1	1	1		1 1 1 1		
- <u> </u>								0	n Eirc "	200rd 4	⋒ 1 2 0⊶
1		:	:		1	1		UUW	nrnet	ouaiù (@ 13.2m
					L		L	++	 		
ł											
			1		 ! !					EB C	rown Fir
 		- 						:			
÷					1		1				
							: ;	;			
-					1 1 1	1	1 1 1		, i		
-										FR	OHVD S
÷					1	1	:	1			
-					• ! !						
į.		; ;									
÷					1	1	1	1	1 1 1 1		
					; ;						
÷					1	1	1	1 1 1	1 1 1 1		
					, 		; ;				
÷					1	1	1		1 1 1 1		
- ;		FI	BIS	GIG ins	tallati	on CH 8	609-87	38 129)m @ 1	4m/d	
								100			
-					1	1	1			EB ISIQ	G installa
- ¦											
÷					1	1	: : :		· ·		
÷	۸/I			ro otor	ot C	G0802W	,				
÷		סום :		e-star	alsi	GUOUZVI	:				
÷											
÷					1	-		1			
						- {					
÷						1			· · ·		
÷		 -									
÷					1	1	1 1 1		· · ·		
					r			[]			
								<u> </u>			
Ç	H 860	9-8	38	8 - Roc	k exc	avation	129m (@ 1.4n	n/d fron	n R889	to R948
4.								:	: :		
1						1	1		10/30	-0032 -	Rockex
		÷									
÷						1	1 1 1		· · ·		
cti	on 1s	tbu	Ikh	ead	r		, , ,				
					, , ,		; ; ;	;			
					-		1			-	
		:									
				Date		Revis	ion	Cheo	cked	App	proved
			08-	Nov-23	3	Rev. A		SPa			
				0	!·			-		ı	
)										
S											
	/										

# A	Activity Name	Dur	Start	Finish				2023											
					9 05	November 12	er 19 2	6 03	Decer 10		24	31	07	January 14	21	28	04	Febr	Ť
112	10 Feb 24 WB TBM re-start @ CH8599 @ R886	0	31-Dec-23*								, , , , ,	• 10					D CH859		
113	CH 8577-8778 - Rock excavation 201m @ 1.4m/d from R886 to R977	128	31-Dec-23	06-May-24		: : : :		: : :	: : : :	: : :	1 1 1 1		: : :	: : -	: : +	: : -1	: :		
114	SUB-SEA TUNNEL CROSS PASSAGE [CP]	168	09-Oct-23	05-May-24		;				: : : :	: : : :	:			: : : :		: : :		
115	Tympanum Civil Works	74	30-Dec-23	02-Apr-24															
116	Eastbound	74	30-Dec-23	02-Apr-24	1 1 1 1	: : :		2 2 2 2	1 1 1 1	1 1 1 1	1 1 1 1			: : :	: : : :		5 5 5 5	1 1 1 1	
117	CP25 - EB - Tympanum Civil works CH8489	24	30-Dec-23	27-Jan-24		1 1 1 1				1 1 1 1							25 - EB	- Tyn	ıpa
118	CP26 - EB - Tympanum Civil works CH8588	24	02-Mar-24	02-Apr-24				1			1				1	1	1	1	
119	Westbound	28	19-Feb-24	21-Mar-24				1											
120	CP25 - WB - Tympanum Civil works CH8499	28	19-Feb-24	21-Mar-24															
121	Pipe Jacking	45	22-Mar-24	05-May-24															
122	CP25 - Pipe Jacking	45	22-Mar-24	05-May-24	1			1									1 1 1 1		
123	Finishing	168	09-Oct-23	04-May-24		 - - - -													
124	CP11 - Finishing	36	09-Oct-23*	20-Nov-23	1 1		■ CP11·	Finishin	9	4	1	*****			+				
125	CP13 - Finishing	36	24-Oct-23	04-Dec-23	L		· · · · · · · · · · · · · · · · · · ·				1				1				
126	CP14 - Finishing	36	07-Nov-23	18-Dec-23		1		1.1	1	🗖 CP	14 - F	inishir	ng		 - - -				
127	CP15 - Finishing	36	21-Nov-23	04-Jan-24								<u>+</u> 	CP15	- Finisł	ning				
128	CP16 - Finishing	36	05-Dec-23	18-Jan-24					:	:		; :		:	CP16	- Fini	shing		
129	CP17 - Finishing	36	19-Dec-23	01-Feb-24							1	 			+		CP17	- Fini	shi
130	CP18 - Finishing	36	05-Jan-24	19-Feb-24	· · · · · · · · · · · · · · · · · · ·		L I I I I I I I I I I I			J 1 1 1 1					1				
131	CP19 - Finishing	36	19-Jan-24	04-Mar-24	<u>-</u>							+ 			÷		<u>-</u>		
132	CP20 - Finishing	36	02-Feb-24	18-Mar-24								+ 			+				
133	CP21 - Finishing	36	20-Feb-24	05-Apr-24	·		: 							- -					
134	CP22 - Finishing	36	05-Mar-24	19-Apr-24											•				
135	CP23 - Finishing	36	19-Mar-24	04-May-24						/									
136	CKL Civil Works	164	26-Sep-23	18-Apr-24															
137	Eastbound	153	11-Oct-23	18-Apr-24								+			1 1 1 1				
138	EB Type A2/A1 Wall RC Structures (7 bays (2 sides @ 5d/bay) 2 Fwks	36	26-Oct-23	06-Dec-23	· · · · · · · · · · · · · · · · · · ·	;	: 		ЕВ Тур	e A2/A	1 Wall	RC S	tructure	s (7 ba	ys (2 s	ides (@ 5d/ba	ıy) 2 F	wk
139	EB Type A1 Wall RC Structures (4 bays @ 5d/bay) 1 Fwk	40	11-Dec-23	29-Jan-24							1	÷+			•		В Туре	A1 V	/all
140	Type A2	129	11-Oct-23	16-Mar-24															
141	EB Type A2 Formworks assembly (Traditional)	48	11-Oct-23	06-Dec-23		·			ЕВ Тур	e A2 Fo	ormwo	rks as	sembly	(Tradi	tional)				
142	EB Type A2 Crown (4 bays, 6d/bay)	24	11-Dec-23	10-Jan-24						:		÷		ЕВ Тур	e A2 (Crown	(4 bays	, 6d/t	ay
143	EB Type A2 Formworks dismantling	12	11-Jan-24	24-Jan-24	· · · · · · · · · · · · · · · · · · ·							; ;			÷	ЕВ Ту	/pe A2 F	ormv	<i>i</i> orl
144	EB D&Br Dismantling Cavern excv + overbreak	36	01-Feb-24	16-Mar-24	· · · · · · · · · · · · · · · · · · ·		1 I I				1 				• • • •				
145	Type A1	78	11-Jan-24	18-Apr-24			· · · · · · · · · · · · · · · · · · ·				- 								
146	EB Type A1 Crown (9 bays, 6d/bay)	54	11-Jan-24	16-Mar-24							- 					·			
147	EB Type A1 to C1-C2 fwks adjustment	24	18-Mar-24	18-Apr-24							- - - - - -								
148	Type A	103	16-Oct-23	20-Feb-24							: ;	;			: 				
Page	4 of 6 Planned Bar Critical Activity	ED/	f	4 Trunł or Deve e Month	elopm	nent	s at S	South	n Ap	oror	۱			S		BC	DUYG AUX P	UE	5

	20)24								
ary			Ma					April		
18	25	03	10	17	24	31	07	14	21	28
R886		-	1	-			1	1		
				; 				, , ,		
		1	1				1	1	:	
							: !	: 		
1			-							
						;				
		1	1					1 1 1		
						++				
nanum (Nivil v	vorks CH	8/80			;		 ,		
			10403				1			
		,					26 - E	B - Tvr	nnanu	im
		1	1	1	1	: T		<u> </u>	npana	
· · · · · · · · · · · · · · · · · · ·		!	1 1	4	 	:	! ! !	 	4	
			1	1		1	1 1	1 1 1		
					CP25 -	WB -	Tympa	hum Ci	vil wo	rks
				; 						<u>.</u>
· · ·		1	1	1 1 1			1	1	: :	
										4
-			-	: 🗖	:	:1			:	
			1					1		
		i	: 		: 	++	: !	: 	: {	
		1 1 1	1 1	1			: : :	1 1 1	: : :	;
			L			+ +		L	,	
			1	1	1					
						;		 ,	¦	
			1 1	-			1 1 1	1	1	
				 !		1				2
						:	 	, ,		
		1 1 1	: : :	: : 	: : :	<u> </u>	: : :	: : •	: : :	
hing		1	1 1	1	1		: :	: :		
	18 -	Finishing	l.				1	1		
			40 -					: 	¦	4
			19 - Fi	nisning	1	:		1	1	1
						1	1			
					1	niching	; ;	, ,	; ;	÷
					1	nishing	1 1 1	; ; ; ; ;	; ; ; ; ;	
					1	-	1	- Finisl	nina	
					1	-	CP21	- Finisl	ning	
					1	-	1	- Finisl		·····
					1	-	1	- Finisl	ning CP22) F
					1	-	1	- Finisl		·····
					1	-	1	- Finisl		·····
					1	-	1	- Finisl		2 F
					1	-	1	- Finisl		·····
					1	-	1	- Finisl		2 - F
					1	-	1	- Finisl		
wks					1	-	1	- Finisi		
			ave @	CP	20 - Fi		1	- Finisi		
	tructi	uręs (4 ba	ays @	CP	20 - Fi		1	- Finisl		
	tructi		ays @	CP	20 - Fi		1	- Finisl		
	ructi		ays @	CP	20 - Fi		1	- Finisl		
	tructi		ays @	CP	20 - Fi		1	- Finisl		
all RC St	ructi		ays @	CP	20 - Fi		1	- Finisl		
all RC St	iructi		ays@	CP	20 - Fi		1	- Finisl		
all RC St iy)		ures (4 ba	ays@	CP	20 - Fi		1	- Finisl		
all RC St iy)		ures (4 ba	ays @	CP	20 - Fi		1	- Finisl		
all RC St iy)		ures (4 ba	ays @	5d/bay	20 - Fi	k	CP21		CP22	
all RC St iy)		ures (4 ba	ays@	5d/bay	20 - Fi		CP21		CP22	
all RC St iy)		ures (4 ba	ays@	5d/bay	20 - Fi	k	CP21		CP22	
all RC St iy)		ures (4 ba	ays@	5d/bay	20 - Fi	k	CP21		CP22	
all RC St iy)		ures (4 ba	ays @	5d/bay	20 - Fi	k	CP21	vern e>	CP22	
all RC St iy)		ures (4 ba	ays@	5d/bay	20 - Fi	k	CP21	vern ex ys, 6d/	CP22 ccv + c bay))ve
all RC St iy)		ures (4 ba	ays @	5d/bay	20 - Fi	k	CP21	vern ex ys, 6d/	CP22 ccv + c bay))ve
		ures (4 ba	ays @	5d/bay	20 - Fi	k	CP21	vern ex ys, 6d/	CP22)ve
all RC St ay)		ures (4 ba	ays @	5d/bay	20 - Fi	k	CP21	vern ex ys, 6d/	CP22 ccv + c bay))ve
all RC St iy)		ures (4 ba		5d/bay	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St iy)		ures (4 ba		5d/bay	20 - Fi) 1 Fwl)&Br Di ype A1	k	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St iy)	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay))ve
all RC St iy)	nanti	ures (4 ba		5d/bay	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St iy)	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St ay)	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St ay) orks dism	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St iy)	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve
all RC St	nanti	ures (4 ba		5d/bay EB D EB T	20 - Fi) 1 Fwl)&Br Di ype A1	k smantl Crowi	CP21	vern e> ys,6d/	CP22 ccv + c bay) EB Ty)ve

# /	Activity Name	Dur	Start	Finish	2023 November December January Februar
149	OHVD	103	16-Oct-23	20-Feb-24	05 12 19 26 03 10 17 24 31 07 14 21 28 04 11
150	EB Type A OHVD Fwk assembly	24	16-Oct-23*	13-Nov-23	EB Type A OHVD Fwk assembly
151	EB Type A OHVD Slab	55	14-Nov-23	19-Jan-24	EB Type A OHVD Slab
152	EB Type A OHVD Slab fwk dismantling	24	20-Jan-24	20-Feb-24	
153	Westbound	139	26-Sep-23	15-Mar-24	
154	Type A2	80	26-Sep-23	03-Jan-24	
155	WB Type A2 Wall (8 bays @ 6d/bay)	48	26-Sep-23	23-Nov-23	WB Type A2 Wall (8 bays @ 6d/bay)
156	WB Type A2 Formworks Assembly	6	22-Nov-23	28-Nov-23	WB Type A2 Formworks Assembly
157	WB Type A2 Wall Formwork dismantling	12	24-Nov-23	07-Dec-23	WB Type A2 Wall Formwork dismantling
158	WB Type A2 Crown (4 bays @ 4d/bay)	16	29-Nov-23	16-Dec-23	WB Type A2 Crown (4 bays @ 4d/bay)
159	WB Type A2 Crown Fwks dismantling	12	18-Dec-23	03-Jan-24	WB Type A2 Crown Fwks dismantling
160	Type A1	117	25-Oct-23	15-Mar-24	
161	WB Type A CP12 location	18	25-Oct-23	14-Nov-23	WB Type A CP12 location
162	WB Type A1 Wall Fwks dismantling	6	15-Nov-23	21-Nov-23	WB Type A1 Wall Fwks dismantling
163	WB Type A1 OHVD Fwk assembly	24	22-Nov-23	19-Dec-23	WB Type A1 OHVD Fwk assembly
164	WB Type A1 OHVD Slab	45	20-Dec-23	16-Feb-24	
165	WB Type A1 OHVD Slab fwk dismantling	24	17-Feb-24	15-Mar-24	
166	EAST VENTILATION BUILDING [EVB]	251	31-Oct-23	03-Sep-24	
167	Overall	140	31-Oct-23	22-Apr-24	
168	Mezzanine Wall	59	31-Oct-23	10-Jan-24	Mezzanine Wall
169	Ground Floor Slab	60	11-Jan-24	23-Mar-24	
170	Ground Floor Wall	21	25-Mar-24	22-Apr-24	
171	ABWF	234	20-Nov-23	03-Sep-24	
172	Upper Ground & Roof Floor EVB ABWF	234	20-Nov-23*	03-Sep-24	
173	B1	53	20-Nov-23	23-Jan-24	
174	Plastering	23	20-Nov-23*	15-Dec-23	Plastering
175	Floor Screading & Waterproofing	12	16-Dec-23	02-Jan-24	Floor Screading & Waterproofing
176	Overall Painting works	30	16-Dec-23	23-Jan-24	Overall Painting works
177	Floor, Wall Tiles installation	18	03-Jan-24	23-Jan-24	Floor, Wall Tiles install
178	LG	72	16-Dec-23	15-Mar-24	
179	Plastering	36	16-Dec-23	30-Jan-24	Plastering
180	Floor Screading & Waterproofing	12	31-Jan-24	16-Feb-24	
181	Floor, Wall Tiles installation	18	17-Feb-24	08-Mar-24	
182	Overall Painting works	36	31-Jan-24	15-Mar-24	
183	PL	66	31-Jan-24	24-Apr-24	
184	Plastering	36	31-Jan-24	15-Mar-24	
185	Floor Screading & Waterproofing	12	16-Mar-24	02-Apr-24	
Page	5 of 6 Planned Bar Critical Activity	ED/	f	or Develo	Road T2 and Infrastructure Works opments at South Apron Rolling Programme (Nov-23)

		2	2024		-	_								
ary	18	25		03	N 10	Mar	ch 17	24	1	31	07	April 14	21	28
-	10			00	10		17	24		01	01	14	1	20
ł				: : :	1 1 1							1 1 1		
		; 		 					- ; -					
	<u></u> <u></u>													
:		3 Ty	/pe	A OH\	/D S	lat	o fwk d	sman	tlin	g				
÷														÷
÷			.											
ł				: : :	1 1 1							: : :		
			1									r		1
				!										
į					1							1 1 1		
														-
					- 							 		
ļ.		: :												
	1			1		1								
÷		 							- ;					-
ł				: : :	1 1 1							: : :		
				·	L							L		
		- 												
				1 1 1	1 1 1							1 1 1		
I \	WB T	ype	A1	OHVD	Sla	b			- ;					
						-		(no ^			Clah f		00041	
-				1	1	-	VVB I	vpe A	ųΨ	νΠVD	JIAD T	wk disr	nantiir	ıg
					• 1 1				- † † -			•		-1
									- + -			: L :		
-			1											
4.								Gro	und	l Flor	or Slab			
								0.0		100		, , , ,		
				1		1			1			1	🗖 Gr	ou
									- ; [-			•		
.l.														
-				:								1		-
		;	1						- † † -			 , ,		
÷.												; 		
i				: : :								: : :		
			1									r 1 1		
s									- + -			: 		
1														
lla	ation					1			Ì					-
÷												L		
į.		; ;							- ; .					ļ.,
-					1							1		
Ē	Floor	Scre	ad	ina & \	Nate	rp	oofing		- + + -			; ;		
									,	11.2		: : =		
-	-			1	FIOC	or,	Wall T	lies in	sta	llatio	۱	1 1		
					L		Overa	ll Pair	ntin	g wo	rks	L 1 1		
÷									- -					
				: : :	1 1 1							5 5 5		
			· -				Plaste	ring						
									- ; -	미디		nadina	8 11/-	tor
				1		_						eading	α vva	uel
_				Date			Revisi	on		Chec	ked	App	proved	-
			08-	Nov-23	}	R	ev. A		SF					
			-											\neg
5														
-														
		/												

#	Activity Name	Dur	Start	Finish				2023	}	_										
					9	/ember 12	r 19	26	03	Decer 10	nber 17	24	31	07	Januar 14	/ 21	28	04	Febru 11	
186	Overall Painting works	30	16-Mar-24	24-Apr-24		 					L				-				-	
187	E&M	120	04-Jan-24	01-Jun-24		 					 : : :									
188	EVB - E&M Installation SG Level	60	04-Jan-24	16-Mar-24		 					4	1			1	+	-!	1	-	
189	EVB - E&M Installation Tunnel & Plenum Level	60	18-Mar-24	01-Jun-24		 					3					4		- L		
190	Footbridge - FB-03	72	04-Mar-24	01-Jun-24		 														
191	FT-03 - Bearing Manufacturing	72	04-Mar-24	01-Jun-24		 							;+ ;							
192	E&M INSTALLATION	144	11-Jan-24	09-Jul-24		 					 1 1 1									
193	E&M Bracket	24	11-Jan-24*	07-Feb-24		 					4 1 1 1				I	· - #	-:		E&M E	3ra
194	Road Level E&M Installation	120	08-Feb-24	09-Jul-24		 					/ : : :					<u>4</u>				
195	E&M / FSI / Project Handover	154	06-Nov-23	16-May-24		 														
196	E&M	154	06-Nov-23	16-May-24		 														
197	Westbound	154	06-Nov-23	16-May-24		 											-,			
198	CPS	154	06-Nov-23	16-May-24		 					4 1 1 1	1		1		+				
199	1st 500m	106	06-Nov-23	14-Mar-24		 					J							- L		
200	E&M Bracket	34	06-Nov-23*	14-Dec-23		 						racket								
201	Road Level E&M Installation	72	15-Dec-23	14-Mar-24		 							<u>i</u>							
202	2nd 500m	96	15-Dec-23	16-Apr-24		 											-,			
203	E&M Bracket	24	15-Dec-23	15-Jan-24		 					4	1	*	1	Ē	&M Bra				
204	Road Level E&M Installation	72	16-Jan-24	16-Apr-24		 					J									
205	3rd 500m	96	16-Jan-24	16-May-24		 														
206	E&M Bracket	24	16-Jan-24	15-Feb-24		 														Ē
207	Road Level E&M Installation	72	16-Feb-24	16-May-24		 														
208	Eastbound	154	06-Nov-23	16-May-24		 					4 1 1 1			!						
209	CPS	154	06-Nov-23	16-May-24		 					J					4				
210	1st 500m	106	06-Nov-23	14-Mar-24		 														
211	E&M Bracket	34	06-Nov-23*	14-Dec-23		 					E&M B	racket	;							
212	Road Level E&M Installation	72	15-Dec-23	14-Mar-24		 							:	,	· -, ·	· · · · · · · · · · · ·	-,		1	
213	2nd 500m	96	15-Dec-23	16-Apr-24		 								i		· · · · · · · · · · · · · · · · · · ·				
214	E&M Bracket	24	15-Dec-23	15-Jan-24		 					1	· · · · · · · · · · · · · · · · · · ·	::::::::::::::::::::::::::::::::::::::		Ē	&M Bra	cket			
215	Road Level E&M Installation	72	16-Jan-24	16-Apr-24		 						·								
216	3rd 500m	96	16-Jan-24	16-May-24		 														
217	E&M Bracket	24	16-Jan-24	15-Feb-24		 							;			· · · · · · · · · ·	-,		-	Ē
218	Road Level E&M Installation	72	16-Feb-24	16-May-24		 					 : : :	 				+				
											1	1		i		I				

Page 6 of 6

Milestone Planned Bar Critical Activity

•

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

Three Months Rolling Programme (Nov-23)



		2	2024					_		A	
a	ry 18	2	5	03	M 10	arch 17	24	31	07	April 14	21 28
	10	2		00	10		24			14	
	-					1	1				
		•					E 9 M	Inctal	ation S		
	-							linsiai	allon S	GLEVE	1
		4									
-											
	-			· ·		1	1				
-			•								
	: :	:		: : : :		1	1 1 1	1	1		
r	acket	•	•					<u> </u>			
	ασκοι							<u>i</u>]			
			+			1					
			•								
	- - -			· · ·		1	1 1 1				
		·						÷+			
							: : :	<u>.</u>			
						1	1 1				
-		• ·	•	·			 	;	-!	•	
			.					¦			
	-			: : : :		1	1				
-											
						1		1			
						Road L	evel E	&M Ins	stallatio	n	
-		·									
	: :	:		· ·		1	1 1 1	1			
		• ·					 	; ;			
								<u> </u>			
	-	1				1	1	1	1	🗖 Ro	ad Leve
-			•					<u> </u>			
	E&M B	racl	<et< td=""><td>: : : :</td><td></td><td>1</td><td>1 1 1</td><td>1</td><td></td><td></td><td></td></et<>	: : : :		1	1 1 1	1			
		,					, 	+			
		: : •				: : 	: : :	:			
	-			· ·		1	1				
-			•								
								<u>:</u>			
				: : : :		1	1 1 1	1	1		
						1					
						Road L	evel E	&M Ins	stallatio	n	
-		- 						;			
	1			, , , ,		1	1 1		1		
-			• -	·				++		L	
_								<u> </u>			
-								:		💻 Ro	ad Leve
-			•					;			
			.					;			
	E&M B	racl	<et< td=""><td>· ·</td><td>-</td><td>1</td><td>-</td><td></td><td></td><td></td><td></td></et<>	· ·	-	1	-				
								:+			
	1	:		1 1 1 1		1	5 5	1	1		
				Date	<u> </u>	Revisi	on T	Cho	cked	Δοι	proved
_			00	-Nov-23		Rev. A		SPa	UNCU		
			UQ-	-1100-23		Rev. A		ога			

APPENDIX O WASTE GENERATED IN THE REPORTING MONTH



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2023 (KT)

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

			× /	&D Materials Gen	Actual Quantities of C&D Wastes Generated Monthly							
Month	b. Hard a.Total Quantity Generated (a=c+d+e) b. Hard and Large Broken Concrete		c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging	i. Plastics	j. Chemical Waste	k. Others, e.g. general refuse	
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
January	46.616	0.290	0.000	45.647	0.968	0.000	194.840	0.460	0.000	0.000	0.047	
February	48.830	0.232	0.000	48.279	0.550	0.000	293.570	0.640	0.000	0.000	0.063	
March	66.163	0.251	0.000	64.838	1.325	0.000	11.440	0.240	0.000	0.000	0.093	
April	54.693	0.000	0.000	54.368	0.325	0.000	109.660	0.000	0.000	0.000	0.052	
May	11.520	0.005	0.000	10.490	1.030	0.000	102.560	0.640	0.000	0.000	0.115	
June	7.026	0.000	0.000	6.514	0.512	0.000	63.040	0.000	0.000	0.000	0.106	
Sub-total	234.846	0.778	0.000	230.136	4.710	0.000	775.110	1.980	0.000	0.000	0.476	
July	4.802	0.024	0.000	4.680	0.122	0.000	12.630	0.000	0.000	0.000	0.073	
August	0.304	0.000	0.000	0.304	0.000	0.000	129.630	0.000	0.000	0.000	0.097	
September	1.233	0.062	0.000	1.233	0.000	0.000	49.390	0.140	0.000	0.000	0.079	
October	0.000	0.000	0.000	0.000	0.000	0.000	137.470	0.560	0.000	0.000	0.086	
November	0.247	0.247	0.000	0.247	0.000	0.000	3.540	0.000	0.000	0.000	0.100	
December												
Total	241.433	1.111	0.000	236.601	4.832	0.000	1107.770	2.680	0.000	0.000	0.912	

Monthly Summary Waste Flow Table

Notes:

(1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).

(2)The waste flow table shall also include C&D materials to be imported for use at the Site.

(3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).